

Weekly Construction Progress Report

Work Period: 7/26/21 thru 7/30/21

**Northrop Grumman
Operable Unit 3
RW-21 Project Area
Bldg. 109 Treatment System
Bethpage, New York**

Project Work Performed:

- Performed Community Air Monitoring with no reportable exceedances.
- Performed noise monitoring with no sustained exceedances.
- Continued removal of existing storm sewer piping and structures.
- Installed storm sewer piping from manhole MH-2 into control chamber A.
- Installed storm sewer manhole MH-1.
- Installed storm sewer piping between manholes MH-1 and MH-2.
- Began installing storm sewer pipe out of manhole MH-2 heading north.
- Installed top frame and cover for storm sewer manhole MH-2.
- Began trenching from manhole MH-2 towards catch basin CB-2.
- Successfully completed compaction testing for all installed pipes and structures.



Storm Sewer Manhole MH-1 and Catch Basin CB-3

Work Projected Next Period:

- Continue Community Air Monitoring.
- Continue noise monitoring.
- Continue removing existing storm sewer piping and structures.
- Continue installing new storm sewer piping and structures on the east and north sides of the site.
- Begin installing sanitary sewer piping.



Storm Sewer Manhole MH-2 and Control Chamber A

Site Visitors:

- None.



Top of Storm Sewer Manhole MH-2