

**Weekly Construction Progress Report**

**Work Period:** 11/29/21 thru 12/3/21

**Northrop Grumman  
Operable Unit 3  
RW-21 Project Area  
Influent Pipeline Construction and  
Well Vault Electrical Installation  
Bethpage, New York**

**Project Work Performed:**

- Performed Community Air Monitoring with no sustained exceedances.
- Performed noise monitoring with no sustained exceedances.
- Notified residents and local businesses of work activities in their area on a daily basis.
- Completed fusing 16"x24" HDPE influent pipe on S Sheridan Ave.
- Completed HDPE pipe installation on S Sheridan Ave. At the end of the week, an additional approximately 205 feet of pipe was installed.
- Installed an additional approximately 210 feet of binder coarse asphalt on S Sheridan Ave.
- Installed air release and leak detection manholes on S Sheridan Ave.
- Began hydrostatic testing of previously installed piping.
- Began installing traffic control signs/devices and initiated utility location test pitting on Central Ave between S Sheridan Ave and Hickey Blvd.



Backfilling Trench on S Sheridan Ave

**Work Projected Next Period:**

- Continue Community Air Monitoring.
- Continue noise monitoring.
- Continue to notify residents and local businesses of work activities in their area on a daily basis.
- Continue hydrostatic testing of previously installed piping.
- Sawcut pavement and begin trench excavation on Central Ave between S Sheridan Ave and Hickey Blvd.



Air Release Vault Structure on S Sheridan Ave

**Site Visitors:**

- Local residents inquiring about the scope and duration of work activities.
- Community Update flyers with contact information were provided to residents who requested them.
- Representatives from the Bethpage Water District.
- Matt Russo from the Town of Oyster Bay.
- Terry Blackburn from PSEG.



Conducting Utility Location on Central Ave Near Hickey Blvd