

Weekly Construction Progress Report

Work Period: 12/20/21 thru 12/23/21

**Northrop Grumman
Operable Unit 3
RW-21 Project Area
Bldg. 109 Treatment System
Bethpage, New York**

Project Work Performed:

- Continued installing concrete curbs near the perimeter of the site.
- Continued assembly of building structural steel components.
- Began building structural steel erection.
- Delivered and placed eight carbon vessels on the building floor slab.



Installing Building Structural Steel

Work Projected Next Period:

- Continue assembly of building structural steel components.
- Continue building structural steel erection.
- Begin installing building roof liner panels.



Carbon Units Installed on Building Floor Slab

Site Visitors:

- None.



Aerial View from East Side of Site