

Weekly Construction Progress Report

Work Period: 2/7/22 thru 2/11/22

**Northrop Grumman
Operable Unit 3
RW-21 Project Area
Bldg. 109 Treatment System
Bethpage, New York**

Project Work Performed:

- Substantially completed installing overhead fire protection system.
- Continued installing HVAC duct work.
- Continued installing concrete block on building perimeter.
- Began installing concrete block for chemical rooms.
- Continued installing roof insulation and panels.
- Continued installing manifold piping on carbon unit.
- Began installing concrete equipment pads.



Block Walls for Office Area

Work Projected Next Period:

- Continue installing roof insulation and panels.
- Continue installing concrete block on building perimeter.
- Continue installing concrete block for chemical rooms.
- Begin installing brick on building exterior.
- Begin installing clarifier platform.
- Continue installing concrete equipment pads and interior door landings.



HVAC Ductwork and Sprinkler Piping



Concrete Equipment Pad

Site Visitors:

- None.