

Act ID	Description	Orig Dur	Rem Dur	Early Start	Early Finish	Total Float	%	2012												2013												2014																																											
								JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR	MAY	JUN	JUL	AUG	SEP	OCT	NOV	DEC	JAN	FEB	MAR	APR																																														
								02	09	16	23	30	06	13	20	27	03	10	17	24	01	08	15	22	29	05	12	19	26	03	10	17	24	31	07	14	21	28	04	11	18	25	01	08	15	22	29	06	13	20	27	03	10	17	24	01	08	15	22	29	05	12	19	26	02	09	16	23	30	06	13	20	27	03	10
Pre-Construction Activities																																																																											
Contract Award																																																																											
1000	Contract Award / NTP	0	0	05JUL12		0	0	◆ Contract Award / NTP																																																																			
Project Plans																																																																											
1010	Develop Draft Work Plans (WP, CAMP, WMP)	20d	20d	05JUL12	01AUG12	0	0	■ Develop Draft Work Plans (WP, CAMP, WMP)																																																																			
1020	Develop Draft Safety Plans (APP/SSHP)	20d	20d	05JUL12	01AUG12	0	0	■ Develop Draft Safety Plans (APP/SSHP)																																																																			
1030	Stakeholder Review Draft Work Plans	10d	10d	02AUG12	15AUG12	0	0	■ Stakeholder Review Draft Work Plans																																																																			
1040	Stakeholder Review Draft Safety Plans	10d	10d	02AUG12	15AUG12	0	0	■ Stakeholder Review Draft Safety Plans																																																																			
1050	Develop Final Work Plans (WP, CAMP, WMP)	5d	5d	16AUG12	22AUG12	1d	0	■ Develop Final Work Plans (WP, CAMP, WMP)																																																																			
1060	Develop Final Safety Plans (APP/SSHP)	5d	5d	16AUG12	22AUG12	1d	0	■ Develop Final Safety Plans (APP/SSHP)																																																																			
1070	Work Plans (WP, CAMP, WMP) Approved	0	0		22AUG12	1d	0	◆ Work Plans (WP, CAMP, WMP) Approved																																																																			
1080	Safety Plans (APP/SSHP) Approved	0	0		22AUG12	1d	0	◆ Safety Plans (APP/SSHP) Approved																																																																			
Waste Characterization Sampling																																																																											
1090	Waste Characterization Sampling	2d	2d	16AUG12	17AUG12	0	0	■ Waste Characterization Sampling																																																																			
1100	Waste Characterization Sample Analysis	5d	5d	20AUG12	24AUG12	0	0	■ Waste Characterization Sample Analysis																																																																			
1110	Develop & Submit Waste Profile	3d	3d	27AUG12	29AUG12	0	0	■ Develop & Submit Waste Profile																																																																			
Utility Clearance / Mark Out																																																																											
1120	NY One Call (Utility Clearance)	3d	3d	23AUG12	27AUG12	1d	0	■ NY One Call (Utility Clearance)																																																																			
1130	3rd Party Utility Clearance (GPR)	1d	1d	28AUG12	28AUG12	1d	0	■ 3rd Party Utility Clearance (GPR)																																																																			
Pre-Construction Conference																																																																											
1140	Pre-Construction Conference	1d	1d	30AUG12	30AUG12	0	0	■ Pre-Construction Conference																																																																			
Construction Activities																																																																											
Mobilization / Site Preparation																																																																											
1150	Mobilization	1d	1d	05SEP12	06SEP12	0	0	■ Mobilization																																																																			
1160	Site Preparation (Install Work Area Control)	1d	1d	10SEP12	11SEP12	0	0	■ Site Preparation (Install Work Area Control)																																																																			
1170	Site Preparation (Install Environmental Control)	1d	1d	10SEP12	11SEP12	0	0	■ Site Preparation (Install Environmental Control)																																																																			
UST Cleaning, Excavation, and Removal																																																																											
1180	Removal of Liquid Waste from Tanks	2d	2d	10SEP12	12SEP12	0	0	■ Removal of Liquid Waste from Tanks																																																																			
1190	Removal of Solid Waste from Tanks	2d	2d	10SEP12	12SEP12	0	0	■ Removal of Solid Waste from Tanks																																																																			
1200	Tank Cleaning and Inspection	1d	1d	12SEP12	13SEP12	0	0	■ Tank Cleaning and Inspection																																																																			
1210	Tank Excavation and Removal	1d	1d	13SEP12	14SEP12	0	0	■ Tank Excavation and Removal																																																																			
1215	Transportation & Disposal of Liquid/Solid	2d	2d	13SEP12	17SEP12	2d	0	■ Transportation & Disposal of Liquid/Solid Wastes																																																																			
Confirmatory Soil Sampling																																																																											
1220	Confirmatory Soil Sampling from Excavation	1d	1d	14SEP12	17SEP12	0	0	■ Confirmatory Soil Sampling from Excavation Area																																																																			
1230	Confirmatory Soil Sample Analysis	5d	5d	17SEP12	24SEP12	0	0	■ Confirmatory Soil Sample Analysis																																																																			
Site Restoration / Demobilization																																																																											
1240	Capping of Fuel Tank Lines	1d	1d	14SEP12	17SEP12	0	0	■ Capping of Fuel Tank Lines																																																																			
1250	Backfilling of Tank Cavity Area	2d	2d	17SEP12	19SEP12	0	0	■ Backfilling of Tank Cavity Area																																																																			
1260	Pre-Final Inspection / Punchlist	1d	1d	19SEP12	20SEP12	0	0	■ Pre-Final Inspection / Punchlist																																																																			
1270	Final Inspection	1d	1d	20SEP12	21SEP12	0	0	■ Final Inspection																																																																			
1280	Demobilization	1d	1d	21SEP12	24SEP12	0	0	■ Demobilization																																																																			
1290	Substantial Completion	0	0		24SEP12	0	0	◆ Substantial Completion																																																																			
Post Construction Activities																																																																											
Project Completion Report																																																																											
1300	Develop Draft Completion Report	20d	20d	24SEP12	22OCT12	0	0	■ Develop Draft Completion Report																																																																			
1310	Stakeholder Review Draft Completion Report	20d	20d	22OCT12	19NOV12	0	0	■ Stakeholder Review Draft Completion Report																																																																			
1320	Develop Final Completion Report	15d	15d	19NOV12	10DEC12	0	0	■ Develop Final Completion Report																																																																			
1330	Final Completion Report Approved	0	0		10DEC12	0	0	◆ Final Completion Report Approved																																																																			
Project Closeout																																																																											
1340	Project Closeout	10d	10d	10DEC12	24DEC12	0	0	■ Project Closeout																																																																			
1350	Project Completion	0	0		24DEC12	0	0	◆ Project Completion																																																																			



FIGURE 3
Bethpage Tank Removal
Project Schedule

- Early bar
- Progress bar
- Critical bar
- Summary bar
- ◆ Start milestone point
- ◆ Finish milestone point