



City of New York
Department of Environmental Protection
Bureau of Engineering Design & Construction

WEEKLY CONSTRUCTION PROGRESS REPORT

Week of March 5, 2023 – March 11, 2023

for

Administrative Settlement Agreement and Order
for Remedial Design, Removal Action and Cost Recovery
(Index No. CERCLA-02-2016-2003),

Administrative Order for Remedial Design
(Index No. CERCLA-02-2014-2019),

Administrative Order for Removal Action
(Index No. CERCLA-02-2019-2010),

and

Administrative Order for Remedial Action, Removal Action and Design,
(Index No. CERCLA 02-2021-2019)

Dated: March 17, 2023

Table of Contents

| | |
|---|-----------|
| Table of Contents..... | ii |
| 1.0 NYC Gowanus Superfund Construction Update..... | 1 |
| 1.1 Red Hook CSO CP-1 Construction..... | 1 |
| 1.2 Red Hook CSO CP1-A Construction..... | 2 |
| 1.3 Owl’s Head Bulkhead..... | 3 |

List of Tables

| | |
|--|---|
| Table 1 - CP1 Contract Data..... | 1 |
| Table 2 - CP1-A Contract Data..... | 2 |
| Table 3 - Owl’s Head Bulkhead Contract Data..... | 3 |

1.0 NYC Gowanus Superfund Program Status Update

1.1 Red Hook CSO Facility CP1 Construction

TABLE 1 – CP1 CONTRACT DATA

| | | | | | |
|--------------------------------|--------------|-----------------------|--------------------------|----------|----------------|
| Contract Number | Registration | CT 20228802163 | Registered Amount | Contract | \$9,183,000.00 |
| Order To Commence Work (OTCW) | | 10/8/2021 | Registered Change Orders | | \$0.00 |
| Substantial Completion | | 1/13/2023 (scheduled) | Pending Change Orders | | \$0.00 |
| Extension of Time | | 0 CCDs | Revised Contract Amount | | \$9,183,000.00 |
| Revised Substantial Completion | | N/A | Amount Paid to Date | | \$6,751,591.33 |

Construction Progress for the Week Ending 3/04/2023:

- No work

Look Ahead for the Following Week:

- No work scheduled

1.2 Red Hook CSO CP1-A Construction

TABLE 2 – CP1-A CONTRACT DATA

| | | | | |
|--------------------------------|--------------|------------------------|----------------------------|----------------|
| Contract Number | Registration | CT 20228803875 | Registered Contract Amount | \$5,438,100.00 |
| Order To Commence Work (OTCW) | | 12/30/2021 | Registered Change Orders | (\$800,000.00) |
| Substantial Completion | | 12/29/2022 (scheduled) | Pending Change Orders | \$0.00 |
| Extension of Time | | 0 CCDs | Revised Contract Amount | \$4,638,100.00 |
| Revised Substantial Completion | | N/A | Amount Paid to Date | \$3,783,062.12 |

Construction Progress for the Week Ending 3/04/2023:

- No work

Look Ahead for the Following Week:

- No work scheduled

1.4 Owl’s Head Bulkhead

TABLE 5 – OWL’S HEAD BULKHEAD CONTRACT DATA

| | | | |
|---------------------------------------|-------------------|-----------------------------------|-----------------|
| Contract Registration Number | 20228804513 | Registered Contract Amount | \$25,529,000.00 |
| Order To Commence Work (OTCW) | December 29, 2021 | Registered Change Orders | \$0.00 |
| Substantial Completion | March 25, 2023 | Pending Change Orders | \$456,275.98 |
| Extension of Time | 0 CCDs | Revised Contract Amount | |
| Revised Substantial Completion | N/A | Amount Paid to Date | \$19,170,218.96 |

Construction Progress for the Week Ending 3/04/2023:

- Continued installation of waler beam. Roughly 50% of waler beam has been installed.
- Continued disposal of drilling spoils
- Continue installation and grouting of reinforcement bars
- Continued trimming casing pipes and reinforcement bars to the required elevation
- Continued cleaning of pipe piles on eastern end of the site
- Continued preparatory working in coffer dam area
- Removed damaged portions of roof of grit chamber

Look Ahead for the Following Week:

- Continue installation of waler beams
- Commence constructing formwork for deadmen
- Continue cleaning of pipe piles on eastern end of the site
- Continue working in coffer dam area
- Continue miscellaneous housekeeping activities



Figure 1: Viewing looking into silt basin at DSNY Salt Lot



Figure 2: View of cofferdam enclosure area at DSNY Salt Lot

CERTIFICATION

I certify that the information contained in and accompanying this document is true, accurate, and complete.

Kevin Clarke, P.E.
Project Coordinator