

## APPENDIX C – WEEKLY PROGRESS REPORTS

---



NYC Parks

WEEKLY PROGRESS REPORTTO: Borough Director, M. AUGUSTIN, FMFO

FROM: ROB ROSLEWICZ REPORT NO.: 1  
 DATE: 10/23/18 ORDER TO WORK: 9/28/2018  
 WEEK ENDING: 9/29/18 TIME CONSUMED: 2 CCD  
 CONTRACT NO.: B126-116M TIME ALLOWED: 548 CCD  
 CONTRACTOR: LAWS CONST CORP SPECIFIED COMPLETION: 3/28/2020  
 COMPTROLLER'S NO.: 20181420716 ANTICIPATED COMPLETION: 3/28/2020

PROJECT DESCRIPTION: FOR THE REMEDIATION AND RECONSTRUCTION OF BILLFIELDS 5-8, BOUNDED BY LORRAINE, BAY, NICKS AND HENRY STREETS IN THE RED HOOK RECREATION AREA, BOROUGH OF BROOKLYN

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 0% This Report 0% To Date 0%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Reasons for NO PROGRESS: EPA Approval of work plans required prior to start of work. Community notification required at next community board meeting. Contractor working on procuring samples, submittals, shop drawings and scheduling sub contractors.

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report NONE

W/MBE Goals stated in contract % 26 Required \$ amt: 2,779,261.68  
 W/MBE Goals % met to date 0 \$\$ amt paid to date: 0

SECTION 220 COMPLIANCE: Prevailing Wages Posted NA Badges NA Sign-In Sheets NA  
 Remarks: NO WORK AND NO LOCATION TO POST PREVAILING WAGES

Approved Working Subs:

1. \_\_\_\_\_ 4. \_\_\_\_\_  
 2. \_\_\_\_\_ 5. \_\_\_\_\_  
 3. \_\_\_\_\_ 6. \_\_\_\_\_

Calculation Book Status: Not Required L.S. Required

If Required: Up to date ✓ Partially Computed \_\_\_\_\_ % Computed 100 Not up to date \_\_\_\_\_  
 Computed Items Checked NA Unchecked \_\_\_\_\_ % Checked \_\_\_\_\_

Major Outstanding Issues: CONTRACTOR WORK PLAN REQUIRES REVISION BASED ON EPA REVIEW / RESPONSE MEETING WITH EPA SCHEDULED FOR 10/15/18

Conditions Causing Delays: EPA APPROVAL OF CONTRACTORS WORK PLAN REQUIRED.



NYC Parks

WEEKLY PROGRESS REPORTTO: Borough Director, M. AUGUSTIN, FMFO

FROM: ROB ROSLEWICZ REPORT NO.: 2  
 DATE: 10/23/18 ORDER TO WORK: 9/28/2018  
 WEEK ENDING: 10/6/18 TIME CONSUMED: 9 CCD  
 CONTRACT NO.: B126-116M TIME ALLOWED: 548 CCD  
 CONTRACTOR: LAWS CONST CORP SPECIFIED COMPLETION: 3/28/2020  
 COMPTROLLER'S NO.: 20181420716 ANTICIPATED COMPLETION: 3/28/2020

PROJECT DESCRIPTION: FOR THE REMEDIATION AND RECONSTRUCTION OF BALLFIELDS 5-8, BOUNDED BY LORRAINE, BAY, HICKS AND HENRY STREETS IN THE RED HOOK RECREATION AREA, BOROUGH OF BROOKLYN

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 0% This Report 0% To Date 0%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL 0

Reasons for NO PROGRESS: EPA APPROVAL OF WORK PLANS REQUIRED PRIOR TO START OF WORK. COMMUNITY NOTIFICATION REQUIRED AT NEXT COMMUNITY BOARD MEETING.

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report NONE

W/MBE Goals stated in contract % 26 Required \$ amt: 2,779,261.68

W/MBE Goals % met to date 0 \$\$ amt paid to date: 0

SECTION 220 COMPLIANCE: Prevailing Wages Posted NA Badges NA Sign-In Sheets NA

Remarks: NO WORK AND NO LOCATION TO POST PREVAILING WAGES

Approved Working Subs:

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

Calculation Book Status: Not Required L.S. (Required)

If Required: Up to date ✓ Partially Computed \_\_\_\_\_ % Computed 100 Not up to date \_\_\_\_\_

Computed Items Checked NA Unchecked \_\_\_\_\_ % Checked \_\_\_\_\_

Major Outstanding Issues: CONTRACTOR WORK PLAN REQUIRES REVISION BASED ON EPA COMMENTS. MEETING WITH EPA SCHEDULED FOR 10/15/18

Conditions Causing Delays: EPA APPROVAL OF CONTRACTORS WORK PLAN REQUIRED



## WEEKLY PROGRESS REPORT

**TO: Matthias Augustin**
**FROM: Rob Roslewicz**
**REPORT NO.: 03**
**DATE: 10/12/2018**
**ORDER TO WORK: 9/28/2018**
**WEEK ENDING: 10/13/2018**
**TIME CONSUMED: 16 CCD**
**CONTRACT NO.: B126-116M**
**TIME ALLOWED: 548 CCD**
**CONTRACTOR: LAWS Construction Corp**
**SPECIFIED COMPLETION: 3/28/2020**
**COMPTROLLER'S NO.: 20181420716**
**ANTICIPATED COMPLETION: 3/28/2020**
**PROJECT DESCRIPTION: For the Remediation and Reconstruction of Ball Fields 5-8, Bounded by Lorraine, Bay, Hicks And Henry Street, in The Red Hook Recreation Area, Borough of Brooklyn**
**PROGRESS (%): PREVIOUS 0% This Report 0% To Date 0%**
**IF NO PROGRESS, STATE REASON BELOW**

<b>M</b>	<b>TU</b>	<b>W</b>	<b>TH</b>	<b>F</b>	<b>ALL</b>
<b>H</b>					<b>O</b>

**Reason for NO PROGRESS:** EPA approval of work plans required prior to start of work. Community notification required prior to start of work at next Community Board Meeting. Contractor working on procuring samples, creating submittals, developing shop drawings, and scheduling subcontractors for preconstruction photographs, construction fences, and gates, and preparatory pruning and removal work.

**Codes:** W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay

**Description of Work Covered by This Report:**

No work this period

**Approved Working Subs:**

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

**W/MBE Goals Stated in contract: 26 % required \$ amount: \$2,717,103.48**
**W/MBE Goals % met to date: % \$ amount paid to date: \_\_\_\_\_**
**SECTION 220 COMPLIANCE: Prevailing Wages Posted NA Badges NA Sign-In Sheets NA**
**Remarks: Project does not have construction trailer or facilities for storage set up to date.**
**Calculation Book Status: Not required, L.S., Required X**
**If required: Up to date X Partially Computed % Computed 100% Not Up to Date**
**Computed Items Checked NA Unchecked % Checked**
**Major Outstanding Issues: Contractor work plans require revision based on EPA review/response. Meeting scheduled for 10/15/18.**
**Change Order 1 for Dust Netting on Construction Fence reviewed with EAO – contractor to resubmit Form 1 and back up documentation for Workers Compensation Insurance.**
**Conditions Causing Delays: Contractor submittals did not meet EPA requirements.**
**Comments: No work to date – no calculation book. Tree Removals will require an overrun as measured quantity exceeded bid quantity by more than 125% of bid quantity. Quantity sent to LAWS to start overrun process.**



## WEEKLY PROGRESS REPORT

**TO: Matthias Augustin**
**FROM: Rob Roslewicz**
**REPORT NO.: 04**
**DATE: 10/22/2018**
**ORDER TO WORK: 9/28/2018**
**WEEK ENDING: 10/20/2018**
**TIME CONSUMED: 23 CCD**
**CONTRACT NO.: B126-116M**
**TIME ALLOWED: 548 CCD**
**CONTRACTOR: LAWS Construction Corp**
**SPECIFIED COMPLETION: 3/28/2020**
**COMPTROLLER'S NO.: 20181420716**
**ANTICIPATED COMPLETION: 3/28/2020**
**PROJECT DESCRIPTION: For the Remediation and Reconstruction of Ball Fields 5-8, Bounded by Lorraine, Bay, Hicks And Henry Street, in The Red Hook Recreation Area, Borough of Brooklyn**
**PROGRESS (%): PREVIOUS 0% This Report 0% To Date 0%**
**IF NO PROGRESS, STATE REASON BELOW**

<b>M</b>	<b>TU</b>	<b>W</b>	<b>TH</b>	<b>F</b>	<b>ALL</b>
					<b>O</b>

**Reason for NO PROGRESS:** EPA approval of work plans required prior to start of work. Community notification required prior to start of work at next Community Board Meeting. Contractor working on procuring samples, creating submittals, developing shop drawings, and scheduling subcontractors for preconstruction photographs, construction fences, and gates, and preparatory pruning and removal work.

**Codes:** W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay

**Description of Work Covered by This Report:**

No work this period

**Approved Working Subs:**

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

**W/MBE Goals Stated in contract: 26 % required \$ amount: \$2,717,103.48**
**W/MBE Goals % met to date: % \$ amount paid to date: \_\_\_\_\_**
**SECTION 220 COMPLIANCE: Prevailing Wages Posted NA Badges NA Sign-In Sheets NA**
**Remarks: Project does not have construction trailer or facilities for storage set up to date.**
**Calculation Book Status: Not required, L.S., Required X**
**If required: Up to date X Partially Computed % Computed 100% Not Up to Date**
**Computed Items Checked NA Unchecked % Checked**
**Major Outstanding Issues: Contractor work plans require revision based on EPA review/response. Meeting took place on 10/15/18.**
**Change Order 1 for Dust Netting on Construction Fence reviewed with EAO – contractor to resubmit Form 1 and back up documentation for Workers Compensation Insurance.**
**Conditions Causing Delays: Contractor submittals did not meet EPA requirements.**
**Comments: No work to date – no calculation book. Tree Removals will require an overrun as measured quantity exceeded bid quantity by more than 125% of bid quantity. Quantity sent to LAWS to start overrun process.**

**SIGNED:** \_\_\_\_\_



NYC Parks

## WEEKLY PROGRESS REPORT

TO: Borough Director, M. AUGUSTIN, FMFO

FROM: ROB ROSLEWICZ REPORT NO.: 5  
 DATE: 10/29/2018 ORDER TO WORK: 9/28/2018  
 WEEK ENDING: 10/27/2018 TIME CONSUMED: 30 CCD  
 CONTRACT NO.: B126-116M TIME ALLOWED: 548 CCD  
 CONTRACTOR: LAW'S CONST CORP SPECIFIED COMPLETION: 3/28/2020  
 COMPTROLLER'S NO.: 20181420716 ANTICIPATED COMPLETION: 3/28/2020

PROJECT DESCRIPTION: FOR THE REMEDIATION AND RECONSTRUCTION OF BALLFIELDS 5-8, BOUNDED BY LORRAINE, RAY, HICKS AND HENRY STREETS IN THE RED HOOK RECREATION AREA, BOROUGH OF BROOKLYN

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 0% This Report 0% To Date 0%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL 0

Reasons for NO PROGRESS: EPA APPROVAL OF WORK PLANS AND COMMUNITY NOTIFICATION REQUIRED PRIOR TO START OF WORK

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay.

Description of work Covered by this Report NONE

W/MBE Goals stated in contract % 26 Required \$ amt: 2,179,261.68  
 W/MBE Goals % met to date \$\$\$ amt paid to date: \_\_\_\_\_

SECTION 220 COMPLIANCE: Prevailing Wages Posted NA Badges NA Sign-In Sheets NA  
 Remarks: NO WORK THIS PERIOD. NO LOCATION TO POST SIGNS OR WAGES

Approved Working Subs:

1. NONE 4. \_\_\_\_\_  
 2. \_\_\_\_\_ 5. \_\_\_\_\_  
 3. \_\_\_\_\_ 6. \_\_\_\_\_

Calculation Book Status: Not Required L.S. Required

If Required: Up to date ✓ Partially Computed \_\_\_\_\_ % Computed 100 Not up to date \_\_\_\_\_  
 Computed Items Checked \_\_\_\_\_ Unchecked \_\_\_\_\_ % Checked 100

Major Outstanding Issues: CONTRACTOR WORK PLAN REQUIRES REVISION BASED ON EPA COMMENTS. LAWS REVIEWING EPA COMMENTS WITH TRC TO RETURN TO EPA

Conditions Causing Delays: EPA APPROVALS AND COMMUNITY NOTIFICATION REQD. COMMUNITY BOARD MTG ON 10/25/18.





NYC Parks

WEEKLY PROGRESS REPORTTO: Borough Director, M. AUGUSTIN, FMFO

FROM: ROB ROSLEWICZ REPORT NO.: 6  
 DATE: 11/5/2018 ORDER TO WORK: 9/28/2018  
 WEEK ENDING: 11/3/2018 TIME CONSUMED: 37 CCD  
 CONTRACT NO.: B126-116M TIME ALLOWED: 548 CCD  
 CONTRACTOR: LAWS CONST CORP SPECIFIED COMPLETION: 3/28/2020  
 COMPTROLLER'S NO.: 20181420716 ANTICIPATED COMPLETION: 3/28/2020

PROJECT DESCRIPTION: FOR THE REMEDIATION AND RECONSTRUCTION OF BALLFIELDS 5-8, BOUNDED BY LORRAINE, BAY, HICKS AND HENRY STREETS IN THE RED HOOK RECREATION AREA, BOROUGH OF BROOKLYN

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 0% This Report 0% To Date 0%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL OReasons for NO PROGRESS: EPA APPROVAL OF WORK PLANS AND COMMUNITY NOTIFICATION REQUIRED PRIOR TO START OF WORK

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report NONE

W/MBE Goals stated in contract % 26 Required \$ amt: 2,119,261.00  
 W/MBE Goals % met to date \$ amt paid to date: \$ 0

SECTION 220 COMPLIANCE: Prevailing Wages Posted NA Badges NA Sign-In Sheets NA  
 Remarks: NO WORK THIS PERIOD. NO LOCATION TO POST SIGNS OR WAGES, CONTRACTOR HAS NOT MOBILIZED TO SITE

Approved Working Subs:

1. NONE 4. \_\_\_\_\_  
 2. \_\_\_\_\_ 5. \_\_\_\_\_  
 3. \_\_\_\_\_ 6. \_\_\_\_\_

Calculation Book Status: Not Required L.S. Required

If Required: Up to date ✓ Partially Computed \_\_\_\_\_ % Computed 100 Not up to date \_\_\_\_\_  
 Computed Items Checked \_\_\_\_\_ Unchecked \_\_\_\_\_ % Checked 100

Major Outstanding Issues: CONTRACTOR WORK PLAN REQUIRES REVISION BASED ON EPA COMMENTS, LAWS REVIEWING EPA COMMENTS AND PREPARING RESPONSE TO EPA.Conditions Causing Delays: LAWS HAS NOT OBTAINED EPA APPROVAL OF WORK PLAN AS REQUIRED



NYC Parks

WEEKLY PROGRESS REPORTTO: Borough Director, M. AUGUSTIN, FMFO

FROM: ROB ROSLEWICZ REPORT NO.: 7  
 DATE: 11/9/2018 ORDER TO WORK: 9/28/2018  
 WEEK ENDING: 11/10/2018 TIME CONSUMED: 44 CCD  
 CONTRACT NO.: B126-116M TIME ALLOWED: 548 CCD  
 CONTRACTOR: LAWS CONST CORP SPECIFIED COMPLETION: 3/28/2020  
 COMPTROLLER'S NO.: 20181420716 ANTICIPATED COMPLETION: 3/28/2020

PROJECT DESCRIPTION: FOR THE REMEDIATION AND RECONSTRUCTION OF BALLFIELDS 5-8, BOUNDED BY LORRAINE, BAY, HICKS AND HENRY STREETS IN THE RED HOOK RECREATION AREA, BOROUGH OF BROOKLYN

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 0% This Report 0% To Date 0%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL 0

Reasons for NO PROGRESS: EPA APPROVAL OF WORK PLANS REQUIRED PRIOR TO START OF WORK

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report NONE

W/MBE Goals stated in contract % 26 Required \$ amt: 2,179,261.68  
 W/MBE Goals % met to date \$ amt paid to date: \$0

SECTION 220 COMPLIANCE: Prevailing Wages Posted NA Badges NA Sign-In Sheets NA  
 Remarks: NO WORK THIS PERIOD, NO LOCATION TO POST SIGNS OR WAGES. CONTRACTOR HAS NOT MOBILIZED TO SITE

Approved Working Subs:

1. NONE 4. \_\_\_\_\_  
 2. \_\_\_\_\_ 5. \_\_\_\_\_  
 3. \_\_\_\_\_ 6. \_\_\_\_\_

Calculation Book Status: Not Required L.S., Required

If Required: Up to date ✓ Partially Computed \_\_\_\_\_ % Computed 100 Not up to date \_\_\_\_\_  
 Computed Items Checked ✓ Unchecked \_\_\_\_\_ % Checked 100

Major Outstanding Issues: CONTRACTOR WORK PLAN REQUIRES REVISION BASED ON EPA COMMENTS. LAWS REVIEWING EPA COMMENTS AND PREPARING RESPONSE

Conditions Causing Delays: LAWS HAS NOT OBTAINED REQUIRED EPA APPROVAL OF WORK PLAN.





NYC Parks

WEEKLY PROGRESS REPORTTO: Borough Director, M. AUGUSTIN, FMFO

FROM: ROB ROSLEWICZ REPORT NO.: 8  
 DATE: 11/16/2018 ORDER TO WORK: 9/28/2018  
 WEEK ENDING: 11/17/2018 TIME CONSUMED: 51 CCD  
 CONTRACT NO.: B126-116M TIME ALLOWED: 548 CCD  
 CONTRACTOR: LAWS CONST CORP SPECIFIED COMPLETION: 3/28/2020  
 COMPTROLLER'S NO.: 20181420716 ANTICIPATED COMPLETION: 3/28/2020

PROJECT DESCRIPTION: FOR THE REMEDIATION AND RECONSTRUCTION OF BALLFIELDS 5-B, BOUNDED BY LORRAINE, BAY, HICKS AND HENRY STREETS IN THE RED HOOK RECREATION AREA, BOROUGH OF BROOKLYN

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 0% This Report 0% To Date 0%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F (ALL) 0

Reasons for NO PROGRESS: EPA APPROVAL OF WORK PLANS REQUIRED PRIOR TO START OF WORK

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,  
 Description of work Covered by this Report NONE

W/MBE Goals stated in contract % 26 Required \$ amt: 2,119,261.68  
 W/MBE Goals % met to date \$\$\$ amt paid to date: 0

SECTION 220 COMPLIANCE: Prevailing Wages Posted NA Badges NA Sign-In Sheets NA  
 Remarks: NO WORK THIS PERIOD. NO LOCATION TO POST PREVAILING WAGES AS CONTRACTOR HAS NOT MOBILIZED TO SITE

Approved Working Subs:

1. NONE 4. \_\_\_\_\_  
 2. \_\_\_\_\_ 5. \_\_\_\_\_  
 3. \_\_\_\_\_ 6. \_\_\_\_\_

Calculation Book Status: Not Required L.S., Required

If Required: Up to date ✓ Partially Computed \_\_\_\_\_ % Computed 100 Not up to date \_\_\_\_\_  
 Computed Items Checked ✓ Unchecked \_\_\_\_\_ % Checked 100

Major Outstanding Issues: CONTRACTOR WORK PLAN REQUIRES REVISION. LAWS/DPR COMMENTS SENT TO EPA FOR REVIEW

Conditions Causing Delays: LAWS HAS NOT OBTAINED EPA APPROVAL OF WORK PLAN





NYC Parks

WEEKLY PROGRESS REPORT

TO: Borough Director, M. AUGUSTIN, FMFO

FROM: ROB ROSLEWICZ REPORT NO.: 9  
 DATE: 11/26/2018 ORDER TO WORK: 9/28/2018  
 WEEK ENDING: 11/24/2018 TIME CONSUMED: 58 CCD  
 CONTRACT NO.: B126-116M TIME ALLOWED: 548 CCD  
 CONTRACTOR: LAW'S CONST CORP SPECIFIED COMPLETION: 3/28/2020  
 COMPTROLLER'S NO.: 2018/420716 ANTICIPATED COMPLETION: 3/28/2020

PROJECT DESCRIPTION: FOR THE REMEDIATION AND RECONSTRUCTION OF BAUFIELDS 5-B, BOUNDED BY LORRAINE, BAY, HICKS AND HENRY STREETS IN THE RED HOOK RECREATION AREA, BOROUGH OF BROOKLYN

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 0% This Report 0% To Date 0%

IF NO PROGRESS, STATE REASON BELOW

M O T U O W O T H F O A L L

Reasons for NO PROGRESS: EPA APPROVAL OF WORK PLANS REQUIRED PRIOR TO START OF WORK

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report NONE

W/MBE Goals stated in contract % 260 Required \$ amt: 2,799,261.68

W/MBE Goals % met to date \$ amt paid to date: 0

SECTION 220 COMPLIANCE: Prevailing Wages Posted NA Badges NA Sign-In Sheets NA

Remarks: NO WORK THIS PERIOD. NO LOCATION TO POST PREVAILING WAGES AS CONTRACTOR HAS NOT MOBILIZED TO SITE

Approved Working Subs:

1. NONE 4. \_\_\_\_\_  
 2. \_\_\_\_\_ 5. \_\_\_\_\_  
 3. \_\_\_\_\_ 6. \_\_\_\_\_

Calculation Book Status: Not Required L.S., Required

If Required: Up to date ✓ Partially Computed \_\_\_\_\_ % Computed 100 Not up to date \_\_\_\_\_

Computed Items Checked ✓ Unchecked \_\_\_\_\_ % Checked 100

Major Outstanding Issues: CONTRACTOR WORK PLAN REQUIRES REVISION. EPA HAS ACCEPTED COMMENTS & CLARIFICATIONS EXCEPT FOR MEDICAL MONITORING WHICH IS UNDER REVIEW BY EPA. LAWS HAS SUBMITTED DISPUTE CLAIMING MEDICAL MONITORING IS NOT REQ'D.

Conditions Causing Delays: LAWS HAS NOT OBTAINED EPA APPROVAL OF WORK PLANS.



NYC Parks

WEEKLY PROGRESS REPORTTO: Borough Director, M. AUGUSTIN, FMFO

FROM: ROB ROSLEWICZ REPORT NO.: 11  
 DATE: 12/10/2018 ORDER TO WORK: 9/28/2018  
 WEEK ENDING: 12/8/2018 TIME CONSUMED: 72 CCD  
 CONTRACT NO.: B126-116M TIME ALLOWED: 548 CCD  
 CONTRACTOR: LAWS CONST CORP SPECIFIED COMPLETION: 3/28/2020  
 COMPTROLLER'S NO.: 20181420716 ANTICIPATED COMPLETION: 3/28/2020

PROJECT DESCRIPTION: FOR THE REMEDIATION AND RECONSTRUCTION OF BALLFIELDS 5-B, BOUNDED BY LORRAINE, BAY, HICKS AND HENRY STREETS IN THE RED HOOK RECREATION AREA, BOROUGH OF BROOKLYN

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 0% This Report 0% To Date 0%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL 0

Reasons for NO PROGRESS: EPA APPROVAL OF WORK PLAN REQUIRED PRIOR TO START OF WORK

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report NONE

W/MBE Goals stated in contract % 26 Required \$ amt: 2,779,261.00  
 W/MBE Goals % met to date \$ amt paid to date: \$0

SECTION 220 COMPLIANCE: Prevailing Wages Posted NA Badges NA Sign-In Sheets NA  
 Remarks: NO WORK THIS PERIOD. CONTRACTOR HAS NOT MOBILIZED TO SITE, NO LOCATION TO POST PREVAILING WAGES

Approved Working Subs:

1. NONE 4. \_\_\_\_\_  
 2. \_\_\_\_\_ 5. \_\_\_\_\_  
 3. \_\_\_\_\_ 6. \_\_\_\_\_

Calculation Book Status: Not Required L.S., Required

If Required: Up to date ✓ Partially Computed \_\_\_\_\_ % Computed 100 Not up to date \_\_\_\_\_  
 Computed Items Checked ✓ Unchecked \_\_\_\_\_ % Checked 100

Major Outstanding Issues: CONTRACTOR REVISING WORK PLAN COMPONENTS AND RESUBMITTING FOR REVIEW. DPR HAS SENT PRELIMINARY RESPONSE TO DISPUTE, LAWS CAN REVISE ALL SECTIONS OF WORK PLAN

Conditions Causing Delays: LAWS HAS NOT OBTAINED APPROVAL OF WORK PLAN





NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin , FMFO

FROM:	<u>Rob Roslewicz</u>	REPORT NO.:	<u>12</u>
DATE:	<u>12/14/2018</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>12/15/2018</u>	TIME CONSUMED:	<u>79 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 0% This Report 0% To Date 0%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL O

Reasons for NO PROGRESS: Required EPA approval of work plan has not been secured by the contractor.

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report None

W/MBE Goals stated in contract % 26 Required \$ amt: 2,779,261.68

W/MBE Goals % met to date 0 \$\$ amt paid to date: \$0

SECTION 220 COMPLIANCE: Prevailing Wages Posted NA Badges NA Sign-In Sheets NA

Remarks: No work this period. Contractor has not mobilized to the site, no location to post prevailing wages.

Approved Working Subs:

- |                |          |
|----------------|----------|
| 1. <u>None</u> | 4. _____ |
| 2. _____       | 5. _____ |
| 3. _____       | 6. _____ |

Calculation Book Status: Not Required L.S., Required

If Required: Up to date ✓ Partially Computed \_\_\_\_\_ % Computed 100 Not up to date \_\_\_\_\_

Computed Items Checked ✓ Unchecked \_\_\_\_\_ % Checked 100

Major Outstanding Issues: Contractor revising work plan components and resubmitting for review. DPR has sent preliminary response to dispute, LAWS can revise all sections of work plan.

Conditions Causing Delays: LAWS has not obtained approval of work plan





NYC Parks

WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM: Rob Roslewicz REPORT NO.: 13  
 DATE: 12/21/2018 ORDER TO WORK: 9/28/2018  
 WEEK ENDING: 12/21/2018 TIME CONSUMED: 86 CCD  
 CONTRACT NO.: B126-116M TIME ALLOWED: 548 CCD  
 CONTRACTOR: Laws Const Corp SPECIFIED COMPLETION: 3/28/2020  
 COMPTROLLER'S NO.: 20181420716 ANTICIPATED COMPLETION: 3/28/2020

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 0% This Report 0% To Date 0%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL O

Reasons for NO PROGRESS: Required EPA approval of work plan has not been secured by the contractor.

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report None

W/MBE Goals stated in contract % 26 Required \$ amt: 2,779,261.68  
 W/MBE Goals % met to date 0 \$\$ amt paid to date: \$0

SECTION 220 COMPLIANCE: Prevailing Wages Posted NA Badges NA Sign-In Sheets NA

Remarks: No work this period. Contractor has not mobilized to the site, no location to post prevailing wages.

Approved Working Subs:

1. None 4. \_\_\_\_\_  
 2. \_\_\_\_\_ 5. \_\_\_\_\_  
 3. \_\_\_\_\_ 6. \_\_\_\_\_

Calculation Book Status: Not Required L.S., Required

If Required: Up to date ✓ Partially Computed \_\_\_\_\_ % Computed 100 Not up to date \_\_\_\_\_

Computed Items Checked ✓ Unchecked \_\_\_\_\_ % Checked 100

Major Outstanding Issues: Contractor revising work plan components and resubmitting for review. Response to LAWS dispute (medical Monitoring) has been sent by DPR to LAWS, LAWS can revise all sections of work plan.

Conditions Causing Delays: LAWS has not obtained approval of work plan



NYC Parks

WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM: Rob Roslewicz REPORT NO.: 14

DATE: 12/28/2018 ORDER TO WORK: 9/28/2018

WEEK ENDING: 12/28/2018 TIME CONSUMED: 93 CCD

CONTRACT NO.: B126-116M TIME ALLOWED: 548 CCD

CONTRACTOR: Laws Const Corp SPECIFIED COMPLETION: 3/28/2020

COMPTROLLER'S NO.: 20181420716 ANTICIPATED COMPLETION: 3/28/2020

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 0% This Report 0% To Date 0%

IF NO PROGRESS, STATE REASON BELOW

M (O) TU (H) W (O) TH (O) F (O) ALL

Reasons for NO PROGRESS: Required EPA approval of work plan has not been secured by the contractor.

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,  
Description of work Covered by this Report None

W/MBE Goals stated in contract % 26 Required \$ amt: 2,779,261.68

W/MBE Goals % met to date 0 \$\$ amt paid to date: \$0

SECTION 220 COMPLIANCE: Prevailing Wages Posted NA Badges NA Sign-In Sheets NA

Remarks: No work this period. Contractor has not mobilized to the site, no location to post prevailing wages.

Approved Working Subs:

1. None 4. \_\_\_\_\_

2. \_\_\_\_\_ 5. \_\_\_\_\_

3. \_\_\_\_\_ 6. \_\_\_\_\_

Calculation Book Status: Not Required L.S., Required

If Required: Up to date ✓ Partially Computed \_\_\_\_\_ % Computed 100 Not up to date \_\_\_\_\_

Computed Items Checked ✓ Unchecked \_\_\_\_\_ % Checked 100

Major Outstanding Issues: Contractor revising work plan components and resubmitting for review. Response to LAWS dispute (medical Monitoring) has been sent by DPR to LAWS. LAWS can revise all sections of work plan.

Conditions Causing Delays: LAWS has not obtained approval of work plan





NYC Parks

WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM: Rob Roslewicz REPORT NO.: 15

DATE: 1/8/2019 ORDER TO WORK: 9/28/2018

WEEK ENDING: 1/5/2019 TIME CONSUMED: 100 CCD

CONTRACT NO.: B126-116M TIME ALLOWED: 548 CCD

CONTRACTOR: Laws Const Corp SPECIFIED COMPLETION: 3/28/2020

COMPTROLLER'S NO.: 20181420716 ANTICIPATED COMPLETION: 3/28/2020

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 0% This Report 0% To Date 0%

IF NO PROGRESS, STATE REASON BELOW

M (O) TU (H) W (O) TH (O) F (O) ALL

Reasons for NO PROGRESS: Required EPA approval of work plan has not been secured by the contractor. Holiday on Tuesday – New Year's Day

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report None

W/MBE Goals stated in contract % 26 Required \$ amt: 2,779,261.68

W/MBE Goals % met to date 0 \$\$ amt paid to date: \$0

SECTION 220 COMPLIANCE: Prevailing Wages Posted NA Badges NA Sign-In Sheets NA

Remarks: No work this period. Contractor has not mobilized to the site, no location to post prevailing wages.

Approved Working Subs:

1. None
2. \_\_\_\_\_
3. \_\_\_\_\_
4. \_\_\_\_\_
5. \_\_\_\_\_
6. \_\_\_\_\_

Calculation Book Status: Not Required L.S., Required

If Required: Up to date ✓ Partially Computed \_\_\_\_\_ % Computed 100 Not up to date \_\_\_\_\_

Computed Items Checked ✓ Unchecked \_\_\_\_\_ % Checked 100

Major Outstanding Issues: Contractor revising work plan components and resubmitting for review, LAWS can revise all sections of work plan. LAWS resubmitted HASP (12/27) and Equipment Decontamination plan (1/7/19). LAWS sent updated link to QA/QC plan on 1/4/2019 (previously sent by LAWS in December).

Conditions Causing Delays: LAWS has not obtained approval of work plan





NYC Parks

WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM: Rob Roslewicz REPORT NO.: 16

DATE: 1/15/2019 ORDER TO WORK: 9/28/2018

WEEK ENDING: 1/12/2019 TIME CONSUMED: 107 CCD

CONTRACT NO.: B126-116M TIME ALLOWED: 548 CCD

CONTRACTOR: Laws Const Corp SPECIFIED COMPLETION: 3/28/2020

COMPTROLLER'S NO.: 20181420716 ANTICIPATED COMPLETION: 3/28/2020

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 0% This Report 0% To Date 0%

IF NO PROGRESS, STATE REASON BELOW

M (O) TU (O) W (O) TH (O) F (O) ALL

Reasons for NO PROGRESS: Required EPA approval of work plan has not been secured by the contractor.

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,  
Description of work Covered by this Report None

W/MBE Goals stated in contract % 26 Required \$ amt: 2,779,261.68

W/MBE Goals % met to date 0 \$\$ amt paid to date: \$0

SECTION 220 COMPLIANCE: Prevailing Wages Posted NA Badges NA Sign-In Sheets NA

Remarks: No work this period. Contractor has not mobilized to the site, no location to post prevailing wages.

Approved Working Subs:

1. None 4. \_\_\_\_\_

2. \_\_\_\_\_ 5. \_\_\_\_\_

3. \_\_\_\_\_ 6. \_\_\_\_\_

Calculation Book Status: Not Required L.S., Required

If Required: Up to date ✓ Partially Computed \_\_\_\_\_ % Computed 100 Not up to date \_\_\_\_\_

Computed Items Checked ✓ Unchecked \_\_\_\_\_ % Checked 100

Major Outstanding Issues: Contractor revising work plan components and resubmitting for review. LAWS can revise all sections of work plan. LAWS resubmitted HASP (12/27) and Equipment Decontamination plan (1/7/19). LAWS sent updated link to QA/QC plan on 1/4/2019 (previously sent by LAWS in December).

Conditions Causing Delays: LAWS has not obtained approval of work plan



NYC Parks

WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM: Rob Roslewicz REPORT NO.: 17

DATE: 1/21/2019 ORDER TO WORK: 9/28/2018

WEEK ENDING: 1/19/2019 TIME CONSUMED: 114 CCD

CONTRACT NO.: B126-116M TIME ALLOWED: 548 CCD

CONTRACTOR: Laws Const Corp SPECIFIED COMPLETION: 3/28/2020

COMPTROLLER'S NO.: 20181420716 ANTICIPATED COMPLETION: 3/28/2020

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 0% This Report 0% To Date 0%

IF NO PROGRESS, STATE REASON BELOW

M (O) TU (O) W (O) TH (O) F (O) ALL

Reasons for NO PROGRESS: Required EPA approval of work plan has not been secured by the contractor.

Codes: W = Inclement Weather. H = Holiday. M = Material Delay; Explain. D = Design Delay. O = Other; Explain. X = Change Order Delay.

Description of work Covered by this Report None

W/MBE Goals stated in contract % 26 Required \$ amt: 2,779,261.68

W/MBE Goals % met to date 0 \$\$ amt paid to date: \$0

SECTION 220 COMPLIANCE: Prevailing Wages Posted NA Badges NA Sign-In Sheets NA

Remarks: No work this period. Contractor has not mobilized to the site, no location to post prevailing wages.

Approved Working Subs:

1. None 4. \_\_\_\_\_

2. \_\_\_\_\_ 5. \_\_\_\_\_

3. \_\_\_\_\_ 6. \_\_\_\_\_

Calculation Book Status: Not Required L.S., Required

If Required: Up to date ✓ Partially Computed \_\_\_\_\_ % Computed 100 Not up to date \_\_\_\_\_

Computed Items Checked ✓ Unchecked \_\_\_\_\_ % Checked 100

Major Outstanding Issues: Contractor revising work plan components and resubmitting for review, LAWS can revise all sections of work plan. LAWS resubmitted HASP (12/27) and Equipment Decontamination plan (1/7/19). LAWS sent updated link to QA/QC plan on 1/4/2019 (previously sent by LAWS in December).

Conditions Causing Delays: LAWS has not obtained approval of work plan



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin , FMFO

FROM:	<u>Rob Roslewicz</u>	REPORT NO.:	<u>18</u>
DATE:	<u>1/28/2019</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>1/26/2019</u>	TIME CONSUMED:	<u>121 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 0% This Report 0% To Date 0%

IF NO PROGRESS, STATE REASON BELOW

M (H/O) TU (O) W (O) TH (O) F (O) ALL

Reasons for NO PROGRESS: Required EPA approval of work plan has not been secured by the contractor.

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report None

W/MBE Goals stated in contract % 26 Required \$ amt: 2,779,261.68

W/MBE Goals % met to date 0 \$\$ amt paid to date: \$0

SECTION 220 COMPLIANCE: Prevailing Wages Posted NA Badges NA Sign-In Sheets NA

Remarks: No work this period. Contractor has not mobilized to the site, no location to post prevailing wages.

Approved Working Subs:

- |                |          |
|----------------|----------|
| 1. <u>None</u> | 4. _____ |
| 2. _____       | 5. _____ |
| 3. _____       | 6. _____ |

Calculation Book Status: Not Required L.S., Required

If Required: Up to date ✓ Partially Computed \_\_\_\_\_ % Computed 100 Not up to date \_\_\_\_\_

Computed Items Checked ✓ Unchecked \_\_\_\_\_ % Checked 100

Major Outstanding Issues: Contractor revising work plan components and resubmitting for review, LAWS can revise all sections of work plan. LAWS resubmitted HASP on 12/27, returned for revision 1/18, and Equipment Decontamination plan (1/7/19). LAWS sent updated link to QA/QC plan on 1/4/2019 (previously sent by LAWS in December). USEPA on furlough due to shutdown ended 1/27/19.

Conditions Causing Delays: LAWS has not obtained USEPA approval of work plan





NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin , FMFO

FROM:	<u>Rob Roslewicz</u>	REPORT NO.:	<u>19</u>
DATE:	<u>2/7/2019</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>2/2/2019</u>	TIME CONSUMED:	<u>128 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 0% This Report 0% To Date 0%

IF NO PROGRESS, STATE REASON BELOW

M (H/O) TU (O) W (O) TH (O) F (O) ALL

Reasons for NO PROGRESS: Required EPA approval of work plan has not been secured by the contractor.

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report None

W/MBE Goals stated in contract % 26 Required \$ amt: 2,779,261.68

W/MBE Goals % met to date 0 \$\$ amt paid to date: \$0

SECTION 220 COMPLIANCE: Prevailing Wages Posted NA Badges NA Sign-In Sheets NA

Remarks: No work this period. Contractor has not mobilized to the site, no location to post prevailing wages.

Approved Working Subs:

- |                |          |
|----------------|----------|
| 1. <u>None</u> | 4. _____ |
| 2. _____       | 5. _____ |
| 3. _____       | 6. _____ |

Calculation Book Status: Not Required L.S., Required

If Required: Up to date ✓ Partially Computed \_\_\_\_\_ % Computed 100 Not up to date \_\_\_\_\_

Computed Items Checked ✓ Unchecked \_\_\_\_\_ % Checked 100

Major Outstanding Issues: LAWS has submitted all components of work plan for review. All but HASP have been submitted to USEPA for review. HASP under review by TRC before submission to EPA.. EPA requires 2 weeks to review what they have.

Conditions Causing Delays: LAWS has not obtained USEPA approval of work plan



NYC Parks

WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM: Rob Roslewicz REPORT NO.: 20

DATE: 2/12/2019 ORDER TO WORK: 9/28/2018

WEEK ENDING: 2/9/2019 TIME CONSUMED: 135 CCD

CONTRACT NO.: B126-116M TIME ALLOWED: 548 CCD

CONTRACTOR: Laws Const Corp SPECIFIED COMPLETION: 3/28/2020

COMPTROLLER'S NO.: 20181420716 ANTICIPATED COMPLETION: 3/28/2020

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 0% This Report 0% To Date 0%

IF NO PROGRESS, STATE REASON BELOW

M (H/O) TU (O) W (O) TH (O) F (O) ALL

Reasons for NO PROGRESS: Required EPA approval of work plan has not been secured by the contractor.

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report None

W/MBE Goals stated in contract % 26 Required \$ amt: 2,779,261.68

W/MBE Goals % met to date 0 \$\$ amt paid to date: \$0

SECTION 220 COMPLIANCE: Prevailing Wages Posted NA Badges NA Sign-In Sheets NA

Remarks: No work this period. Contractor has not mobilized to the site, no location to post prevailing wages.

Approved Working Subs:

1. None 4. \_\_\_\_\_  
 2. \_\_\_\_\_ 5. \_\_\_\_\_  
 3. \_\_\_\_\_ 6. \_\_\_\_\_

Calculation Book Status: Not Required L.S., Required

If Required: Up to date ✓ Partially Computed \_\_\_\_\_ % Computed 100 Not up to date \_\_\_\_\_

Computed Items Checked ✓ Unchecked \_\_\_\_\_ % Checked 100

Major Outstanding Issues: LAWS has submitted all components of work plan for review. HASP submitted to EPA.. EPA response expected by 2/15/2019.

Conditions Causing Delays: LAWS has not obtained USEPA approval of work plan



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin , FMFO

FROM:	<u>Rob Roslewicz</u>	REPORT NO.:	<u>21</u>
DATE:	<u>2/25/2019</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>2/16/2019</u>	TIME CONSUMED:	<u>142 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 0% This Report 0% To Date 0%

IF NO PROGRESS, STATE REASON BELOW

M (O) TU (O) W (O) TH (O) F (O) ALL

Reasons for NO PROGRESS: Required EPA approval of work plan has not been secured by the contractor.

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report None

W/MBE Goals stated in contract % 26 Required \$ amt: 2,779,261.68

W/MBE Goals % met to date 0 \$\$ amt paid to date: \$0

SECTION 220 COMPLIANCE: Prevailing Wages Posted NA Badges NA Sign-In Sheets NA

Remarks: No work this period. Contractor has not mobilized to the site, no location to post prevailing wages.

Approved Working Subs:

- |                |          |
|----------------|----------|
| 1. <u>None</u> | 4. _____ |
| 2. _____       | 5. _____ |
| 3. _____       | 6. _____ |

Calculation Book Status: Not Required L.S., Required

If Required: Up to date ✓ Partially Computed \_\_\_\_\_ % Computed 100 Not up to date \_\_\_\_\_

Computed Items Checked ✓ Unchecked \_\_\_\_\_ % Checked 100

Major Outstanding Issues: LAWS has submitted all components of work plan for review. HASP submitted to EPA.. EPA response on 2/15/2019: EPA willing to provide conditional approval provided that final plans will be submitted prior to work beginning on site. LAWS proposed to mobilize 3/4/2019.

Conditions Causing Delays: LAWS has conditional approval. Needs to submit final plans.





NYC Parks

Form 11

# WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin , FMFO

FROM: Rob Roslewicz REPORT NO.: 22  
 DATE: 2/25/2019 ORDER TO WORK: 9/28/2018  
 WEEK ENDING: 2/23/2019 TIME CONSUMED: 149 CCD  
 CONTRACT NO.: B126-116M TIME ALLOWED: 548 CCD  
 CONTRACTOR: Laws Const Corp SPECIFIED COMPLETION: 3/28/2020  
 COMPTROLLER'S NO.: 20181420716 ANTICIPATED COMPLETION: 3/28/2020

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 0% This Report 0% To Date 0%

IF NO PROGRESS, STATE REASON BELOW

M (O) TU (O) W (O) TH (O) F (O) ALL

Reasons for NO PROGRESS: Required EPA approval of work plan has not been secured by the contractor.

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report None

W/MBE Goals stated in contract % 26 Required \$ amt: 2,779,261.68

W/MBE Goals % met to date 0 \$\$ amt paid to date: \$0

SECTION 220 COMPLIANCE: Prevailing Wages Posted NA Badges NA Sign-In Sheets NA

Remarks: No work this period. Contractor has not mobilized to the site, no location to post prevailing wages.

Approved Working Subs:

- |                |          |
|----------------|----------|
| 1. <u>None</u> | 4. _____ |
| 2. _____       | 5. _____ |
| 3. _____       | 6. _____ |

Calculation Book Status: Not Required L.S., Required

If Required: Up to date ✓ Partially Computed \_\_\_\_\_ % Computed 100 Not up to date \_\_\_\_\_

Computed Items Checked ✓ Unchecked \_\_\_\_\_ % Checked 100

Major Outstanding Issues: LAWS has submitted all components of work plan for review. HASP submitted to EPA.. EPA response on 2/15/2019: EPA willing to provide conditional approval provided that final plans will be submitted prior to work beginning on site. LAWS proposed to mobilize 3/4/2019.

Conditions Causing Delays: LAWS has conditional approval. Needs to submit final plans.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin , FMFO

FROM:	<u>Rob Roslewicz</u>	REPORT NO.:	<u>23</u>
DATE:	<u>3/5/2019</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>3/2/2019</u>	TIME CONSUMED:	<u>156 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 0% This Report 0% To Date 0%

IF NO PROGRESS, STATE REASON BELOW

M (O) TU (O) W (O) TH (O) F (W) ALL

Reasons for NO PROGRESS: Notice to proceed based on EPA proposal sent to contractor with 3/4/2019 start date.

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report None

W/MBE Goals stated in contract % 26 Required \$ amt: 2,779,261.68

W/MBE Goals % met to date 0 \$\$ amt paid to date: \$0

SECTION 220 COMPLIANCE: Prevailing Wages Posted NA Badges NA Sign-In Sheets NA  
 Remarks: No work this period. Contractor has not mobilized to the site, no location to post prevailing wages.

Approved Working Subs:

1. <u>None</u>	4. _____
2. _____	5. _____
3. _____	6. _____

Calculation Book Status: Not Required L.S., Required

If Required: Up to date ✓ Partially Computed \_\_\_\_\_ % Computed 100 Not up to date \_\_\_\_\_

Computed Items Checked ✓ Unchecked \_\_\_\_\_ % Checked 100

Major Outstanding Issues: LAWS has submitted all components of work plan for review. HASP submitted to EPA.. EPA response on 2/15/2019: EPA willing to provide conditional approval provided that final plans will be submitted prior to work beginning on site. LAWS proposed to mobilize 3/4/2019. DPR sent notice to proceed with work to start 3/4/2019.

Conditions Causing Delays: LAWS has conditional approval. Needs to submit final plans.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin , FMFO

FROM:	<u>Rob Roslewicz</u>	REPORT NO.:	<u>24</u>
DATE:	<u>3/18/2019</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>3/9/2019</u>	TIME CONSUMED:	<u>163 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 0% This Report 0.01% To Date 0.01%

IF NO PROGRESS, STATE REASON BELOW

M (W) TU (O) W TH F ALL

Reasons for NO PROGRESS: Snow on Monday 3/4. No justifiable reason provided for no work on Tuesday 3/5/2019.

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report Item 2: Installation of construction sign on frame and Item 116, Land Surveying. Land Surveying work in progress. Initial survey not completed

W/MBE Goals stated in contract % 26 Required \$ amt: 2,779,261.68

W/MBE Goals % met to date 0 \$\$ amt paid to date: \$0

SECTION 220 COMPLIANCE: Prevailing Wages Posted No Badges No Sign-In Sheets Yes

Remarks: Contractor has not mobilized to the site, no location to post prevailing wages. Sign in sheets provided but need to be revised to include only time contractor was on site. Contractor working on badges for employees.

Approved Working Subs:

- |                              |          |
|------------------------------|----------|
| 1. <u>Tectonic Surveying</u> | 4. _____ |
| 2. _____                     | 5. _____ |
| 3. _____                     | 6. _____ |

Calculation Book Status: Not Required L.S., Required

If Required: Up to date ✓ Partially Computed \_\_\_\_\_ % Computed 100 Not up to date \_\_\_\_\_

Computed Items Checked \_\_\_\_\_ Unchecked ✓ % Checked 0

Major Outstanding Issues: Bus stop move needs to be approved. Directive required for concrete at new bus stop location. Change in pile material requested. LAWS proposing operations requiring CAMP prior to closing/securing site or providing trailer facility for storage of CAMP equipment.

Conditions Causing Delays: LAWS has not provided medical surveillance records.





NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin , FMFO

FROM:	<u>Rob Roslewicz</u>	REPORT NO.:	<u>25</u>
DATE:	<u>3/21/2019</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>3/16/2019</u>	TIME CONSUMED:	<u>170 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 0.01% This Report 0.07% To Date 0.08%

IF NO PROGRESS, STATE REASON BELOW

M (O) TU W TH F ALL

Reasons for NO PROGRESS: LAWS did not provide justifiable reason for no work on 3/11/19

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report Item 3: Const fence installation – Posts only, WIP. Item 111: Tree Removals – 21 of 33 trees removed – stump removal required to complete, WIP. 13 units (one third of 39.75 total units for this item) used for progress reported above

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>2,779,261.68</u>
--------------------------------	-------------	------------------	---------------------

W/MBE Goals	<u>% met to date 0</u>	\$\$ amt paid to date:	<u>\$0</u>
-------------	------------------------	------------------------	------------

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>No</u>	Badges <u>No</u>	Sign-In Sheets <u>Yes</u>
-------------------------	-----------------------------------	------------------	---------------------------

Remarks: Contractor has not mobilized to the site, no location to post prevailing wages. Sign in sheets provided but need to be revised to include only time contractor was on site. Contractor working on badges for employees.

Approved Working Subs:

1. <u>Tectonic Surveying</u>	4. _____
2. <u>JB Gardens</u>	5. _____
3. <u>Island Wide Photo</u>	6. _____

Calculation Book Status: Not Required L.S., Required

If Required: Up to date \_\_\_\_\_ Partially Computed ✓ \_\_\_\_\_ % Computed 50 Not up to date \_\_\_\_\_

Computed Items Checked \_\_\_\_\_ Unchecked ✓ \_\_\_\_\_ % Checked 0

Major Outstanding Issues: Bus stop move needs to be approved. Directive required for concrete at new bus stop location. LAWS proposing operations requiring CAMP prior to closing/securing site or providing trailer facility for storage of CAMP equipment.



Conditions Causing Delays:  
**NYC Parks**

LAWS has not provided medical surveillance records.

---





NYC Parks

WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin , FMFO

FROM: Ryan Neilan REPORT NO.: 26

DATE: 3/26/2019 ORDER TO WORK: 9/28/2018

WEEK ENDING: 3/23/2019 TIME CONSUMED: 177 CCD

CONTRACT NO.: B126-116M TIME ALLOWED: 548 CCD

CONTRACTOR: Laws Const Corp SPECIFIED COMPLETION: 3/28/2020

COMPTROLLER'S NO.: 20181420716 ANTICIPATED COMPLETION: 3/28/2020

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 0.07% This Report 0.04% To Date 0.11%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Reasons for NO PROGRESS: \_\_\_\_\_

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report

**Item 3:** Const fence installation – Posts only, mesh installation has begun WIP.

**Item 111:** Tree Removals – 33 of 33 trees removed – stump removal required to complete, WIP. 20 units (one half of 39.75 total units for this item) used for progress reported above.

**Item 112:** Clear and Grub – Removed <6" diameter trees, WIP

W/MBE Goals stated in contract % 26 Required \$ amt: 2,779,261.68

W/MBE Goals % met to date 0 \$\$ amt paid to date: \$0

SECTION 220 COMPLIANCE: Prevailing Wages Posted No Badges Yes Sign-In Sheets Yes

Remarks: Contractor has not fully mobilized to the site, no location to post prevailing wages. The contractor has gotten their employees badges.

Approved Working Subs:

1. Tectonic Surveying 4. \_\_\_\_\_

2. JB Gardens 5. \_\_\_\_\_

3. Island Wide Photo 6. \_\_\_\_\_

Calculation Book Status: Not Required L.S., Required

If Required: Up to date \_\_\_\_\_ Partially Computed ✓ \_\_\_\_\_ % Computed 50 Not up to date \_\_\_\_\_

Computed Items Checked \_\_\_\_\_ Unchecked ✓ \_\_\_\_\_ % Checked 0

Major Outstanding Issues: Bus stop move needs to be approved. Directive required for concrete at new bus stop location. LAWS proposing operations requiring CAMP prior to closing/securing site or providing trailer facility for storage of CAMP equipment.



---

**NYC Parks**

Conditions Causing Delays:



NYC Parks

WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin , FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>27</u>
DATE:	<u>4/2/2019</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>3/30/2019</u>	TIME CONSUMED:	<u>184 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 0.11% This Report 0.35% To Date 0.46%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Reasons for NO PROGRESS: \_\_\_\_\_

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report

**Item 1 – Mobilization** – Install demarcation layer and stone in exclusion zone where trailers are to be staged. Install asphalt in tree boxes along Hicks/Lorraine/Henry to keep 5' pedestrian walking area. WIP

**Item 3: Const fence installation** – Posts and mesh installed. Begin installation of dust netting. WIP

**Item 4 – MPT** – Additional signage installed at the site on Hicks Street (Road Work Ahead & No Parking signs) - WIP

**Item 79\*: Preparatory Tree Pruning** – 10 of 10 trees pruned (1 tree removed prior to job starting) 13.5 units (of 15 Total Units) used for progress reported above (PRA).

**Item 17: Stabilized Construction Entrance** – Construction entrance (geotextile and 6" of stone) has been installed. (50% payment for installation used for PRA

**Item 116** – Existing conditions survey has been completed by Tectonic – 25% payment for pre-existing survey used for PRA

**Item 128 – Concrete Waste Management Area** – Prefabricated wash out basin has been delivered on site and staged on geotextile and stone – 50% payment for installation used for PRA

**Item 151 – Construction Plan/HASP** – Final documentation has been submitted – awaiting approval from EPA for payment. WIP

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>% met to date 0</u>	\$\$ amt paid to date:	<u>\$0</u>

SECTION 220 COMPLIANCE: Prevailing Wages Posted No Badges Yes Sign-In Sheets Yes





**NYC Parks**

**Form 11**

Remarks: Contractor has not fully mobilized to the site, no location to post prevailing wages. Trailers expected on site on 4/4/2019. Still need decon wash station and proper PPE prior to any invasive work requiring CAMP.

Item 79\*- Contract called for 11 trees to be pruned (15 total units). However, tree #36 along Lorraine (1.25 units) was already cut and had its stump ground prior to LAWS mobilizing to the job site to begin work.

Approved Working Subs:

- |                              |          |
|------------------------------|----------|
| 1. <u>Tectonic Surveying</u> | 4. _____ |
| 2. <u>JB Gardens</u>         | 5. _____ |
| 3. <u>Island Wide Photo</u>  | 6. _____ |

Calculation Book Status: Not Required L.S., Required

If Required: Up to date \_\_\_\_\_ Partially Computed ✓ \_\_\_\_\_ % Computed \_50\_ Not up to date \_\_\_\_\_

Computed Items Checked \_\_\_\_\_ Unchecked ✓ \_\_\_\_\_ % Checked \_0\_

Major Outstanding Issues: Bus stop move needs to be approved. Directive required for concrete at new bus stop location. LAWS proposing operations requiring CAMP prior to providing trailer facility for storage of CAMP equipment.

\_\_\_\_\_

Conditions Causing Delays: None



NYC Parks

WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin , FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>28</u>
DATE:	<u>4/9/2019</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>4/6/2019</u>	TIME CONSUMED:	<u>191 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 0.46% This Report 1.71.% To Date 2.17.%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Reasons for NO PROGRESS: \_\_\_\_\_

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report

**Item 3: Const fence installation** – Completed installation of fencing and dust netting (50% payment on install plus 50% of dusting netting CO used for progress reported above

**Item 5: Temporary Tree Guards** – Installed 10 tree guards on the job site and along Lorraine (payment for each tree guard installation used for progress reported above

**Item 8: Removals** – Completed removals of CLF/backstops, bleachers, and benches (payments for LS items completed used for progress reported above)

**Item 146: Trailer Office for Consultant** – Trailers have been delivered to the job site – still need electricity. WIP

**Item 151 – Construction Plan/HASP** – Final documentation has been submitted – awaiting approval from EPA for payment. WIP

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>% met to date 0</u>	\$\$ amt paid to date:	<u>\$0</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>No</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	-----------	--------	------------	----------------	------------

Remarks: Contractor has not posted prevailing wages in trailers that arrived on 4/4/2019. No Electricity in trailers yet. CAMP activities beginning next week. Stations to be on site 4/8/2019.



NYC Parks

Form 11

**Approved Working Subs:**

- |                                   |          |
|-----------------------------------|----------|
| 1. _____ Tectonic Surveying _____ | 4. _____ |
| 2. _____ JB Gardens _____         | 5. _____ |
| 3. _____ Island Wide Photo _____  | 6. _____ |

**Calculation Book Status:** Not Required L.S. Required,

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_✓\_\_ % Computed \_50\_\_ Not up to date \_\_\_\_\_

Computed Items Checked \_\_\_\_\_ Unchecked \_\_✓\_\_ % Checked \_0\_\_

**Major Outstanding Issues:**

Bus stop move needs to be approved. Directive required for concrete at new bus stop location. \_\_\_\_\_

**Conditions Causing Delays:**

None





NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin , FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>29</u>
DATE:	<u>4/16/2019</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>4/13/2019</u>	TIME CONSUMED:	<u>198 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 2.17% This Report 0.40.% To Date 2.57.%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Reasons for NO PROGRESS: \_\_\_\_\_

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report

**Item 8: Removals** – Removed metal scrap (chain link fencing and posts) from the job site

**Item 15: Temporary Straw Bale Dike** – Set up bales and cut rebar stakes around soil staging area - WIP

**Item 110: Stump Removal** – Removed remaining 3 stumps along Henry Street. (3.75 Units used for progress reported above)

**Item 111: Tree Removal** – Removed remaining stumps. Staged for removal. (8.75 Units used for progress reported above)

**Item 114: Unclassified Excavation - Custom** – Begin foundation removals of chain link fences and dugouts (74.96 CY used for progress reported above)

**Item 146: Trailer Office for Consultant** – Electricians on site to rough in electric for trailers and guard house – still need electricity. WIP

**Item 151 – Construction Plan/HASP** – Final documentation has been submitted – awaiting approval from EPA for payment. WIP

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>% met to date 0</u>	\$\$ amt paid to date:	<u>\$0</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>No</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>
-------------------------	-----------------------------------	-------------------	---------------------------

Remarks: Contractor has not posted prevailing wages in trailers that arrived on 4/4/2019. No Electricity in trailers yet. CAMP activities began on 4/8/2019 prior to foundation removals.  
Landscape Construction Group on site to discuss removals and protections of areas below tree driplines/CRZ.



NYC Parks

**Approved Working Subs:**

- |                              |                                    |
|------------------------------|------------------------------------|
| 1. <u>Tectonic Surveying</u> | 4. <u>Mainstream Electric Inc.</u> |
| 2. <u>JB Gardens</u>         | 5. <u></u>                         |
| 3. <u>Island Wide Photo</u>  | 6. <u></u>                         |

**Calculation Book Status:** Not Required L. S. Required,

If Required: Up to date  Partially Computed ✓ % Computed 50 Not up to date

Computed Items Checked  Unchecked ✓ % Checked 0

**Major Outstanding Issues:**

Bus stop move needs to be approved. Directive required for concrete at new bus stop location.

**Conditions Causing Delays:**

None



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin , FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>30</u>
DATE:	<u>4/23/2019</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>4/20/2019</u>	TIME CONSUMED:	<u>205 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 2.57% This Report 0.04.% To Date 2.61.%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Reasons for NO PROGRESS: \_\_\_\_\_

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report

**Item 15:** Temporary Straw Bale Dike – Begin anchoring straw bales with metal stakes - WIP

**Item 16:** Temporary Silt Fencing – Silt Fencing delivered, and installation has begun - WIP

**Item 109:** Electrical Work – Disconnect existing site power and remove 5 lamp posts down to the foundation - WIP

**Item 114:** Unclassified Excavation - Custom – Continue foundation removals of chain link fences, dugouts, and bleachers (87.45 CY used for progress reported above)

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>%0.95 met to date</u>	\$\$ amt to date:	<u>\$26,505.00</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>No</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	-----------	--------	------------	----------------	------------

Remarks: Contractor has not posted prevailing wages in trailers that arrived on 4/4/2019. No Electricity in trailers yet. CAMP activities began on 4/8/2019 prior to foundation removals.





NYC Parks

**Approved Working Subs:**

- |                                   |          |
|-----------------------------------|----------|
| 1. _____ Mainstream Electric Inc. | 4. _____ |
| 2. _____                          | 5. _____ |
| 3. _____                          | 6. _____ |

**Calculation Book Status:** Not Required L.S. Required,

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_✓\_\_\_ % Computed \_50\_\_\_ Not up to date \_\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked \_\_\_✓\_\_\_ % Checked \_0\_\_\_

**Major Outstanding Issues:**

Bus stop move needs to be approved. Directive required for concrete at new bus stop location.

**Conditions Causing Delays:**

None



NYC Parks

WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin , FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>31</u>
DATE:	<u>4/30/2019</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>4/27/2019</u>	TIME CONSUMED:	<u>212 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 2.61% This Report 0.16.% To Date 2.77.%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F(W) ALL

Reasons for NO PROGRESS: Site to wet for excavator to work. Decontaminated CAT M315D to remove from the site. Begin using track mounted excavator next week. LAWS off site @ 0930.

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item 15:** Temporary Straw Bale Dike – Completed straw bale dike around soil staging area - (360 LF used for progress reported above)

**Item 16:** Temporary Silt Fencing – Completed silt fencing around soil staging area – (360 LF used for progress reported above)

**Item 108:** Open Ended Steel Pipe – Drove 10 total piles to conduct PDA testing (8 PDA tests) - WIP

**Item 114:** Unclassified Excavation - Custom – Continue foundation removals of chain link fences, dugouts, and bleachers (107.08 CY used for progress reported above)

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>%0.95 met to date</u>	\$\$ amt to date:	<u>\$26,505.00</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>No</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	-----------	--------	------------	----------------	------------

Remarks: Contractor has not posted prevailing wages in trailers that arrived on 4/4/2019.



**NYC Parks**  
**Approved Working Subs This Week:**

- |                         |          |
|-------------------------|----------|
| 1. <u>American Pile</u> | 4. _____ |
| 2. _____                | 5. _____ |
| 3. _____                | 6. _____ |

**Calculation Book Status:** Not Required L.S. Required,

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_✓\_\_\_ % Computed \_50\_\_\_ Not up to date \_\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked \_\_\_✓\_\_\_ % Checked \_0\_\_\_

**Major Outstanding Issues:**

No Electricity in trailers yet – anticipated mid- May.

**Conditions Causing Delays:**

Excavator had a hydraulic leak on Wednesday afternoon. Out of commission until Thursday mid-morning.  
Wet conditions on Friday, 4/26/2019 – Track mounted excavator could not work. Remove Cat M315D from site.





NYC Parks

WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin , FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>32</u>
DATE:	<u>5/7/2019</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>5/4/2019</u>	TIME CONSUMED:	<u>219 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 2.77% This Report 0.01% To Date 2.78%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Reasons for NO PROGRESS: \_\_\_\_\_

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item 114:** Unclassified Excavation - Custom – Complete foundation removals of chain link fences (18.51 CY used for progress reported above). Break concrete and remove rebar prior to disposal. Cut sidewalks for removal.

**ITEM 119 - Storage, Transport, Handling, Disposal of Uncontaminated Concrete**– Begin removal of concrete debris to recycling plant in Brooklyn. 6 loads removed this week (Friday) – waiting on final weight tickets - WIP

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>%0.95 met to date</u>	\$\$ amt to date:	<u>\$26,505.00</u>

SECTION 220 COMPLIANCE: Prevailing Wages Posted No Badges Yes Sign-In Sheets Yes

**Remarks:** Contractor has not posted prevailing wages in trailers that arrived on 4/4/2019.

No operator on site on Monday 4/29/2019. LAWS had Co-Op Industries on site to calibrate the Load-Rite equipment in the Komatsu excavator to obtain load weights leaving the job site prior to being weighed at the receiving facility, Allocco Recycling. Based on preliminary comparisons from receiving facility and on-site weight tickets – there are discrepancies between the two – Receiving facility weight tickets will be used for payment of disposed material.



NYC Parks

**Approved Working Subs This Week:**

- |                            |          |
|----------------------------|----------|
| 1. <u>Co-Op Industries</u> | 4. _____ |
| 2. _____                   | 5. _____ |
| 3. _____                   | 6. _____ |

**Calculation Book Status:** Not Required L.S. Required,

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_✓\_\_\_ % Computed \_50\_\_\_ Not up to date \_\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked \_\_\_✓\_\_\_ % Checked \_0\_\_\_\_\_

**Major Outstanding Issues:**

No Electricity in trailers of guard house yet – anticipated mid- May. No guard on site during work day operations.

**Conditions Causing Delays:**

None.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin , FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>33</u>
DATE:	<u>5/14/2019</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>5/11/2019</u>	TIME CONSUMED:	<u>226 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 2.78% This Report 0.47.% To Date 3.25.%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Reasons for NO PROGRESS: NONE

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item 16:** Temporary Silt Fencing – Silt fencing installed north of construction entrance along Hicks Street (260 LF used for progress reported above).

**Item 114:** Unclassified Excavation - Custom – Began removing sidewalks inside the construction fencing (108.51 CY used for progress reported above). Break concrete and remove rebar prior to disposal. Cut sidewalks for removal.

**ITEM 119 - Storage, Transport, Handling, Disposal of Uncontaminated Concrete**– Begin removal of concrete debris to recycling plant in Brooklyn. 27 loads removed (5/3/2019, 5/6/2019, 5/8/2019, 5/9/2019) – 1 load returned due to debris with the concrete – missing 1 weight ticket from LAWS – (25 weight tickets @ 472.9 TONS used for progress reported above). - WIP

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>%0.95 met to date</u>	\$\$ amt to date:	<u>\$26,505.00</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>No</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>
-------------------------	-----------------------------------	-------------------	---------------------------

**Remarks:** Contractor has not posted prevailing wages in trailers that arrived on 4/4/2019.

Based on preliminary comparisons from receiving facility and on-site weight tickets – there are discrepancies between the two – Receiving facility weight tickets will be used for payment of disposed material.





**NYC Parks**

Began stripping topsoil in Ballfields #7 and #8. LAWS sent RFI-10 regarding areas of deeper topsoil layer that may need to be removed. AECOM to bring sample of material to Olmsted with reports on 5/14/2019.

**Approved Working Subs This Week:**

- |                         |          |
|-------------------------|----------|
| 1. <u>American Pile</u> | 4. _____ |
| 2. _____                | 5. _____ |
| 3. _____                | 6. _____ |

**Calculation Book Status:** Not Required L. S. Required,

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_✓\_\_\_ % Computed \_50\_\_\_ Not up to date \_\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked \_\_\_✓\_\_\_ % Checked \_0\_\_\_

**Major Outstanding Issues:**

No Electricity in trailers of guard house yet – anticipated mid- May. No guard on site during work day operations.

**Conditions Causing Delays:**

None.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin , FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>33</u>
DATE:	<u>5/14/2019</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>5/11/2019</u>	TIME CONSUMED:	<u>226 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 2.78% This Report 0.47.% To Date 3.25.%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Reasons for NO PROGRESS: NONE

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item 16:** Temporary Silt Fencing – Silt fencing installed north of construction entrance along Hicks Street (260 LF used for progress reported above).

**Item 114:** Unclassified Excavation - Custom – Began removing sidewalks inside the construction fencing (108.51 CY used for progress reported above). Break concrete and remove rebar prior to disposal. Cut sidewalks for removal.

**ITEM 119 - Storage, Transport, Handling, Disposal of Uncontaminated Concrete**– Begin removal of concrete debris to recycling plant in Brooklyn. 27 loads removed (5/3/2019, 5/6/2019, 5/8/2019, 5/9/2019) – 1 load returned due to debris with the concrete – missing 1 weight ticket from LAWS – (25 weight tickets @ 472.9 TONS used for progress reported above). - WIP

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>%0.95 met to date</u>	\$\$ amt to date:	<u>\$26,505.00</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>No</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>
-------------------------	-----------------------------------	-------------------	---------------------------

**Remarks:** Contractor has not posted prevailing wages in trailers that arrived on 4/4/2019.

Based on preliminary comparisons from receiving facility and on-site weight tickets – there are discrepancies between the two – Receiving facility weight tickets will be used for payment of disposed material.



**NYC Parks**

Began stripping topsoil in Ballfields #7 and #8. LAWS sent RFI-10 regarding areas of deeper topsoil layer that may need to be removed. AECOM to bring sample of material to Olmsted with reports on 5/14/2019.

**Approved Working Subs This Week:**

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

**Calculation Book Status:** Not Required L. ~~S.~~ **Required**,

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_✓\_\_\_ % Computed \_50\_\_\_ Not up to date \_\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked \_\_\_✓\_\_\_ % Checked \_0\_\_\_

**Major Outstanding Issues:**

No Electricity in trailers of guard house yet – anticipated mid- May. No guard on site during work day operations.

**Conditions Causing Delays:**

None.



NYC Parks

WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin , FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>34</u>
DATE:	<u>5/21/2019</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>5/18/2019</u>	TIME CONSUMED:	<u>233 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 3.25% This Report 0.27% To Date 3.52%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Reasons for NO PROGRESS: NONE

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item 16:** Temporary Silt Fencing – Silt fencing installed along Lorraine, part of Henry, and around stockpiles north of the construction entrance (1092 LF used for progress reported above).

**Item 114:** Unclassified Excavation - Custom –Removed sidewalks inside the construction fencing (40.48 CY used for progress reported above). Break concrete and remove rebar prior to disposal. Cut sidewalks for removal.

**ITEM 119 - Storage, Transport, Handling, Disposal of Uncontaminated Concrete**– Continued removal of concrete debris to recycling plant in Brooklyn. 18 loads removed (5/13/2019, 5/14/2019 (18 weight tickets @ 260.94 TONS used for progress reported above). – Still missing 1 weight ticket from LAWS - WIP

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>%0.95 met to date</u>	\$\$ amt to date:	<u>\$26,505.00</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:** Contractor has posted prevailing wages in trailers as of 5/16/2019.

Based on preliminary comparisons from receiving facility and on-site weight tickets – there are discrepancies between the two – Receiving facility weight tickets will be used for payment of disposed material.



**NYC Parks**

LAWS sent RFI-10 regarding areas of deeper topsoil layer that may need to be removed. AECOM to bring sample of material to Olmsted with reports on 5/14/2019.

Personal air monitoring and stockpile waste characterization (standard turn-around-time) conducted by AES occurred on 5/15/2019

**Approved Working Subs This Week:**

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

**Calculation Book Status:** Not Required L.S. Required,

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_✓\_\_\_ % Computed \_50\_\_\_ Not up to date \_\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked \_\_\_✓\_\_\_ % Checked \_0\_\_\_

**Major Outstanding Issues:**

No Electricity in trailers of guard house yet – Con-Edison inspection of temporary power pole failed. LAWS needs to get a single pile extending 16' out of the ground. Cannot splice two shorter poles together. In the process of procuring correct pole. No guard on site during work day operations.

**Conditions Causing Delays:**

None.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin , FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>35</u>
DATE:	<u>5/28/2019</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>5/25/2019</u>	TIME CONSUMED:	<u>240 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 3.52% This Report 0.03% To Date 3.55%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Reasons for NO PROGRESS: NONE

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item 16:** Temporary Silt Fencing – Silt fencing installed along southern side of Henry and east of the work trailers along Bay Street (554.2 LF used for progress reported above).

**ITEM 119 - Storage, Transport, Handling, Disposal of Uncontaminated Concrete**– Continued removal of concrete debris to recycling plant in Brooklyn. 1 load removed on 5/21/2019 (2 weight ticket @ 31.25 TONS used for progress reported above). Was waiting on 1 missing weight ticket which was found/used for this measurement.

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>%0.95 met to date</u>	\$\$ amt to date:	<u>\$26,505.00</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>
-------------------------	------------------------------------	-------------------	---------------------------

**Remarks:**

Based on preliminary comparisons from receiving facility and on-site weight tickets – there are discrepancies between the two – Receiving facility weight tickets will be used for payment of disposed material.

LAWS sent RFI-10 regarding areas of deeper topsoil layer that may need to be removed. AECOM to bring sample of material to Olmsted with reports on 5/14/2019. Reply to LAWS provided on 5/22/2019.

**NYC Parks**

Personal air monitoring and stockpile waste characterization (standard turn-around-time) conducted by AES occurred on 5/15/2019. Sampling of 2 additional stockpiles conducted on 5/21/2019.

**Approved Working Subs This Week:**

- |                         |          |
|-------------------------|----------|
| 1. <u>American Pile</u> | 4. _____ |
| 2. _____                | 5. _____ |
| 3. _____                | 6. _____ |

**Calculation Book Status:** Not Required L.S. Required,

If Required: Up to date \_\_\_\_\_ Partially Computed ✓ \_\_\_\_\_ % Computed 50 \_\_\_\_\_ Not up to date \_\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked ✓ \_\_\_\_\_ % Checked 0 \_\_\_\_\_

**Major Outstanding Issues:**

No Electricity in trailers of guard house yet – Con-Edison inspection of temporary power pole failed. LAWS needs to get a single pile extending 16' out of the ground. Cannot splice two shorter poles together. In the process of procuring correct pole. No guard on site during work day operations.

Lateral load testing performed on 5/23/19 and 5/24/19 on piles 45/46 and 81/82. Piles were tested until they reached failure (happened on all piles before reaching 200% capacity on the test). Testing to continue into the week of 5/27/2019 on piles 134/135 and 180/181.

**Conditions Causing Delays:**

None.



NYC Parks

WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin , FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>36</u>
DATE:	<u>6/4/2019</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>6/1/2019</u>	TIME CONSUMED:	<u>247 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 3.55% This Report 3.65% To Date 7.20%

IF NO PROGRESS, STATE REASON BELOW

M(H) TU W TH F ALL

Reasons for NO PROGRESS: No work on Monday (5/27/2019) for Memorial Day Holiday.

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**ITEM 16:** Temporary Silt Fencing – Silt fencing installed along exclusion zone along Hicks and Bay Street (257 LF used for progress reported above).

**ITEM 108 – Open Ended Steel Pile Piles**– Drove piles on 4/24/29 (10 piles) 5/29/19 (67 Piles) and 5/30/19 (52 Piles) – [Use measurement of 40' length remaining in the ground for 129 piles driven]

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>%0.95 met to date</u>	\$\$ amt to date:	<u>\$26,505.00</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:**

Based on preliminary comparisons from receiving facility and on-site weight tickets – there are discrepancies between the two – Receiving facility weight tickets will be used for payment of disposed material. LAWS brought out new weight to calibrate equipment with – has not been recalibrated as of 6/3/2019.

Personal air monitoring and stockpile waste characterization (standard turn-around-time) conducted by AES occurred on 5/15/2019. Sampling of 2 additional stockpiles conducted on 5/21/2019. AECOM has not seen any sampling results.





NYC Parks

Form 11

**Approved Working Subs This Week:**

- |                  |          |
|------------------|----------|
| 1. American Pile | 4. _____ |
| 2. _____         | 5. _____ |
| 3. _____         | 6. _____ |

**Calculation Book Status:** Not Required L.S. Required,

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_✓\_\_\_ % Computed \_50\_\_\_ Not up to date \_\_\_\_\_  
Computed Items Checked \_\_\_✓\_\_\_ Unchecked \_\_\_\_\_ % Checked \_2.31\_\_\_\_\_

**Major Outstanding Issues:**

No Electricity in trailers of guard house yet – Con-Edison inspection of temporary power pole failed – coming back to inspect new pole ~6/15/2019.

No guard on site during work day operations because there is no electricity.

**Conditions Causing Delays:**

None



NYC Parks

WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin , FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>38</u>
DATE:	<u>6/18/2019</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>6/15/2019</u>	TIME CONSUMED:	<u>261 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 9.50% This Report 7.61% To Date 17.11%

IF NO PROGRESS, STATE REASON BELOW

M(W) TU W TH(W) F(O) ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

**Reasons for NO PROGRESS:**

Monday – Shut down at 1200 - Heavy rains

Thursday – Shut down at 0800 - Heavy Rains

Friday – Shut down at 0930 – No work; waiting on soil stockpile paperwork prior to removal

Description of work Covered by this Report:

**ITEM 16: Temporary Silt Fencing** – Silt fencing extended by original staging area for trenched soils from Henry Street [244 LF used for progress reported above]

**ITEM 114 – Unclassified Excavation**– 6" topsoil stripping volume calculated – [3242.06 CY used for progress reported above]

Based on the progress this week, LAWS has reached the 10% threshold for triggering the payment for mobilization.

**ITEM 1: Mobilization** – Payment released at 10% project completion (11.59% completed to date) [\$590,000 LS payment used for progress reported above]

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>%0.95 met to date</u>	\$\$ amt to date:	<u>\$26,505.00</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------



## NYC Parks

**Remarks:**

Guard is currently on site daily.

Based on preliminary comparisons from receiving facility and on-site weight tickets – there are discrepancies between the two – Receiving facility weight tickets will be used for payment of disposed material. LAWS brought out new weight to calibrate equipment with – has not been recalibrated as of 6/3/2019.

Personal air monitoring and stockpile waste characterization (standard turn-around-time) conducted by AES occurred on 5/15/2019. Sampling of 2 additional stockpiles conducted on 5/21/2019. AECOM has not seen any sampling results. No hazard assessment conducted on the site to date.

**Approved Working Subs This Week:**

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

**Calculation Book Status:** Not Required L.S. Required,

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_✓\_\_\_ % Computed 50 Not up to date \_\_\_\_\_  
Computed Items Checked \_\_\_✓\_\_\_ Unchecked \_\_\_\_\_ % Checked 2.31

**Major Outstanding Issues:**

Awaiting final acceptance of contaminated, non-hazardous soils paperwork to be able to ship stockpiles #1-3 (6" topsoil stripped).

No Electricity in trailers or guard house yet – Con-Edison inspection of temporary power pole failed – came back on 6/7/2019 with wrong case #, unable to perform inspection. Returned on 6/13/2019 again and noted that stone around the temp power pole needed to be raised so that meter was not too high off the ground (LAWS completed this work on 6/14/2019).

**Conditions Causing Delays:**

None

WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin , FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>39</u>
DATE:	<u>6/25/2019</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>6/22/2019</u>	TIME CONSUMED:	<u>268 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 17.11% This Report 0.00% To Date 17.11%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH(O) F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

**Reasons for NO PROGRESS:**

Thursday – Shut down at 0930 – Waiting on soil shipping paperwork & submittals

Description of work Covered by this Report:

**ITEM 20-29:** HDPE piping – Accept deliveries of HDPE piping (various sizes) - WIP

**ITEM 146 – Office Trailers**– Electricians hooked up temp power to trailers and guard shack this week

Based on the progress this week, LAWS has reached the 10% threshold for triggering the payment for mobilization.

**ITEM 1: Mobilization** – Payment released at 10% project completion (11.59% completed to date) [\$590,000 LS payment used for progress reported above]

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>%18.3 met to date</u>	\$\$ amt to date:	<u>\$508,877.60</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:**

Based on preliminary comparisons from receiving facility and on-site weight tickets – there are discrepancies between the two – Receiving facility weight tickets will be used for payment of disposed material. LAWS brought out new weight to calibrate equipment with – has not been recalibrated as of 6/3/2019.





Personal air monitoring and stockpile waste characterization (standard turn-around-time) conducted by AES occurred on 5/15/2019. Sampling of 2 additional stockpiles conducted on 5/21/2019. AECOM has not seen any sampling results. No hazard assessment conducted on the site to date.

**Approved Working Subs This Week:**

- |                        |          |
|------------------------|----------|
| 1. Mainstream Electric | 4. _____ |
| 2. _____               | 5. _____ |
| 3. _____               | 6. _____ |

**Calculation Book Status:** Not Required L.S. Required,

If Required: Up to date \_\_\_\_\_ Partially Computed ✓ \_\_\_\_\_ % Computed 50 Not up to date \_\_\_\_\_  
Computed Items Checked ✓ \_\_\_\_\_ Unchecked \_\_\_\_\_ % Checked 2.31

**Major Outstanding Issues:**

Awaiting final acceptance of contaminated, non-hazardous soils paperwork to be able to ship stockpiles #1-3 (6" topsoil stripped). Revised/resubmitted letter to facility sent back to DPR on Friday 6/21/2019.

Electricity to the guard house and trailers was installed this week – Con-Edison inspection of temporary power pole failed – came back on 6/7/2019 with wrong case #, unable to perform inspection. Returned on 6/13/2019 again and noted that stone around the temp power pole needed to be raised so that meter was not too high off the ground (LAWS completed this work on 6/14/2019). Con-Ed back on 6/17/2019 and noted box is on the wrong side of pole, bracing too far from pole and not oriented properly, eyelet bolt at top of pole needs to be flipped around

**Conditions Causing Delays:**

None

WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin , FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>40</u>
DATE:	<u>7/2/2019</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>6/29/2019</u>	TIME CONSUMED:	<u>275 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 17.11% This Report 0.00% To Date 17.11%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F(O) ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

**Reasons for NO PROGRESS:**

Friday – Contractor not on site – no explanation – still waiting on soil disposal documents

Description of work Covered by this Report:

**ITEM 20-29:** HDPE piping – Accept deliveries of HDPE piping (various sizes) - WIP

**ITEM 108 – Steel Piles**– American Pile on site this week to finish cutting piles, welding pile caps, and welding sheer studs to piles along Henry Street - WIP

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>%18.3 met to date</u>	\$\$ amt to date:	<u>\$508,877.60</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:**

Based on preliminary comparisons from receiving facility and on-site weight tickets – there are discrepancies between the two – Receiving facility weight tickets will be used for payment of disposed material. LAWS brought out new weight to calibrate equipment with – has not been recalibrated as of 6/3/2019.

Personal air monitoring and stockpile waste characterization (standard turn-around-time) conducted by AES occurred on 5/15/2019. Sampling of 2 additional stockpiles conducted on 5/21/2019. AECOM has not seen any sampling results. No hazard assessment conducted on the site to date.



**Approved Working Subs This Week:**

- |                        |          |
|------------------------|----------|
| 1. Mainstream Electric | 4. _____ |
| 2. _____               | 5. _____ |
| 3. _____               | 6. _____ |

**Calculation Book Status:** Not Required L.S. Required,

If Required: Up to date \_\_\_\_\_ Partially Computed ✓ \_\_\_\_\_ % Computed 50 Not up to date \_\_\_\_\_  
Computed Items Checked ✓ \_\_\_\_\_ Unchecked \_\_\_\_\_ % Checked 2.31

**Major Outstanding Issues:**

Stockpile #4 waste characterization results that the contractor took on 6/12/2019 came back hazardous.

Awaiting final acceptance of contaminated, non-hazardous soils paperwork to be able to ship stockpiles #1-3 (6" topsoil stripped). Revised/resubmitted letter to facility sent back to DPR on Friday 6/21/2019.

Electricity to the guard house and trailers was installed this week – Con-Edison inspection of temporary power pole failed – came back on 6/7/2019 with wrong case #, unable to perform inspection. Returned on 6/13/2019 again and noted that stone around the temp power pole needed to be raised so that meter was not too high off the ground (LAWS completed this work on 6/14/2019). Con-Ed back on 6/17/2019 and noted box is on the wrong side of pole, bracing too far from pole and not oriented properly, eyelet bolt at top of pole needs to be flipped around

**Conditions Causing Delays:**

Soil shipping paperwork from the disposal facility and EPA still needed prior to removing any material from the job site.

WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin , FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>41</u>
DATE:	<u>7/9/2019</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>7/6/2019</u>	TIME CONSUMED:	<u>282 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 17.11% This Report 0.36% To Date 17.47%

IF NO PROGRESS, STATE REASON BELOW

M TU W(O) TH(H) F(O) ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

**Reasons for NO PROGRESS:**

Wednesday – Contractor not on site – said they are working on making concrete forms at their local shop

Thursday – Contractor not on site – 4<sup>th</sup> of July Holiday

Friday – Contractor not on site – still waiting on soil disposal documents

Description of work Covered by this Report:

**ITEM 16:** Temporary Silt Fencing – Repaired damaged silt fencing around the stockpiles – (244 LF used for progress reported above).

**ITEM 108** – Steel Piles– LAWS making forms for around the piles

**ITEM 114** – Unclassified Excavation – Measure volume of Henry Street trench for payment (530 CY used for progress reported above).

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>%18.3 met to date</u>	\$\$ amt to date:	<u>\$508,877.60</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:**

Based on preliminary comparisons from receiving facility and on-site weight tickets – there are discrepancies between the two – Receiving facility weight tickets will be used for payment of disposed material. LAWS brought out new weight to calibrate equipment with – has not been recalibrated as of 6/3/2019.





## NYC Parks

## Form 11

No hazard assessment conducted on the site to date.

### Approved Working Subs This Week:

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

### Calculation Book Status: Not Required L.S. Required,

If Required: Up to date \_\_\_\_\_ Partially Computed ✓ \_\_\_\_\_ % Computed 50 Not up to date \_\_\_\_\_  
Computed Items Checked ✓ \_\_\_\_\_ Unchecked \_\_\_\_\_ % Checked 2.31

### Major Outstanding Issues:

Stockpile #4 waste characterization results that the contractor took on 6/12/2019 came back hazardous. Working with DPR to determine how to handle material (Reuse or dispose).

Awaiting final acceptance of contaminated, non-hazardous soils paperwork to be able to ship stockpiles #1-3 (6" topsoil stripped) from Clean Earth. USEPA written approval for disposal of non-haz contaminated material to PA has been completed.

Electricity to the guard house and trailers was installed this week – Con-Edison inspection of temporary power pole failed – came back on 6/7/2019 with wrong case #, unable to perform inspection. Returned on 6/13/2019 again and noted that stone around the temp power pole needed to be raised so that meter was not too high off the ground (LAWS completed this work on 6/14/2019). Con-Ed back on 6/17/2019 and noted box is on the wrong side of pole, bracing too far from pole and not oriented properly, eyelet bolt at top of pole needs to be flipped around. Final inspection from ConEd TBD.

### Conditions Causing Delays:

Final acceptance paperwork from the disposal facility (Clean Earth) still needed prior to removing any material from the job site.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin , FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>42</u>
DATE:	<u>7/16/2019</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>7/13/2019</u>	TIME CONSUMED:	<u>289 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 17.47% This Report 0.44% To Date 17.91%

IF NO PROGRESS, STATE REASON BELOW

M(O) TU(O) W(O) TH(O) F(O) ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

**Reasons for NO PROGRESS:**

Monday - Contractor not on site – still waiting on soil disposal documents  
 Tuesday - Contractor not on site – still waiting on soil disposal documents  
 Wednesday – Contractor only on site to water trees (0.5 hr) – still waiting on soil disposal documents  
 Thursday – Contractor not on site - still waiting on soil disposal documents  
 Friday – Contractor not on site – still waiting on soil disposal documents

Description of work Covered by this Report:

**ITEM 144:** Equipment Decontamination – 50% payment for installation – (\$3500 used for progress reported above).

**ITEM 145:** Environmental H&S - Payment based on contract completion – (17.5% completion = \$3500 used for progress reported above).

**ITEM 146:** Office Trailer - Payment based on LS Breakdown – (\$1409 used for progress reported above).

**ITEM 147:** QA Monitoring and Inspections - Payment based on contract completion – (17.5% completion = \$875 used for progress reported above).

**ITEM 148:** Site Security - Payment based on contract completion – (17.5% completion = \$12,425 used for progress reported above).

**ITEM 149:** Dust Control - Payment based on contract completion – (17.5% completion = \$8,750 used for progress reported above).

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>%18.3 met to date</u>	\$\$ amt to date:	<u>\$508,877.60</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------



## NYC Parks

**Remarks:**

Based on preliminary comparisons from receiving facility and on-site weight tickets – there are discrepancies between the two – Receiving facility weight tickets will be used for payment of disposed material. LAWS brought out new weight to calibrate equipment with – has not been recalibrated as of 6/3/2019.

No hazard assessment conducted on the site to date.

**Approved Working Subs This Week:**

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

**Calculation Book Status:** Not Required L.S. Required,

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_✓\_\_\_ % Computed 50 Not up to date \_\_\_\_\_  
Computed Items Checked \_\_\_✓\_\_\_ Unchecked \_\_\_\_\_ % Checked 2.31

**Major Outstanding Issues:**

Stockpile #4 waste characterization results that the contractor took on 6/12/2019 came back hazardous. Working with DPR to determine how to handle material (Reuse or dispose).

Awaiting final acceptance of contaminated, non-hazardous soils paperwork to be able to ship stockpiles #1-3 (6" topsoil stripped) from Clean Earth. USEPA written approval for disposal of non-haz contaminated material to PA has been completed.

Electricity to the guard house and trailers was installed this week – Con-Edison inspection of temporary power pole failed – came back on 6/7/2019 with wrong case #, unable to perform inspection. Returned on 6/13/2019 again and noted that stone around the temp power pole needed to be raised so that meter was not too high off the ground (LAWS completed this work on 6/14/2019). Con-Ed back on 6/17/2019 and noted box is on the wrong side of pole, bracing too far from pole and not oriented properly, eyelet bolt at top of pole needs to be flipped around. Final inspection from ConEd TBD.

**Conditions Causing Delays:**

Final acceptance paperwork from the disposal facility (Clean Earth) still needed prior to removing any material from the job site.

WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin , FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>43</u>
DATE:	<u>7/23/2019</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>7/20/2019</u>	TIME CONSUMED:	<u>296 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 17.91% This Report 0% To Date 17.91%

IF NO PROGRESS, STATE REASON BELOW

M(O) TU(O) W(O) TH(O) F(O) ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

## Reasons for NO PROGRESS:

Monday - Contractor not on site – still waiting on soil disposal approvals  
 Tuesday – 1 Laborer on site to water CRZ areas, collect Proctor sample, recover stockpiles – no contract work conducted  
 Wednesday– Contractor not on site – still waiting on soil disposal approvals  
 Thursday – Contractor not on site - still waiting on soil disposal approvals  
 Friday – Contractor not on site – still waiting on soil disposal approvals

Description of work Covered by this Report:

No contract work conducted this week. Still waiting on final shipping approvals for stockpiles 1-3.

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>%18.3 met to date</u>	\$\$ amt to date:	<u>\$508,877.60</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------



## NYC Parks

**Remarks:**

Based on preliminary comparisons from receiving facility and on-site weight tickets – there are discrepancies between the two – Receiving facility weight tickets will be used for payment of disposed material. LAWS brought out new weight to calibrate equipment with – has not been recalibrated as of 7/19/2019.

No hazard assessment conducted on the site to date.

**Approved Working Subs This Week:**

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

**Calculation Book Status:** Not Required L.S. Required

If Required: Up to date \_\_\_\_\_ Partially Computed ✓ \_\_\_\_\_ % Computed 50 Not up to date \_\_\_\_\_  
Computed Items Checked ✓ \_\_\_\_\_ Unchecked \_\_\_\_\_ % Checked 2.31

**Major Outstanding Issues:**

Stockpile #4 waste characterization results that the contractor took on 6/12/2019 came back hazardous. Working with DPR to determine how to handle material (Reuse or dispose).

Awaiting final acceptance of contaminated, non-hazardous soils paperwork to be able to ship stockpiles #1-3 (6" topsoil stripped) from Clean Earth. USEPA written approval for disposal of non-haz contaminated material to PA has been completed.

Electricity to the guard house and trailers was installed this week – Con-Edison inspection of temporary power pole failed – came back on 6/7/2019 with wrong case #, unable to perform inspection. Returned on 6/13/2019 again and noted that stone around the temp power pole needed to be raised so that meter was not too high off the ground (LAWS completed this work on 6/14/2019). Con-Ed back on 6/17/2019 and noted box is on the wrong side of pole, bracing too far from pole and not oriented properly, eyelet bolt at top of pole needs to be flipped around. Final inspection from ConEd TBD.

**Conditions Causing Delays:**

Final acceptance paperwork from the disposal facility (Waste Management – Fairless, PA) still needed prior to removing any material from stockpiles 1-3 from the job site.



WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin , FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>44</u>
DATE:	<u>7/23/2019</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>7/27/2019</u>	TIME CONSUMED:	<u>303 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 17.91% This Report 0.03% To Date 17.93%

IF NO PROGRESS, STATE REASON BELOW

M(O) TU(O) W(O) TH(O) F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

**Reasons for NO PROGRESS:**

Monday – 2x deliveries of rebar and pile cap forms – no contract work conducted

Tuesday – 1x delivery of rebar– no contract work conducted

Wednesday– Contractor not on site – still waiting on soil disposal approvals

Thursday – Contractor not on site - still waiting on soil disposal approvals

Description of work Covered by this Report:

**ITEM 14: Temp Silt Sacks** – Install 6 silt sacks in accordance with the Erosion Control Plan (\$1,350 used for progress reported above for the installation of said material).

**ITEM 58: Steel Bar Reinforcement** – Deliver 2 loads of pre-bent rebar to the site for the foundation wall (0.01% used for progress reported above for the delivery of said material).

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>%18.3 met to date</u>	\$\$ amt to date:	<u>\$508,877.60</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------



**Remarks:**

Based on preliminary comparisons from receiving facility and on-site weight tickets – there are discrepancies between the two – Receiving facility weight tickets will be used for payment of disposed material. LAWS brought out new weight to calibrate equipment with – has not been recalibrated as of 7/19/2019.

No hazard assessment conducted on the site to date.

**Approved Working Subs This Week:**

- |                               |          |
|-------------------------------|----------|
| 1. <u>Mainstream Electric</u> | 4. _____ |
| 2. _____                      | 5. _____ |
| 3. _____                      | 6. _____ |

**Calculation Book Status:** Not Required L.S. Required,

If Required: Up to date \_\_\_\_\_ Partially Computed ✓ \_\_\_\_\_ % Computed 50 Not up to date \_\_\_\_\_  
 Computed Items Checked ✓ \_\_\_\_\_ Unchecked \_\_\_\_\_ % Checked 2.31

**Major Outstanding Issues:**

Stockpile #4 waste characterization results that the contractor took on 6/12/2019 came back hazardous. Working with DPR to determine how to handle material (Reuse or dispose).

Awaiting final acceptance of contaminated, non-hazardous soils paperwork to be able to ship stockpiles #1-3 (6" topsoil stripped) from Clean Earth. USEPA written approval for disposal of non-haz contaminated material to PA has been completed.

Electricity to the guard house and trailers was installed this week – Con-Edison inspection of temporary power pole failed – came back on 6/7/2019 with wrong case #, unable to perform inspection. Returned on 6/13/2019 again and noted that stone around the temp power pole needed to be raised so that meter was not too high off the ground (LAWS completed this work on 6/14/2019). Con-Ed back on 6/17/2019 and noted box is on the wrong side of pole, bracing too far from pole and not oriented properly, eyelet bolt at top of pole needs to be flipped around. Final inspection from ConEd 7/25/2019 - PASSED.

**Conditions Causing Delays:**

Final acceptance paperwork from the disposal facility (Waste Management – Fairless, PA) still needed prior to removing any material from stockpiles 1-3 from the job site. Additional Waste Characterization parameters sampled on 7/16/2019 to complete the Waste Profile still with AES prior to final signature from DPR.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin , FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>45</u>
DATE:	<u>8/6/2019</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>8/3/2019</u>	TIME CONSUMED:	<u>310 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 17.93% This Report 0.01% To Date 17.94%

IF NO PROGRESS, STATE REASON BELOW

M(O) TU(O) W(O) TH(O) F(O) ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

**Reasons for NO PROGRESS:**

Monday – 2x deliveries of shoring – no contract work conducted  
 Tuesday –no contract work conducted  
 Wednesday– no contract work conducted  
 Thursday – no contract work conducted  
 Friday – 1x delivery of shoring – no contract work conducted

Description of work Covered by this Report:

**ITEM 11: Temporary Sheet piling** – Deliver 3 loads of sheet piling for the foundation trench (0.01% used for progress reported above for the delivery of said material).

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>%18.3 met to date</u>	\$\$ amt to date:	<u>\$508,877.60</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------



## NYC Parks

**Remarks:**

Based on preliminary comparisons from receiving facility and on-site weight tickets – there are discrepancies between the two – Receiving facility weight tickets will be used for payment of disposed material. LAWS brought out new weight to calibrate equipment with – has not been recalibrated as of 7/19/2019.

No hazard assessment conducted on the site to date.

**Approved Working Subs This Week:**

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

**Calculation Book Status:** Not Required L.S. Required,

If Required: Up to date \_\_\_\_\_ Partially Computed ✓ \_\_\_\_\_ % Computed 50 Not up to date \_\_\_\_\_  
Computed Items Checked ✓ \_\_\_\_\_ Unchecked \_\_\_\_\_ % Checked 2.31

**Major Outstanding Issues:**

Stockpile #4 waste characterization results that the contractor took on 6/12/2019 came back hazardous. Working with DPR to determine how to handle material (Reuse or dispose).

Electricity to the guard house and trailers was installed this week – Con-Edison inspection of temporary power pole failed – came back on 6/7/2019 with wrong case #, unable to perform inspection. Returned on 6/13/2019 again and noted that stone around the temp power pole needed to be raised so that meter was not too high off the ground (LAWS completed this work on 6/14/2019). Con-Ed back on 6/17/2019 and noted box is on the wrong side of pole, bracing too far from pole and not oriented properly, eyelet bolt at top of pole needs to be flipped around. Final inspection from ConEd 7/25/2019 - PASSED. Con-Ed to come and install meter on temp pole mid-August.

**Conditions Causing Delays:**

Final acceptance paperwork from the disposal facility (Waste Management – Fairless, PA) still needed prior to removing any material from stockpiles 1-3 from the job site. Additional Waste Characterization parameters sampled on 7/16/2019 to complete the Waste Profile. Waste profile has been signed by DPR and is with the disposal facility to get final acceptance letter.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>46</u>
DATE:	<u>8/13/2019</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>8/10/2019</u>	TIME CONSUMED:	<u>317 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 17.95% This Report 0.20% To Date 18.15%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: N/A

Description of work Covered by this Report:

**ITEM 11: Temporary Sheet piling** – Install 6 sections of temporary sheet piling totaling 108 LF on each side of the trench installed 5-ft deep (1080 SF used for progress reported above for the delivery of said material).

**ITEM 54: Average Concrete** – Deliver 1 truck of concrete to fill 14 pile boxes along the north side of Henry Street (piles #108-121) (6.48 CY used for progress reported above for the delivery of said material).

**ITEM 58: Steel bar Reinforcement** – Install 18 pile boxes with of rebar @ 149.38 lbs steel reinforcement per box (2,688.84 pounds used for progress reported above for the delivery of said material).

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>%18.3 met to date</u>	\$\$ amt to date:	<u>\$508,877.60</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>
-------------------------	------------------------------------	-------------------	---------------------------





**Remarks:**

Based on preliminary comparisons from receiving facility and on-site weight tickets – there are discrepancies between the two – Receiving facility weight tickets will be used for payment of disposed material. LAWS brought out new weight to calibrate equipment with – has not been recalibrated as of 7/19/2019.

No hazard assessment conducted on the site to date.

**Approved Working Subs This Week:**

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

**Calculation Book Status:** Not Required L.S. Required,

If Required: Up to date \_\_\_\_\_ Partially Computed ✓ \_\_\_\_\_ % Computed 50 Not up to date \_\_\_\_\_  
Computed Items Checked ✓ \_\_\_\_\_ Unchecked \_\_\_\_\_ % Checked 2.31

**Major Outstanding Issues:**

Stockpile #4 waste characterization results that the contractor took on 6/12/2019 came back hazardous. Working with DPR to determine how to handle material (Reuse or dispose). Response to 7/31/2019 LAWS letter sent out on 8/12/2019 by TRC.

Electricity to the guard house and trailers was installed this week – Con-Edison inspection of temporary power pole failed – came back on 6/7/2019 with wrong case #, unable to perform inspection. Returned on 6/13/2019 again and noted that stone around the temp power pole needed to be raised so that meter was not too high off the ground (LAWS completed this work on 6/14/2019). Con-Ed back on 6/17/2019 and noted box is on the wrong side of pole, bracing too far from pole and not oriented properly, eyelet bolt at top of pole needs to be flipped around. Final inspection from ConEd 7/25/2019 - PASSED. Con-Ed to come and install meter on temp pole mid-August.

**Conditions Causing Delays:**

Final acceptance paperwork from the disposal facility (Waste Management – Fairless, PA) still needed prior to removing any material from stockpiles 1-3 from the job site. Additional Waste Characterization parameters sampled on 7/16/2019 to complete the Waste Profile. Waste profile has been signed by DPR and is with the disposal facility to get final acceptance letter.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>46</u>
DATE:	<u>8/20/2019</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>8/17/2019</u>	TIME CONSUMED:	<u>324 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 18.15% This Report 0.36% To Date 18.51%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: N/A

Description of work Covered by this Report:

**ITEM 11: Temporary Sheet piling** – Install 1 section of temporary sheet piling totaling 16 LF on each side of the trench installed 5-ft deep (160 SF used for progress reported above for the delivery of said material).

**ITEM 54: Average Concrete** – Deliver 2 trucks of concrete to fill 33 pile boxes along the Henry Street trench (piles #122-134) (15.28 CY used for progress reported above for the delivery of said material).

**ITEM 58: Steel bar Reinforcement** – Install 29 pile boxes with of rebar @ 149.38 lbs steel reinforcement per box (4,341.37 pounds used for progress reported above for the delivery of said material).

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>%18.3 met to date</u>	\$\$ amt to date:	<u>\$508,877.60</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>	
-------------------------	------------------------------------	-------------------	---------------------------	--



**Remarks:**

Based on preliminary comparisons from receiving facility and on-site weight tickets – there are discrepancies between the two – Receiving facility weight tickets will be used for payment of disposed material. LAWS brought out new weight to calibrate equipment with – has not been recalibrated as of 8/19/2019.

No hazard assessment conducted on the site to date.

**Approved Working Subs This Week:**

- |                               |          |
|-------------------------------|----------|
| 1. <u>Mainstream Electric</u> | 4. _____ |
| 2. _____                      | 5. _____ |
| 3. _____                      | 6. _____ |

**Calculation Book Status:** Not Required L.S. Required,

If Required: Up to date \_\_\_\_\_ Partially Computed ✓ \_\_\_\_\_ % Computed 50 Not up to date \_\_\_\_\_  
Computed Items Checked ✓ \_\_\_\_\_ Unchecked \_\_\_\_\_ % Checked 17.81

**Major Outstanding Issues:**

Stockpile #4 waste characterization results that the contractor took on 6/12/2019 came back hazardous. Working with DPR to determine how to handle material (Reuse or dispose). Response to 7/31/2019 LAWS letter sent out on 8/12/2019 by AECOM directing them to re-use site material as backfill around the job site. LAWS not following said directive and have said they will be responding to letter shortly. Currently not using the material for backfill or opening new trenches around Bay/Lorraine/Hicks Streets.

**Conditions Causing Delays:**

Final acceptance paperwork from the disposal facility (Waste Management – Fairless, PA) still needed prior to removing any material from stockpiles 1-3 from the job site. Additional Waste Characterization parameters sampled on 7/16/2019 to complete the Waste Profile. Waste profile has been signed by DPR and is with the disposal facility to get final acceptance letter. LAWS indicated that it has received final approval for stockpile 1-3 disposal in PA; waiting on notarized acceptance letter for final DPR review.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>47</u>
DATE:	<u>8/27/2019</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>8/24/2019</u>	TIME CONSUMED:	<u>331 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 18.51% This Report 0.24% To Date 18.75%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: N/A

Description of work Covered by this Report:

**ITEM 54: Average Concrete** – Deliver 1 truck of concrete to fill 17 form boxes between piles along the Henry Street trench (9.80 CY used for progress reported above for the delivery of said material).

**ITEM 58: Steel bar Reinforcement** – Install rebar in form boxes pile caps (3,494.91 pounds used for progress reported above for the delivery of said material).

**ITEM 114: Unclassified Excavation** – Began excavating the pile trench on the east side of Bay Street. – Work in Progress

**ITEM 117: Transport/Disposal of Contaminated, non-haz soil** – Remove 16 loads of soil (18 CY per load) from Stockpile #2 – Waiting on final weight tickets for payment.

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>%18.3 met to date</u>	\$\$ amt to date:	<u>\$508,877.60</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>
-------------------------	------------------------------------	-------------------	---------------------------



**Remarks:**

Hazard assessment conducted on 8/22/2019 on stockpile removal activities and working in trenches that are not being excavated or compacted. Prior assessment done on silt fencing work.

**Approved Working Subs This Week:**

- |                  |          |
|------------------|----------|
| 1. American Pile | 4. _____ |
| 2. _____         | 5. _____ |
| 3. _____         | 6. _____ |

**Calculation Book Status:** Not Required L.S. Required,

If Required: Up to date \_\_\_\_\_ Partially Computed ✓ \_\_\_\_\_ % Computed 18.5 Not up to date \_\_\_\_\_

Computed Items Checked \_\_\_\_\_ Unchecked ✓ \_\_\_\_\_ % Checked 0

**Major Outstanding Issues:**

Stockpile #4 waste characterization results that the contractor took on 6/12/2019 came back hazardous. Working with DPR to determine how to handle material (Reuse or dispose). Response to 7/31/2019 LAWS letter sent out on 8/12/2019 by AECOM directing them to re-use site material as backfill around the job site. LAWS sent response letter to 8/12/2019 AECOM letter on 8/22/2019. Under review by DPR

**Conditions Causing Delays:**

Stockpile #4 material not being spread. DPR believes it is suitable for re-use; LAWS thinks it is not and wants to be absolved of any responsibility for a defective final product.





NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>49</u>
DATE:	<u>9/3/2019</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>8/31/2019</u>	TIME CONSUMED:	<u>338 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 18.75% This Report 0.72% To Date 19.47%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: N/A

Description of work Covered by this Report:

**ITEM 54: Average Concrete** – Deliver 2 trucks of concrete to fill form boxes between piles along the Henry Street trench (16.48 CY used for progress reported above for the delivery of said material).

**ITEM 58: Steel bar Reinforcement** – Install rebar in form boxes pile caps and upper section of foundation wall (3,555.40 pounds used for progress reported above for the delivery of said material).

**ITEM 114: Unclassified Excavation** – Began excavating the pile trench on the east side of Bay Street. – (290.33 CY used for progress reported above).

**ITEM 117: Transport/Disposal of Contaminated, non-haz soil** – Remove 49 loads of soil (~15 CY per load) from Stockpile #2 – Waiting on final weight tickets for payment.

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>%18.3 met to date</u>	\$\$ amt to date:	<u>\$508,877.60</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------



NYC Parks

**Remarks:**

None

**Approved Working Subs This Week:**

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

**Calculation Book Status:** Not Required L. S. Required,

If Required: Up to date \_\_\_\_\_ Partially Computed ✓ \_\_\_\_\_ % Computed 90% Not up to date ✓ \_\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked ✓ \_\_\_\_\_ % Checked 0 \_\_\_\_\_

**Major Outstanding Issues:**

Stockpile #4 waste characterization results that the contractor took on 6/12/2019 came back hazardous. Working with DPR to determine how to handle material (Reuse or dispose). Response to 7/31/2019 LAWS letter sent out on 8/12/2019 by AECOM directing them to re-use site material as backfill around the job site. LAWS sent response letter to 8/12/2019 AECOM letter on 8/22/2019. Response sent 8/31/2019 by AECOM reiterating that LAWS is to reuse the material.

Site vegetation needs to be managed before backfilling activities can commence. Letter sent to LAWS on 8/30/2019 in response to their 8/28/2019 email saying that stripping additional vegetation around the site would be an additional cost to DPR.

Hazard assessment conducted on 8/22/2019 on stockpile removal activities and working in trenches that are not being excavated or compacted. Prior assessment done on silt fencing work. Still waiting on assessments from 8/22/2019.

**Conditions Causing Delays:**

Stockpile #4 material not being spread. DPR believes it is suitable for re-use; LAWS believes it is not and wants to be absolved of any responsibility for a defective final product.

WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>50</u>
DATE:	<u>9/10/2019</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>9/7/2019</u>	TIME CONSUMED:	<u>345 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 19.47% This Report 1.12% To Date 20.59%

IF NO PROGRESS, STATE REASON BELOW

M(H) TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Monday – Labor Day – No Work

Description of work Covered by this Report:

**ITEM 11:** Temporary Sheet piling – Install trench box for installation of MH-2 (127.5 SF used for progress reported above)

**ITEM 22:** 12" HDPE Piping – Install piping from MH-2 to existing manhole (6 LF used for progress reported above)

**ITEM 54:** Average Concrete – Deliver 4 trucks of concrete to fill upper wall sections along the south side of the Henry Street trench (27.13 CY used for progress reported above for the delivery of said material).

**ITEM 58:** Steel bar Reinforcement – Install rebar for upper section of foundation wall along Henry Street trench (1,261.79 pounds used for progress reported above for the delivery of said material).

**ITEM 114:** Unclassified Excavation – Excavate location for MH-2 – WIP

**ITEM 117:** Transport/Disposal of Contaminated, non-haz soil – Remove 49 loads of soil (~15-18 CY per load) from Stockpile #1&2 – (First 65 loads of soil final weight tickets = 1368.17 ton used for payment above)

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>%18.3 met to date</u>	\$\$ amt to date:	<u>\$508,877.60</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------



**Remarks:**

None

**Approved Working Subs This Week:**

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

**Calculation Book Status:** Not Required L. ~~S.~~ **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed ✓ \_\_\_\_\_ % Computed 90% Not up to date ✓ \_\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked ✓ \_\_\_\_\_ % Checked 0 \_\_\_\_\_

**Major Outstanding Issues:**

Stockpile #4 waste characterization results that the contractor took on 6/12/2019 came back hazardous. Working with DPR to determine how to handle material (Reuse or dispose). Response to 7/31/2019 LAWS letter sent out on 8/12/2019 by AECOM directing them to re-use site material as backfill around the job site. LAWS sent response letter to 8/12/2019 AECOM letter on 8/22/2019. Response sent 8/31/2019 by AECOM reiterating that LAWS is to reuse the material.

Site vegetation needs to be managed before backfilling activities can commence. Letter sent to LAWS on 8/30/2019 in response to their 8/28/2019 email saying that stripping additional vegetation around the site would be an additional cost to DPR.

Hazard assessment conducted on 8/22/2019 on stockpile removal activities and working in trenches that are not being excavated or compacted. Prior assessment done on silt fencing work. Still waiting on assessments from 8/22/2019.

**Conditions Causing Delays:**

Stockpile #4 material not being spread. DPR believes it is suitable for re-use; LAWS believes it is not and wants to be absolved of any responsibility for a defective final product.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>51</u>
DATE:	<u>9/17/2019</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>9/14/2019</u>	TIME CONSUMED:	<u>352 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 20.59% This Report 1.11% To Date 21.70%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 54:** Average Concrete – Deliver 2 trucks of concrete to fill upper wall sections along the south side of the Henry Street trench (15.82 CY used for progress reported above).

**ITEM 58:** Steel bar Reinforcement – Install rebar for upper section of foundation wall along Henry Street trench (3318.39 pounds used for progress reported above).

**ITEM 114:** Unclassified Excavation – Excavation for MH-2 – (12.63 CY used for progress reported above)

**ITEM 117:** Transport/Disposal of Contaminated, non-haz soil – Removed 50 loads of soil from Stockpile #1&3 – (progress to be reported once weight tickets are available)

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>%18.3 met to date</u>	\$\$ amt to date:	<u>\$508,877.60</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>
-------------------------	------------------------------------	-------------------	---------------------------





**NYC Parks**  
**Remarks:**  
None

**Approved Working Subs This Week:**

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

**Calculation Book Status:** Not Required L. S. Required,

If Required: Up to date \_\_\_\_\_ Partially Computed ✓ \_\_\_\_\_ % Computed 90% Not up to date ✓ \_\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked ✓ \_\_\_\_\_ % Checked 0 \_\_\_\_\_

**Major Outstanding Issues:**

Stockpile #4 waste characterization results that the contractor took on 6/12/2019 came back hazardous. Working with DPR to determine how to handle material (Reuse or dispose). Response to 7/31/2019 LAWS letter sent out on 8/12/2019 by AECOM directing them to re-use site material as backfill around the job site. LAWS sent response letter to 8/12/2019 AECOM letter on 8/22/2019. Response sent 8/31/2019 by AECOM reiterating that LAWS is to reuse the material. LAWS to file a commissioner's determination.

Site vegetation needs to be managed before backfilling activities can commence. Letter sent to LAWS on 8/30/2019 in response to their 8/28/2019 email saying that stripping additional vegetation around the site would be an additional cost to DPR. Doug Sessler (DPR) says to let die at the of the season.

Hazard assessment conducted on 8/22/2019 on stockpile removal activities and working in trenches that are not being excavated or compacted. Prior assessment done on silt fencing work. Still waiting on assessments from 8/22/2019.

**Conditions Causing Delays:**

Stockpile #4 material not being spread. DPR/AECOM believes it is suitable for re-use; LAWS believes it is not and wants to be absolved of any responsibility for a defective final product.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>52</u>
DATE:	<u>9/24/2019</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>9/21/2019</u>	TIME CONSUMED:	<u>359 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 21.70% This Report 2.56% To Date 24.26%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 11: Temporary Sheet piling** – Install shoring by MH-3 along south side of Henry Street and along west side of Bay Street where pile trench excavation is > 5' bgs. (1020.5 SF used for progress reported above).

**ITEM 54: Average Concrete** – Deliver concrete to fill upper wall sections (x3) along the south side of the Henry Street trench (45.70 CY used for progress reported above).

**ITEM 58: Steel bar Reinforcement** – Install rebar for upper section of foundation wall along Henry Street trench (2482.49 pounds used for progress reported above).

**ITEM 113: Hand/Pneumatic Excavation** – Excavate exploratory trench by tree #39 prior to pile trenching – (0.94 CY used for progress reported above)

**ITEM 114: Unclassified Excavation** – Excavation for Bay Street pile trench – Piles 155-210 – (309.27 CY used for progress reported above)

**ITEM 117: Transport/Disposal of Contaminated, non-haz soil** – Removed 50 loads of soil from Stockpile #3 – (1087.90 tons – from 9/9-9/13 used for progress – weight tickets lagging by 1-week)

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>%18.3 met to date</u>	\$\$ amt to date:	<u>\$508,877.60</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------



NYC Parks

Form 11

**Remarks:**

None

**Approved Working Subs This Week:**

- |                  |          |
|------------------|----------|
| 1. American Pile | 4. _____ |
| 2. _____         | 5. _____ |
| 3. _____         | 6. _____ |

**Calculation Book Status:** Not Required L. S. Required,

If Required: Up to date \_\_\_\_\_ Partially Computed ✓ \_\_\_\_\_ % Computed 90% Not up to date ✓ \_\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked ✓ \_\_\_\_\_ % Checked 0 \_\_\_\_\_

**Major Outstanding Issues:**

Stockpile #4 waste characterization results that the contractor took on 6/12/2019 came back hazardous. Working with DPR to determine how to handle material (Reuse or dispose). Response to 7/31/2019 LAWS letter sent out on 8/12/2019 by AECOM directing them to re-use site material as backfill around the job site. LAWS sent response letter to 8/12/2019 AECOM letter on 8/22/2019. Response sent 8/31/2019 by AECOM reiterating that LAWS is to reuse the material. LAWS to file a commissioner's determination.

Site vegetation needs to be managed before backfilling activities can commence. Letter sent to LAWS on 8/30/2019 in response to their 8/28/2019 email saying that stripping additional vegetation around the site would be an additional cost to DPR. Doug Sessler (DPR) says to let die at the of the season.

Hazard assessment conducted on 8/22/2019 on stockpile removal activities and working in trenches that are not being excavated or compacted. Prior assessment done on silt fencing work. Still waiting on assessments from 8/22/2019.

LAWS insists that ridgelines in the center of the field will not allow for proper 1' clean cover and that some areas need to be excavated an additional 2-4" to obtain proper coverage. Review with TRC/ABB/LAWS at progress meeting on 9/24/2019

**Conditions Causing Delays:**

Stockpile #4 material not being spread. DPR/AECOM believes it is suitable for re-use; LAWS believes it is not and wants to be absolved of any responsibility for a defective final product.

WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>53</u>
DATE:	<u>10/1/2019</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>9/28/2019</u>	TIME CONSUMED:	<u>366 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 24.26% This Report 2.39% To Date 26.65%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 2: Construction Sign on Frame (T&M)**– Relocate construction sign to the fence outside the construction entrance. (4x hour laborer and 2x hour site super used for payment - WIP).

**ITEM 11: Temporary Sheet piling** – Install shoring by MH-H3 along middle of Henry Street where excavation is > 5' bgs. (169 SF used for progress reported above).

**ITEM 54: Average Concrete** – Deliver concrete to finish wall along Henry Street and pour pile caps 155-175 along eastern side of Bay Street (30.51 CY used for progress reported above).

**ITEM 58: Steel bar Reinforcement** – Install rebar for pile caps along Bay Street (4426.78 pounds used for progress reported above).

**ITEM 108: Open Ended Steel Pile Piles** – Finished cutting piles and welding pile caps around the job site – (687.47 LF used for progress reported above)

**ITEM 114: Unclassified Excavation** – Excavation for Hicks and Lorraine Street pile trench – Piles#1-107 – (527.31 CY used for progress reported above)

**ITEM 117: Transport/Disposal of Contaminated, non-haz soil** – Removed soil from Stockpile #3 – (707.68 tons – from 9/13-9/20 used for progress – weight tickets lagging by 1-week)

W/MBE Goals stated in contract	<u>% 26 (\$722,608.04)</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>% 22.1 to date</u>	\$\$ amt to date:	<u>\$614,340.53</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------



**Remarks:**

None

**Approved Working Subs This Week:**

- |                        |          |
|------------------------|----------|
| 1. American Pile       | 4. _____ |
| 2. Mainstream Electric | 5. _____ |
| 3. Metric Consulting   | 6. _____ |

**Calculation Book Status:** Not Required L. ~~S.~~ **Required**,

If Required: Up to date \_\_\_\_\_ Partially Computed ☒ \_\_\_\_\_ % Computed 90% Not up to date ☒ \_\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked ☒ \_\_\_\_\_ % Checked 0

**Major Outstanding Issues:**

Stockpile #4 waste characterization results that the contractor took on 6/12/2019 came back hazardous. Working with DPR to determine how to handle material (Reuse or dispose). Response to 7/31/2019 LAWS letter sent out on 8/12/2019 by AECOM directing them to re-use site material as backfill around the job site. LAWS sent response letter to 8/12/2019 AECOM letter on 8/22/2019. Response sent 8/31/2019 by AECOM reiterating that LAWS is to reuse the material. LAWS to file a commissioner's determination.

Site vegetation needs to be managed before backfilling activities can commence. Letter sent to LAWS on 8/30/2019 in response to their 8/28/2019 email saying that stripping additional vegetation around the site would be an additional cost to DPR. Doug Sessler (DPR) says to let die at the of the season.

Hazard assessment conducted on 8/22/2019 on stockpile removal activities and working in trenches that are not being excavated or compacted. Prior assessment done on silt fencing work. Still waiting on assessments from 8/22/2019.

LAWS insists that ridgelines in the center of the field will not allow for proper 1' clean cover and that some areas need to be excavated an additional 2-4" to obtain proper coverage. Review with TRC/ABB/LAWS at progress meeting on 9/24/2019. RFI-18 response on issue sent to contractor on 9/27/2019.

**Conditions Causing Delays:**

Stockpile #4 material not being spread. DPR/AECOM believes it is suitable for re-use; LAWS believes it is not and wants to be absolved of any responsibility for a defective final product.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>54</u>
DATE:	<u>10/8/2019</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>10/5/2019</u>	TIME CONSUMED:	<u>373 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 26.65% This Report 1.33% To Date 27.98%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 11: Temporary Sheet piling** – Install shoring by MH-L3, MH-L4, @ center of Lorraine Street and MH-H3 @ north side Henry Street where excavation is > 5' bgs. (375.28 SF used for progress reported above).

**ITEM 20: Polyethylene Corrugated Pipe – 6" Dia.** – Install shoring by MH-L3, MH-L4, MH-H3 (East side) along of Lorraine Street where excavation is > 5' bgs. (6 LF used for progress reported above).

**ITEM 54: Average Concrete** – Deliver concrete to finish wall along Henry Street and pour pile caps 176-188 along eastern side of Bay Street (36.56 CY used for progress reported above).

**ITEM 58: Steel bar Reinforcement** – Install rebar for pile caps along Bay Street 177-185 (8729.92 pounds used for progress reported above).

**ITEM 114: Unclassified Excavation** – Excavation for MH-L3, MH-L4 (Center of Lorraine), MH-H4 (Center of Henry), and MH-3 (N-side of Henry Street) — (61.3 CY used for progress reported above)

W/MBE Goals stated in contract	<u>% 26 (\$722,608.04)</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>% 22.1 to date</u>	\$\$ amt to date:	<u>\$614,340.53</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>
-------------------------	------------------------------------	-------------------	---------------------------





**Remarks:**

None

**Approved Working Subs This Week:**

- |                      |          |
|----------------------|----------|
| 1. Metric Consulting | 4. _____ |
| 2. _____             | 5. _____ |
| 3. _____             | 6. _____ |

**Calculation Book Status:** Not Required L. ~~S.~~ **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed ☒ \_\_\_\_\_ % Computed 90% Not up to date ☒ \_\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked ☒ \_\_\_\_\_ % Checked 0

**Major Outstanding Issues:**

Stockpile #4 waste characterization results that the contractor took on 6/12/2019 came back hazardous. Working with DPR to determine how to handle material (Reuse or dispose). Response to 7/31/2019 LAWS letter sent out on 8/12/2019 by AECOM directing them to re-use site material as backfill around the job site. LAWS sent response letter to 8/12/2019 AECOM letter on 8/22/2019. Response sent 8/31/2019 by AECOM reiterating that LAWS is to reuse the material. LAWS to file a commissioner's determination.

Site vegetation needs to be managed before backfilling activities can commence. Letter sent to LAWS on 8/30/2019 in response to their 8/28/2019 email saying that stripping additional vegetation around the site would be an additional cost to DPR. Doug Sessler (DPR) says to let die at the of the season.

Hazard assessment conducted on 8/22/2019 on stockpile removal activities and working in trenches that are not being excavated or compacted. Prior assessment done on silt fencing work. Still waiting on assessments from 8/22/2019.

LAWS insists that ridgelines in the center of the field will not allow for proper 1' clean cover and that some areas need to be excavated an additional 2-4" to obtain proper coverage. Review with TRC/ABB/LAWS at progress meeting on 9/24/2019. RFI-18 response on issue sent to contractor on 9/27/2019.

**Conditions Causing Delays:**

Stockpile #4 material not being spread. DPR/AECOM believes it is suitable for re-use; LAWS believes it is not and wants to be absolved of any responsibility for a defective final product. LAWS filed commissioners determination.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>55</u>
DATE:	<u>10/15/2019</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>10/12/2019</u>	TIME CONSUMED:	<u>380 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 27.98% This Report 1.33% To Date 29.31%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 11: Temporary Sheet piling** – Install shoring by MH-L3, MH-L4, @ corner of Bay and Hicks Street MH-H3 @ along Hicks Street.

**ITEM 54: Average Concrete** – Deliver concrete to finish wall along Bay Street and pour pile caps 187-200 and pile caps on 1-24 along Hicks Street (36.91 CY used for progress reported above).

**ITEM 58: Steel bar Reinforcement** – Install rebar for wall on Bay Street and pile caps along Bay and Hicks Street 187-200 and 1-24 (6,228.85 pounds used for progress reported above).

W/MBE Goals stated in contract	<u>% 26 (\$722,608.04)</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>% 22.1 to date</u>	\$ amt to date:	<u>\$614,340.53</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>
-------------------------	------------------------------------	-------------------	---------------------------

**Remarks:**

None

**NYC Parks****Approved Working Subs This Week:**

- |                      |          |
|----------------------|----------|
| 1. Metric Consulting | 4. _____ |
| 2. _____             | 5. _____ |
| 3. _____             | 6. _____ |

**Calculation Book Status:** Not Required L. ~~S.~~ **Required**

If Required: Up to date \_\_\_\_\_ Partially Computed ☒ \_\_\_\_\_ % Computed 90% Not up to date ☒ \_\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked ☒ \_\_\_\_\_ % Checked 0

**Major Outstanding Issues:**

Stockpile #4 waste characterization results that the contractor took on 6/12/2019 came back hazardous. Working with DPR to determine how to handle material (Reuse or dispose). Response to 7/31/2019 LAWS letter sent out on 8/12/2019 by AECOM directing them to re-use site material as backfill around the job site. LAWS sent response letter to 8/12/2019 AECOM letter on 8/22/2019. Response sent 8/31/2019 by AECOM reiterating that LAWS is to reuse the material. LAWS to file a commissioner's determination.

Site vegetation needs to be managed before backfilling activities can commence. Letter sent to LAWS on 8/30/2019 in response to their 8/28/2019 email saying that stripping additional vegetation around the site would be an additional cost to DPR. Doug Sessler (DPR) says to let die at the of the season.

Hazard assessment conducted on 8/22/2019 on stockpile removal activities and working in trenches that are not being excavated or compacted. Prior assessment done on silt fencing work. Still waiting on assessments from 8/22/2019.

LAWS insists that ridgelines in the center of the field will not allow for proper 1' clean cover and that some areas need to be excavated an additional 2-4" to obtain proper coverage. Review with TRC/ABB/LAWS at progress meeting on 9/24/2019. RFI-18 response on issue sent to contractor on 9/27/2019.

**Conditions Causing Delays:**

Stockpile #4 material not being spread. DPR/AECOM believes it is suitable for re-use; LAWS believes it is not and wants to be absolved of any responsibility for a defective final product. LAWS filed commissioners determination.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>56</u>
DATE:	<u>10/122/2019</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>10/19/2019</u>	TIME CONSUMED:	<u>387 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 29.31% This Report 1.21% To Date 30.52%

IF NO PROGRESS, STATE REASON BELOW

M(H) TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: No work on Monday – Columbus Day Holiday

Description of work Covered by this Report:

**ITEM 11:** Temporary Sheet piling – Install sheet piling between MH-L3 and MH-L2 at middle of Lorraine Street (154 SF used for progress reported above).

**ITEM 20:** 6" HDPE Corrugated Piping – Install 6" piping between MH L3/L4 and MH H2/H3 (16 LF used for progress reported above).

**ITEM 22:** 12" HDPE Corrugated Piping – Beginning installing 12" piping between MH L2/L3 (12 LF used for progress reported above).

**ITEM 54:** Average Concrete – Deliver concrete to for pile caps along Hicks Street part of Lorraine Streets from pile # 25-58 (30.74 CY used for progress reported above).

**ITEM 58:** Steel bar Reinforcement – Install rebar for pile caps and spaces between along Hicks and Lorraine Street from Piles 37-74 (9897.52 pounds used for progress reported above).

**ITEM 150:** Allowance for Dewatering – Dewater L2/L3 trench for connecting 12' piping – 2 days (Work In Progress)

W/MBE Goals stated in contract	<u>% 26 (\$722,608.04)</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>% 22.1 to date</u>	\$\$ amt to date:	<u>\$614,340.53</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>	
-------------------------	------------------------------------	-------------------	---------------------------	--



## NYC Parks

**Remarks:**

None

**Approved Working Subs This Week:**

- |                        |          |
|------------------------|----------|
| 1. Metric Consulting   | 4. _____ |
| 2. Mainstream Electric | 5. _____ |
| 3. _____               | 6. _____ |

**Calculation Book Status:** Not Required L. ~~S.~~ **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed ☒ \_\_\_\_\_ % Computed 90% Not up to date ☒ \_\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked ☒ \_\_\_\_\_ % Checked 0 \_\_\_\_\_

**Major Outstanding Issues:**

Stockpile #4 waste characterization results that the contractor took on 6/12/2019 came back hazardous. Working with DPR to determine how to handle material (Reuse or dispose). Response to 7/31/2019 LAWS letter sent out on 8/12/2019 by AECOM directing them to re-use site material as backfill around the job site. LAWS sent response letter to 8/12/2019 AECOM letter on 8/22/2019. Response sent 8/31/2019 by AECOM reiterating that LAWS is to reuse the material. LAWS to file a commissioner's determination.

Site vegetation needs to be managed before backfilling activities can commence. Letter sent to LAWS on 8/30/2019 in response to their 8/28/2019 email saying that stripping additional vegetation around the site would be an additional cost to DPR. Doug Sessler (DPR) says to let die at the of the season.

Hazard assessment conducted on 8/22/2019 on stockpile removal activities and working in trenches that are not being excavated or compacted. Prior assessment done on silt fencing work. Still waiting on assessments from 8/22/2019.

LAWS insists that ridgelines in the center of the field will not allow for proper 1' clean cover and that some areas need to be excavated an additional 2-4" to obtain proper coverage. Review with TRC/ABB/LAWS at progress meeting on 9/24/2019. RFI-18 response on issue sent to contractor on 9/27/2019.

**Conditions Causing Delays:**

Stockpile #4 material not being spread. DPR/AECOM believes it is suitable for re-use; LAWS believes it is not and wants to be absolved of any responsibility for a defective final product. LAWS filed commissioners determination.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>57</u>
DATE:	<u>10/29/2019</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>10/26/2019</u>	TIME CONSUMED:	<u>394 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 30.52% This Report 2.74% To Date 33.26%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: None

Description of work Covered by this Report:

**ITEM 10:** Saw Cut Concrete– Saw cut and remove concrete block within the Lorraine St pipe trench (7 LF used for progress reported above).

**ITEM 11:** Temporary Sheet piling – Install shoring between MH-L3 and MH-L2 at middle of Lorraine Street (1,642.75 SF used for progress reported above).

**ITEM 12:** Geotextile Fabric– Install fabric below the major drainage system on Henry Street (776.01 SY used for progress reported above).

**ITEM 29:** Perforated 36" HDPE Corrugated Piping – Begin installing 36" piping in the Henry St. major drainage system (161 LF used for progress reported above).

**ITEM 30:** Broken Loose Stone – Import broken stone for filling around Henry St. major drainage piping (Work-In-Progress).

**ITEM 54:** Average Concrete – Deliver concrete to for pile caps along Lorraine Street part of the upper foundation wall on Bay Street (47.53 CY used for progress reported above).

**ITEM 58:** Steel bar Reinforcement – Install rebar for pile caps and spaces between along Lorraine Street and continue installing upper wall rebar along Bay Street (6,672.56 pounds used for progress reported above).

**ITEM 114:** Unclassified Excavation (custom) – Begin excavating Henry Street major drainage and connections – (Work-In-Progress)

**ITEM 117:** Storage, Transport, Disposal of non-haz, contaminated material – Received weight tickets for Week of 9/23 to 9/27 (434.25 tons used for progress reported above)

**ITEM 122:** Geogrid– Install fabric below the major drainage system on Henry Street (760.01 SY used for progress reported above).

**ITEM 127:** Demarcation Layer– Install fabric below the major drainage system on Henry Street (341.34 SY used for progress reported above).

**ITEM 150:** Allowance for Dewatering – Dewater bottom of Henry Street major drainage basin – 1 day (Work-In-Progress)



**NYC Parks**

W/MBE Goals stated in contract	% 26 (\$722,608.04)	Required \$ amt:	2,779,261.68
W/MBE Goals	% 22.1 to date	\$\$ amt to date:	\$614,340.53

SECTION 220 COMPLIANCE:      Prevailing Wages Posted Yes    Badges Yes    Sign-In Sheets Yes

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>Metric Consulting</u>	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L. ~~S.~~ Required,

If Required: Up to date \_\_\_\_\_    Partially Computed ✓ \_\_\_\_\_    % Computed 90%    Not up to date ✓ \_\_\_\_\_  
 Computed Items Checked \_\_\_\_\_    Unchecked ✓ \_\_\_\_\_    % Checked 0 \_\_\_\_\_

**Major Outstanding Issues:**

Stockpile #4 waste characterization results that the contractor took on 6/12/2019 came back hazardous. Working with DPR to determine how to handle material (Reuse or dispose). Response to 7/31/2019 LAWS letter sent out on 8/12/2019 by AECOM directing them to re-use site material as backfill around the job site. LAWS sent response letter to 8/12/2019 AECOM letter on 8/22/2019. Response sent 8/31/2019 by AECOM reiterating that LAWS is to reuse the material. LAWS to file a commissioner's determination.

Site vegetation needs to be managed before backfilling activities can commence. Letter sent to LAWS on 8/30/2019 in response to their 8/28/2019 email saying that stripping additional vegetation around the site would be an additional cost to DPR. Doug Sessler (DPR) says to let die at the of the season.

Hazard assessment conducted on 8/22/2019 on stockpile removal activities and working in trenches that are not being excavated or compacted. Prior assessment done on silt fencing work. Still waiting on assessments from 8/22/2019.

LAWS insists that ridgelines in the center of the field will not allow for proper 1' clean cover and that some areas need to be excavated an additional 2-4" to obtain proper coverage. Review with TRC/ABB/LAWS at progress meeting on 9/24/2019. RFI-18 response on issue sent to contractor on 9/27/2019.

**Conditions Causing Delays:**

Stockpile #4 material not being spread. DPR/AECOM believes it is suitable for re-use; LAWS believes it is not and wants to be absolved of any responsibility for a defective final product. LAWS filed commissioner's determination.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>58</u>
DATE:	<u>11/5/2019</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>11/2/2019</u>	TIME CONSUMED:	<u>401 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 33.26% This Report 1.10% To Date 34.36%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: None

Description of work Covered by this Report:

**ITEM 11:** Temporary Sheet piling – Install shoring between MH-L3 and MH-L2 at middle of Lorraine Street (1,878 SF used for progress reported above).

**ITEM 12:** Geotextile Fabric– Install fabric below the major drainage system on Henry Street (466.66 SY used for progress reported above).

**ITEM 24:** 36" HDPE Corrugated Piping – Install 36" piping in the Henry St. major drainage system to connect to MH#1, MH#2, MH-H3 (37 LF used for progress reported above).

**ITEM 29:** Perforated 36" HDPE Corrugated Piping – Begin installing 36" piping in the Henry St. major drainage system (203 LF used for progress reported above).

**ITEM 30:** Broken Loose Stone – Import broken stone for filling around Henry St. major drainage piping and stone bedding to MH#1, MH#2, MH-H3 (431.38 CY used for progress reported above).

**ITEM 54:** Average Concrete – Deliver concrete to for pile caps along Lorraine Street part of the upper foundation wall on Bay Street (18.64 CY used for progress reported above).

**ITEM 58:** Steel bar Reinforcement – Install rebar for pile caps and spaces between along Lorraine Street and continue installing upper wall rebar along Bay Street (7,688.77 pounds used for progress reported above).

**ITEM 114:** Unclassified Excavation (custom) – Excavation of Henry Street major drainage (south side) and connections to MH#1 and MH-H3 – (483.06 CY used for progress reported above).

**ITEM 122:** Geogrid– Install fabric below the major drainage system on Henry Street (253.33 SY used for progress reported above).

**ITEM 127:** Demarcation Layer– Install fabric below the major drainage system on Henry Street (113.78 SY used for progress reported above).

**NYC Parks**

W/MBE Goals stated in contract	% 26 (\$722,608.04)	Required \$ amt:	2,779,261.68
W/MBE Goals	% 22.1 to date	\$\$ amt to date:	\$614,340.53

SECTION 220 COMPLIANCE:      Prevailing Wages Posted Yes      Badges Yes      Sign-In Sheets Yes

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>Metric Consulting</u>	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L. ~~\$~~ Required,

If Required: Up to date \_\_\_\_\_ Partially Computed ✓ \_\_\_\_\_ % Computed 90% Not up to date ✓ \_\_\_\_\_  
 Computed Items Checked \_\_\_\_\_ Unchecked ✓ \_\_\_\_\_ % Checked 0 \_\_\_\_\_

**Major Outstanding Issues:**

Major drainage along Henry and Lorraine Street plans were revised while the bioswale piping connecting to it was not. This is going to cause the piping to backflow into this solid line if installed per plan. RFI-26 was submitted for resolving this issue on 11/4/2019. With TRC.

Stockpile #4 waste characterization results that the contractor took on 6/12/2019 came back hazardous. Working with DPR to determine how to handle material (Reuse or dispose). Response to 7/31/2019 LAWS letter sent out on 8/12/2019 by AECOM directing them to re-use site material as backfill around the job site. LAWS sent response letter to 8/12/2019 AECOM letter on 8/22/2019. Response sent 8/31/2019 by AECOM reiterating that LAWS is to reuse the material. LAWS to file a commissioner's determination.

Hazard assessment conducted on 8/22/2019 on stockpile removal activities and working in trenches that are not being excavated or compacted. Prior assessment done on silt fencing work. Still waiting on assessments from 8/22/2019.

LAWS insists that ridgelines in the center of the field will not allow for proper 1' clean cover and that some areas need to be excavated an additional 2-4" to obtain proper coverage. Review with TRC/ABB/LAWS at progress meeting on 9/24/2019. RFI-18 response on issue sent to contractor on 9/27/2019.

**Conditions Causing Delays:**

Stockpile #4 material not being spread. DPR/AECOM believes it is suitable for re-use; LAWS believes it is not and wants to be absolved of any responsibility for a defective final product. LAWS filed commissioner's determination.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>59</u>
DATE:	<u>11/12/2019</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>11/9/2019</u>	TIME CONSUMED:	<u>408 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 34.26% This Report 1.70% To Date 35.96%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: None

Description of work Covered by this Report:

**ITEM 12: Geotextile Fabric**– Install fabric below the major drainage system on Henry Street (110 SY used for progress reported above).

**ITEM 22: 12" HDPE Corrugated Piping** – Install 12" piping in the Lorraine St. major drainage system to connect to MH-L2 and MH-L3 (9 LF used for progress reported above).

**ITEM 29: Perforated 36" HDPE Corrugated Piping** – Finish installing 36" piping in the Henry St. major drainage system (30.67 LF used for progress reported above).

**ITEM 30: Broken Loose Stone** – Import broken stone for - WIP

**ITEM 54: Average Concrete** – Deliver concrete to for pile caps along Lorraine Street part of the upper foundation wall on Bay Street (56.53 CY used for progress reported above).

**ITEM 58: Steel bar Reinforcement** – Install rebar for pile caps and spaces between along Lorraine Street and continue installing upper wall rebar along Bay Street (6201.73 pounds used for progress reported above).

**ITEM 114: Unclassified Excavation (custom)** – Excavation of Henry Street major drainage (south side) and connections to MH#1 and MH-H3 – (306.55 CY used for progress reported above).

**ITEM 122: Geogrid**– Install fabric below the major drainage system on Henry Street (253.33 SY used for progress reported above).

W/MBE Goals stated in contract	<u>% 26 (\$722,608.04)</u>	Required \$ amt:	<u>2,779,261.68</u>
--------------------------------	----------------------------	------------------	---------------------

W/MBE Goals	<u>% 22.1 to date</u>	\$\$ amt to date:	<u>\$614,340.53</u>
-------------	-----------------------	-------------------	---------------------

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>
-------------------------	------------------------------------	-------------------	---------------------------



## NYC Parks

**Remarks:**

None

**Approved Working Subs This Week:**

- |                      |          |
|----------------------|----------|
| 1. Metric Consulting | 4. _____ |
| 2. _____             | 5. _____ |
| 3. _____             | 6. _____ |

**Calculation Book Status:** Not Required L. ~~S.~~ **Required**,

If Required: Up to date \_\_\_\_\_ Partially Computed ☒ \_\_\_\_\_ % Computed 90% Not up to date ☒ \_\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked ☒ \_\_\_\_\_ % Checked 0 \_\_\_\_\_

**Major Outstanding Issues:**

Major drainage along Henry and Lorraine Street plans were revised while the bioswale piping connecting to it was not. This is going to cause the piping to backflow into this solid line if installed per plan. RFI-26 was submitted for resolving this issue on 11/4/2019. With TRC.

Stockpile #4 waste characterization results that the contractor took on 6/12/2019 came back hazardous. Working with DPR to determine how to handle material (Reuse or dispose). Response to 7/31/2019 LAWS letter sent out on 8/12/2019 by AECOM directing them to re-use site material as backfill around the job site. LAWS sent response letter to 8/12/2019 AECOM letter on 8/22/2019. Response sent 8/31/2019 by AECOM reiterating that LAWS is to reuse the material. LAWS to file a commissioner's determination.

Hazard assessment conducted on 8/22/2019 on stockpile removal activities and working in trenches that are not being excavated or compacted. Prior assessment done on silt fencing work. Still waiting on assessments from 8/22/2019.

LAWS insists that ridgelines in the center of the field will not allow for proper 1' clean cover and that some areas need to be excavated an additional 2-4" to obtain proper coverage. Review with TRC/ABB/LAWS at progress meeting on 9/24/2019. RFI-18 response on issue sent to contractor on 9/27/2019.

**Conditions Causing Delays:**

Stockpile #4 material not being spread. DPR/AECOM believes it is suitable for re-use; LAWS believes it is not and wants to be absolved of any responsibility for a defective final product. LAWS filed commissioner's determination.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>60</u>
DATE:	<u>11/19/2019</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>11/16/2019</u>	TIME CONSUMED:	<u>415 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 35.96% This Report 1.23% To Date 37.19%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: None

Description of work Covered by this Report:

**ITEM 31: Precast Drainage Basins** – Measure MH#1, MH#2, MH-H3 (12.08 CY used for progress reported above)

**ITEM 54: Average Concrete** – Deliver concrete to for pile caps along Lorraine Street part of the upper foundation wall on Bay Street (40.01 CY used for progress reported above).

**ITEM 58: Steel bar Reinforcement** – Install rebar for pile caps and spaces between along Lorraine Street and continue installing upper wall rebar along Bay Street (6605.92 pounds used for progress reported above).

**ITEM 114: Unclassified Excavation (custom)** – Excavation of 6" clay drainage piping within the ballfield #5 and #6 infields (43.58 CY used for progress reported above).

W/MBE Goals stated in contract	<u>% 26 (\$722,608.04)</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>% 22.1 to date</u>	\$\$ amt to date:	<u>\$614,340.53</u>

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes

**Remarks:**

None





## NYC Parks

**Approved Working Subs This Week:**

- |                      |          |
|----------------------|----------|
| 1. Metric Consulting | 4. _____ |
| 2. _____             | 5. _____ |
| 3. _____             | 6. _____ |

**Calculation Book Status:** Not Required L.S. Required,

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_✓\_\_ % Computed \_90% Not up to date \_\_\_\_✓\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked \_\_✓\_\_ % Checked \_0\_

**Major Outstanding Issues:**

Major drainage along Henry and Lorraine Street plans were revised while the bioswale piping connecting to it was not. This is going to cause the piping to backflow into this solid line if installed per plan. RFI-26 response sent back to LAWS on 11/18/2019. Requesting ADS shop drawings for new tee sections.

Stockpile #4 waste characterization results that the contractor took on 6/12/2019 came back hazardous. Working with DPR to determine how to handle material (Reuse or dispose). Response to 7/31/2019 LAWS letter sent out on 8/12/2019 by AECOM directing them to re-use site material as backfill around the job site. LAWS sent response letter to 8/12/2019 AECOM letter on 8/22/2019. Response sent 8/31/2019 by AECOM reiterating that LAWS is to reuse the material. LAWS to file a commissioner's determination.

LAWS insists that ridgelines in the center of the field will not allow for proper 1' clean cover and that some areas need to be excavated an additional 2-4" to obtain proper coverage. Review with TRC/ABB/LAWS at progress meeting on 9/24/2019. RFI-18 response on issue sent to contractor on 9/27/2019.

**Conditions Causing Delays:**

Stockpile #4 material not being spread. DPR/AECOM believes it is suitable for re-use; LAWS believes it is not and wants to be absolved of any responsibility for a defective final product. LAWS filed commissioner's determination.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>61</u>
DATE:	<u>11/26/2019</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>11/23/2019</u>	TIME CONSUMED:	<u>422 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 37.29% This Report 1.40% To Date 38.69%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: None

Description of work Covered by this Report:

**ITEM 11: Temporary Shoring** – East side of Lorraine Street Major Drainage, Connecting MH#3 to Lorraine St major Drainage, Connecting L24/L25 trench from foundation wall to major drainage (544 SF used for progress reported above)

**ITEM 12: Geotextile Fabric** – Install geotextile fabric on eastern side of Lorraine St. Major drainage (175 SY used for progress reported above)

**ITEM 54: Average Concrete** – Deliver concrete to for pile caps along Lorraine Street part of the upper foundation wall on Bay Street (53.18 CY used for progress reported above).

**ITEM 58: Steel bar Reinforcement** – Install rebar for pile caps and spaces between along Lorraine Street and continue installing upper wall rebar along Bay Street (4945.1 pounds used for progress reported above).

**ITEM 127: Demarcation Layer** – Install demarcation layer on eastern side of Lorraine St. Major drainage (136.88 SY used for progress reported above).

W/MBE Goals stated in contract	<u>% 26 (\$722,608.04)</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>% 22.1 to date</u>	\$\$ amt to date:	<u>\$614,340.53</u>

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes

**Remarks:**

None



**Approved Working Subs This Week:**

- |                            |          |
|----------------------------|----------|
| 1. Metric Consulting       | 4. _____ |
| 2. Island Wide Photography | 5. _____ |
| 3. _____                   | 6. _____ |

**Calculation Book Status:** Not Required L.S. Required,

If Required: Up to date \_\_\_\_\_ Partially Computed ✓ \_\_\_\_\_ % Computed 90% Not up to date ✓ \_\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked ✓ \_\_\_\_\_ % Checked 0 \_\_\_\_\_

**Major Outstanding Issues:**

Major drainage along Henry and Lorraine Street plans were revised while the bioswale piping connecting to it was not. This is going to cause the piping to backflow into this solid line if installed per plan. RFI-26 response sent back to LAWS on 11/18/2019. Requesting ADS shop drawings for new tee sections.

Stockpile #4 waste characterization results that the contractor took on 6/12/2019 came back hazardous. Working with DPR to determine how to handle material (Reuse or dispose). Response to 7/31/2019 LAWS letter sent out on 8/12/2019 by AECOM directing them to re-use site material as backfill around the job site. LAWS sent response letter to 8/12/2019 AECOM letter on 8/22/2019. Response sent 8/31/2019 by AECOM reiterating that LAWS is to reuse the material. LAWS has filed a commissioner's determination.

LAWS insists that ridgelines in the center of the field will not allow for proper 1' clean cover and that some areas need to be excavated an additional 2-4" to obtain proper coverage. Review with TRC/ABB/LAWS at progress meeting on 9/24/2019. RFI-18 response on issue sent to contractor on 9/27/2019.

**Conditions Causing Delays:**

Stockpile #4 material not being spread. DPR/AECOM believes it is suitable for re-use; LAWS believes it is not and wants to be absolved of any responsibility for a defective final product. LAWS filed commissioner's determination.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>62</u>
DATE:	<u>12/3/2019</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>11/30/2019</u>	TIME CONSUMED:	<u>429 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 38.69% This Report 1.01% To Date 39.70%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH (H) F (H) ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: No Work Thursday and Friday due to the Thanksgiving Holiday.

Description of work Covered by this Report:

- ITEM 11: Temporary Shoring – East side of Lorraine Street Major Drainage detention system (606 SF used for progress reported above)
- ITEM 12: Geotextile Fabric – Install geotextile fabric on eastern side of Lorraine St. Major drainage (241.67 SY used for progress reported above)
- ITEM 22: 12" HDPE Corrugated Piping – Install L24/L25 piping up to the foundation wall (20 LF used for progress reported above).
- ITEM 24: 36" HDPE Corrugated Piping – Connect Lorraine St major drainage to MH#3 (14 LF used for progress reported above).
- ITEM 29: 36" perforated HDPE Corrugated Piping – Eastern side of Lorraine St. major drainage (100 LF used for progress reported above).
- ITEM 54: Average Concrete – Deliver concrete to for upper foundation wall on Lorraine/Hicks Street (33.61 CY used for progress reported above).
- ITEM 114: Unclassified Excavation - Custom – Excavation for MH#3 and L24/L25 connecting piping to Lorraine Street Major Drainage (30.76 CY used for progress reported above).
- ITEM 127: Demarcation Layer – Install demarcation layer on eastern side of Lorraine St. Major drainage (368.89 SY used for progress reported above).

W/MBE Goals stated in contract	<u>% 26 (\$722,608.04)</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>% 22.1 to date</u>	\$ \$ amt to date:	<u>\$614,340.53</u>

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes

Remarks:

None



**Approved Working Subs This Week:**

- |                      |          |
|----------------------|----------|
| 1. Metric Consulting | 4. _____ |
| 2. _____             | 5. _____ |
| 3. _____             | 6. _____ |

**Calculation Book Status:** Not Required L.S. Required,

If Required: Up to date \_\_\_\_\_ Partially Computed ✓ \_\_\_\_\_ % Computed 90% Not up to date ✓ \_\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked ✓ \_\_\_\_\_ % Checked 0 \_\_\_\_\_

**Major Outstanding Issues:**

Major drainage along Henry and Lorraine Street plans were revised while the bioswale piping connecting to it was not. This is going to cause the piping to backflow into this solid line if installed per plan. RFI-26 response sent back to LAWS on 11/18/2019. Requesting ADS shop drawings for new tee sections.

Stockpile #4 waste characterization results that the contractor took on 6/12/2019 came back hazardous. Working with DPR to determine how to handle material (Reuse or dispose). Response to 7/31/2019 LAWS letter sent out on 8/12/2019 by AECOM directing them to re-use site material as backfill around the job site. LAWS sent response letter to 8/12/2019 AECOM letter on 8/22/2019. Response sent 8/31/2019 by AECOM reiterating that LAWS is to reuse the material. LAWS has filed a commissioner's determination.

LAWS insists that ridgelines in the center of the field will not allow for proper 1' clean cover and that some areas need to be excavated an additional 2-4" to obtain proper coverage. Review with TRC/ABB/LAWS at progress meeting on 9/24/2019. RFI-18 response on issue sent to contractor on 9/27/2019, currently under review with the EPA

**Conditions Causing Delays:**

Stockpile #4 material not being spread. DPR/AECOM believes it is suitable for re-use; LAWS believes it is not and wants to be absolved of any responsibility for a defective final product. LAWS filed commissioner's determination.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>63</u>
DATE:	<u>12/10/2019</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>12/7/2019</u>	TIME CONSUMED:	<u>436 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 39.70% This Report 1.32% To Date 41.02%

IF NO PROGRESS, STATE REASON BELOW

M (W) TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: Monday: Snow/sleet – workers went home early.

Description of work Covered by this Report:

**ITEM 11:** Temporary Shoring – East side of Lorraine Street Major Drainage detention system (880 SF used for progress reported above)

**ITEM 12:** Geotextile Fabric – Install geotextile fabric on eastern side of Lorraine St. Major drainage (175 SY used for progress reported above)

**ITEM 21:** 8" HDPE Corrugated Piping – Install L19/L20 piping up to the foundation wall (29 LF used for progress reported above).

**ITEM 29:** 36" perforated HDPE Corrugated Piping – Eastern side of Lorraine St. major drainage (90 LF used for progress reported above).

**ITEM 30:** Broken Stone – 7 loads of broken stone delivered to the site (WIP for progress reported above – include once stone is placed).

**ITEM 54:** Average Concrete – Deliver concrete to for upper foundation wall on Lorraine/Hicks Street (39.07 CY used for progress reported above).

**ITEM 114:** Unclassified Excavation - Custom – Excavation for C6/L22 and L19/L20 excavations connecting piping to Lorraine Street Major Drainage (28/83 CY used for progress reported above).

**ITEM 127:** Demarcation Layer – Install demarcation layer on eastern side of Lorraine St. Major drainage (302.22 SY used for progress reported above).

W/MBE Goals stated in contract	<u>% 26 (\$722,608.04)</u>	Required \$ amt:	<u>2,779,261.68</u>
--------------------------------	----------------------------	------------------	---------------------

W/MBE Goals	<u>% 22.1 to date</u>	\$\$ amt to date:	<u>\$614,340.53</u>
-------------	-----------------------	-------------------	---------------------

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes

**Remarks:**

None





**Approved Working Subs This Week:**

- |                             |          |
|-----------------------------|----------|
| 1. <u>Metric Consulting</u> | 4. _____ |
| 2. _____                    | 5. _____ |
| 3. _____                    | 6. _____ |

**Calculation Book Status:** Not Required L.S. Required,

If Required: Up to date \_\_\_\_\_ Partially Computed ✓ \_\_\_\_\_ % Computed 90% Not up to date ✓ \_\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked ✓ \_\_\_\_\_ % Checked 0 \_\_\_\_\_

**Major Outstanding Issues:**

Major drainage along Henry and Lorraine Street plans were revised while the bioswale piping connecting to it was not. This is going to cause the piping to backflow into this solid line if installed per plan. RFI-26 response sent back to LAWS on 11/18/2019. Requesting ADS shop drawings for new tee sections.

Stockpile #4 waste characterization results that the contractor took on 6/12/2019 came back hazardous. Working with DPR to determine how to handle material (Reuse or dispose). Response to 7/31/2019 LAWS letter sent out on 8/12/2019 by AECOM directing them to re-use site material as backfill around the job site. LAWS sent response letter to 8/12/2019 AECOM letter on 8/22/2019. Response sent 8/31/2019 by AECOM reiterating that LAWS is to reuse the material. LAWS has filed a commissioner's determination.

LAWS insists that ridgelines in the center of the field will not allow for proper 1' clean cover and that some areas need to be excavated an additional 2-4" to obtain proper coverage. Review with TRC/ABB/LAWS at progress meeting on 9/24/2019. RFI-18 response on issue sent to contractor on 9/27/2019, currently under review with the EPA

**Conditions Causing Delays:**

Stockpile #4 material not being spread. DPR/AECOM believes it is suitable for re-use; LAWS believes it is not and wants to be absolved of any responsibility for a defective final product. LAWS filed commissioner's determination.

LAWS sending AECOM/DPR/TRC direction to use reuse material over the detention systems (Henry and Lorraine Street) to the commissioner. Can't do grading work to bring the site up with this item still open.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>64</u>
DATE:	<u>12/17/2019</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>12/14/2019</u>	TIME CONSUMED:	<u>443 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 41.02% This Report 0.69% To Date 41.71%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 11: Temporary Shoring** – West side of Lorraine Street Major Drainage detention system and the SWTD location on Hicks Street (360 SF used for progress reported above)

**ITEM 12: Geotextile Fabric** – Install geotextile fabric in the Lorraine St. Major drainage and the bioswale area on the corner of Henry/Bay Streets (1066.66 SY used for progress reported above)

**ITEM 21: 8" HDPE Corrugated Piping** – Install H7/H12 and H12/H14 piping behind ballfield #5 backstop (13 LF used for progress reported above).

**ITEM 24: 36" HDPE Corrugated Piping** – Install L4/L5 piping to connect to Lorraine St major drainage (21 LF used for progress reported above).

**ITEM 27: 12" Perforated HDPE Corrugated Piping** – Install bioswale piping from H6-H7 and H7-H8 (270 LF used for progress reported above).

**ITEM 29: 36" perforated HDPE Corrugated Piping** – Middle section of Lorraine St. major drainage (40 LF used for progress reported above).

**ITEM 30: Broken Stone** – Volume of stone used in 200LF of Lorraine St. major drainage and bioswale stone from H6/H7 and H7/H8 (573.23 CY used for progress on this report).

**ITEM 54: Average Concrete** – Deliver concrete to for upper foundation wall on Hicks Street for piles 14-21 (9.52 CY used for progress reported above).

**ITEM 106: Drain Basin with Dome (6")** – 3 drain basins installed @ H6, H7, H8 (3 EA used for progress reported).

**ITEM 114: Unclassified Excavation - Custom** – Excavation for 200 LF of Lorraine St. major drainage and L4/L5 connection (643.33 CY used for progress reported above).

**ITEM 123: 15" HDPE Corrugated Piping** – Piping installed from H5-H6 to connect Henry St bioswale to major drainage (21 LF used for progress reported above).

**ITEM 127: Demarcation Layer** – Install demarcation layer in middle of Lorraine St. Major drainage and in bioswale between H6/H7 and H7/H8 locations (1264.89 SY used for progress reported above).

**ITEM 41: Stormwater Treatment Device (SWTD)** – Install 1 SWTD along Hicks Street (\$20,000 used for progress reported above).

**ITEM 150: Dewatering** – Keep T&M Sheets for dewatering activities associated with catch basin and major drainage installation (WIP - pumped for 4 days – 1 laborer for 6 hrs / pump on for 27 hours).

**NYC Parks**

W/MBE Goals stated in contract	<u>% 26 (\$722,608.04)</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>% 22.1 to date</u>	\$\$ amt to date:	<u>\$614,340.53</u>

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>Metric Consulting</u>	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L. ~~S.~~ **Required**,

If Required: Up to date \_\_\_\_\_ Partially Computed ✓ \_\_\_\_\_ % Computed 90% Not up to date ✓ \_\_\_\_\_  
 Computed Items Checked \_\_\_\_\_ Unchecked ✓ \_\_\_\_\_ % Checked 0 \_\_\_\_\_

**Major Outstanding Issues:**

Major drainage along Henry and Lorraine Street plans were revised while the bioswale piping connecting to it was not. This is going to cause the piping to backflow into this solid line if installed per plan. RFI-26 response sent back to LAWS on 11/18/2019. Requesting ADS shop drawings for new tee sections.

Stockpile #4 waste characterization results that the contractor took on 6/12/2019 came back hazardous. Working with DPR to determine how to handle material (Reuse or dispose). Response to 7/31/2019 LAWS letter sent out on 8/12/2019 by AECOM directing them to re-use site material as backfill around the job site. LAWS sent response letter to 8/12/2019 AECOM letter on 8/22/2019. Response sent 8/31/2019 by AECOM reiterating that LAWS is to reuse the material. LAWS has filed a commissioner's determination.

LAWS insists that ridgelines in the center of the field will not allow for proper 1' clean cover and that some areas need to be excavated an additional 2-4" to obtain proper coverage. Review with TRC/ABB/LAWS at progress meeting on 9/24/2019. RFI-18 response on issue sent to contractor on 9/27/2019, currently under review with the EPA

**Conditions Causing Delays:**

Stockpile #4 material not being spread. DPR/AECOM believes it is suitable for re-use; LAWS believes it is not and wants to be absolved of any responsibility for a defective final product. LAWS filed commissioner's determination.

LAWS sending AECOM/DPR/TRC direction to use reuse material over the detention systems (Henry and Lorraine Street) to the commissioner. Can't do grading work to bring the site up with this item still open.

Found 4000-gallon UST in the Lorraine St. major drainage detention basin. Working with DPR/LAWS to file registration paperwork in order to be able to remove the tank. LAWS to submit a change order with 3 vendors prior to hiring a subcontractor to complete the work.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>65</u>
DATE:	<u>12/24/2019</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>12/21/2019</u>	TIME CONSUMED:	<u>450 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 41.71% This Report 1.15% To Date 42.86%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 11:** Temporary Shoring – West side of Lorraine Street Major Drainage – shoring boxes and steel plates (936 SF used for progress reported above)

**ITEM 12:** Geotextile Fabric – Install geotextile fabric in the Lorraine St. Major drainage and the bioswale area on Bay Street (550 SY used for progress reported above)

**ITEM 21:** 8" HDPE Corrugated Piping – Install H8-H16, H17-H18, H18-H19, H19-H20, H20-H21 (113 LF used for progress reported above).

**ITEM 22:** 12" HDPE Corrugated Piping – Install L6/L7 from Lorraine St major drainage up to foundation wall (20 LF used for progress reported above).

**ITEM 24:** 36" HDPE Corrugated Piping – Install MH#4 piping to connect to Lorraine St major drainage (15 LF used for progress reported above).

**ITEM 27:** 12" Perforated HDPE Corrugated Piping – Install bioswale piping from H8-H9 and H9-H10 (163 LF used for progress reported above).

**ITEM 29:** 36" perforated HDPE Corrugated Piping – West section of Lorraine St. major drainage (80 LF used for progress reported above).

**ITEM 30:** Broken Stone – Volume of stone used in remaining Bay Street bioswale (57.25 CY used for progress on this report).

**ITEM 31:** Precast Drainage Structures – Volume of installed structures H16, H18, H19, H20 (7.19 CY used for progress on this report).

**ITEM 106:** Drain Basin with Dome (6") – 2 drain basins installed @ H9 and H10 (2 EA used for progress reported).

**ITEM 127:** Demarcation Layer – Install demarcation layer in middle/west of Lorraine St. Major drainage and in bioswale along Bay Street (829.33 SY used for progress reported above).

**ITEM 150:** Dewatering – Keep T&M Sheets for dewatering activities associated with catch basin and major drainage installation (WIP - pumped for 4 days – 2 laborer for 12 hrs total / 2 pumps on for 36 hours total).

**NYC Parks**

W/MBE Goals stated in contract	<u>% 26 (\$722,608.04)</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>% 22.1 to date</u>	\$\$ amt to date:	<u>\$614,340.53</u>

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes

**Remarks:**

None

**Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L. Required

If Required: Up to date \_\_\_\_\_ Partially Computed ✓ \_\_\_\_\_ % Computed 90% Not up to date ✓ \_\_\_\_\_  
 Computed Items Checked \_\_\_\_\_ Unchecked ✓ \_\_\_\_\_ % Checked 0 \_\_\_\_\_

**Major Outstanding Issues:**

Major drainage along Henry and Lorraine Street plans were revised while the bioswale piping connecting to it was not. This is going to cause the piping to backflow into this solid line if installed per plan. RFI-26 response sent back to LAWS on 11/18/2019. Requesting ADS shop drawings for new tee sections.

Stockpile #4 waste characterization results that the contractor took on 6/12/2019 came back hazardous. Working with DPR to determine how to handle material (Reuse or dispose). Response to 7/31/2019 LAWS letter sent out on 8/12/2019 by AECOM directing them to re-use site material as backfill around the job site. LAWS sent response letter to 8/12/2019 AECOM letter on 8/22/2019. Response sent 8/31/2019 by AECOM reiterating that LAWS is to reuse the material. LAWS has filed a commissioner's determination.

LAWS insists that ridgelines in the center of the field will not allow for proper 1' clean cover and that some areas need to be excavated an additional 2-4" to obtain proper coverage. Review with TRC/ABB/LAWS at progress meeting on 9/24/2019. RFI-18 response on issue sent to contractor on 9/27/2019, currently under review with the EPA

**Conditions Causing Delays:**

Stockpile #4 material not being spread. DPR/AECOM believes it is suitable for re-use; LAWS believes it is not and wants to be absolved of any responsibility for a defective final product. LAWS filed commissioner's determination.

LAWS sending AECOM/DPR/TRC direction to use reuse material over the detention systems (Henry and Lorraine Street) to the commissioner. Can't do grading work to bring the site up with this item still open.

Found 4000-gallon UST in the Lorraine St. major drainage detention basin. Working with DPR/LAWS to file registration paperwork in order to be able to remove the tank. LAWS to submit a change order with 3 vendors prior to hiring a subcontractor to complete the work.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>66</u>
DATE:	<u>12/31/2019</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>12/28/2019</u>	TIME CONSUMED:	<u>457 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 42.86% This Report 0.0% To Date 42.86%

IF NO PROGRESS, STATE REASON BELOW

M(O) TU(O) W(H) TH(O) F(O) ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

**M/T/Th/F – No work the last 2 weeks of the year by the contractor – Back on site 1/6/2019**

**Wed – Christmas Day**

Description of work Covered by this Report:

No work conducted this week

W/MBE Goals stated in contract	<u>% 26 (\$722,608.04)</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>% 22.1 to date</u>	\$\$ amt to date:	<u>\$614,340.53</u>

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes

**Remarks:**

None

**Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S. Required,

If Required: Up to date _____	Partially Computed <u>✓</u> _____	% Computed <u>90%</u> _____	Not up to date <u>✓</u> _____
Computed Items Checked _____	Unchecked <u>✓</u> _____	% Checked <u>0</u> _____	



**Major Outstanding Issues:**

Major drainage along Henry and Lorraine Street plans were revised while the bioswale piping connecting to it was not. This is going to cause the piping to backflow into this solid line if installed per plan. RFI-26 response sent back to LAWS on 11/18/2019. Requesting ADS shop drawings for new tee sections.

Stockpile #4 waste characterization results that the contractor took on 6/12/2019 came back hazardous. Working with DPR to determine how to handle material (Reuse or dispose). Response to 7/31/2019 LAWS letter sent out on 8/12/2019 by AECOM directing them to re-use site material as backfill around the job site. LAWS sent response letter to 8/12/2019 AECOM letter on 8/22/2019. Response sent 8/31/2019 by AECOM reiterating that LAWS is to reuse the material. LAWS has filed a commissioner's determination.

LAWS insists that ridgelines in the center of the field will not allow for proper 1' clean cover and that some areas need to be excavated an additional 2-4" to obtain proper coverage. Review with TRC/ABB/LAWS at progress meeting on 9/24/2019. RFI-18 response on issue sent to contractor on 9/27/2019, currently under review with the EPA

**Conditions Causing Delays:**

Stockpile #4 material not being spread. DPR/AECOM believes it is suitable for re-use; LAWS believes it is not and wants to be absolved of any responsibility for a defective final product. LAWS filed commissioner's determination.

LAWS sending AECOM/DPR/TRC direction to use reuse material over the detention systems (Henry and Lorraine Street) to the commissioner. Can't do grading work to bring the site up with this item still open.

Found 4000-gallon UST in the Lorraine St. major drainage detention basin. Working with DPR/LAWS to file registration paperwork in order to be able to remove the tank. LAWS to submit a change order with 3 vendors prior to hiring a subcontractor to complete the work.





NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>67</u>
DATE:	<u>1/7/2002</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>1/4/2020</u>	TIME CONSUMED:	<u>463 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 42.86% This Report 0.0% To Date 42.86%

IF NO PROGRESS, STATE REASON BELOW

M(O) TU(O) W(H) TH(O) F(O) ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

**M/T/Th/F – No work the last 2 weeks of the year by the contractor – Back on site 1/6/2019**

**Wed – New Years Day**

Description of work Covered by this Report:

No work conducted this week

W/MBE Goals stated in contract	<u>% 26 (\$722,608.04)</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>% 22.1 to date</u>	\$ \$ amt to date:	<u>\$614,340.53</u>

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes

**Remarks:**

None

**Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L. \$, Required,

If Required: Up to date \_\_\_\_\_ Partially Computed ✓ \_\_\_\_\_ % Computed 90% Not up to date ✓ \_\_\_\_\_  
 Computed Items Checked \_\_\_\_\_ Unchecked ✓ \_\_\_\_\_ % Checked 0 \_\_\_\_\_



**Major Outstanding Issues:**

Major drainage along Henry and Lorraine Street plans were revised while the bioswale piping connecting to it was not. This is going to cause the piping to backflow into this solid line if installed per plan. RFI-26 response sent back to LAWS on 11/18/2019. Requesting ADS shop drawings for new tee sections.

Stockpile #4 waste characterization results that the contractor took on 6/12/2019 came back hazardous. Working with DPR to determine how to handle material (Reuse or dispose). Response to 7/31/2019 LAWS letter sent out on 8/12/2019 by AECOM directing them to re-use site material as backfill around the job site. LAWS sent response letter to 8/12/2019 AECOM letter on 8/22/2019. Response sent 8/31/2019 by AECOM reiterating that LAWS is to reuse the material. LAWS has filed a commissioner's determination.

LAWS insists that ridgelines in the center of the field will not allow for proper 1' clean cover and that some areas need to be excavated an additional 2-4" to obtain proper coverage. Review with TRC/ABB/LAWS at progress meeting on 9/24/2019. RFI-18 response on issue sent to contractor on 9/27/2019, currently under review with the EPA

**Conditions Causing Delays:**

Stockpile #4 material not being spread. DPR/AECOM believes it is suitable for re-use; LAWS believes it is not and wants to be absolved of any responsibility for a defective final product. LAWS filed commissioner's determination.

LAWS sending AECOM/DPR/TRC direction to use reuse material over the detention systems (Henry and Lorraine Street) to the commissioner. Can't do grading work to bring the site up with this item still open.

Found 4000-gallon UST in the Lorraine St. major drainage detention basin. Working with DPR/LAWS to file registration paperwork in order to be able to remove the tank. LAWS to submit a change order with 3 vendors prior to hiring a subcontractor to complete the work.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>68</u>
DATE:	<u>1/14/2002</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>1/11/2020</u>	TIME CONSUMED:	<u>470 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 42.86% This Report 0.84% To Date 43.70%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: N/A

Description of work Covered by this Report:

**ITEM 11: Temporary Shoring** – For connection piping between L-2 and Existing MH along Lorraine St (180 SF used for progress reported above)

**ITEM 12: Geotextile Fabric** – Install geotextile fabric in the Lorraine/Hicks St. bioswale areas (800 SY used for progress reported above)

**ITEM 22: 12" HDPE Corrugated Piping** – Install L19/L29, L2/Existing MH, finish runs for L24/L25 and L6/7 (62 LF used for progress reported above).

**ITEM 27: 12" Perforated HDPE Corrugated Piping** – Install bioswale piping from L31-L32 and L-7 around the BF#7 backstop (347 LF used for progress reported above).

**ITEM 30: Broken Stone** – 8 loads of broken stone delivered to the site (WIP for progress on this report).

**ITEM 31: Precast Drainage Structures** – Volume of concrete used in structures CB-L31, CB-L29, CB-L23 (6.02 CY used for progress on this report).

**ITEM 106: Drain Basin with Dome (6")** – 5 drain basins installed @ L7, L8, L25, L26, L32 (5 EA used for progress reported).

**ITEM 127: Demarcation Layer** – Install demarcation layer in west side of Lorraine St. and north side of Hicks Street bioswale locations (640 SY used for progress reported above).

**ITEM 150: Dewatering** – Keep T&M Sheets for dewatering activities associated with catch basin and major drainage installation (WIP - pumped for 1 day – 1 laborer for 2 hrs / 1 pump on for 3 hours).

W/MBE Goals stated in contract	<u>% 26 (\$722,608.04)</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>% 22.1 to date</u>	\$\$ amt to date:	<u>\$614,340.53</u>

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes

**Remarks:**

None

**NYC Parks****Approved Working Subs This Week:**

- |                      |          |
|----------------------|----------|
| 1. Metric Consulting | 4. _____ |
| 2. _____             | 5. _____ |
| 3. _____             | 6. _____ |

**Calculation Book Status:** Not Required L.S. **Required**

If Required: Up to date \_\_\_\_\_ Partially Computed ☒ \_\_\_\_\_ % Computed 90% Not up to date ☒ \_\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked ☒ \_\_\_\_\_ % Checked 0

**Major Outstanding Issues:**

Major drainage along Henry and Lorraine Street plans were revised while the bioswale piping connecting to it was not. This is going to cause the piping to backflow into this solid line if installed per plan. RFI-26 response sent back to LAWS on 11/18/2019. Requesting ADS shop drawings for new tee sections.

Stockpile #4 waste characterization results that the contractor took on 6/12/2019 came back hazardous. Working with DPR to determine how to handle material (Reuse or dispose). Response to 7/31/2019 LAWS letter sent out on 8/12/2019 by AECOM directing them to re-use site material as backfill around the job site. LAWS sent response letter to 8/12/2019 AECOM letter on 8/22/2019. Response sent 8/31/2019 by AECOM reiterating that LAWS is to reuse the material. LAWS has filed a commissioner's determination.

LAWS insists that ridgelines in the center of the field will not allow for proper 1' clean cover and that some areas need to be excavated an additional 2-4" to obtain proper coverage. Review with TRC/ABB/LAWS at progress meeting on 9/24/2019. RFI-18 response on issue sent to contractor on 9/27/2019, currently under review with the EPA

**Conditions Causing Delays:**

Stockpile #4 material not being spread. DPR/AECOM believes it is suitable for re-use; LAWS believes it is not and wants to be absolved of any responsibility for a defective final product. LAWS filed commissioner's determination.

LAWS sending AECOM/DPR/TRC direction to use reuse material over the detention systems (Henry and Lorraine Street) to the commissioner. Can't do grading work to bring the site up with this item still open.

Found 4000-gallon UST in the Lorraine St. major drainage detention basin. Working with DPR/LAWS to file registration paperwork in order to be able to remove the tank. LAWS to submit a change order with 3 vendors prior to hiring a subcontractor to complete the work.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>69</u>
DATE:	<u>1/21/2002</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>1/18/2020</u>	TIME CONSUMED:	<u>477 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 43.70% This Report 0.41% To Date 44.11%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: N/A

Description of work Covered by this Report:

**ITEM 12: Geotextile Fabric** – Install geotextile fabric in the Hicks St. bioswale areas (233.33 SY used for progress reported above)

**ITEM 19: 10" Ductile Iron Sewer Pipe** – Install initial run of pipe to connect to Hicks Street storm sewer system (15 LF used for progress reported above).

**ITEM 27: 12" Perforated HDPE Corrugated Piping** – Install bioswale piping from BF#7 backstop to L11 (125 LF used for progress reported above).

**ITEM 30: Broken Stone** – Install stone around bioswale piping and additional stone on top of solid ADS pipe as per RFI-27 (139.76 CY used for progress on this report).

**ITEM 106: Drain Basin with Dome (6")** – 2 drain basins installed @ L9 & L10 (2 EA used for progress reported).

**ITEM 127: Demarcation Layer** – Install demarcation layer in Hicks Street bioswale locations (170.67 SY used for progress reported above).

W/MBE Goals stated in contract	<u>% 26 (\$722,608.04)</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>% 22.1 to date</u>	\$\$ amt to date:	<u>\$614,340.53</u>

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes

**Remarks:**

None



## NYC Parks

Form 11

### Approved Working Subs This Week:

- |                      |          |
|----------------------|----------|
| 1. Metric Consulting | 4. _____ |
| 2. _____             | 5. _____ |
| 3. _____             | 6. _____ |

Calculation Book Status: Not Required L.S. Required,

If Required: Up to date \_\_\_\_\_ Partially Computed ✓ \_\_\_\_\_ % Computed 90% Not up to date ✓ \_\_\_\_\_  
 Computed Items Checked \_\_\_\_\_ Unchecked ✓ \_\_\_\_\_ % Checked 0 \_\_\_\_\_

### Major Outstanding Issues:

Stockpile #4 waste characterization results that the contractor took on 6/12/2019 came back hazardous. Working with DPR to determine how to handle material (Reuse or dispose). Response to 7/31/2019 LAWS letter sent out on 8/12/2019 by AECOM directing them to re-use site material as backfill around the job site. LAWS sent response letter to 8/12/2019 AECOM letter on 8/22/2019. Response sent 8/31/2019 by AECOM reiterating that LAWS is to reuse the material. LAWS has filed a commissioner's determination. **Commissioners determination returned to LAWS on 1/14/20 to reuse the material on site.**

LAWS insists that ridgelines in the center of the field will not allow for proper 1' clean cover and that some areas need to be excavated an additional 2-4" to obtain proper coverage. Review with TRC/ABB/LAWS at progress meeting on 9/24/2019. RFI-18 response on issue sent to contractor on 9/27/2019 – **TRC to create a demarcation layer plan for contractor**

### Conditions Causing Delays:

Stockpile #4 material not being spread. DPR/AECOM believes it is suitable for re-use; LAWS believes it is not and wants to be absolved of any responsibility for a defective final product. LAWS filed commissioner's determination.

LAWS sending AECOM/DPR/TRC direction to use reuse material over the detention systems (Henry and Lorraine Street) to the commissioner. Can't do grading work to bring the site up with this item still open.

Found 4000-gallon UST in the Lorraine St. major drainage detention basin. Working with DPR/LAWS to file registration paperwork in order to be able to remove the tank. LAWS to submit a change order with 3 vendors prior to hiring a subcontractor to complete the work.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>70</u>
DATE:	<u>1/28/2002</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>1/25/2020</u>	TIME CONSUMED:	<u>484 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 44.11% This Report 0.90% To Date 45.01%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: N/A

Description of work Covered by this Report:

**ITEM 21:** 8" Perforated HDPE Corrugated Piping – Install bioswale piping from H13-H15 (24 LF used for progress reported above).

**ITEM 30:** Broken Stone – Lorraine/Hicks St. bioswale piping, 36" piping to major drainage @ 77LF, west of UST within Lorraine St. major drainage (211.24 CY used for progress on this report).

**ITEM 106:** Drain Basin with Dome (6") – 2 drain basins installed @ L11 & L20 (2 EA used for progress reported).

**ITEM 114:** Unclassified Excavation – Excavation for 8", 12" ADS piping, 10" ductile iron pipe, west side of Lorraine St. major drainage, MH#4 trench/CB (796.83 CY used for progress reported above).

W/MBE Goals stated in contract	<u>% 26 (\$722,608.04)</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>% 22.1 to date</u>	\$ \$ amt to date:	<u>\$614,340.53</u>

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes

**Remarks:**

None





## NYC Parks

Form 11

### Approved Working Subs This Week:

- |                             |          |
|-----------------------------|----------|
| 1. <u>Metric Consulting</u> | 4. _____ |
| 2. _____                    | 5. _____ |
| 3. _____                    | 6. _____ |

Calculation Book Status: Not Required L.S. Required,

If Required: Up to date \_\_\_\_\_ Partially Computed ✓ \_\_\_\_\_ % Computed 90% Not up to date ✓ \_\_\_\_\_  
 Computed Items Checked \_\_\_\_\_ Unchecked ✓ \_\_\_\_\_ % Checked 0 \_\_\_\_\_

### Major Outstanding Issues:

Stockpile #4 waste characterization results that the contractor took on 6/12/2019 came back hazardous. Working with DPR to determine how to handle material (Reuse or dispose). Response to 7/31/2019 LAWS letter sent out on 8/12/2019 by AECOM directing them to re-use site material as backfill around the job site. LAWS sent response letter to 8/12/2019 AECOM letter on 8/22/2019. Response sent 8/31/2019 by AECOM reiterating that LAWS is to reuse the material. LAWS has filed a commissioner's determination. **Commissioners determination returned to LAWS on 1/14/20 to reuse the material on site.**

LAWS insists that ridgelines in the center of the field will not allow for proper 1' clean cover and that some areas need to be excavated an additional 2-4" to obtain proper coverage. Review with TRC/ABB/LAWS at progress meeting on 9/24/2019. RFI-18 response on issue sent to contractor on 9/27/2019 – **TRC created and gave LAWS new plan plus GPS coordinates - CLOSED**

### Conditions Causing Delays:

Stockpile #4 material not being spread. DPR/AECOM believes it is suitable for re-use; LAWS believes it is not and wants to be absolved of any responsibility for a defective final product. LAWS filed commissioner's determination.

LAWS sending AECOM/DPR/TRC direction to use reuse material over the detention systems (Henry and Lorraine Street) to the commissioner. Can't do grading work to bring the site up with this item still open. – **LAWS never did this – backfilling over major drainage areas now - CLOSED**

Found 4000-gallon UST in the Lorraine St. major drainage detention basin. Working with DPR/LAWS to file registration paperwork in order to be able to remove the tank. LAWS to submit a change order with 3 vendors prior to hiring a subcontractor to complete the work.- **AECOM in the process of putting together this C.O.**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>71</u>
DATE:	<u>2/4/2020</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>1/31/2020</u>	TIME CONSUMED:	<u>491 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 45.01% This Report 0.80% To Date 45.81%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: N/A

Description of work Covered by this Report:

**ITEM 114: Unclassified Excavation** Measure excavation of planter areas stripped outside the foundation wall from Middle of Bay Street around to the Lorraine St. eastern CRZ area (337.81 CY used for progress reported above)

W/MBE Goals stated in contract	<u>% 26 (\$722,608.04)</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>% 22.1 to date</u>	\$\$ amt to date:	<u>\$614,340.53</u>

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes

**Remarks:**

None

**Approved Working Subs This Week:**

- |                             |          |
|-----------------------------|----------|
| 1. <u>Metric Consulting</u> | 4. _____ |
| 2. _____                    | 5. _____ |
| 3. _____                    | 6. _____ |

**Calculation Book Status:** Not Required L.S. Required

If Required: Up to date _____	Partially Computed <u>✓</u> _____	% Computed <u>90%</u>	Not up to date <u>✓</u> _____
Computed Items Checked _____	Unchecked <u>✓</u> _____	% Checked <u>0</u>	



**Major Outstanding Issues:**

Stockpile #4 waste characterization results that the contractor took on 6/12/2019 came back hazardous. Working with DPR to determine how to handle material (Reuse or dispose). Response to 7/31/2019 LAWS letter sent out on 8/12/2019 by AECOM directing them to re-use site material as backfill around the job site. LAWS sent response letter to 8/12/2019 AECOM letter on 8/22/2019. Response sent 8/31/2019 by AECOM reiterating that LAWS is to reuse the material. LAWS has filed a commissioner's determination. **Commissioners determination returned to LAWS on 1/14/20 to reuse the material on site.**

**Conditions Causing Delays:**

Stockpile #4 material not being spread. DPR/AECOM believes it is suitable for re-use; LAWS believes it is not and wants to be absolved of any responsibility for a defective final product. LAWS filed commissioner's determination.

Found 4000-gallon UST in the Lorraine St. major drainage detention basin. Working with DPR/LAWS to file registration paperwork in order to be able to remove the tank. LAWS to submit a change order with 3 vendors prior to hiring a subcontractor to complete the work.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>72</u>
DATE:	<u>2/11/2020</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>2/7/2020</u>	TIME CONSUMED:	<u>498 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 45.81% This Report 0.21% To Date 46.02%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH (O) F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: Contractor did not show up for work on Thursday. SSO and Site Super were on site, but nobody to get any work done. LAWS did not inform AECOM or DPR that they would not be working that day.

Description of work Covered by this Report:

**ITEM 6: Protection of Existing Tree Roots with Wood Chips – 6" Depth** – Install woodchips around trees 23, 26, and 30 (419 SF used for progress on this report – 50% paid on install / 50% paid on maintenance/removal).

**ITEM 12: Geotextile Fabric** – Install geotextile fabric in the Henry Street and E. Side Lorraine Street bioswale areas with no piping (411.11 SY used for progress reported above)

**ITEM 30: Broken Stone** – Install stone in the Henry Street and E. Side Lorraine Street bioswale areas with no piping (67.55 CY used for progress on this report).

**ITEM 113: Hand/Pneumatic Excavation** – Hand Excavate around Trees #23, 26, and 30 within CRZ area (28.49 CY used for progress reported above)

**ITEM 114: Unclassified Excavation** Measure excavation Henry Street and E. Side Lorraine Street bioswale areas with no piping (144.14 CY used for progress reported above)

**ITEM 127: Demarcation Layer** – Install demarcation layer in Henry Street and E. Side Lorraine Street bioswale areas with no piping (382.22 SY used for progress reported above).

W/MBE Goals stated in contract	<u>% 26 (\$722,608.04)</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>% 22.1 to date</u>	\$\$ amt to date:	<u>\$614,340.53</u>

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes

**Remarks:**

None



## NYC Parks

## Form 11

### Approved Working Subs This Week:

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

Calculation Book Status: Not Required L.S. Required,

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_✓\_\_\_ % Computed 90% Not up to date \_\_\_✓\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked \_\_\_✓\_\_\_ % Checked 0

### Major Outstanding Issues:

Stockpile #4 waste characterization results that the contractor took on 6/12/2019 came back hazardous. Working with DPR to determine how to handle material (Reuse or dispose). Response to 7/31/2019 LAWS letter sent out on 8/12/2019 by AECOM directing them to re-use site material as backfill around the job site. LAWS sent response letter to 8/12/2019 AECOM letter on 8/22/2019. Response sent 8/31/2019 by AECOM reiterating that LAWS is to reuse the material. LAWS has filed a commissioner's determination. **Commissioners determination returned to LAWS on 1/14/20 to reuse the material on site.**

### Conditions Causing Delays:

Stockpile #4 material not being spread. DPR/AECOM believes it is suitable for re-use; LAWS believes it is not and wants to be absolved of any responsibility for a defective final product. LAWS filed commissioner's determination.

Found 4000-gallon UST in the Lorraine St. major drainage detention basin. Working with DPR/LAWS to file registration paperwork in order to be able to remove the tank. LAWS to submit a change order with 3 vendors prior to hiring a subcontractor to complete the work.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>73</u>
DATE:	<u>2/18/2020</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>2/15/2020</u>	TIME CONSUMED:	<u>506 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 46.02% This Report 0.03% To Date 46.05%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 25: PERFORATED POLYETHYLENE CORRUGATED PIPE - 4" DIA.**— Install dry well piping from water fountains to the bioswale (56 LF used for progress on this report).

**ITEM 119: STORAGE, HANDLING, DISPOSAL, OF UNCONTAMINATED CONCRETE.**— 1 truck load of concrete from Hicks/Bay existing catch basins shipped off site (21.62 ton used for progress on this report).

**ITEM 125: RPZ and WATER METER.** — Install concrete vault for RPZ meter entering the site from Lorraine Street (WIP).

W/MBE Goals stated in contract % 26 (\$722,608.04) Required \$ amt: 2,779,261.68

W/MBE Goals % 22.1 to date \$\$ amt to date: \$614,340.53

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes

**Remarks:**

None

**Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L. Required

If Required: Up to date \_\_\_\_\_ Partially Computed ✓ \_\_\_\_\_ % Computed 90% Not up to date ✓ \_\_\_\_\_  
 Computed Items Checked \_\_\_\_\_ Unchecked ✓ \_\_\_\_\_ % Checked 0 \_\_\_\_\_



NYC Parks

**Major Outstanding Issues:**

Stockpile #4 waste characterization results that the contractor took on 6/12/2019 came back hazardous. Working with DPR to determine how to handle material (Reuse or dispose). Response to 7/31/2019 LAWS letter sent out on 8/12/2019 by AECOM directing them to re-use site material as backfill around the job site. LAWS sent response letter to 8/12/2019 AECOM letter on 8/22/2019. Response sent 8/31/2019 by AECOM reiterating that LAWS is to reuse the material. LAWS has filed a commissioner's determination. **Commissioners determination returned to LAWS on 1/14/20 to reuse the material on site.**

**Conditions Causing Delays:**

Stockpile #4 material not being spread. DPR/AECOM believes it is suitable for re-use; LAWS believes it is not and wants to be absolved of any responsibility for a defective final product.





2015



NYC Parks

Form 11

**Calculation Book Status:** Not Required L.S. Required

If Required: Up to date \_\_\_\_\_ Partially Computed ✓ \_\_\_\_\_ % Computed 90% Not up to date ✓ \_\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked ✓ \_\_\_\_\_ % Checked 0 \_\_\_\_\_

**Major Outstanding Issues:**

Stockpile #4 waste characterization results that the contractor took on 6/12/2019 came back hazardous. Working with DPR to determine how to handle material (Reuse or dispose). Response to 7/31/2019 LAWS letter sent out on 8/12/2019 by AECOM directing them to re-use site material as backfill around the job site. LAWS sent response letter to 8/12/2019 AECOM letter on 8/22/2019. Response sent 8/31/2019 by AECOM reiterating that LAWS is to reuse the material. LAWS has filed a commissioner's determination. **Commissioners determination returned to LAWS on 1/14/20 to reuse the material on site.**

**Conditions Causing Delays:**

Stockpile #4 material not being spread. DPR/AECOM believes it is suitable for re-use; LAWS believes it is not and wants to be absolved of any responsibility for a defective final product.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>75</u>
DATE:	<u>3/3/2020</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>2/28/2020</u>	TIME CONSUMED:	<u>520 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>3/28/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 46.63% This Report 0.24% To Date 46.87%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 9: Saw Cut Pavement** – Saw cut pavement to access the water line on Lorraine Street (40 LF used for progress reported above)

**ITEM 10: Saw Cut Curbs and Walls** – Saw cut sidewalk to access the water line on Lorraine Street (18 LF used for progress reported above)

**ITEM 12: Geotextile Fabric**– Install fabric in bioswale areas behind BF#6 (213.34 SY used for progress reported above).

**ITEM 30: Broken Stone**– Install stone in bioswale areas w/out piping behind BF#6 (35.33 CY used for progress reported above).

**ITEM 36: Cap Water Line**– Cap water line entering the north side of the site on Lorraine Street (1 Each used for progress reported above).

**ITEM 56: Concrete Curb** – Pour 12 concrete piers (sonnet tubes) for bioswale planter areas and 2 sections of curb wall (5.22 CY used for progress reported above).

**ITEM 114: Unclassified Excavation - Custom** – Excavation for Bay Street planter stripping – west side, remaining Sonotubes, RPZ vault and trench all the way to the water line in Lorraine Street (83.77 CY used for progress reported above).

**ITEM 127: Demarcation Layer**– Install fabric in bioswale areas behind BF#6 (159.99 SY used for progress reported above).

W/MBE Goals stated in contract % 26 (\$722,608.04) Required \$ amt: 2,779,261.68

W/MBE Goals % 22.1 to date \$\$ amt to date: \$614,340.53

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes

**Remarks:**

None



NYC Parks

Form 11

**Approved Working Subs This Week:**

- |                                      |          |
|--------------------------------------|----------|
| 1. Aarco Environmental Services Inc. | 4. _____ |
| 2. _____                             | 5. _____ |
| 3. _____                             | 6. _____ |

**Calculation Book Status:** Not Required L.S. **Required**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_✓\_\_\_ % Computed 90% Not up to date \_\_\_✓\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked \_\_\_✓\_\_\_ % Checked 0

**Major Outstanding Issues:**

Stockpile #4 waste characterization results that the contractor took on 6/12/2019 came back hazardous. Working with DPR to determine how to handle material (Reuse or dispose). Response to 7/31/2019 LAWS letter sent out on 8/12/2019 by AECOM directing them to re-use site material as backfill around the job site. LAWS sent response letter to 8/12/2019 AECOM letter on 8/22/2019. Response sent 8/31/2019 by AECOM reiterating that LAWS is to reuse the material. LAWS has filed a commissioner's determination. **Commissioners determination returned to LAWS on 1/14/20 to reuse the material on site.**

**Conditions Causing Delays:**

Stockpile #4 material not being spread. DPR/AECOM believes it is suitable for re-use; LAWS believes it is not and wants to be absolved of any responsibility for a defective final product.

UST has been removed. Waiting on confirmation samples taken on 2/27/2020 to come back prior to being able to complete the Lorraine Street major drainage basin and backfill the area.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>76</u>
DATE:	<u>3/10/2020</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>3/7/2020</u>	TIME CONSUMED:	<u>527 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>5/29/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 46.87% This Report 0.19% To Date 47.06%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 56: Concrete Curb** – Pour 2 sections of bioswale curb and 10 additional Sonotubes (16.84 CY used for progress reported above).

**ITEM 114: Unclassified Excavation - Custom** – Excavate remaining existing foundation wall and sidewalks by the Hicks St. Entrance (9.31 CY used for progress reported above).

W/MBE Goals stated in contract	<u>% 26 (\$722,608.04)</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>% 22.1 to date</u>	\$\$ amt to date:	<u>\$614,340.53</u>

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes

**Remarks:**

None

**Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____



NYC Parks

Form 11

**Calculation Book Status:** Not Required L.S. Required

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_✓\_\_\_ % Computed 90% Not up to date \_\_\_✓\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked \_\_\_✓\_\_\_ % Checked 0

**Major Outstanding Issues:**

Stockpile #4 waste characterization results that the contractor took on 6/12/2019 came back hazardous. Working with DPR to determine how to handle material (Reuse or dispose). Response to 7/31/2019 LAWS letter sent out on 8/12/2019 by AECOM directing them to re-use site material as backfill around the job site. LAWS sent response letter to 8/12/2019 AECOM letter on 8/22/2019. Response sent 8/31/2019 by AECOM reiterating that LAWS is to reuse the material. LAWS has filed a commissioner's determination. **Commissioners determination returned to LAWS on 1/14/20 to reuse the material on site.**

**Conditions Causing Delays:**

Stockpile #4 material not being spread. DPR/AECOM believes it is suitable for re-use; LAWS believes it is not and wants to be absolved of any responsibility for a defective final product.

UST has been removed. Waiting on confirmation samples taken on 2/27/2020 to come back prior to being able to complete the Lorraine Street major drainage basin and backfill the area.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>77</u>
DATE:	<u>3/17/2020</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>3/14/2020</u>	TIME CONSUMED:	<u>534 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>5/29/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 47.06% This Report 0.25% To Date 47.31%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 37: Water Tap – 2" Dia** – Install water tap on Lorraine Street (1 Each used for progress reported above).

**ITEM 56: Concrete Curb** – Pour 3 sections of bioswale curb and 5 additional Sonotubes (20.84 CY used for progress reported above).

**ITEM 114: Unclassified Excavation - Custom** – Excavate for remaining Sonotubes by the Hicks St. entrance (1.62 CY used for progress reported above).

**ITEM 119: Disposal/Transport of Uncontaminated Concrete** – Remove 2 loads of concrete associated with remaining removals by the Hicks Street entrance (55.02 Tons used for progress reported above).

W/MBE Goals stated in contract % 26 (\$722,608.04) Required \$ amt: 2,779,261.68

W/MBE Goals % 22.1 to date \$\$ amt to date: \$614,340.53

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>METRIC Consulting</u>	4. _____
2. _____	5. _____
3. _____	6. _____





NYC Parks

Form 11

**Calculation Book Status:** Not Required L.S. Required

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_✓\_\_\_ % Computed 90% Not up to date \_\_\_✓\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked \_\_\_✓\_\_\_ % Checked 0

**Major Outstanding Issues:**

Stockpile #4 waste characterization results that the contractor took on 6/12/2019 came back hazardous. Working with DPR to determine how to handle material (Reuse or dispose). Response to 7/31/2019 LAWS letter sent out on 8/12/2019 by AECOM directing them to re-use site material as backfill around the job site. LAWS sent response letter to 8/12/2019 AECOM letter on 8/22/2019. Response sent 8/31/2019 by AECOM reiterating that LAWS is to reuse the material. LAWS has filed a commissioner's determination. **Commissioners determination returned to LAWS on 1/14/20 to reuse the material on site.**

**Conditions Causing Delays:**

Stockpile #4 material not being spread. DPR/AECOM believes it is suitable for re-use; LAWS believes it is not and wants to be absolved of any responsibility for a defective final product.

UST has been removed. Waiting on confirmation samples taken on 2/27/2020 to come back prior to being able to complete the Lorraine Street major drainage basin and backfill the area. **With DPR for review**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>78</u>
DATE:	<u>3/24/2020</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>3/21/2020</u>	TIME CONSUMED:	<u>541 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>5/29/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 47.31% This Report 0.25% To Date 47.94%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 12: Geotextile** – Install geotextile around remaining Lorraine Street major drainage and L17/L18 piping (133.33 SY used for progress reported above).

**ITEM 21: HDPE Corrugated Pipe – 8" Dia.** – Install L17/L18 pipe connecting to Lorraine Major drainage (40 LF used for progress reported above).

**ITEM 29: Perforated HDPE Corrugated Pipe – 36" Dia.** – Complete installing pipe at Lorraine Street major drainage (144 LF used for progress reported above).

**ITEM 30: Broken Stone – Loose Measure** – Finish installing stone around L17/L18 pipe and remaining Lorraine St. major drainage area (46.38 CY used for progress reported above).

**ITEM 41: Type K Copper Tubing – 2" Dia.** – Install copper tubing from Lorraine St. water main to the RPZ Vault (59 LF used for progress reported above).

**ITEM 42: Curb & Property Line Valves – 2" Dia** – Install curb/property line valves (1 Each used for progress reported above).

**ITEM 56: Concrete Curb** – Pour 2 sections of bioswale curb and 4 additional Sonotubes (21.26 CY used for progress reported above).

**ITEM 127: Demarcation Layer** – Install demarcation around remaining Lorraine Street major drainage and L17/L18 piping (71.11 SY used for progress reported above).

W/MBE Goals stated in contract % 26 (\$722,608.04) Required \$ amt: 2,779,261.68

W/MBE Goals % 22.1 to date \$\$ amt to date: \$614,340.53

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes

**Remarks:**

None



## NYC Parks

**Approved Working Subs This Week:**

- |                        |          |
|------------------------|----------|
| 1. West Shore Plumbing | 4. _____ |
| 2. _____               | 5. _____ |
| 3. _____               | 6. _____ |

**Calculation Book Status:** Not Required L.S. **Required**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_✓\_\_ % Computed \_90%\_ Not up to date \_\_✓\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked \_\_✓\_\_ % Checked \_0\_

**Major Outstanding Issues:**

Stockpile #4 waste characterization results that the contractor took on 6/12/2019 came back hazardous. Working with DPR to determine how to handle material (Reuse or dispose). Response to 7/31/2019 LAWS letter sent out on 8/12/2019 by AECOM directing them to re-use site material as backfill around the job site. LAWS sent response letter to 8/12/2019 AECOM letter on 8/22/2019. Response sent 8/31/2019 by AECOM reiterating that LAWS is to reuse the material. LAWS has filed a commissioner's determination. **Commissioners determination returned to LAWS on 1/14/20 to reuse the material on site.**

**Conditions Causing Delays:**

None



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>79</u>
DATE:	<u>3/31/2020</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>3/28/2020</u>	TIME CONSUMED:	<u>548 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>5/29/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 47.94% This Report 0.47% To Date 48.41%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 56: Concrete Curb** – Pour bioswale curb, Sonotubes, and ramp foundations (41.66 CY used for progress reported above).

**ITEM 114: Unclassified Excavation - Custom** – Excavate electric utility trench on Henry Street, foundation for Henry St. N/S ramps, and electric foundation boxes (104.60 used for progress reported above).

W/MBE Goals stated in contract	<u>% 26 (\$722,608.04)</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>% 33.79 to date</u>	\$\$ amt to date:	<u>\$939,153.21</u>

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes

**Remarks:**

None

**Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S. Required

If Required: Up to date \_\_\_\_\_ Partially Computed ✓ \_\_\_\_\_ % Computed 90% Not up to date ✓ \_\_\_\_\_  
 Computed Items Checked \_\_\_\_\_ Unchecked ✓ \_\_\_\_\_ % Checked 0 \_\_\_\_\_



NYC Parks

**Major Outstanding Issues:**

None

**Conditions Causing Delays:**

National Health Emergency causing some vendors/supplies to not be able to perform work on site. Who this effects will be a moving target until the COVID19 pandemic is under control.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>80</u>
DATE:	<u>4/7/2020</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>4/4/2020</u>	TIME CONSUMED:	<u>555 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>5/29/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 48.41% This Report 0.06% To Date 48.47%

IF NO PROGRESS, STATE REASON BELOW

M TU W (O) TH (O) F (O) ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Shut down by DOB on 3/31/2020 due to COVID19 Pandemic. No work on site Wednesday, Thursday, Friday

Description of work Covered by this Report:

**ITEM 54: Average Concrete** – Poured RFI-32 piers at the Hicks Street entrance (0.41 CY used for progress reported above).

**ITEM 56: Concrete Curb** – Pour bioswale curb, Sonotubes, and ramp foundations (5.66 CY used for progress reported above).

**ITEM 58: Steel Bar Reinforcement** – Installed 40 LF of #4 bar to complete RFI-32 corrections (26.72 lbs used for progress reported above).

W/MBE Goals stated in contract % 26 (\$722,608.04) Required \$ amt: 2,779,261.68

W/MBE Goals % 33.79 to date \$\$ amt to date: \$939,153.21

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>Mainstream Electric</u>	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S. Required



**NYC Parks**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_✓\_\_\_\_ % Computed \_90%\_ Not up to date \_\_\_\_✓\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked \_\_✓\_\_\_\_ % Checked \_0\_\_\_\_

**Major Outstanding Issues:**

None

**Conditions Causing Delays:**

The job site was shut down by DOB on 3/31/2020 due to the COVID19 pandemic. DPR attempting to get this project classified as “essential” to continue working on site.



## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>81</u>
DATE:	<u>4/14/2020</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>4/11/2020</u>	TIME CONSUMED:	<u>562 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>5/29/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 48.47% This Report 0.00% To Date 48.47%

IF NO PROGRESS, STATE REASON BELOW

M	TU	W	TH	F	ALL (O)
---	----	---	----	---	---------

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Shut down by DOB on 3/31/2020 due to COVID19 Pandemic.

No work on site week of 4/6/2020 through 4/10/2020.

Description of work Covered by this Report:

None

W/MBE Goals stated in contract	% 26 (\$722,608.04)	Required \$ amt:	2,779,261.68
W/MBE Goals	% 33.79 to date	\$ \$ amt to date:	\$939,153.21

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes

**Remarks:**

None

**Approved Working Subs This Week:**

1. \_\_\_\_\_ 4. \_\_\_\_\_  
2. \_\_\_\_\_ 5. \_\_\_\_\_  
3. \_\_\_\_\_ 6. \_\_\_\_\_

**Calculation Book Status:** Not Required L.S. Required.



**NYC Parks**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_✓\_\_\_\_ % Computed \_90%\_\_\_\_ Not up to date \_\_\_\_✓\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked \_\_✓\_\_\_\_ % Checked \_0\_\_\_\_

**Major Outstanding Issues:**

None

**Conditions Causing Delays:**

The job site was shut down by DOB on 3/31/2020 due to the COVID19 pandemic. DPR attempting to get this project classified as “essential” to continue working on site.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>82</u>
DATE:	<u>4/21/2020</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>4/18/2020</u>	TIME CONSUMED:	<u>569 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>5/29/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 48.47% This Report 0.00% To Date 48.47%

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL (O)

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Shut down by DOB on 3/31/2020 due to government order.

**No work on site week of 4/13/2020 through 4/17/2020.**

Description of work Covered by this Report:

**None**

W/MBE Goals stated in contract	<u>% 26 (\$722,608.04)</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>% 33.79 to date</u>	\$\$ amt to date:	<u>\$939,153.21</u>

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes

**Remarks:**

None

**Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S. Required



**NYC Parks**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_✓\_\_ % Computed \_90%\_ Not up to date \_\_\_\_✓\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked \_\_✓\_\_ % Checked \_0\_

**Major Outstanding Issues:**

None

**Conditions Causing Delays:**

The job site was shut down by DOB on 3/31/2020 due to the COVID19 pandemic. DPR has submitted waivers to City Hall to get this project classified as "essential" to continue working on site.

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>83</u>
DATE:	<u>4/28/2020</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>4/25/2020</u>	TIME CONSUMED:	<u>576 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	5/29/2020

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 48.47% This Report 0.00% To Date 48.47%

IF NO PROGRESS, STATE REASON BELOW

M	TU	W	TH	F	ALL (O)
---	----	---	----	---	---------

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Shut down by DOB on 3/31/2020 due to government order.

**No work on site week of 4/20/2020 through 4/24/2020.**

Description of work Covered by this Report:

None

W/MBE Goals stated in contract	% 26 (\$722,608.04)	Required \$ amt:	2,779,261.68
W/MBE Goals	% 33.79 to date	\$ \$ amt to date:	<b>\$939,153.21</b>

SECTION 220 COMPLIANCE    Prevailing Wages Posted    Yes    Badges    Yes    Sign-In Sheets    Yes

Remarks:

None

**Approved Working Subs This Week:**

Approved Working Case This Week:

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S. Required



**NYC Parks**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_✓\_\_\_\_ % Computed \_90%\_\_\_\_ Not up to date \_\_\_\_✓\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked \_\_✓\_\_\_\_ % Checked \_0\_\_\_\_

**Major Outstanding Issues:**

None

**Conditions Causing Delays:**

The job site was shut down by DOB on 3/31/2020 due to the COVID19 pandemic. DPR has submitted waivers to City Hall to get this project classified as "essential" to continue working on site.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>84</u>
DATE:	<u>5/5/2020</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>5/2/2020</u>	TIME CONSUMED:	<u>583 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>5/29/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 48.47% This Report 0.00% To Date 48.47%

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL (O)

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Shut down by DOB on 3/31/2020 due to government order.

**No work on site week of 4/27/2020 through 5/1/2020.**

Description of work Covered by this Report:

**Item 3- Construction Fence – 8.0' Height** - Repairs made to construction fencing from where it was struck by a vehicle on the east side of Lorraine Street. (Maintenance is part of item – no payment for repair work)

W/MBE Goals stated in contract	<u>% 26 (\$722,608.04)</u>	Required \$ amt:	<u>2,779,261.68</u>
--------------------------------	----------------------------	------------------	---------------------

W/MBE Goals	<u>% 33.79 to date</u>	\$\$ amt to date:	<u>\$939,153.21</u>
-------------	------------------------	-------------------	---------------------

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes

**Remarks:**

None

**Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S. Required





**NYC Parks**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_✓\_\_\_\_ % Computed \_90%\_\_\_\_ Not up to date \_\_\_\_✓\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked \_\_✓\_\_\_\_ % Checked \_0\_\_\_\_

**Major Outstanding Issues:**

None

**Conditions Causing Delays:**

The job site was shut down by DOB on 3/31/2020 due to the COVID19 pandemic. DPR has submitted waivers to City Hall to get this project classified as "essential" to continue working on site.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	<u>Ryan Neilan</u>	REPORT NO.:	<u>85</u>
DATE:	<u>5/12/2020</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>5/9/2020</u>	TIME CONSUMED:	<u>590 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>5/29/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 48.47% This Report 0.01% To Date 48.48%

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL (O)

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Shut down by DOB on 3/31/2020 due to government order.

**No contract work on site week of 5/4/2020 through 5/8/2020.**

Description of work Covered by this Report:

This concrete work was completed on 3/31/2020 and measurements on it were completed on Monday 5/4/2020 between the RE and LAWS foreman

**ITEM 56: Concrete Curb** – Pour 2 sections of bioswale curb north of the Hicks entrance and connecting the bioswale to the foundation wall at the Hicks/Lorraine St. backstop location (5.49 CY used for progress reported above).

W/MBE Goals stated in contract	<u>% 26 (\$722,608.04)</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>% 33.79 to date</u>	\$\$ amt to date:	<u>\$939,153.21</u>

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes

**Remarks:**

None

**Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S. Required



NYC Parks

Form 11

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_✓\_\_\_ % Computed \_90%\_ Not up to date \_\_\_✓\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked \_\_\_✓\_\_\_ % Checked \_0\_\_\_\_\_

**Major Outstanding Issues:**

None

**Conditions Causing Delays:**

The job site was shut down by DOB on 3/31/2020 due to the COVID19 pandemic. DPR has submitted waivers to City Hall to get this project classified as “essential” to continue working on site.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	<u>Rob Roslewicz</u>	REPORT NO.:	<u>86</u>
DATE:	<u>5/19/2020</u>	ORDER TO WORK:	<u>9/28/2018</u>
WEEK ENDING:	<u>5/16/2020</u>	TIME CONSUMED:	<u>597 CCD</u>
CONTRACT NO.:	<u>B126-116M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>LAWS Const Corp</u>	SPECIFIED COMPLETION:	<u>3/28/2020</u>
COMPTROLLER'S NO.:	<u>20181420716</u>	ANTICIPATED COMPLETION:	<u>5/29/2020</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 48.47% This Report 0.01% To Date 48.48%

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL (O)

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Shut down by DOB on 3/31/2020 due to government order.

**No contract work on site week of 5/11/2020 through 5/15/2020.**

Description of work Covered by this Report:

NONE

W/MBE Goals stated in contract % 26 (\$722,608.04) Required \$ amt: 2,779,261.68

W/MBE Goals % 33.79 to date \$\$ amt to date: \$939,153.21

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>None</u>	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S. Required



**NYC Parks**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_✓\_\_\_ % Computed \_90%\_ Not up to date \_\_\_✓\_\_\_  
Computed Items Checked \_\_\_✓\_\_\_ Unchecked \_\_\_\_\_ % Checked \_20%\_

**Major Outstanding Issues:**

None

**Conditions Causing Delays:**

The job site was shut down by DOB on 3/31/2020 due to the COVID19 pandemic. DPR has submitted waivers to City Hall to get this project classified as “essential” to continue working on site.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Rob Roslewicz	REPORT NO.:	87
DATE:	5/27/2020	ORDER TO WORK:	9/28/2018
WEEK ENDING:	5/23/2020	TIME CONSUMED:	604 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	5/29/2020

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 48.48% This Report 0.0% To Date 48.48%

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL (O)

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Shut down by DOB on 3/31/2020 due to government order.

**No contract work on site week of 5/18/2020 through 5/22/2020.**

Description of work Covered by this Report:

NONE

W/MBE Goals stated in contract	<u>% 26 (\$722,608.04)</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>% 33.79 to date</u>	\$\$ amt to date:	<u>\$939,153.21</u>

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>None</u>	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S. Required



**NYC Parks**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_ % Computed \_90%\_ Not up to date \_\_\_\_✓\_\_\_\_  
Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_ % Checked \_20%\_\_\_\_\_

**Major Outstanding Issues:**

None

**Conditions Causing Delays:**

The job site was shut down by DOB on 3/31/2020 due to the COVID19 pandemic. DPR has submitted waivers to City Hall to get this project classified as “essential” to continue working on site.





NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Rob Roslewicz	REPORT NO.:	88
DATE:	6/2/2020	ORDER TO WORK:	9/28/2018
WEEK ENDING:	5/30/2020	TIME CONSUMED:	611 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	5/29/2020

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 48.48% This Report 0.0% To Date 48.48%

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL (O)

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Shut down by DOB on 3/31/2020 due to government order. Project reclassified to essential construction on 5/21/2020. LAWS required to submit Health and Safety protocols related to Covid-19.

**No contract work on site week of 5/25/2020 through 5/29/2020.**

Description of work Covered by this Report:

NONE

W/MBE Goals stated in contract	<u>% 26 (\$722,608.04)</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>% 33.79 to date</u>	\$ \$ amt to date:	<u>\$939,153.21</u>

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>None</u>	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S. Required



**NYC Parks**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_✓\_\_\_ % Computed \_90%\_ Not up to date \_\_\_✓\_\_\_  
Computed Items Checked \_\_\_✓\_\_\_ Unchecked \_\_\_\_\_ % Checked \_20%\_

**Major Outstanding Issues:**

None

**Conditions Causing Delays:**

The job site was shut down by DOB on 3/31/2020 due to the COVID19 pandemic. Project reclassified to essential construction on 5/21/2020. LAWS required to submit Health and Safety protocols related to Covid-19.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Rob Roslewicz	REPORT NO.:	89
DATE:	6/9/2020	ORDER TO WORK:	9/28/2018
WEEK ENDING:	6/6/2020	TIME CONSUMED:	618 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	5/29/2020

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 48.48% This Report 0.0% To Date 48.48%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL (O)

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Shut down by DOB on 3/31/2020 due to government order. Project reclassified to essential construction on 5/21/2020. LAWS required to submit Health and Safety protocols related to Covid-19.

**No contract work on site week of 5/25/2020 through 5/29/2020.**

Description of work Covered by this Report:

NONE

W/MBE Goals stated in contract	<u>% 26 (\$722,608.04)</u>	Required \$ amt:	<u>2,779,261.68</u>
W/MBE Goals	<u>% 33.79 to date</u>	\$ \$ amt to date:	<u>\$939,153.21</u>

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>None</u>	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S. Required



**NYC Parks**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_✓\_\_\_ % Computed \_90%\_ Not up to date \_\_\_✓\_\_\_  
Computed Items Checked \_\_\_✓\_\_\_ Unchecked \_\_\_\_\_ % Checked \_20%\_

**Major Outstanding Issues:**

None

**Conditions Causing Delays:**

The job site was shut down by DOB on 3/31/2020 due to the COVID19 pandemic. Project reclassified to essential construction on 5/21/2020. LAWS submitted Health and Safety protocols related to Covid-19, currently under review by EPA.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Rob Roslewicz	REPORT NO.:	90
DATE:	6/16/2020	ORDER TO WORK:	9/28/2018
WEEK ENDING:	6/13/2020	TIME CONSUMED:	625 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 48.48% This Report 0.0% To Date 48.48%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL (O)

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Shut down by DOB on 3/31/2020 due to government order. Project reclassified to essential construction on 5/21/2020. LAWS submitted Health and Safety protocols related to Covid-19 and Safety Plan was reviewed by EPA and comments returned to LAWS. LAWS preparing a response to EPA comments.

**No contract work on site week of 6/7//2020 through 6/13/2020.**

Description of work Covered by this Report:

NONE

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
--------------------------------	-------------	------------------	-----------------------

W/MBE Goals % met to date	<u>% 33.87</u>	\$\$ amt to date:	<u>\$941,409.96</u>
---------------------------	----------------	-------------------	---------------------

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>None</u>	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S. Required



**NYC Parks**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_✓\_\_\_ % Computed \_90%\_ Not up to date \_\_\_✓\_\_\_  
Computed Items Checked \_\_\_✓\_\_\_ Unchecked \_\_\_\_\_ % Checked \_50%\_

**Major Outstanding Issues:**

None

**Conditions Causing Delays:**

The job site was shut down by DOB on 3/31/2020 due to the COVID19 pandemic. Project reclassified to essential construction on 5/21/2020. LAWS submitted Health and Safety protocols related to Covid-19 to EPA. EPA completed review and comments returned to LAWS. LAWS is preparing a response.

LAWS advised during 6/9/2020 Progress Meeting that a revised Progress Schedule would be required when a return to work date is established.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Rob Roslewicz	REPORT NO.:	91
DATE:	6/26/2020	ORDER TO WORK:	9/28/2018
WEEK ENDING:	6/20/2020	TIME CONSUMED:	632 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 48.48% This Report 0.0% To Date 48.48%

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL (O)

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Shut down by DOB on 3/31/2020 due to government order. Project reclassified to essential construction on 5/21/2020. LAWS submitted Health and Safety protocols related to Covid-19 and Safety Plan was reviewed by EPA and comments returned to LAWS. LAWS preparing a response to EPA comments.

**No contract work on site week of 6/14/2020 through 6/20/2020.**

Description of work Covered by this Report:

NONE

W/MBE Goals stated in contract <u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
--	------------------	-----------------------

W/MBE Goals % met to date <u>% 33.87</u>	\$\$ amt to date:	<u>\$941,409.96</u>
--	-------------------	---------------------

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>None</u>	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S. Required



**NYC Parks**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_✓\_\_\_ % Computed \_90%\_ Not up to date \_\_\_✓\_\_\_  
Computed Items Checked \_\_\_✓\_\_\_ Unchecked \_\_\_\_\_ % Checked \_50%\_

**Major Outstanding Issues:**

None

**Conditions Causing Delays:**

The job site was shut down by DOB on 3/31/2020 due to the COVID19 pandemic. Project reclassified to essential construction on 5/21/2020. LAWS submitted Health and Safety protocols related to Covid-19 to EPA. EPA completed review and comments returned to LAWS. LAWS is preparing a response.

LAWS advised during 6/9/2020 Progress Meeting that a revised Progress Schedule would be required when a return to work date is established.





NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Rob Roslewicz	REPORT NO.:	92
DATE:	6/30/2020	ORDER TO WORK:	9/28/2018
WEEK ENDING:	6/27/2020	TIME CONSUMED:	639 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 48.48% This Report 0.0% To Date 48.48%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL (O)

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Shut down by DOB on 3/31/2020 due to government order. Project reclassified to essential construction on 5/21/2020. LAWS submitted Health and Safety protocols related to Covid-19 and Safety Plan was reviewed by EPA and comments returned to LAWS. LAWS preparing a response to EPA comments.

**No contract work on site week of 6/21/2020 through 6/27/2020.**

Description of work Covered by this Report:

NONE

W/MBE Goals stated in contract % 26 Required \$ amt: \$2,779,261.68

W/MBE Goals % met to date % 33.87 \$\$ amt to date: \$941,409.96

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>None</u>	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S. Required

**NYC Parks**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_✓\_\_\_ % Computed \_90%\_ Not up to date \_\_\_✓\_\_\_  
Computed Items Checked \_\_\_✓\_\_\_ Unchecked \_\_\_\_\_ % Checked \_50%\_

**Major Outstanding Issues:**

None

**Conditions Causing Delays:**

The job site was shut down by DOB on 3/31/2020 due to the COVID19 pandemic. Project reclassified to essential construction on 5/21/2020. LAWS submitted Health and Safety protocols related to Covid-19 to EPA. EPA completed review and comments returned to LAWS. LAWS prepared a response and work to resume on site on 6/29/2020.

LAWS advised during 6/9/2020 Progress Meeting that a revised Progress Schedule would be required when a return to work date is established.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Rob Roslewicz	REPORT NO.:	93
DATE:	7/7/2020	ORDER TO WORK:	9/28/2018
WEEK ENDING:	7/4/2020	TIME CONSUMED:	646 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 48.48% This Report 0.02% To Date 48.50%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F (H) ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:  
July 4<sup>th</sup> Holiday

Description of work Covered by this Report:

**Item #4: Maintenance and Protection of Traffic** - Delivery, installation and painting of Jersey Barriers to create pedestrian walkway

**Item #3: Construction Fence- 8' Ht** - Removal and installation of Construction fence to allow movement of Construction trailers south onto sidewalk of Bay Street.

**Item #114 : Unclassified Excavation Custom** - Excavation for Fence post footings 10CF or 0.37CY

**Item #56 : Concrete Curb** - Formwork for west side Concrete curb along the main entrance in preparation for Concrete pour

**Item #118 : Storage ,handling, transport and disposal of Hazardous Contaminated soil** - The CRZ pile was transported out to Clean Earth, New Jersey - Approximately 160 tons

**Item #146 :Trailer office for Consultant Field Engineering / Environmental Monitor** - Cassone Trailer and Container Company fixed the Lights and Leakage in the AECOM trailer

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 33.87</u>	\$\$ amt to date:	<u>\$941,409.96</u>

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**  
None

**Approved Working Subs This Week:**

1. <u>Mainstream Electrical</u>	4. _____
2. <u>Munoz</u>	5. _____
3. _____	6. _____



**NYC Parks**

**Form 11**

**Calculation Book Status:** Not Required L.S., Required,

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_✓\_\_\_ % Computed 90% Not up to date \_\_\_✓\_\_\_  
Computed Items Checked \_\_\_✓\_\_\_ Unchecked \_\_\_\_\_ % Checked 50%

**Major Outstanding Issues:**

LAWS request for additional compensation on UST soil stockpile  
LAWS request for modification of survey requirements

**Conditions Causing Delays:**

None



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	94
DATE:	7/15/2020	ORDER TO WORK:	9/28/2018
WEEK ENDING:	7/11/2020	TIME CONSUMED:	653 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 48.50% This Report 0.12% To Date 48.62%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:  
July 4<sup>th</sup> Holiday

Description of work Covered by this Report:

**Item #114 : Unclassified Excavation Custom** – Excavation of Concrete pavement, Footings and light pole bases – 9.14CY

**Item #56 : Concrete Curb** – Formwork and Concrete pour for Concrete Curb – 10.6CY

W/MBE Goals stated in contract	_ % 26	Required \$ amt:	\$2,779,261.68
W/MBE Goals % met to date	_ % 33.87	\$\$ amt to date:	\$941,409.96

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S. Required

If Required: Up to date _____	Partially Computed <u>✓</u> _____	% Computed <u>90%</u> _____	Not up to date <u>✓</u> _____
Computed Items Checked <u>✓</u> _____	Unchecked _____	% Checked <u>50%</u> _____	



NYC Parks

**Major Outstanding Issues:**

LAWS request for additional compensation on UST soil stockpile

**Conditions Causing Delays:**

None



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	95
DATE:	7/21/2020	ORDER TO WORK:	9/28/2018
WEEK ENDING:	7/17/2020	TIME CONSUMED:	660 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 48.62% This Report 0.19 % To Date 48.81%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item #114 : Unclassified Excavation Custom** – Excavation of light pole bases, foundation, splice boxes, conduits at Ballfield 7&8 North side– 34.05CY

**Item #56 : Concrete Curb** – Formwork and Concrete pour for Concrete Curb – 17.81CY

W/MBE Goals stated in contract % 26 Required \$ amt: \$2,779,261.68

W/MBE Goals % met to date % 33.87 \$\$ amt to date: \$941,409.96

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S. Required

If Required: Up to date \_\_\_\_\_ Partially Computed ✓ \_\_\_\_\_ % Computed 90% Not up to date ✓ \_\_\_\_\_

Computed Items Checked ✓ \_\_\_\_\_ Unchecked \_\_\_\_\_ % Checked 50%



**NYC Parks**

**Major Outstanding Issues:**

LAWS request for additional compensation on UST soil stockpile

**Conditions Causing Delays:**

None





NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	96
DATE:	7/28/2020	ORDER TO WORK:	9/28/2018
WEEK ENDING:	7/25/2020	TIME CONSUMED:	667 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 48.81% This Report 0.17 % To Date 48.98%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: N/A

Description of work Covered by this Report:

**Item #114 : Unclassified Excavation Custom** – Excavation of light pole bases, foundation, splice boxes, conduits at Ballfield 7&8 North side– 19.78CY

**Item #56 : Concrete Curb** – Formwork and Concrete pour for Concrete Curb – 15.45CY

W/MBE Goals stated in contract % 26 Required \$ amt: \$2,779,261.68

W/MBE Goals % met to date % 33.87 \$\$ amt to date: \$941,409.96

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>Mainstream Electrical</u>	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S. Required

If Required: Up to date \_\_\_\_\_ Partially Computed ✓ \_\_\_\_\_ % Computed 90% Not up to date ✓ \_\_\_\_\_

Computed Items Checked ✓ \_\_\_\_\_ Unchecked \_\_\_\_\_ % Checked 50%



**NYC Parks**

**Major Outstanding Issues:**

LAWS request for additional compensation on UST soil stockpile

**Conditions Causing Delays:**

None



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	97
DATE:	8/4/2020	ORDER TO WORK:	9/28/2018
WEEK ENDING:	8/1/2020	TIME CONSUMED:	674 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 48.98% This Report 0.12 % To Date 49.10%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: N/A

Description of work Covered by this Report:

**Item #114 : Unclassified Excavation Custom** – Excavation of light pole bases, foundation, splice boxes, conduits at Ballfield 7&8 North side– 55.12CY

**Item #56 : Concrete Curb** – Formwork and Concrete pour for Concrete Curb at Lorraine and Henry Street– 4.11CY

**Item #109 : Electrical work** - installing electrical conduits and junction boxes along Bay street

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 33.87</u>	\$\$ amt to date:	<u>\$941,409.96</u>

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>Mainstream Electrical</u>	4. _____
2. _____	5. _____
3. _____	6. _____



**NYC Parks**

**Calculation Book Status:** Not Required L.S., Required

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_✓\_\_ % Computed 90% Not up to date \_\_✓\_\_  
Computed Items Checked \_\_✓\_\_ Unchecked \_\_\_\_\_ % Checked 50%

**Major Outstanding Issues:**

LAWS request for additional compensation on UST soil stockpile

**Conditions Causing Delays:**

None



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	98
DATE:	8/11/2020	ORDER TO WORK:	9/28/2018
WEEK ENDING:	8/8/2020	TIME CONSUMED:	680 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 49.10% This Report 0.26 % To Date 49.36%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: N/A

Description of work Covered by this Report:

**Item #56 : Concrete Curb** – Formwork and Concrete pour for Concrete Curb at Lorraine and Henry Street–12.09CY

W/MBE Goals stated in contract	% 26	Required \$ amt:	\$2,779,261.68
W/MBE Goals % met to date	% 33.87	\$\$ amt to date:	\$941,409.96

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

- |                    |          |
|--------------------|----------|
| 1. <u>Tectonic</u> | 4. _____ |
| 2. _____           | 5. _____ |
| 3. _____           | 6. _____ |



**Calculation Book Status:** Not Required L.S., Required

**NYC Parks**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_ % Computed \_90%\_\_\_\_ Not up to date \_\_\_\_✓\_\_\_\_  
Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_ % Checked \_50%\_\_\_\_

**Major Outstanding Issues:**

LAWS request for additional compensation on UST soil stockpile  
Cheek wall for staircases at Lorraine street.

**Conditions Causing Delays:**

None



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	98
DATE:	8/18/2020	ORDER TO WORK:	9/28/2018
WEEK ENDING:	8/15/2020	TIME CONSUMED:	688 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 49.36% This Report 0.16 % To Date 49.52%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: N/A

Description of work Covered by this Report:

**Item #56 : Concrete Curb** – Formwork and Concrete pour for Concrete Curb at Lorraine and Bay Street–14.99CY

**Item #114 : Unclassified Excavation** – Excavation for light pole foundation, Electrical Conduit at Bay Street–15.95CY

W/MBE Goals stated in contract	% 26	Required \$ amt:	\$2,779,261.68
W/MBE Goals % met to date	% 33.87	\$\$ amt to date:	\$585,359.34

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____



**Calculation Book Status:** Not Required L.S., **Required**

**NYC Parks**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_ % Computed \_90%\_\_\_\_ Not up to date \_\_\_\_✓\_\_\_\_  
Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_ % Checked \_50%\_\_\_\_

**Major Outstanding Issues:**

LAWS request for additional compensation on UST soil stockpile  
Cheek wall for staircases at Lorraine street.

**Conditions Causing Delays:**

None





NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	100
DATE:	8/25/2020	ORDER TO WORK:	9/28/2018
WEEK ENDING:	8/15/2020	TIME CONSUMED:	695 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 49.52% This Report 0.22 % To Date 49.74%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: N/A

Description of work Covered by this Report:

**Item #56 : Concrete Curb** – Formwork and Concrete pour for Concrete Curb at Hicks and Bay Street–15.86CY

**Item #114 : Unclassified Excavation** – Excavation for light pole foundation, Electrical Conduit at Bay Street– and Hicks Street- 90.42CY

**Item #127 : Demarcation Layer** - Demarcation layer placed under light pole foundation at Hicks Street – 5.27SY

**Item #109 : Electrical Work** - Mainstream Electrical worked on Electrical Conduits, Light pole foundations along Bay street

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 33.87</u>	\$ \$ amt to date:	<u>\$585,359.34</u>

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

- |                               |          |
|-------------------------------|----------|
| 1. <u>Mainstream Electric</u> | 4. _____ |
| 2. _____                      | 5. _____ |
| 3. _____                      | 6. _____ |



NYC Parks

Form 11

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_✓\_\_ % Computed 90% Not up to date \_\_✓\_\_  
Computed Items Checked \_\_✓\_\_ Unchecked \_\_\_\_\_ % Checked 50%

**Major Outstanding Issues:**

LAWS request for additional compensation on UST soil stockpile  
Cheek wall for staircases at Lorraine street.

**Conditions Causing Delays:**

Cheek wall for staircases at Lorraine street.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	101
DATE:	9/2/2020	ORDER TO WORK:	9/28/2018
WEEK ENDING:	8/29/2020	TIME CONSUMED:	702 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 49.74% This Report 0.11 % To Date 49.85%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: N/A

Description of work Covered by this Report:

**Item #56 : Concrete Curb** – Formwork and Concrete pour for Concrete Curb at Hicks and Bay Street–9.51CY

**Item #114 : Unclassified Excavation** – Excavation for light pole foundation, Electrical Conduit at Hicks Street

**Item #127 : Demarcation Layer** - Demarcation layer placed along Henry Street and Lorraine street – 777.55SY

**Item #115 : Borrowed Fill** - Back filling for ramps at Henry street and Lorraine Street

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 33.87</u>	\$ \$ amt to date:	<u>\$585,359.34</u>

\*Change in MWBE calculations after the trucking discussion

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>Metric</u>	4. _____
2. _____	5. _____
3. _____	6. _____



NYC Parks

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_ % Computed \_90%\_\_\_\_ Not up to date \_\_\_\_✓\_\_\_\_  
Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_ % Checked \_50%\_\_\_\_

**Major Outstanding Issues:**

LAWS request for additional compensation on UST soil stockpile  
Cheek wall for staircases at Lorraine street.

**Conditions Causing Delays:**

Cheek wall for staircases at Lorraine street.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	102
DATE:	9/2/2020	ORDER TO WORK:	9/28/2018
WEEK ENDING:	9/04/2020	TIME CONSUMED:	709 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 49.85% This Report 0.17 % To Date 50.02%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: N/A

Description of work Covered by this Report:

**Item #56 : Concrete Curb** – Formwork and Concrete pour for Concrete Curb at Hicks–7.31CY

**Item #127 : Demarcation Layer** - Demarcation layer placed along Henry Street and Lorraine street – 267.82SY

**Item #52 Steel Fabric Reinforced Concrete Pavement** - Ramps and Bleacher area at Bay street, Lorraine Street and Henry Street – 62.12SY

W/MBE Goals stated in contract <u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date <u>% 33.87</u>	\$\$ amt to date:	<u>\$585,359.34</u>

\*Change in MWBE calculations after the trucking discussion

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____



NYC Parks

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_ % Computed \_90%\_\_\_\_ Not up to date \_\_\_\_✓\_\_\_\_  
Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_ % Checked \_50%\_\_\_\_

**Major Outstanding Issues:**

LAWS request for additional compensation on UST soil stockpile  
Cheek wall for staircases at Lorraine street.

**Conditions Causing Delays:**

Cheek wall for staircases at Lorraine street.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	103
DATE:	9/2/2020	ORDER TO WORK:	9/28/2018
WEEK ENDING:	9/12/2020	TIME CONSUMED:	714 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 50.02% This Report 0.20 % To Date 50.20%

IF NO PROGRESS, STATE REASON BELOW

M - H TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: Monday – 09/07/2020 – Labor Day Holiday

Description of work Covered by this Report:

**Item #52 Steel Fabric Reinforced Concrete Pavement** - Ramps and Bleacher area at Bay street, Lorraine Street and Hicks Street – 144.28SY  
**Item #149 Dust Control**

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 33.87</u>	\$ \$ amt to date:	<u>\$585,359.34</u>

\*Change in MWBE calculations after the trucking discussion

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____



NYC Parks

**Calculation Book Status:** Not Required L.S., Required

If Required: Up to date \_\_\_\_\_ Partially Computed ✓ \_\_\_\_\_ % Computed 90% Not up to date ✓ \_\_\_\_\_  
Computed Items Checked ✓ \_\_\_\_\_ Unchecked \_\_\_\_\_ % Checked 50%

**Major Outstanding Issues:**

LAWS request for additional compensation on UST soil stockpile  
Cheek wall for staircases at Lorraine street.  
Hicks street conflict with Spectrum Fiber Duct bank and Curbs  
Relocation of Relay and Property Box

**Conditions Causing Delays:**

Cheek wall for staircases at Lorraine street.  
Hicks street conflict with Spectrum Fiber Duct bank and Curbs





NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	104
DATE:	9/22/2020	ORDER TO WORK:	9/28/2018
WEEK ENDING:	9/19/2020	TIME CONSUMED:	722 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 50.20% This Report 0.08 % To Date 50.28%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item #52 Steel Fabric Reinforced Concrete Pavement** - Ramps and Bleacher area at Bay street, Lorraine Street and Hicks Street – 32.49SY

**Item #127 Demarcation Layer** – Demarcation Layer installed at Henry and Lorraine Street - 539.03 SY

**Item # 114 Unclassified Excavation** – Unclassified Excavation for Sono tubes for Curb pier along Bay street - 3.50 CY

**Item #149 Dust Control**

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 33.87</u>	\$\$ amt to date:	<u>\$648,170.38</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____



NYC Parks

Form 11

**Calculation Book Status:** Not Required L.S., Required

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_ % Computed 90% Not up to date \_\_\_\_✓\_\_\_\_  
Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_ % Checked 50%

**Major Outstanding Issues:**

LAWS request for additional compensation on UST soil stockpile  
Cheek wall for staircases at Lorraine street.  
Hicks street conflict with Spectrum Fiber Duct bank and Curbs  
Relocation of Relay and Property Box

**Conditions Causing Delays:**

Cheek wall for staircases at Lorraine street.  
Hicks street conflict with Spectrum Fiber Duct bank and Curbs  
Relocation of Relay and Property Box



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	105
DATE:	9/22/2020	ORDER TO WORK:	9/28/2018
WEEK ENDING:	9/26/2020	TIME CONSUMED:	729 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 50.28% This Report 0.14 % To Date 50.42%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: NA

Description of work Covered by this Report:

**Item # 114 Unclassified Excavation** – Unclassified Excavation for Sono tubes for Curb pier along Bay and Henry street – 12.52 CY

**Item # 56 Concrete Curb** – Concrete pour for Concrete curb and sono tubes along Bay and Henry Street – 12.80CY

**Item # 55 Concrete Steps** – Concrete pour for foundation of steps along Bay Street

**Item #149 Dust Control**

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
--------------------------------	-------------	------------------	-----------------------

W/MBE Goals % met to date	<u>% 33.87</u>	\$\$ amt to date:	<u>\$648,170.38</u>
---------------------------	----------------	-------------------	---------------------

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>Metric</u>	4. _____
2. _____	5. _____
3. _____	6. _____



NYC Parks

Form 11

**Calculation Book Status:** Not Required L.S., Required

If Required: Up to date \_\_\_\_\_ Partially Computed ✓ \_\_\_\_\_ % Computed 90% \_\_\_\_\_ Not up to date ✓ \_\_\_\_\_  
Computed Items Checked ✓ \_\_\_\_\_ Unchecked \_\_\_\_\_ % Checked 50% \_\_\_\_\_

**Major Outstanding Issues:**

LAWS request for additional compensation on UST soil stockpile  
Cheek wall for staircases at Lorraine street.  
Hicks street conflict with Spectrum Fiber Duct bank and Curbs  
Relocation of Relay and Property Box

**Conditions Causing Delays:**

Cheek wall for staircases at Lorraine street.  
Hicks street conflict with Spectrum Fiber Duct bank and Curbs  
Relocation of Relay and Property Box



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	106
DATE:	10/06/2020	ORDER TO WORK:	9/28/2018
WEEK ENDING:	10/03/2020	TIME CONSUMED:	736 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 50.42% This Report 0.19 % To Date 50.61%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: NA

Description of work Covered by this Report:

**Item # 51 Cement Concrete Pavement** – Concrete pour for landing at Henry Street – 4.49SY

**Item # 52 Steel Fabric Reinforced Pavement** – Concrete pour for ramps at Bay street – 9.66SY

**Item # 56 Concrete Curb** – Concrete pour for Concrete curb and sono tubes along Bay and Henry Street – 16.36CY

**Item #149 Dust Control**

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 33.87</u>	\$ \$ amt to date:	<u>\$648,170.38</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____



NYC Parks

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_ % Computed \_90%\_\_\_\_ Not up to date \_\_\_\_✓\_\_\_\_  
Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_ % Checked \_50%\_\_\_\_

**Major Outstanding Issues:**

LAWS request for additional compensation on UST soil stockpile  
Cheek wall for staircases at Lorraine street.  
Hicks street conflict with Spectrum Fiber Duct bank and Curbs  
Relocation of Relay and Property Box

**Conditions Causing Delays:**

Cheek wall for staircases at Lorraine street.  
Hicks street conflict with Spectrum Fiber Duct bank and Curbs  
Relocation of Relay and Property Box



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	107
DATE:	10/13/2020	ORDER TO WORK:	9/28/2018
WEEK ENDING:	10/03/2020	TIME CONSUMED:	743 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 50.61% This Report 0.85 % To Date 51.46%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: NA

Description of work Covered by this Report:

**Item # 51 Cement Concrete Pavement** – Concrete pour for landing at Henry Street – 4.49SY

**Item # 52 Steel Fabric Reinforced Pavement**– Concrete pour for ramps at Lorraine street and Bay street – 18.84SY

**Item # 56 Concrete Curb** – Concrete pour for Concrete curb and sono tubes along Lorraine Street – 7.06CY

**Item # 114 Unclassified Excavation** – Excavation for Sono tubes along Lorraine Street - 13.72

**Item # 133 Top Soil** – 3 loads of top soil used at Bay street – Ballfield 5

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 33.87</u>	\$ \$ amt to date:	<u>\$648,170.38</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____



NYC Parks

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_ % Computed \_90%\_\_\_\_ Not up to date \_\_\_\_✓\_\_\_\_  
Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_ % Checked \_50%\_\_\_\_

**Major Outstanding Issues:**

LAWS request for additional compensation on UST soil stockpile  
Cheek wall for staircases at Lorraine street.  
Hicks street conflict with Spectrum Fiber Duct bank and Curbs  
Relocation of Relay and Property Box

**Conditions Causing Delays:**

Cheek wall for staircases at Lorraine street.  
Hicks street conflict with Spectrum Fiber Duct bank and Curbs  
Relocation of Relay and Property Box





NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	108
DATE:	10/21/2020	ORDER TO WORK:	9/28/2018
WEEK ENDING:	10/17/2020	TIME CONSUMED:	751 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 51.46% This Report 0.13 % To Date 51.59%

IF NO PROGRESS, STATE REASON BELOW

M H TU W TH F W ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: Monday – Columbus day holiday , Friday – Heavy rains – LAWS crew left site at 1:00pm

Description of work Covered by this Report:

**Item # 51 Cement Concrete Pavement** – Concrete pour for landing at Lorraine Street – 35.63SY

**Item # 52 Steel Fabric Reinforced Pavement**– Concrete pour for ramps at Lorraine street and Bay street – 19.06SY

**Item # 56 Concrete Curb** – Concrete pour for Concrete curb and sono tubes along Lorraine Street – 5.26CY

**Item # 114 Unclassified Excavation** – Excavation for electrical conduit along Lorraine Street – 22.78CY

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
--------------------------------	-------------	------------------	-----------------------

W/MBE Goals % met to date	<u>% 33.87</u>	\$\$ amt to date:	<u>\$651,689.12</u>
---------------------------	----------------	-------------------	---------------------

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |



NYC Parks

Form 11

**Calculation Book Status:** Not Required L.S., Required

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_ % Computed 90% Not up to date \_\_\_\_✓\_\_\_\_  
Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_ % Checked 50%

**Major Outstanding Issues:**

LAWS request for additional compensation on UST soil stockpile  
Cheek wall for staircases at Lorraine street.  
Hicks street conflict with Spectrum Fiber Duct bank and Curbs  
Relocation of Relay and Property Box

**Conditions Causing Delays:**

Cheek wall for staircases at Lorraine street.  
Hicks street conflict with Spectrum Fiber Duct bank and Curbs  
Relocation of Relay and Property Box



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	109
DATE:	10/28/2020	ORDER TO WORK:	9/28/2018
WEEK ENDING:	10/24/2020	TIME CONSUMED:	756 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 51.59% This Report 0.09 % To Date 51.68%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: Monday – Columbus day holiday , Friday – Heavy rains – LAWS crew left site at 1:00pm

Description of work Covered by this Report:

**Item # 52 Steel Fabric Reinforced Pavement**– Concrete pour for ramps at Bay street – 8.89SY

**Item # 56 Concrete Curb** – Concrete pour for Concrete curb and sona tubes along Bay Street – 4.39CY

**Item # 114 Unclassified Excavation** – Excavation for Sona tubes along Bay street – 8.89CY

**Item # 127 Demarcation Layer** – Along Bay Street – 81.83CY

**Item # 119 Uncontaminated Concrete removal** – Pavement excavation along Lorraine street concrete removed from Site -36.49CY

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 33.87</u>	\$ \$ amt to date:	<u>\$651,689.12</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>Metric</u>	4. _____
2. _____	5. _____
3. _____	6. _____



NYC Parks

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_

% Computed \_90%\_ Not up to date \_\_\_\_✓\_\_\_\_

Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Checked \_50%\_

**Major Outstanding Issues:**

Hicks street conflict with Spectrum Fiber Duct bank and Curbs  
Relocation of Relay and Property Box

**Conditions Causing Delays:**

Hicks street conflict with Spectrum Fiber Duct bank and Curbs  
Relocation of Relay and Property Box



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	110
DATE:	11/03/2020	ORDER TO WORK:	9/28/2018
WEEK ENDING:	10/31/2020	TIME CONSUMED:	762 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 51.68% This Report 0.11 % To Date 51.79%

IF NO PROGRESS, STATE REASON BELOW

M TU W WTH WF ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: Thursday – 10/29/2020 and Friday – 10/20/2020 – Heavy rainfall – Only LAWS Foremen on Site

Description of work Covered by this Report:

**Item # 51 Cement Concrete Pavement** – Concrete pour for pavement along Bay street - **10.88SY**

**Item # 52 Steel Fabric Reinforced Pavement** – Concrete pour for ramps at Bay street – 3.33SY

**Item # 56 Concrete Curb** – Concrete pour for Concrete curb and sona tubes along Bay Street – 4.87CY

**Item # 114 Unclassified Excavation** – Excavation for Sona tubes along Bay street – 3.14CY

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 33.87</u>	\$ \$ amt to date:	<u>\$651,689.12</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____



NYC Parks

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_

% Computed \_90%\_\_\_\_ Not up to date \_\_\_\_✓\_\_\_\_

Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Checked \_50%\_\_\_\_

**Major Outstanding Issues:**

Hicks street conflict with Spectrum Fiber Duct bank and Curbs  
Relocation of Relay and Property Box

**Conditions Causing Delays:**

Hicks street conflict with Spectrum Fiber Duct bank and Curbs  
Relocation of Relay and Property Box



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	111
DATE:	11/11/2020	ORDER TO WORK:	9/28/2018
WEEK ENDING:	11/07/2020	TIME CONSUMED:	770 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 51.79% This Report 0.11 % To Date 51.90%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: N/A

Description of work Covered by this Report:

**Item # 127 Demarcation Layer** – Installed demarcation layer at Bay street - **61.33SY**

**Item # 51 -Cement Concrete Pavement** – Concrete pour for ramps at Bay street landing **35.27SY**

**Item # 52 Steel Fabric Reinforced Pavement**– Concrete pour for ramps at Bay street landing – **3.28SY**

**Item # 56 Concrete Curb** – Concrete pour for Concrete curb and sona tubes along Bay Street – **4.92CY**

**Item # 114 Unclassified Excavation** – Excavation of Concrete pavement along Hicks street – **14.36CY**

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 33.87</u>	\$ amt to date:	<u>\$651,689.12</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>Mainstream Electrical</u>	4. _____
2. _____	5. _____
3. _____	6. _____



NYC Parks

**Calculation Book Status:** Not Required L.S. Required

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_

Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Computed 90% Not up to date \_\_\_\_✓\_\_\_\_

% Checked 50%

**Major Outstanding Issues:**

Relocation of Property line box

**Conditions Causing Delays:**

n/a





NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	112
DATE:	11/17/2020	ORDER TO WORK:	9/28/2018
WEEK ENDING:	11/14/2020	TIME CONSUMED:	777 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 51.90% This Report 0.33 % To Date 52.23%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: N/A

Description of work Covered by this Report:

**Item # 127 Demarcation Layer** – Installed demarcation layer at Bay street and Hicks street - **212.89SY**

**Item # 114 Unclassified Excavation** – Excavation for Electric conduit, planting beds and footings along Hicks street – **74.85CY**

**Item # 119 Removal of Uncontaminated Concrete** – **120.02T**

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 33.87</u>	\$ \$ amt to date:	<u>\$651,689.12</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____



NYC Parks

Form 11

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_

% Computed 90% Not up to date \_\_\_\_✓\_\_\_\_

Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Checked 50%

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**

n/a



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	113
DATE:	11/25/2020	ORDER TO WORK:	9/28/2018
WEEK ENDING:	11/21/2020	TIME CONSUMED:	783 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 52.23% This Report 0.37 % To Date 52.60%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: N/A

Description of work Covered by this Report:

**Item # 51 Cement Concrete Pavement** – Concrete pour for pavement at Lorraine street – 29.92SY

**Item # 56 Concrete Curb** – Concrete pour for Concrete curb along Hicks street and Lorraine street cheek walls – 6.49CY

**Item # 114 Unclassified Excavation** – Excavation for Electric conduit, planting beds and footings along Hicks street – **51.93CY**

**Item # 127 Demarcation Layer** – Demarcation layer installed along Hicks and Lorraine street - 301.80

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 33.87</u>	\$ \$ amt to date:	<u>\$651,689.12</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>Mainstream Electric</u>	4. _____
2. _____	5. _____
3. _____	6. _____



NYC Parks

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_

% Computed \_90%\_\_\_\_\_ Not up to date \_\_\_\_✓\_\_\_\_

Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Checked \_50%\_\_\_\_\_

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**

n/a



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	114
DATE:	12/01/2020	ORDER TO WORK:	9/28/2018
WEEK ENDING:	11/28/2020	TIME CONSUMED:	790 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 52.60% This Report 0.02 % To Date 52.62%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH H F H ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: No work on Site on Thursday and Friday for Thanksgiving

Description of work Covered by this Report:

**Item # 51 Cement Concrete Pavement** – Pavement at Bay street in front of the Middle staircase

**Item # 55 Cement Concrete Steps** – Concrete pour for Steps foundation at Lorraine Street

**Item # 56 Concrete Curb** – Concrete pour for Concrete curb along Hicks street– 2.29CY

**Item # 114 Unclassified Excavation** – Excavation Water fountain base at Bay Street

**Item # 127 Demarcation Layer** – Demarcation layer installed at Bay street – 15.05SF

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 33.87</u>	\$ \$ amt to date:	<u>\$651,689.12</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

- |                               |          |
|-------------------------------|----------|
| 1. <u>Mainstream Electric</u> | 4. _____ |
| 2. _____                      | 5. _____ |
| 3. _____                      | 6. _____ |



**NYC Parks**

**Form 11**

**Calculation Book Status:** Not Required L.S., Required

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_

% Computed 90% Not up to date \_\_\_\_✓\_\_\_\_

Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Checked 50%

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**

n/a



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	115
DATE:	12/09/2020	ORDER TO WORK:	9/28/2018
WEEK ENDING:	12/05/2020	TIME CONSUMED:	797 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 52.62% This Report 0.17 % To Date 52.79%

IF NO PROGRESS, STATE REASON BELOW

M W TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: No work on Site on Monday cause of Heavy rains

Description of work Covered by this Report:

**Item#48 Bottle Filler Drinking Foundation Basin** – Installation of Bottle Filler Drinking Foundation at Bay Street and Hicks street

**Item # 56 Concrete Curbs** – Concrete pour for Curb at Hicks Street and Lorraine Street **5.81CY**

**Item # 114 Unclassified Excavation** – Excavation for Sona tubes along Bay street – **2.79CY**

**Item # 138 Bioretention Soil** – Placement of Bioretention soil at Henry and Lorraine Street – **100.63CY**

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 33.87</u>	\$ \$ amt to date:	<u>\$651,689.12</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>Mainstream Electric</u>	4. _____
2. _____	5. _____
3. _____	6. _____



**NYC Parks**

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_

% Computed \_90%\_ Not up to date \_\_\_\_✓\_\_\_\_

Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Checked \_50%\_

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**

n/a





NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	116
DATE:	12/16/2020	ORDER TO WORK:	9/28/2018
WEEK ENDING:	12/12/2020	TIME CONSUMED:	806 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 52.79% This Report 0.23 % To Date 53.02%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: N/A

Description of work Covered by this Report:

**Item#51 Cement Concrete Curbs** - Concrete pour for landing at Bay Street **6.95CY**

**Item#52 Steel Fabric Reinforced Concrete** - Concrete pour for landing at Hicks Street, West staircase top and lower ramp, East staircase upper landing - **26.06SY**

**Item # 55 Concrete Steps** – Installing concrete forms for steps at Lorraine Street

**Item # 56 Concrete Curbs** – Concrete pour for Curb at Hicks Street and Lorraine Street **6.35CY**

**Item # 119 Uncontaminated Concrete** – Removal of excavated Concrete pavement - **8.35 CY**

**Item # 138 Bottle Filler** – Installing Bottle fillers at Bay, Hicks and Lorraine Street

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 33.87</u>	\$\$ amt to date:	<u>\$651,689.12</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

- |                               |          |
|-------------------------------|----------|
| 1. <u>Mainstream Electric</u> | 4. _____ |
| 2. _____                      | 5. _____ |
| 3. _____                      | 6. _____ |



**NYC Parks**

**Form 11**

**Calculation Book Status:** Not Required L.S., **Required**,

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_

% Computed \_90%\_\_\_\_\_ Not up to date \_\_\_\_✓\_\_\_\_

Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Checked \_50%\_\_\_\_\_

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**

n/a



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	117
DATE:	12/22/2020	ORDER TO WORK:	9/28/2018
WEEK ENDING:	12/19/2020	TIME CONSUMED:	806 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 53.02% This Report 4.09 % To Date 57.11%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH W F W ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: Snowstorm on Thursday and Friday

Description of work Covered by this Report:

**Item#51Cement Concrete Curbs** - Concrete pour for Pavement at Bay street and Hicks Street **28.51CY**

**Item # 55 Concrete Steps** – Concrete pour for Lorraine street steps

**Item # 109 Electric Work** – Mainstream Electric installed the relay pole, put tags on all lamp posts and installed light poles

**Item #133 Top Soil** – Backfilled top soil at Bay Street

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 33.87</u>	\$\$ amt to date:	<u>\$651,689.12</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

- |                               |          |
|-------------------------------|----------|
| 1. <u>Mainstream Electric</u> | 4. _____ |
| 2. <u>Metric Solution</u>     | 5. _____ |
| 3. _____                      | 6. _____ |



NYC Parks

Form 11

**Calculation Book Status:** Not Required L.S., **Required**,

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_

% Computed \_90%\_\_\_\_\_ Not up to date \_\_\_\_✓\_\_\_\_

Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Checked \_50%\_\_\_\_\_

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**

n/a



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	118
DATE:	01/27/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	12/26/2020	TIME CONSUMED:	814 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 57.11% This Report 0.00 % To Date 57.11%

IF NO PROGRESS, STATE REASON BELOW

M H TU H W H TH H F H ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: Holiday Season

Description of work Covered by this Report: No work on Site cause of the Holidays

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 33.87</u>	\$\$ amt to date:	<u>\$651,689.12</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S. Required

If Required: Up to date _____	Partially Computed <u>✓</u> _____	% Computed <u>90%</u>	Not up to date <u>✓</u> _____
Computed Items Checked <u>✓</u> _____	Unchecked _____	% Checked <u>50%</u>	



**NYC Parks**  
**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**

n/a



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	119
DATE:	01/19/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	01/16/2021	TIME CONSUMED:	839 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 57.22% This Report 0.02 % To Date 57.25%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: N/A

Description of work Covered by this Report:

**Item#51Cement Concrete Curbs** – Back fill and soil compaction for concrete slab for dugout at Bay Street Ballfield 5

**Item # 56 Concrete Curb** – Concrete pour for dugout curb at Bay Street & Ballfield 6 , Hicks street Ballfield 6 – 6.66CY

**Item #114 Unclassified Excavation** – Excavation for curbs along Bay, Lorraine and Hicks street 5.10CY

**Item #127 Demarcation Layer** – Laying of demarcation layer for dugout at Bay street – Ballfield 5 – 45.96SY

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 33.87</u>	\$\$ amt to date:	<u>\$651,689.12</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____



NYC Parks

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_

% Computed 90% Not up to date \_\_\_\_✓\_\_\_\_

Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Checked 50%

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**

n/a





NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	120
DATE:	01/26/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	01/23/2021	TIME CONSUMED:	850 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 57.25% This Report 3.57 % To Date 60.82%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: N/A

Description of work Covered by this Report:

**Item#51- Cement Concrete Curbs** – Back fill and soil compaction for concrete slab for dugout at Bay Street Ballfield 5 and Henry Street

**Item # 56 - Concrete Curb** – Concrete pour for dugout curb at Bay Street Ballfield, Hicks street Ballfield 6 - 6.56CY

**Item # 69 - 2'6" Steel Fence** – Started installing the 2'6" fence along Bay street – Ballfield 5 - 245.08CY

**Item #127 Demarcation Layer** – Laying of demarcation layer for dugout at Bay street – Ballfield 6 and Hicks street – 91.98SY

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 33.87</u>	\$\$ amt to date:	<u>\$651,689.12</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>Mainstream Electric</u>	4. _____
2. <u>Nathan Enterprise</u>	5. _____
3. _____	6. _____



NYC Parks

Form 11

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_

% Computed 90% Not up to date \_\_\_\_✓\_\_\_\_

Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Checked 50%

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**

n/a



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	123
DATE:	02/02/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	01/30/2021	TIME CONSUMED:	857 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 60.82% This Report 0.39 % To Date 61.21%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH FW ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: Friday -Cold Weather

Description of work Covered by this Report:

**Item#51- Cement Concrete Curbs** – Back fill and soil compaction for concrete slab for dugout at Hicks Street – North and South part of Site

**Item # 56 - Concrete Curb** – Concrete pour for dugout curb at Lorraine Street Ballfield 8 and Curb at Lorraine Street Between Ballfield 7&8 – 12.44CY

**Item #114 Unclassified Excavation**- Excavation for Sona tubes at Lorraine Street – 0.70 CY

**Item #127 Demarcation Layer**– Laying of demarcation layer for dugout at Hicks street – Ballfield 6 and 7 – 111.33SY

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 33.87</u>	\$\$ amt to date:	<u>\$651,689.12</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____



NYC Parks

Form 11

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_

% Computed 90% Not up to date \_\_\_\_✓\_\_\_\_

Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Checked 50%

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**

n/a



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	124
DATE:	10/02/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	02/05/2021	TIME CONSUMED:	857 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 61.21% This Report 0.00 % To Date 61.21%

IF NO PROGRESS, STATE REASON BELOW

M W TU W W TH FW ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: Monday - Tuesday - Snowstorm

Description of work Covered by this Report:

Clearing snow on Site.

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 33.87</u>	\$\$ amt to date:	<u>\$651,689.12</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____



**NYC Parks**

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_

% Computed \_90%\_ Not up to date \_\_\_\_✓\_\_\_\_

Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Checked \_50%\_

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**

n/a



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	125
DATE:	02/16/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	02/13/2021	TIME CONSUMED:	867 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 61.21% This Report 0.00 % To Date 61.21%

IF NO PROGRESS, STATE REASON BELOW

M W TU W W W TH W F W ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: Site conditions caused by snow

Description of work Covered by this Report:

Clearing snow on Site.

**Item#56: Concrete Curb** – Installing Concrete forms for dug out at Henry street – North part of Site and Lorraine street East part of Site.

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 33.87</u>	\$\$ amt to date:	<u>\$651,689.12</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |



NYC Parks

Form 11

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_

% Computed 90% Not up to date \_\_\_\_✓\_\_\_\_

Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Checked 50%

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**

n/a





NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	126
DATE:	02/23/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	02/20/2021	TIME CONSUMED:	875 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 61.21% This Report 0.08 % To Date 61.29%

IF NO PROGRESS, STATE REASON BELOW

M W TU W W W TH W F W ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: Snow storm and Site conditions caused by snow

Description of work Covered by this Report:

Clearing snow on Site.

**Item#56: Concrete Curb** – Installing Concrete forms and Concrete pour for dug out at Henry street – North part of Site and Lorraine street East part of Site.

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 33.87</u>	\$\$ amt to date:	<u>\$651,689.12</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____



NYC Parks

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_

% Computed 90% Not up to date \_\_\_\_✓\_\_\_\_

Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Checked 50%

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**

n/a



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	127
DATE:	03/02/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	02/27/2021	TIME CONSUMED:	881 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 61.29% This Report 0.45 % To Date 61.74%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item#52: Steel Fabricated Reinforced Concrete Pavement** – Concrete pour for dug out area at Hicks, Bay and Henry Street – **125.28CY**

**Item#127: Demarcation Layer** – Installing the demarcation layer at Lorraine street dugout curb and pavement – **101.01SY**

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 33.87</u>	\$ \$ amt to date:	<u>\$651,689.12</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____



NYC Parks

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_

% Computed \_90%\_\_\_\_\_ Not up to date \_\_\_\_✓\_\_\_\_

Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Checked \_50%\_\_\_\_\_

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**

n/a



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	128
DATE:	03/02/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	03/06/2021	TIME CONSUMED:	888 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 61.74% This Report 0.28 % To Date 62.02%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: N/A

Description of work Covered by this Report:

**Item#52: Steel Fabricated Reinforced Concrete Pavement** – Concrete pour for dug out area at Hicks, Lorraine and Henry Street – **167.97CY**

**Item#127: Demarcation Layer** – Installing the demarcation layer at Lorraine street dugout curb and pavement – **83.56SY**

**Item#31: Brick Masonry for drainage structure** – **4.65CY**

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 33.87</u>	\$\$ amt to date:	<u>\$651,689.12</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____



NYC Parks

**Calculation Book Status:** Not Required L.S. Required

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_

Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Computed 90% Not up to date \_\_\_\_✓\_\_\_\_

% Checked 50%

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**

n/a



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	129
DATE:	03/16/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	03/13/2021	TIME CONSUMED:	895 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 62.02% This Report 0.54 % To Date 62.56 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: N/A

Description of work Covered by this Report:

**Item#52: Steel Fabricated Reinforced Concrete Pavement** – Concrete pour for Pavement area at Lorraine Street – **101.17SY**  
**Item#54: Average Concrete** – Concrete pour for Slab at Lorraine Street – where the storage building was supposed to be – **5.04CY**  
**Item#114: Unclassified Excavation** – Excavation for Water trench from Bay street and Henry Street – **39.83CY**  
**Item#127: Demarcation Layer** – Installing the demarcation layer for Water trench from Bay street and Henry Street – **159.33SY**  
**Item#136: Perimeter Turf** – Installed Perimeter turf along dugout at Lorraine, Henry, Hicks and Bay Street – **614.91LF**  
**Item#138: Bioretention Soil** - Backfilled Bioretention soil along Bay and Hicks Street – Ballfield 6 – **107.38CY**

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 33.87</u>	\$\$ amt to date:	<u>\$651,689.12</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____



NYC Parks

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_✓\_\_\_

% Computed \_90%\_ Not up to date \_\_\_✓\_\_\_

Computed Items Checked \_\_\_✓\_\_\_ Unchecked \_\_\_\_\_

% Checked \_50%\_

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**

n/a





NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	130
DATE:	03/24/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	03/20/2021	TIME CONSUMED:	902 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 62.56 % This Report 2.55 % To Date 65.11 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: N/A

Description of work Covered by this Report:

**Item#39: Copper Tube - 1" Pipe** – Installed the 1" pipe along Bay, Hicks and Lorraine Street – **725LF**

**Item#40: Copper Tube – 1 1/2" Pipe** – Installed the 1" pipe along Bay, Hicks and Lorraine Street – **444.93LF**

**Item#41: Copper Tube – 2" Pipe** – Installed the 1" pipe along Bay, Hicks and Lorraine Street – **841.50LF**

**Item#43: 1 1/2" Dia Valve Plug** – Installed at Lorraine street and Hicks Street - **2**

**Item#42: 2" Dia Valve Plug** – Installed at Lorraine street and Hicks Street - **4**

**Item#114 – Unclassified Excavation** – Excavation for the water trench Line – **451.98CY**

**Item#127 – Demarcation Layer** – Installed Demarcation layer along the water trench Line – **1978.36SY**

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 33.87</u>	\$ amt to date:	<u>\$651,689.12</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>Westshore</u>	4. _____
2. _____	5. _____
3. _____	6. _____



NYC Parks

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_✓\_\_\_

% Computed \_90%\_ Not up to date \_\_\_✓\_\_\_

Computed Items Checked \_\_\_✓\_\_\_ Unchecked \_\_\_\_\_

% Checked \_50%\_

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**

n/a



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	131
DATE:	04/01/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	03/27/2021	TIME CONSUMED:	909 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 65.11% This Report 0.30 % To Date 65.41 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: N/A

Description of work Covered by this Report:

**Item#12 Geotextile** – Geotextile installed at Lorraine street near the dry wall area – **34.67SY**

**Item#39: Copper Tube - 1" Pipe** – Installed the 1" pipe along Bay and Lorraine Street – **101LF**

**Item#40: Copper Tube – 1 1/2" Pipe** – Installed the 1" pipe along Lorraine Street – **158LF**

**Item#41: Copper Tube – 2" Pipe** – Installed the 1" pipe along Lorraine Street – **38LF**

**Item#43: 1" Dia Valve Plug** – Installed at Bay and Hicks - **6**

**Item#44: 1 1/2" Dia Valve Plug** – Installed at Lorraine street and Bay Street -**5**

**Item#45: 2" Dia Valve Plug** – Installed at Bay Street -**1**

**Item#46 – Cast Iron Valve box** – 4 No.s Installed

**Item#115 – Borrowed Fill** – Backfilled Water trench line along Bay St, Henry St and Lorraine street – **169.96CY**

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 33.87</u>	\$\$ amt to date:	<u>\$651,689.12</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None



NYC Parks

**Approved Working Subs This Week:**

- |                      |          |
|----------------------|----------|
| 1. Westshore         | 4. _____ |
| 2. Nathan Enterprise | 5. _____ |
| 3. _____             | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date _____	Partially Computed ____✓____	% Computed _90%____	Not up to date ____✓____
Computed Items Checked ____✓____	Unchecked _____	% Checked _50%____	

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**

n/a



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	131
DATE:	04/08/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	04/03/2021	TIME CONSUMED:	916 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 65.41 % This Report 0.70 % To Date 66.11 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: N/A

Description of work Covered by this Report:

**Item#12 Geotextile** – Geotextile installed at drainage line along Lorraine Street – **428.34SY**

**Item#28: 18" Drainage Pipe** – Installed the 18" pipe along Lorraine Street – **108LF**

**Item#30: Broken Stone** – backfilled in drainage line – **211.30CY**

**Item#49: Ground Hydrant** – 2 ground Hydrants installed at Lorraine Street and 2 at Bay street – **4**

**Item#114: Unclassified Excavation** – Excavation for drainage line along Lorraine Street - **126.66CY**

**Item#115: Borrowed Fill** – Backfilled Water line – **341.60CY**

**Item#122: Geogrid** – Installed geogrid for drainage line along Lorraine Street – **428.34CY**

**Item#124: 15" Pipe** – Installed pipe for drainage line along Lorraine Street – **155LF**

**Item#127: Demarcation Layer** – Installed demarcation layer for drainage line along Lorraine Street – **428.34CY**

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 52.11</u>	\$\$ amt to date:	<u>\$1,448,167.21</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None



NYC Parks

**Approved Working Subs This Week:**

- |                      |          |
|----------------------|----------|
| 1. Westshore         | 4. _____ |
| 2. Nathan Enterprise | 5. _____ |
| 3. _____             | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date _____	Partially Computed ____✓____	% Computed _90%____	Not up to date ____✓____
Computed Items Checked ____✓____	Unchecked _____	% Checked _50%____	

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**

n/a



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	133
DATE:	04/15/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	04/10/2021	TIME CONSUMED:	923 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 66.11 % This Report 0.99 % To Date 67.10 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: N/A

Description of work Covered by this Report:

**Item#35: Parks Leaf Manhole Cover - 10Nos**

**Item#46: Cast Iron Valve** – Installed 5 1/4" Cast iron valve - **16 Nos**

**Item#51: Cement Concrete Pavement** – Concrete pour for water sprayer pads - **7.78SY**

**Item#52: Steel Fabric Reinforced Concrete Pavement** – Concrete pour for dugout areas - **137.62SY**

**Item#69: 2'6" Steel Picket Fence** - Installed SPF along Henry Street - **434.50LF**

**Item#114: Unclassified Excavation** – Excavation for Water trench line and drainage line - **434.50LF**

**Item#115: Borrowed Fill** – Backfill for water trench line – **114.84CY**

**Item#133: Top Soil**– Backfill for planting Bed at Lorraine Street – **16.14CY**

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 52.11</u>	\$\$ amt to date:	<u>\$1,448,167.21</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None



NYC Parks

**Approved Working Subs This Week:**

- |                      |          |
|----------------------|----------|
| 1. Nathan Enterprise | 4. _____ |
| 2. _____             | 5. _____ |
| 3. _____             | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date _____	Partially Computed ____✓____	% Computed _90%_____	Not up to date ____✓____
Computed Items Checked ____✓____	Unchecked _____	% Checked _50%_____	

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**

n/a





NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	134
DATE:	04/22/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	04/17/2021	TIME CONSUMED:	930 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 67.10 % This Report 0.58 % To Date 67.68 %

IF NO PROGRESS, STATE REASON BELOW

M TU W W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: N/A

Description of work Covered by this Report:

**Item#114: Unclassified Excavation** – Excavation for Drainage line – **146.26CY**

**Item#122: Geogrid** – Installation of Geogrid for Drainage line – **620.66SY**

**Item #12: GeoTextile** – Installation of GeoTextile for Drainage line – **620.66SY**

**Item #127: Demarcation Layer** – Installation of Demarcation Layer for Drainage line – **620.66SY**

**Item #26: Perforated Polyethylene Corrugated Pipe 8"** – **164LF**

**Item #124: Perforated Polyethylene Corrugated Pipe 15"** – **120LF**

**Item #124: Perforated Polyethylene Corrugated Pipe 15"** – **120LF**

**Item #58: Steel Bar Reinforcement for the Manhole box walls** – **149.63LBLEF**

**Item #27: Perforated Polyethylene Corrugated Pipe 12"** – **115LF**

**Item #54: Average Concrete** – Poured concrete for Manhole box walls – **0.67CY**

**Item #136: Perimeter Turf** – Installed around Site – **859.09LF**

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 52.11</u>	\$\$ amt to date:	<u>\$1,448,167.21</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA



Remarks:  
None

**Approved Working Subs This Week:**

- |                      |          |
|----------------------|----------|
| 1. Nathan Enterprise | 4. _____ |
| 2. _____             | 5. _____ |
| 3. _____             | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date _____	Partially Computed ___✓___	% Computed _90%_	Not up to date ___✓___
Computed Items Checked ___✓___	Unchecked _____	% Checked _50%_	

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**

n/a



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	135
DATE:	04/29/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	04/24/2021	TIME CONSUMED:	930 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 67.68 % This Report 1.04 % To Date 68.72 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: N/A

Description of work Covered by this Report:

**Item#114: Unclassified Excavation** – Excavation for Drainage line – **115.69CY**

**Item#122: Geogrid** – Installation of Geogrid for Drainage line – **396.67SY**

**Item #12: GeoTextile** – Installation of GeoTextile for Drainage line – **433.34SY**

**Item #127: Demarcation Layer** – Installation of Demarcation Layer for Drainage line – **396.67SY**

**Item #27: Perforated Polyethylene Corrugated Pipe 12"** – **150LF**

**Item #26: Perforated Polyethylene Corrugated Pipe 8"** – **105LF**

**Item #30: Broken Stone** – **71.34CY**

**Item #110: Stump removal** - @ Lorraine Street – **6.5Unites**

**Item #113: Hand Excavation** - Hand excavation for tree pits along Lorraine Street – **11.33CY**

**Item #133: Top Soil** - Backfilling for tree pits with Topsoil along Lorraine Street – **11.33CY**

**Item #48: Bottle Filler** - Completed installation of Drinking fountains – **4.5**

**Item #139: Riverstone** - Installed Riverstone along Bay and Lorraine Street – **4.06CY**



NYC Parks

Form 11

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 52.11</u>	\$\$ amt to date:	<u>\$1,448,167.21</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>Nathan Enterprise</u>	4. <u></u>
2. <u></u>	5. <u></u>
3. <u></u>	6. <u></u>

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date <u></u>	Partially Computed <u>✓</u>	% Computed <u>90%</u>	Not up to date <u>✓</u>
Computed Items Checked <u>✓</u>	Unchecked <u></u>	% Checked <u>50%</u>	

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**

n/a



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	136
DATE:	05/07/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	05/01/2021	TIME CONSUMED:	937 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 68.72 % This Report 0.07 % To Date 68.79 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: N/A

Description of work Covered by this Report:

**Item #139: Riverstone** - Installed Riverstone along Hicks, Lorraine Street and Bay Street – **6.14CY**

**Item #12: GeoTextile** – Installation of GeoTextile below Riverstone – **55.78SY**

**Item #159: Landscape Boulders** - Installed Landscape boulders along Lorraine, Bay, Henry and Hicks Street – **10.60Tons**

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 52.11</u>	\$\$ amt to date:	<u>\$1,448,167.21</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>Nathan Enterprise</u>	4. _____
2. _____	5. _____
3. _____	6. _____



**Calculation Book Status:** Not Required L.S., **Required**

**NYC Parks**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_

% Computed \_90%\_\_\_\_ Not up to date \_\_\_\_✓\_\_\_\_

Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Checked \_50%\_\_\_\_

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**

n/a



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	137
DATE:	05/07/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	05/08/2021	TIME CONSUMED:	951 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 68.79 This Report 0.20 % To Date 68.99 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: N/A

Description of work Covered by this Report:

**Item #131: New 1 5/8" O.D Rail** - Installed rail for 8' Chain link fence along Bay, Henry & Lorraine Street – **845LF**

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 52.11</u>	\$\$ amt to date:	<u>\$1,448,167.21</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>Nathan Enterprise</u>	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., Required



If Required: Up to date \_\_\_\_\_ Partially Computed ✓ \_\_\_\_\_  
NYC Parks  
Computed Items Checked ✓ \_\_\_\_\_ Unchecked \_\_\_\_\_

% Computed 90% \_\_\_\_\_ Not up to date ✓ \_\_\_\_\_  
% Checked 50% \_\_\_\_\_

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**

n/a





NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	138
DATE:	05/18/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	05/15/2021	TIME CONSUMED:	958 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 68.99 This Report 0.01 % To Date 69.00 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: N/A

Description of work Covered by this Report:

**Item #114 Unclassified Excavation:** Excavation for void found in Ballfield 7 (RFI 43) - **22.82CY**

Grading and levelling the area between Ballfield 5&8 and Ballfield 6&7

**Item #51 Cement Concrete Pavement:** Caulking and clearing dugouts and ramps at Bay and Hicks Street

**Item #73 Baseball Backstop:** Started installing the mesh at Backstop between Bay and Henry Street

**Item #65 8' Chain Link Fence:** Continued installing and grouting fence posts along Bay and Lorraine Street

**Item #66 12' Chain Link Fence:** Continued installing the mesh along the 12' CLF

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 52.11</u>	\$\$ amt to date:	<u>\$1,448,167.21</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>Nathan Enterprise</u>	4. _____
2. _____	5. _____
3. _____	6. _____



NYC Parks

Form 11

**Calculation Book Status:** Not Required L.S., Required

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_

% Computed \_90%\_\_\_\_\_ Not up to date \_\_\_\_✓\_\_\_\_

Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Checked \_50%\_\_\_\_\_

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**

n/a



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	139
DATE:	05/26/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	05/22/2021	TIME CONSUMED:	965 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 69.00% This Report 0.35 % To Date 69.35 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: N/A

Description of work Covered by this Report:

**Item #9 Saw cutting of Pavement:** Saw cutting of pavement for DEP connection at Hicks Street – **32.66LF**

**Item #51 Cement Concrete Pavement:** Caulking and Cleaning of ramps and pavement along Bay and Hicks street

**Item #62 Steel Bleachers:** 4 Steel Bleachers were installed along Bay and Lorraine Street

**Item #65 Chain Link Fence 8':** Mesh for 8' Chain Link Fence delivered

**Item #66 Chain Link Fence 12', 2" Mesh:** Continued installing mesh along Bay and Henry Street

**Item #69 2'6" Steel fence:** Continued grouting Fence posts along Bay Street

**Item #73 Hooded Baseball Backstop:** Nathan continued installing mesh and braces for the Backstop between Lorraine & Henry Street

**Item #114 Unclassified Excavation:** For DEP Site connection at Hicks street – **21.22CY**

Continued grading levelling the area at Ballfield 5&6

**Item #116 LAND Surveying :** Techtonic Surveyors completed survey for demarcation installation

**Item #51 Cement Concrete Pavement:** Caulking and clearing dugouts and ramps at Bay and Hicks Street

**Item #73 Baseball Backstop:** Started installing the mesh at Backstop between Bay and Henry Street

**Item #65 8' Chain Link Fence:** Continued installing and grouting fence posts along Bay and Lorraine Street

**Item #66 12' Chain Link Fence:** Continued installing the mesh along the 12' CLF

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 52.11</u>	\$\$ amt to date:	<u>\$1,448,167.21</u>



**NYC Parks**

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

- |                      |          |
|----------------------|----------|
| 1. Nathan Enterprise | 4. _____ |
| 2. Techtonic         | 5. _____ |
| 3. In Production     | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date _____	Partially Computed <u>✓</u> _____	% Computed <u>90%</u> _____	Not up to date <u>✓</u> _____
Computed Items Checked <u>✓</u> _____	Unchecked _____	% Checked <u>50%</u> _____	

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**

n/a



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	140
DATE:	06/01/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	05/29/2021	TIME CONSUMED:	972 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 69.35 % This Report 0.00 % To Date 69.35 %

IF NO PROGRESS, STATE REASON BELOW

M MTU M W MTH M F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: N/A

Description of work Covered by this Report:

**Item #73 Baseball Backstop:** Started installing the backstop between Bay and Henry Street

**Item # 114 Unclassified Excavation:** LAWS removed unwanted material from Site

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 52.11</u>	\$\$ amt to date:	<u>\$1,448,167.21</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>Nathan Enterprise</u>	4. _____
2. _____	5. _____
3. _____	6. _____



**Calculation Book Status:** Not Required L.S., **Required**

**NYC Parks**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_ % Computed \_90%\_\_\_\_ Not up to date \_\_\_\_✓\_\_\_\_  
Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_ % Checked \_50%\_\_\_\_

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**

12' Chain Link fence Mesh was not as per Contract drawings. Material delivered and installed was Knuckle knuckle instead of Knuckle twist.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	141- R1
DATE:	06/08/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	06/05/2021	TIME CONSUMED:	972 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 69.35 % This Report 0.01 % To Date 69.36 %

IF NO PROGRESS, STATE REASON BELOW

HM TU W WTH WF ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: N/A

Description of work Covered by this Report:

**Item #66 12' Chain Link fence Mesh:** Nathan continued installing the mesh for the 12' Chain link Fence along Bay and Lorraine Street

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 52.11</u>	\$\$ amt to date:	<u>\$1,448,167.21</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**  
None

**Approved Working Subs This Week:**

1. <u>Nathan Enterprise</u>	4. _____
2. _____	5. _____
3. _____	6. _____



NYC Parks

Form 11

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date \_\_\_\_\_ Partially Computed ✓ % Computed 90% Not up to date ✓

Computed Items Checked ✓ Unchecked \_\_\_\_\_ % Checked 50%

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**

Waiting for the Surveying drawings to start laying down the demarcation layer





NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	141
DATE:	06/08/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	06/05/2021	TIME CONSUMED:	972 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 69.35 % This Report 0.00 % To Date 69.35 %

IF NO PROGRESS, STATE REASON BELOW

**HM TU W WTH WF ALL**

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: N/A

Description of work Covered by this Report:

**Item #66 12' Chain Link fence Mesh:** Nathan continued installing the mesh for the 12' Chain link Fence along Bay and Lorraine Street

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 52.11</u>	\$\$ amt to date:	<u>\$1,448,167.21</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**  
None

**Approved Working Subs This Week:**

1. <u>Nathan Enterprise</u>	4. _____
2. _____	5. _____
3. _____	6. _____



**Calculation Book Status:** Not Required L.S., **Required**

**NYC Parks**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_ % Computed \_90%\_\_\_\_ Not up to date \_\_\_\_✓\_\_\_\_  
Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_ % Checked \_50%\_\_\_\_

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**

Waiting for the Surveying drawings to start laying down the demarcation layer



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	142
DATE:	06/15/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	06/12/2021	TIME CONSUMED:	986 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 69.36 % This Report 0.01 % To Date 69.37 %

IF NO PROGRESS, STATE REASON BELOW

HM TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: Waiting for Survey Submittal from Techtonic

Description of work Covered by this Report:

**Item #66 12' Chain Link fence Mesh:** Nathan continued installing the mesh for the 12' Chain link Fence along Bay, Henry and Lorraine Street

**Item #70 4' Steel Fence:** Nathan started installing the 4' fence along Lorraine street and started grouting the fence

**Item #65 - 8' Chain Link Fence:** Nathan started installing the mesh for the 8' CLF along Hicks and Henry Street

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 52.11</u>	\$\$ amt to date:	<u>\$1,448,167.21</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>Nathan Enterprise</u>	4. _____
2. _____	5. _____
3. _____	6. _____



**NYC Parks**

**Form 11**

**Calculation Book Status:** Not Required L.S., Required,

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_

% Computed \_90% Not up to date \_\_\_\_✓\_\_\_\_

Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Checked \_50%

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**

Waiting for the Surveying submittal from Techtonic



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	142
DATE:	06/15/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	06/12/2021	TIME CONSUMED:	986 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 69.35 % This Report 0.00 % To Date 69.35 %

IF NO PROGRESS, STATE REASON BELOW

HM TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: Waiting for Survey Submittal from Techtonic

Description of work Covered by this Report:

**Item #66 12' Chain Link fence Mesh:** Nathan continued installing the mesh for the 12' Chain link Fence along Bay, Henry and Lorraine Street

**Item #70 4' Steel Fence:** Nathan started installing the 4' fence along Lorraine street and started grouting the fence

**Item #65 - 8' Chain Link Fence:** Nathan started installing the mesh for the 8' CLF along Hicks and Henry Street

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 52.11</u>	\$\$ amt to date:	<u>\$1,448,167.21</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

- |                             |          |
|-----------------------------|----------|
| 1. <u>Nathan Enterprise</u> | 4. _____ |
| 2. _____                    | 5. _____ |
| 3. _____                    | 6. _____ |



**NYC Parks**

**Form 11**

**Calculation Book Status:** Not Required L.S., Required,

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_

% Computed \_90% Not up to date \_\_\_\_✓\_\_\_\_

Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Checked \_50%

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**

Waiting for the Surveying submittal from Techtonic



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	143-R1
DATE:	06/23/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	06/19/2021	TIME CONSUMED:	993 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 69.37 % This Report 0.01 % To Date 69.38 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item #65 - 8' Chain Link Fence:** Nathan started installing the mesh for the 8' CLF along Bay Street Dugout

**Item #66 12' Chain Link fence Mesh:** Nathan continued installing the mesh for the 12' Chain link Fence along Bay, Henry, Lorraine and Hicks Street.

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 52.11</u>	\$\$ amt to date:	<u>\$1,448,167.21</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>Nathan Enterprise</u>	4. _____
2. _____	5. _____
3. _____	6. _____



NYC Parks

Form 11

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_✓\_\_\_

% Computed 90% Not up to date \_\_\_✓\_\_\_

Computed Items Checked \_\_\_✓\_\_\_ Unchecked \_\_\_\_\_

% Checked 50%

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**

Waiting for the Surveying submittal from Techtonic





NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	143
DATE:	06/23/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	06/19/2021	TIME CONSUMED:	993 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 69.35 % This Report 0.00 % To Date 69.35 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item #65 - 8' Chain Link Fence:** Nathan started installing the mesh for the 8' CLF along Bay Street Dugout

**Item #66 12' Chain Link fence Mesh:** Nathan continued installing the mesh for the 12' Chain link Fence along Bay, Henry, Lorraine and Hicks Street.

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 52.11</u>	\$\$ amt to date:	<u>\$1,448,167.21</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>Nathan Enterprise</u>	4. _____
2. _____	5. _____
3. _____	6. _____



NYC Parks

Form 11

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_✓\_\_\_

% Computed 90% Not up to date \_\_\_✓\_\_\_

Computed Items Checked \_\_\_✓\_\_\_ Unchecked \_\_\_\_\_

% Checked 50%

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**

Waiting for the Surveying submittal from Tectonic



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	144-R1
DATE:	06/29/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	06/26/2021	TIME CONSUMED:	1000 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 69.38 % This Report 0.01 % To Date 69.39 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item #65 - 8' Chain Link Fence:** Nathan continued installing the mesh for the 8' CLF along Bay Street and Lorraine street Dugout

**Item #66 12' Chain Link fence Mesh:** Nathan continued installing the mesh for the 12' Chain link Fence along Bay and Lorraine street.

**Item #73 Hooded Baseball Backstop on curb:** Nathan Continued installing the Backstops at Ballfield 5 & 8

**Item #69 Steel Fence 2'6" height:** Nathan painted the 2'6" fence on Site

**Item #70 Steel Fence 4' height:** Nathan painted the 4' fence on Site

**Site Maintenance:** LAWS cleared the weed in Bioswale areas on Site

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 52.11</u>	\$\$ amt to date:	<u>\$1,448,167.21</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None



**NYC Parks**

**Form 11**

**Approved Working Subs This Week:**

- |                      |          |
|----------------------|----------|
| 1. Nathan Enterprise | 4. _____ |
| 2. _____             | 5. _____ |
| 3. _____             | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date _____	Partially Computed ___✓___	% Computed <u>90%</u>	Not up to date ___✓___
Computed Items Checked ___✓___	Unchecked _____	% Checked <u>50%</u>	

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**

Waiting for the Surveying submittal from Techtonic



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	144-R1
DATE:	06/29/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	06/26/2021	TIME CONSUMED:	1000 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 69.38 % This Report 0.01 % To Date 69.39 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item #65 - 8' Chain Link Fence:** Nathan continued installing the mesh for the 8' CLF along Bay Street and Lorraine street Dugout

**Item #66 12' Chain Link fence Mesh:** Nathan continued installing the mesh for the 12' Chain link Fence along Bay and Lorraine street.

**Item #73 Hooded Baseball Backstop on curb:** Nathan Continued installing the Backstops at Ballfield 5 & 8

**Item #69 Steel Fence 2'6" height:** Nathan painted the 2'6" fence on Site

**Item #70 Steel Fence 4' height:** Nathan painted the 4' fence on Site

**Site Maintenance:** LAWS cleared the weed in Bioswale areas on Site

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 52.11</u>	\$\$ amt to date:	<u>\$1,448,167.21</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None



**NYC Parks**

**Form 11**

**Approved Working Subs This Week:**

- |                      |          |
|----------------------|----------|
| 1. Nathan Enterprise | 4. _____ |
| 2. _____             | 5. _____ |
| 3. _____             | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date _____	Partially Computed ___✓___	% Computed <u>90%</u>	Not up to date ___✓___
Computed Items Checked ___✓___	Unchecked _____	% Checked <u>50%</u>	

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**

Waiting for the Surveying submittal from Techtonic



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	144
DATE:	06/29/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	06/26/2021	TIME CONSUMED:	1000 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 69.35 % This Report 0.00 % To Date 69.35 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item #65 - 8' Chain Link Fence:** Nathan continued installing the mesh for the 8' CLF along Bay Street and Lorraine street Dugout

**Item #66 12' Chain Link fence Mesh:** Nathan continued installing the mesh for the 12' Chain link Fence along Bay and Lorraine street.

**Item #73 Hooded Baseball Backstop on curb:** Nathan Continued installing the Backstops at Ballfield 5 & 8

**Item #69 Steel Fence 2'6" height:** Nathan painted the 2'6" fence on Site

**Item #70 Steel Fence 4' height:** Nathan painted the 4' fence on Site

**Site Maintenance:** LAWS cleared the weed in Bioswale areas on Site

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 52.11</u>	\$\$ amt to date:	<u>\$1,448,167.21</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None



**Approved Working Subs This Week:**  
**NYC Parks**

- |                      |          |
|----------------------|----------|
| 1. Nathan Enterprise | 4. _____ |
| 2. _____             | 5. _____ |
| 3. _____             | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____✓____	% Computed <u>90%</u>	Not up to date ____✓____
Computed Items Checked ____✓____	Unchecked _____	% Checked <u>50%</u>	

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**

Waiting for the Surveying submittal from Techtonic





NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	145
DATE:	07/07/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	07/03/2021	TIME CONSUMED:	1007 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 69.39 % This Report 0.01 % To Date 69.40 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item #66 12' Chain Link fence Mesh:** Nathan continued installing the mesh for the 12' Chain link Fence along Bay and Lorraine street.

**Item #73 Hooded Baseball Backstop on curb:** Nathan Continued installing the Backstops at Ballfield 5 & 8

**Item #70 Steel Fence 4' height:** Nathan continued installing the 4' fence along Lorraine

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 52.11</u>	\$\$ amt to date:	<u>\$1,448,167.21</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>Nathan Enterprise</u>	4. _____
2. _____	5. _____
3. _____	6. _____



NYC Parks

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_

% Computed \_90%\_\_\_\_ Not up to date \_\_\_\_✓\_\_\_\_

Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Checked \_50%\_\_\_\_

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**

Waiting for the Surveying submittal from Techtonic



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	145
DATE:	07/07/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	07/03/2021	TIME CONSUMED:	1007 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 69.35 % This Report 0.00 % To Date 69.35 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item #66 12' Chain Link fence Mesh:** Nathan continued installing the mesh for the 12' Chain link Fence along Bay and Lorraine street.

**Item #73 Hooded Baseball Backstop on curb:** Nathan Continued installing the Backstops at Ballfield 5 & 8

**Item #70 Steel Fence 4' height:** Nathan continued installing the 4' fence along Lorraine

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 52.11</u>	\$\$ amt to date:	<u>\$1,448,167.21</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>Nathan Enterprise</u>	4. _____
2. _____	5. _____
3. _____	6. _____



NYC Parks

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_✓\_\_\_

% Computed \_90%\_ Not up to date \_\_\_✓\_\_\_

Computed Items Checked \_\_\_✓\_\_\_ Unchecked \_\_\_\_\_

% Checked \_50%\_

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	146 – R1
DATE:	07/13/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	07/10/2021	TIME CONSUMED:	1014 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 69.40 % This Report 0.01 % To Date 69.41 %

IF NO PROGRESS, STATE REASON BELOW

HM TU W TH WF ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item #66 12' Chain Link fence Mesh:** Nathan continued installing the mesh for the 12' Chain link Fence along Hicks Street

**Item #73 Hooded Baseball Backstop on curb:** Nathan started installing the Backstops at Ballfield 6

**Item #70 Steel Fence 4' height:** Nathan continued installing the 4' fence along Lorraine street

**Item #127 Demarcation Layer:** LAWS started laying down demarcation layer along Henry Street

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 52.11</u>	\$\$ amt to date:	<u>\$1,448,167.21</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>Nathan Enterprise</u>	4. _____
2. _____	5. _____
3. _____	6. _____



NYC Parks

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_

% Computed \_90%\_\_\_\_ Not up to date \_\_\_\_✓\_\_\_\_

Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Checked \_50%\_\_\_\_

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	146
DATE:	07/13/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	07/10/2021	TIME CONSUMED:	1014 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 69.35 % This Report 0.00 % To Date 69.58 %

IF NO PROGRESS, STATE REASON BELOW

HM TU W TH WF ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item #66 12' Chain Link fence Mesh:** Nathan continued installing the mesh for the 12' Chain link Fence along Hicks Street

**Item #73 Hooded Baseball Backstop on curb:** Nathan started installing the Backstops at Ballfield 6

**Item #70 Steel Fence 4' height:** Nathan continued installing the 4' fence along Lorraine street

**Item #127 Demarcation Layer:** LAWS started laying down demarcation layer along Henry Street

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 52.11</u>	\$\$ amt to date:	<u>\$1,448,167.21</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>Nathan Enterprise</u>	4. _____
2. _____	5. _____
3. _____	6. _____



NYC Parks

Form 11

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_

% Computed \_90%\_\_\_\_ Not up to date \_\_\_\_✓\_\_\_\_

Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Checked \_50%\_\_\_\_

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**





NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	147-R1
DATE:	07/21/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	07/17/2021	TIME CONSUMED:	1021 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 69.41 % This Report 3.20 % To Date 72.61 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item #66 12' Chain Link fence Mesh:** Nathan continued securing the mesh for the 12' Chain link Fence along Hicks Street

**Item #67 Single gate for 8'CLF:** The gates were delivered on Site and 8 gates were installed along Bay, Lorraine and Henry Street – 8

**Item #68 Double gate for 10'CLF and above:** The gates were delivered on Site and 1 double gate was installed on Bay street

**Item #73 Hooded Baseball Backstop on curb:** Nathan continued securing the mesh at the Backstops at Ballfield 5 & 8

**Item #127 Demarcation Layer:** LAWS started laying down demarcation layer along Henry and Lorraine Street - **10,228SY**

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 52.11</u>	\$\$ amt to date:	<u>\$1,448,167.21</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

- |                             |          |
|-----------------------------|----------|
| 1. <u>Nathan Enterprise</u> | 4. _____ |
| 2. _____                    | 5. _____ |
| 3. _____                    | 6. _____ |



NYC Parks

**Calculation Book Status:** Not Required L.S. Required

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_

Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Computed 90% Not up to date \_\_\_\_✓\_\_\_\_

% Checked 50%

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	147
DATE:	07/21/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	07/17/2021	TIME CONSUMED:	1021 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 69.35 % This Report 3.20 % To Date 72.55 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item #66 12' Chain Link fence Mesh:** Nathan continued securing the mesh for the 12' Chain link Fence along Hicks Street

**Item #67 Single gate for 8'CLF:** The gates were delivered on Site and 8 gates were installed along Bay, Lorraine and Henry Street – 8

**Item #68 Double gate for 10'CLF and above:** The gates were delivered on Site and 1 double gate was installed on Bay street

**Item #73 Hooded Baseball Backstop on curb:** Nathan continued securing the mesh at the Backstops at Ballfield 5 & 8

**Item #127 Demarcation Layer:** LAWS started laying down demarcation layer along Henry and Lorraine Street - **10,228SY**

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 52.11</u>	\$\$ amt to date:	<u>\$1,448,167.21</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>Nathan Enterprise</u>	4. _____
2. _____	5. _____
3. _____	6. _____



NYC Parks

**Calculation Book Status:** Not Required L.S. Required

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_

Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Computed 90% Not up to date \_\_\_\_✓\_\_\_\_

% Checked 50%

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	148 -R1
DATE:	07/21/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	07/17/2021	TIME CONSUMED:	1021 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 72.61 % This Report 2.74 % To Date 75.35 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item #65 8' Chain Link fence Mesh:** Nathan continued securing the mesh for the 12' Chain link Fence along Lorraine Street

**Item #115 Borrowed Fill:** LAWS continued getting borrowed fill delivered on Site and spreading and compacting it.

**Item #127 Demarcation Layer:** LAWS started laying down demarcation layer along Hicks Street - **4,250.67SY**

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 52.11</u>	\$\$ amt to date:	<u>\$1,448,167.21</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

- |                             |          |
|-----------------------------|----------|
| 1. <u>Nathan Enterprise</u> | 4. _____ |
| 2. _____                    | 5. _____ |
| 3. _____                    | 6. _____ |



NYC Parks

Form 11

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_

% Computed 90% Not up to date \_\_\_\_✓\_\_\_\_

Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Checked 50%

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	147
DATE:	07/21/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	07/17/2021	TIME CONSUMED:	1021 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 72.55 % This Report 2.74 % To Date 75.29 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item #65 8' Chain Link fence Mesh:** Nathan continued securing the mesh for the 12' Chain link Fence along Lorraine Street

**Item #115 Borrowed Fill:** LAWS continued getting borrowed fill delivered on Site and spreading and compacting it.

**Item #127 Demarcation Layer:** LAWS started laying down demarcation layer along Hicks Street - **4,250.67SY**

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 52.11</u>	\$\$ amt to date:	<u>\$1,448,167.21</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

- |                             |          |
|-----------------------------|----------|
| 1. <u>Nathan Enterprise</u> | 4. _____ |
| 2. _____                    | 5. _____ |
| 3. _____                    | 6. _____ |



NYC Parks

Form 11

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_

% Computed 90% Not up to date \_\_\_\_✓\_\_\_\_

Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Checked 50%

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**





NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	149-R1
DATE:	08/04/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	07/31/2021	TIME CONSUMED:	1035 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 75.35 % This Report 1.39 % To Date 76.74 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item #12 Geotextile:** LAWS started installing the Geotextile along Bay, Henry and Hicks Street - **1254.81SY**

**Item #25 Perforated Poly – Corrugated Pipe – 4:** LAWS started installing 4" pipe along Bay and Henry Street – **817.92LF**

**Item #30 Broken Stone:** Borrowed fill delivered on Site – **64.38CY**

**Item #69 Steel Fence:** Fence installed along Lorraine and Hicks Street – **103 LF**

**Item #109 Electric Work:** Mainstream electric disconnected the security booth power

**Item #115 Borrowed Fill:** Spreading and compacting of borrowed fill. CM testing conducted Compaction test

**Item #116 Land Surveying:** Techtonic Surveyors conducted survey on borrowed fill

**Item #122 GeoGrid:** LAWS started installing the GeoGrid along Bay, Henry and Hicks Street - **1254.81SY**

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 52.11</u>	\$\$ amt to date:	<u>\$1,448,167.21</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None



**NYC Parks**

**Form 11**

**Approved Working Subs This Week:**

- |                               |                               |
|-------------------------------|-------------------------------|
| 1. <u>Nathan Enterprise</u>   | 4. <u>Mainstream Electric</u> |
| 2. <u>CM Testing</u>          | 5. <u></u>                    |
| 3. <u>Techtonic Surveyors</u> | 6. <u></u>                    |

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_  
Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Computed 90% Not up to date \_\_\_\_✓\_\_\_\_  
% Checked 50%

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	149
DATE:	08/04/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	07/31/2021	TIME CONSUMED:	1035 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 75.29 % This Report 1.39 % To Date 76.68 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item #12 Geotextile:** LAWS started installing the Geotextile along Bay, Henry and Hicks Street - **1254.81SY**

**Item #25 Perforated Poly – Corrugated Pipe – 4:** LAWS started installing 4" pipe along Bay and Henry Street – **817.92LF**

**Item #30 Broken Stone:** Borrowed fill delivered on Site – **64.38CY**

**Item #69 Steel Fence:** Fence installed along Lorraine and Hicks Street – **103 LF**

**Item #109 Electric Work:** Mainstream electric disconnected the security booth power

**Item #115 Borrowed Fill:** Spreading and compacting of borrowed fill. CM testing conducted Compaction test

**Item #116 Land Surveying:** Techtonic Surveyors conducted survey on borrowed fill

**Item #122 GeoGrid:** LAWS started installing the GeoGrid along Bay, Henry and Hicks Street - **1254.81SY**

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 52.11</u>	\$\$ amt to date:	<u>\$1,448,167.21</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None



## NYC Parks

## Form 11

### Approved Working Subs This Week:

- |                               |                               |
|-------------------------------|-------------------------------|
| 1. <u>Nathan Enterprise</u>   | 4. <u>Mainstream Electric</u> |
| 2. <u>CM Testing</u>          | 5. <u></u>                    |
| 3. <u>Techtonic Surveyors</u> | 6. <u></u>                    |

### Calculation Book Status: Not Required L.S., Required

If Required: Up to date \_\_\_\_\_ Partially Computed ✓ \_\_\_\_\_  
Computed Items Checked ✓ \_\_\_\_\_ Unchecked \_\_\_\_\_

% Computed 90% Not up to date ✓ \_\_\_\_\_  
% Checked 50%

### Major Outstanding Issues:

n/a

### Conditions Causing Delays:



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	150-R1
DATE:	08/09/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	08/07/2021	TIME CONSUMED:	1042 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 76.74 % This Report 1.71 % To Date 78.45 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item #12 Geotextile:** LAWS started installing the Geotextile – **10,241.82SY**

**Item #25 Perforated Poly – Corrugated Pipe – 4:** LAWS started installing 4" pipe along Bay and Henry Street – **746.67lf**

**Item #122 GeoGrid:** LAWS started installing the GeoGrid - **10,241.82SY**

**Item #127 Demarcation Layer:** LAWS installed demarcation layer at the entrance at Hicks Street – **102.56SY**

**Item#154 Slotted drain Panel - 12" Wide: 4704.70LF**

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 52.11</u>	\$ \$ amt to date:	<u>\$1,448,167.21</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>Nathan Enterprise</u>	4. _____
2. _____	5. _____
3. _____	6. _____



NYC Parks

Form 11

**Calculation Book Status:** Not Required L.S., Required

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_

% Computed \_90%\_\_\_\_\_ Not up to date \_\_\_\_✓\_\_\_\_

Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Checked \_50%\_\_\_\_\_

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	150
DATE:	08/09/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	08/07/2021	TIME CONSUMED:	1042 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 76.68 % This Report 1.71 % To Date 78.39 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item #12 Geotextile:** LAWS started installing the Geotextile – **10,241.82SY**

**Item #25 Perforated Poly – Corrugated Pipe – 4:** LAWS started installing 4" pipe along Bay and Henry Street – **746.67lf**

**Item #122 GeoGrid:** LAWS started installing the GeoGrid - **10,241.82SY**

**Item #127 Demarcation Layer:** LAWS installed demarcation layer at the entrance at Hicks Street – **102.56SY**

**Item#154 Slotted drain Panel - 12" Wide: 4704.70LF**

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 52.11</u>	\$ \$ amt to date:	<u>\$1,448,167.21</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>Nathan Enterprise</u>	4. _____
2. _____	5. _____
3. _____	6. _____



NYC Parks

Form 11

**Calculation Book Status:** Not Required L.S., Required

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_

% Computed \_90%\_\_\_\_\_ Not up to date \_\_\_\_✓\_\_\_\_

Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Checked \_50%\_\_\_\_\_

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**





NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	151-R1
DATE:	08/20/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	08/14/2021	TIME CONSUMED:	1035 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 78.45% This Report 0.46 % To Date 78.91 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item #12 Geotextile:** LAWS started installing the Geotextile along Bay, Henry and Hicks Street – **3360.95SY**

**Item #122 GeoGrid:** LAWS started installing the GeoGrid along Bay, Henry and Hicks Street - **3360.95SY**

**Item#154 Slotted drain Panel - 12" Wide: 1375.42LF**

**Item#63 Porous Aggregate:** laws continued spreading and compacting the porous aggregate

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 52.11</u>	\$\$ amt to date:	<u>\$1,448,167.21</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. Nathan Enterprise 4.



2. NYC Parks 5. \_\_\_\_\_  
3. \_\_\_\_\_ 6. \_\_\_\_\_

**Calculation Book Status:** Not Required L.S., Required

If Required: Up to date \_\_\_\_\_ Partially Computed ✓ \_\_\_\_\_

% Computed 90% Not up to date ✓ \_\_\_\_\_

Computed Items Checked ✓ \_\_\_\_\_ Unchecked \_\_\_\_\_

% Checked 50%

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	151
DATE:	08/20/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	08/14/2021	TIME CONSUMED:	1035 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 76.68% This Report 0.46 % To Date 77.14 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item #12 Geotextile:** LAWS started installing the Geotextile along Bay, Henry and Hicks Street – **3360.95SY**

**Item #122 GeoGrid:** LAWS started installing the GeoGrid along Bay, Henry and Hicks Street - **3360.95SY**

**Item#154 Slotted drain Panel - 12" Wide: 1375.42LF**

**Item#63 Porous Aggregate:** laws continued spreading and compacting the porous aggregate

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 52.11</u>	\$\$ amt to date:	<u>\$1,448,167.21</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. Nathan Enterprise 4.



2. NYC Parks 5. \_\_\_\_\_  
3. \_\_\_\_\_ 6. \_\_\_\_\_

**Calculation Book Status:** Not Required L.S., Required

If Required: Up to date \_\_\_\_\_ Partially Computed ✓ \_\_\_\_\_  
Computed Items Checked ✓ \_\_\_\_\_ Unchecked \_\_\_\_\_

% Computed 90% Not up to date ✓ \_\_\_\_\_  
% Checked 50%

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	152
DATE:	08/25/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	08/21/2021	TIME CONSUMED:	1056 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 78.91% This Report 0.01 % To Date 78.92 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item#63 Porous Aggregate:** LAWS continued spreading and compacting the porous aggregate

**Item#73 Backstops:** Nathan continued working on Backstop at Ballfield 6

**Item#154 Slotted drain Panel - 12" Wide:** Was laid in the South West part of Site – 86.54LF

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 76.62</u>	\$\$ amt to date:	<u>\$2,129,522.63</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>Nathan Enterprise</u>	4. _____
2. <u>C.M Testing</u>	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., Required

If Required: Up to date _____	Partially Computed <u>✓</u> _____	% Computed <u>90%</u>	Not up to date <u>✓</u> _____
Computed Items Checked <u>✓</u> _____	Unchecked _____	% Checked <u>50%</u>	



NYC Parks

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	152
DATE:	08/25/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	08/21/2021	TIME CONSUMED:	1056 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 77.14% This Report 0.01 % To Date 77.15 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item#63 Porous Aggregate:** LAWS continued spreading and compacting the porous aggregate

**Item#73 Backstops:** Nathan continued working on Backstop at Ballfield 6

**Item#154 Slotted drain Panel - 12" Wide:** Was laid in the South West part of Site – 86.54LF

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 76.62</u>	\$ \$ amt to date:	<u>\$2,129,522.63</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>Nathan Enterprise</u>	4. _____
2. <u>C.M Testing</u>	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., Required

If Required: Up to date _____	Partially Computed <u>✓</u> _____	% Computed <u>90%</u>	Not up to date <u>✓</u> _____
Computed Items Checked <u>✓</u> _____	Unchecked _____	% Checked <u>50%</u>	



NYC Parks

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**





NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	153
DATE:	08/25/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	08/21/2021	TIME CONSUMED:	1063 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 78.92 % This Report 1.88 % To Date 80.80%

IF NO PROGRESS, STATE REASON BELOW

M W TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item#12 GeoTextile:** LAWS continued installing Geotextile between Ballfields 6&7 – 270.31SY

**Item#63 Porous Aggregate:** LAWS continued spreading and compacting the porous aggregate

**Item#73 Backstops:** Nathan continued working on Backstop at Ballfield 6

**Item#122 GeGrid:** LAWS continued installing GeoGrid between Ballfields 6&7 – 270.31SY

**Item#154 Slotted drain Panel - 12" Wide:** Was laid in the South West part of Site – 1032.83LF

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 76.62</u>	\$\$ amt to date:	<u>\$2,129,522.63</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>Nathan Enterprise</u>	4. _____
2. <u>Mainstream Electric</u>	5. _____
3. _____	6. _____



NYC Parks

Form 11

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_

% Computed 90% Not up to date \_\_\_\_✓\_\_\_\_

Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Checked 50%

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	152
DATE:	08/25/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	08/21/2021	TIME CONSUMED:	1063 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 77.15% This Report 1.88 % To Date 79.03 %

IF NO PROGRESS, STATE REASON BELOW

M W TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item#12 GeoTextile:** LAWS continued installing Geotextile between Ballfields 6&7 – 270.31SY

**Item#63 Porous Aggregate:** LAWS continued spreading and compacting the porous aggregate

**Item#73 Backstops:** Nathan continued working on Backstop at Ballfield 6

**Item#122 GeGrid:** LAWS continued installing GeoGrid between Ballfields 6&7 – 270.31SY

**Item#154 Slotted drain Panel - 12" Wide:** Was laid in the South West part of Site – 1032.83LF

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 76.62</u>	\$\$ amt to date:	<u>\$2,129,522.63</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>Nathan Enterprise</u>	4. _____
2. <u>Mainstream Electric</u>	5. _____
3. _____	6. _____



NYC Parks

Form 11

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_

% Computed 90% Not up to date \_\_\_\_✓\_\_\_\_

Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Checked 50%

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	154
DATE:	09/07/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	09/04/2021	TIME CONSUMED:	1070 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 80.80 % This Report 2.13 % To Date 82.93 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item#25 Perforated Poly Corrugated pipe - 4":** LAWS installed the pipe along Hicks street – **28LF**

**Item#63 Porous Aggregate:** LAWS continued spreading and compacting the porous aggregate

**Item#69 Steel Fence 2'6":** Nathan installed 2'6" fence along Hicks Street

**Item#70 Steel Fence 4':** Nathan installed 4' fence on ramps along Henry Street

**Item#115 Borrowed Fill :** Borrowed fill was surveyed on Site – **4,527.40CY**

**Item#139 Perimeter turf:** LAWS installed the perimeter turf along Hicks street

**Item#154 Slotted drain Panel - 12" Wide:** LAWS installed the drain along Hicks Street – **84LF**

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 76.62</u>	\$\$ amt to date:	<u>\$2,129,522.63</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>Nathan Enterprise</u>	4. _____
2. _____	5. _____
3. _____	6. _____



NYC Parks

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_

% Computed \_90%\_\_\_\_ Not up to date \_\_\_\_✓\_\_\_\_

Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Checked \_50%\_\_\_\_

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	154
DATE:	09/07/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	09/04/2021	TIME CONSUMED:	1070 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 79.03 % This Report 2.13 % To Date 81.16 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item#25 Perforated Poly Corrugated pipe - 4":** LAWS installed the pipe along Hicks street – **28LF**

**Item#63 Porous Aggregate:** LAWS continued spreading and compacting the porous aggregate

**Item#69 Steel Fence 2'6":** Nathan installed 2'6" fence along Hicks Street

**Item#70 Steel Fence 4':** Nathan installed 4' fence on ramps along Henry Street

**Item#115 Borrowed Fill :** Borrowed fill was surveyed on Site – **4,527.40CY**

**Item#139 Perimeter turf:** LAWS installed the perimeter turf along Hicks street

**Item#154 Slotted drain Panel - 12" Wide:** LAWS installed the drain along Hicks Street – **84LF**

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 76.62</u>	\$\$ amt to date:	<u>\$2,129,522.63</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>Nathan Enterprise</u>	4. _____
2. _____	5. _____
3. _____	6. _____



NYC Parks

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_

% Computed \_90%\_\_\_\_ Not up to date \_\_\_\_✓\_\_\_\_

Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Checked \_50%\_\_\_\_

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**





NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	155
DATE:	09/15/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	09/11/2021	TIME CONSUMED:	1077 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 82.93 % This Report 0.46 % To Date 83.39 %

IF NO PROGRESS, STATE REASON BELOW

HM TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item#3 Construction Fence 8':** Construction fence installed along Henry Street

**Item#54 Average Concrete:** Concrete pour for base at Hicks street entrance – **3.05CY**

**Item#58 Steel Bar Reinforcement:** Reinforcement for entrance at Hicks Street – **191.05LB**

**Item#63 Porous Aggregate:** LAWS continued spreading and compacting the porous aggregate

**Item#69 Steel Fence 2'6":** Nathan installed 2'6" fence along Hicks Street - 236.75LF

**Item#70 Steel Fence 4':** Nathan installed 4' fence on ramps along Henry Street - 38.33LF

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 76.62</u>	\$ \$ amt to date:	<u>\$2,129,522.63</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>Nathan Enterprise</u>	4. _____
2. <u>CM Testing</u>	5. _____
3. <u>Tectonic Survey</u>	6. _____



NYC Parks

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_

% Computed \_90%\_\_\_\_ Not up to date \_\_\_\_✓\_\_\_\_

Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Checked \_50%\_\_\_\_

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	155
DATE:	09/15/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	09/11/2021	TIME CONSUMED:	1077 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 81.16 % This Report 0.46 % To Date 81.62 %

IF NO PROGRESS, STATE REASON BELOW

HM TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item#3 Construction Fence 8':** Construction fence installed along Henry Street

**Item#54 Average Concrete:** Concrete pour for base at Hicks street entrance – **3.05CY**

**Item#58 Steel Bar Reinforcement:** Reinforcement for entrance at Hicks Street – **191.05LB**

**Item#63 Porous Aggregate:** LAWS continued spreading and compacting the porous aggregate

**Item#69 Steel Fence 2'6":** Nathan installed 2'6" fence along Hicks Street - 236.75LF

**Item#70 Steel Fence 4':** Nathan installed 4' fence on ramps along Henry Street - 38.33LF

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 76.62</u>	\$ \$ amt to date:	<u>\$2,129,522.63</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>Nathan Enterprise</u>	4. _____
2. <u>CM Testing</u>	5. _____
3. <u>Tectonic Survey</u>	6. _____



NYC Parks

**Calculation Book Status:** Not Required L.S., Required

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_

% Computed \_90%\_\_\_\_ Not up to date \_\_\_\_✓\_\_\_\_

Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Checked \_50%\_\_\_\_

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	156
DATE:	09/21/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	09/18/2021	TIME CONSUMED:	1077 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 83.39 % This Report 0.80 % To Date 84.19 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item#3 Construction Fence 8':** Construction fence installed along Bay Street

**Item #9 Saw Cut Pavement:** Saw cutting around the ped ramps at Lorraine & Henry Street and Bay & Henry Street – **28.5LF**

**Item#19 Ductile Iron Sewer - 10"Dia :** Vitello started work on Site connection 3

**Item#54 Average Concrete:** Concrete pour for pipe connection at Site connection3 – **0.25CY**

**Item #56 Concrete Curbs:** Concrete pour for Concrete curbs along Hicks street, construction gate entrance – **1.27CY**

**Item#73 Backstop:** Nathan started working on the Backstop at Ballfield 7

**Item #127 Demarcation Layer:** LAWS started installing demarcation layer under pavement along Henry Street – **656.46SY**

**Item #157 Unclassified Excavation:** LAWS started excavating pavement along Henry Street – **70.19CY**

**Item #158 Disposal of Uncontaminated Concrete:** **166.68tonnes**

**Item #160 Cement Concrete Pavement:** LAWS poured concrete on pavement along Henry Street – **310.61SY**

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 76.62</u>	\$\$ amt to date:	<u>\$2,129,522.63</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None



NYC Parks

Form 11

**Approved Working Subs This Week:**

- |                      |          |
|----------------------|----------|
| 1. Nathan Enterprise | 4. _____ |
| 2. Vitello           | 5. _____ |
| 3. _____             | 6. _____ |

**Calculation Book Status:** Not Required L.S., Required

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_  
Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Computed \_90%\_\_\_\_ Not up to date \_\_\_\_✓\_\_\_\_  
% Checked \_50%\_\_\_\_\_

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	156
DATE:	09/21/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	09/18/2021	TIME CONSUMED:	1077 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 81.62 % This Report 0.80 % To Date 82.42 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item#3 Construction Fence 8':** Construction fence installed along Bay Street

**Item #9 Saw Cut Pavement:** Saw cutting around the ped ramps at Lorraine & Henry Street and Bay & Henry Street – **28.5LF**

**Item#19 Ductile Iron Sewer - 10"Dia :** Vitello started work on Site connection 3

**Item#54 Average Concrete:** Concrete pour for pipe connection at Site connection3 – **0.25CY**

**Item #56 Concrete Curbs:** Concrete pour for Concrete curbs along Hicks street, construction gate entrance – **1.27CY**

**Item#73 Backstop:** Nathan started working on the Backstop at Ballfield 7

**Item #127 Demarcation Layer:** LAWS started installing demarcation layer under pavement along Henry Street – **656.46SY**

**Item #157 Unclassified Excavation:** LAWS started excavating pavement along Henry Street – **70.19CY**

**Item #158 Disposal of Uncontaminated Concrete: 166.68tonnes**

**Item #160 Cement Concrete Pavement:** LAWS poured concrete on pavement along Henry Street – **310.61SY**

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 76.62</u>	\$\$ amt to date:	<u>\$2,129,522.63</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None



NYC Parks

Form 11

**Approved Working Subs This Week:**

- |                      |          |
|----------------------|----------|
| 1. Nathan Enterprise | 4. _____ |
| 2. Vitello           | 5. _____ |
| 3. _____             | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_  
Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Computed \_90%\_\_\_\_ Not up to date \_\_\_\_✓\_\_\_\_  
% Checked \_50%\_\_\_\_

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**





NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	157
DATE:	09/21/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	09/18/2021	TIME CONSUMED:	1077 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 84.19 % This Report 1.21 % To Date 85.40 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item#3 Construction Fence 8':** Construction fence installed along hicks Street

**Item #9 Saw Cut Pavement:** Saw cutting around the ped ramps at Bay & Henry Street – **10LF**

**Item#19 Ductile Iron Sewer - 10"Dia :** Vitello completed work on Site connection 3 – 17ft

**Item#73 Backstop:** Nathan started working on the Backstop at Ballfield 7

**Item #127 Demarcation Layer:** LAWS started installing demarcation layer under pavement along Henry Street – **720.22SY**

**Item #135 Shock pad –** HERA started installing the Shock pad

**Item #157 Unclassified Excavation:** LAWS started excavating pavement along Henry Street – **70.63CY**

**Item #158 Disposal of Uncontaminated Concrete: 159.67tonnes**

**Item #160 Cement Concrete Pavement:** LAWS poured concrete on pavement along Henry Street – **589.07SY**

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 76.62</u>	\$\$ amt to date:	<u>\$2,129,522.63</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None



NYC Parks

Approved Working Subs This Week:

- |                      |          |
|----------------------|----------|
| 1. Nathan Enterprise | 4. _____ |
| 2. Vitello           | 5. _____ |
| 3. HERA              | 6. _____ |

Calculation Book Status: Not Required L.S., Required

If Required: Up to date _____	Partially Computed ___✓___	% Computed _90%_	Not up to date ___✓___
Computed Items Checked ___✓___	Unchecked _____	% Checked _50%_	

Major Outstanding Issues:

n/a

Conditions Causing Delays:



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	156
DATE:	09/21/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	09/18/2021	TIME CONSUMED:	1077 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 82.42 % This Report 1.21 % To Date 83.63 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item#3 Construction Fence 8':** Construction fence installed along hicks Street

**Item #9 Saw Cut Pavement:** Saw cutting around the ped ramps at Bay & Henry Street – **10LF**

**Item#19 Ductile Iron Sewer - 10"Dia :** Vitello completed work on Site connection 3 – 17ft

**Item#73 Backstop:** Nathan started working on the Backstop at Ballfield 7

**Item #127 Demarcation Layer:** LAWS started installing demarcation layer under pavement along Henry Street – **720.22SY**

**Item #135 Shock pad –** HERA started installing the Shock pad

**Item #157 Unclassified Excavation:** LAWS started excavating pavement along Henry Street – **70.63CY**

**Item #158 Disposal of Uncontaminated Concrete: 159.67tonnes**

**Item #160 Cement Concrete Pavement:** LAWS poured concrete on pavement along Henry Street – **589.07SY**

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 76.62</u>	\$\$ amt to date:	<u>\$2,129,522.63</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None



NYC Parks

Approved Working Subs This Week:

- |                      |          |
|----------------------|----------|
| 1. Nathan Enterprise | 4. _____ |
| 2. Vitello           | 5. _____ |
| 3. HERA              | 6. _____ |

Calculation Book Status: Not Required L.S., Required

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_✓\_\_\_

% Computed \_90%\_ Not up to date \_\_\_✓\_\_\_

Computed Items Checked \_\_\_✓\_\_\_ Unchecked \_\_\_\_\_

% Checked \_50%\_

Major Outstanding Issues:

n/a

Conditions Causing Delays:



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	158
DATE:	10/06/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	10/02/2021	TIME CONSUMED:	1098 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 85.40% This Report 3.64 % To Date 89.04 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item #30 Broken Stone: 41.01CY**

**Item #51 Cement Concrete Pavement:** Concrete pour for pavement along Hicks Street - **280.94SY**

**Item#73 Backstop:** Nathan Completed backstop at Ballfield 7

**Item #114 Unclassified Excavation:** Excavation along Hicks Street – **13.69CY**

**Item #127 Demarcation Layer:** LAWS started installing demarcation layer under pavement along Hicks and Bay Street – **308.35SY**

**Item #119 Storage, handling, transport and disposal of uncontaminated Concrete: 39.34Tons**

**Item#135 Shock Pad:** Shock pad installed on site - **146,273.71SF**

**Item #157 Unclassified Excavation:** LAWS started excavating pavement along Bay Street – **20.71CY**

**Item #158 Disposal of Uncontaminated Concrete: 69.71tonnes**

**Item #160 Cement Concrete Pavement:** LAWS poured concrete on pavement along Bay Street – **133.34SY**

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 76.62</u>	\$\$ amt to date:	<u>\$2,129,522.63</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None



NYC Parks

**Approved Working Subs This Week:**

- |                      |          |
|----------------------|----------|
| 1. Nathan Enterprise | 4. _____ |
| 2. Vitello           | 5. _____ |
| 3. HERA              | 6. _____ |

**Calculation Book Status:** Not Required L.S. **Required**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_  
Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Computed \_90% Not up to date \_\_\_\_✓\_\_\_\_  
% Checked \_50%

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	158
DATE:	10/06/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	10/02/2021	TIME CONSUMED:	1098 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 83.63% This Report 3.64 % To Date 87.27 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item #30 Broken Stone: 41.01CY**

**Item #51 Cement Concrete Pavement:** Concrete pour for pavement along Hicks Street - **280.94SY**

**Item#73 Backstop:** Nathan Completed backstop at Ballfield 7

**Item #114 Unclassified Excavation:** Excavation along Hicks Street – **13.69CY**

**Item #127 Demarcation Layer:** LAWS started installing demarcation layer under pavement along Hicks and Bay Street – **308.35SY**

**Item #119 Storage, handling, transport and disposal of uncontaminated Concrete: 39.34Tons**

**Item#135 Shock Pad:** Shock pad installed on site - **146,273.71SF**

**Item #157 Unclassified Excavation:** LAWS started excavating pavement along Bay Street – **20.71CY**

**Item #158 Disposal of Uncontaminated Concrete: 69.71tonnes**

**Item #160 Cement Concrete Pavement:** LAWS poured concrete on pavement along Bay Street – **133.34SY**

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 76.62</u>	\$\$ amt to date:	<u>\$2,129,522.63</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None



NYC Parks

**Approved Working Subs This Week:**

- |                      |          |
|----------------------|----------|
| 1. Nathan Enterprise | 4. _____ |
| 2. Vitello           | 5. _____ |
| 3. HERA              | 6. _____ |

**Calculation Book Status:** Not Required L.S. **Required**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_  
Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Computed \_90% Not up to date \_\_\_\_✓\_\_\_\_  
% Checked \_50%

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**





NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	159
DATE:	10/14/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	10/09/2021	TIME CONSUMED:	1105 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 89.04% This Report 0.61 % To Date 89.65 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item #3 Construction Fence:** Installed and removed construction fence along Bay and Hicks street 836LF

**Item #9 Saw cut pavement:** Saw cut pavement at Bay and hicks for Steel faced curb – 68.83LF

**Item #51 Cement Concrete Pavement:** Concrete pour for pavement along Hicks Street – 42.22SY

**Item #52 Steel fabric Reinf Concrete Pavement:** Concrete pour for Construction fence at Hicks street – 19.29SY

**Item #61 Bench Type C:** Installed bench bases along Hicks street, preparing for Concrete pour

**Item #114 Unclassified Excavation:** Excavation along Lorraine Street – 94.09CY

**Item #119 Storage, handling, transport and disposal of uncontaminated Concrete:** 144.18Tons

**Item #127 Demarcation Layer:** Installed demarcation below Steel faced curb along Bay and Hicks Street 13.38SY

**Item #129 Steel Faced Concrete Curb:** Concrete pour for steel faced curb at Bay and Hicks street- 68.83LF

**Item #160 Cement Concrete Pavement:** LAWS poured concrete on pavement along Bay Street – 155.05SY

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 76.62</u>	\$\$ amt to date:	<u>\$2,129,522.63</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA



NYC Parks

Form 11

**Remarks:**

None

**Approved Working Subs This Week:**

- |                      |          |
|----------------------|----------|
| 1. Nathan Enterprise | 4. _____ |
| 2. _____             | 5. _____ |
| 3. _____             | 6. _____ |

**Calculation Book Status:** Not Required L.S., Required

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_

% Computed \_90% Not up to date \_\_\_\_✓\_\_\_\_

Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Checked \_50%\_\_\_\_\_

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	159
DATE:	10/14/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	10/09/2021	TIME CONSUMED:	1105 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 87.27% This Report 0.61 % To Date 87.88 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item #3 Construction Fence:** Installed and removed construction fence along Bay and Hicks street 836LF

**Item #9 Saw cut pavement:** Saw cut pavement at Bay and Hicks for Steel faced curb – 68.83LF

**Item #51 Cement Concrete Pavement:** Concrete pour for pavement along Hicks Street – 42.22SY

**Item #52 Steel fabric Reinf Concrete Pavement:** Concrete pour for Construction fence at Hicks street – 19.29SY

**Item #61 Bench Type C:** Installed bench bases along Hicks street, preparing for Concrete pour

**Item #114 Unclassified Excavation:** Excavation along Lorraine Street – 94.09CY

**Item #119 Storage, handling, transport and disposal of uncontaminated Concrete:** 144.18Tons

**Item #127 Demarcation Layer:** Installed demarcation below Steel faced curb along Bay and Hicks Street 13.38SY

**Item #129 Steel Faced Concrete Curb:** Concrete pour for steel faced curb at Bay and Hicks street- 68.83LF

**Item #160 Cement Concrete Pavement:** LAWS poured concrete on pavement along Bay Street – 155.05SY

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 76.62</u>	\$\$ amt to date:	<u>\$2,129,522.63</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA



NYC Parks

Form 11

**Remarks:**

None

**Approved Working Subs This Week:**

- |                      |          |
|----------------------|----------|
| 1. Nathan Enterprise | 4. _____ |
| 2. _____             | 5. _____ |
| 3. _____             | 6. _____ |

**Calculation Book Status:** Not Required L.S., Required

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_✓\_\_\_

% Computed \_90%\_ Not up to date \_\_\_✓\_\_\_

Computed Items Checked \_\_\_✓\_\_\_ Unchecked \_\_\_\_\_

% Checked \_50%\_

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	160
DATE:	10/19/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	10/16/2021	TIME CONSUMED:	1112 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 89.65 % This Report 0.48 % To Date 90.13 %

IF NO PROGRESS, STATE REASON BELOW

M H TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

- Item #51 Cement Concrete Pavement:** Prepared pavement for Concrete pour along Lorraine Street
- Item #57 Steel faced Concrete Curb:** Concrete pour for Steel faced Concrete curb along Lorraine Street – **290LF**
- Item #61 Bench Type:** Concrete pour for Type C benches along Hicks, Henry, Lorraine and Bay street
- Item #69 Steel Fence 2'6":** Nathan started installing the fence along Hicks and painting the fence along Bay street
- Item #70 Steel Fence 4':** Nathan started painting the 4 fence along Lorraine and Hicks street
- Item #114 Unclassified Excavation:** Excavation for curb and pavement along Lorraine Street – **15.46CY**
- Item #119 Storage, handling, transport and disposal of uncontaminated Concrete: 32.67Tons**

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 76.62</u>	\$\$ amt to date:	<u>\$2,129,522.63</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA



NYC Parks

Form 11

**Remarks:**

None

**Approved Working Subs This Week:**

- |                      |          |
|----------------------|----------|
| 1. Nathan Enterprise | 4. _____ |
| 2. _____             | 5. _____ |
| 3. _____             | 6. _____ |

**Calculation Book Status:** Not Required L.S., Required

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_

% Computed \_90% Not up to date \_\_\_\_✓\_\_\_\_

Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Checked \_50%\_\_\_\_\_

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	160
DATE:	10/19/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	10/16/2021	TIME CONSUMED:	1112 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/2020
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	TBD

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 87.88 % This Report 0.48 % To Date 88.36 %

IF NO PROGRESS, STATE REASON BELOW

M H TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item #51 Cement Concrete Pavement:** Prepared pavement for Concrete pour along Lorraine Street

**Item #57 Steel faced Concrete Curb:** Concrete pour for Steel faced Concrete curb along Lorraine Street – **290LF**

**Item #61 Bench Type:** Concrete pour for Type C benches along Hicks, Henry, Lorraine and Bay street

**Item #69 Steel Fence 2'6":** Nathan started installing the fence along Hicks and painting the fence along Bay street

**Item #70 Steel Fence 4':** Nathan started painting the 4 fence along Lorraine and Hicks street

**Item #114 Unclassified Excavation:** Excavation for curb and pavement along Lorraine Street – **15.46CY**

**Item #119 Storage, handling, transport and disposal of uncontaminated Concrete: 32.67Tons**

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 76.62</u>	\$\$ amt to date:	<u>\$2,129,522.63</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA



NYC Parks

Form 11

**Remarks:**

None

**Approved Working Subs This Week:**

- |                      |          |
|----------------------|----------|
| 1. Nathan Enterprise | 4. _____ |
| 2. _____             | 5. _____ |
| 3. _____             | 6. _____ |

**Calculation Book Status:** Not Required L.S., Required

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_

% Computed \_90% Not up to date \_\_\_\_✓\_\_\_\_

Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Checked \_50%\_\_\_\_\_

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**





NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	161
DATE:	10/27/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	10/23/2021	TIME CONSUMED:	1119 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/20
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	11/18/2021

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 90.13 % This Report 1.04 % To Date 91.17 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item #51 Cement Concrete Pavement:** Concrete pour for pavement along Lorraine Street - **539.83CY**

**Item #57 Steel faced Concrete Curb:** Concrete pour for Steel faced Concrete curb at the Lorraine and Hicks street junction – **144LF**

**Item #127 Demarcation Layer:** Demarcation layer installed along Lorraine street pavement - **444.34SY**

**Item #156 Removable turf cover over drainage structure:** Along Lorraine and Henry Street- **4 No.s**

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 76.62</u>	\$\$ amt to date:	<u>\$2,129,522.63</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>Nathan Enterprise</u>	4. _____
2. <u>HERA</u>	5. _____
3. _____	6. _____



NYC Parks

**Calculation Book Status:** Not Required L.S., Required

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_

% Computed \_90%\_\_\_\_\_ Not up to date \_\_\_\_✓\_\_\_\_

Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Checked \_50%\_\_\_\_\_

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	162
DATE:	11/3/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	10/31/2021	TIME CONSUMED:	1126 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/20
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	11/18/2021

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 91.17 % This Report 0.13 % To Date 91.30 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item #9 Saw Cutting:** Saw cutting at Lorraine Street – 421 feet

**Item #51 Cement Concrete Pavement:** Concrete pour for pavement along Lorraine Street – 40.22CY

**Item #113 Hand Excavation:** Hand excavation for tree pits along Lorraine Street – 5.01CY

**Item #127 Demarcation Layer:** Demarcation layer installed along Lorraine street and tree pits – 232.66SY

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 76.62</u>	\$\$ amt to date:	<u>\$2,129,522.63</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>HERA</u>	4. _____
2. _____	5. _____
3. _____	6. _____



NYC Parks

Form 11

**Calculation Book Status:** Not Required L.S., Required

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_

% Computed \_90%\_\_\_\_\_ Not up to date \_\_\_\_✓\_\_\_\_

Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Checked \_50%\_\_\_\_\_

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	162
DATE:	11/3/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	10/23/2021	TIME CONSUMED:	1126 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/20
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	11/18/2021

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 89.40 % This Report 0.13 % To Date 89.53 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item #9 Saw Cutting:** Saw cutting at Lorraine Street – 421 feet

**Item #51 Cement Concrete Pavement:** Concrete pour for pavement along Lorraine Street – 40.22CY

**Item #113 Hand Excavation:** Hand excavation for tree pits along Lorraine Street – 5.01CY

**Item #127 Demarcation Layer:** Demarcation layer installed along Lorraine street and tree pits – 232.66SY

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 76.62</u>	\$\$ amt to date:	<u>\$2,129,522.63</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>HERA</u>	4. _____
2. _____	5. _____
3. _____	6. _____



NYC Parks

Form 11

**Calculation Book Status:** Not Required L.S., Required

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_

% Computed \_90%\_\_\_\_\_ Not up to date \_\_\_\_✓\_\_\_\_

Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Checked \_50%\_\_\_\_\_

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	163
DATE:	11/11/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	11/07/2021	TIME CONSUMED:	1134 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/20
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	11/18/2021

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 91.30 % This Report 0.71 % To Date 92.01 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      S      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item #68 Double GATE 10':** Nathan installed the main entrance double gate at Hicks Street – 1No.

**Item #69 Steel Fence - 2'6":** Nathan started welding gaps, painting and grouting the 2'3" fence

**Item #70 Steel Fence - 4':** Nathan started installing the fence at ramps and staircase along Bay Street

**Item #80 Acer Rubrum:** 23 trees delivered and planted

**Item #81 Amelanchier Arborea:** 6 trees delivered and planted

**Item #82 Gleditsia Tricanthos Inermis:** 12 trees delivered and planted

**Item #83 Liquidambar Styracifkua Rotundiloba:** 10 trees delivered and planted

**Item #84 Quercus Rubra:** 5 trees delivered and planted

**Item #85 Ulmus Japonica:** 5 trees delivered and planted

**Item #155 Synthetic turf:** HERA delivered and started installing the turf

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 76.62</u>	\$\$ amt to date:	<u>\$2,129,522.63</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

Remarks:

None



**NYC Parks**  
**Approved Working Subs This Week:**

- |                             |            |
|-----------------------------|------------|
| 1. <u>HERA</u>              | 4. <u></u> |
| 2. <u>Nathan Enterprise</u> | 5. <u></u> |
| 3. <u>J B Garden</u>        | 6. <u></u> |

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date  Partially Computed ✓

Computed Items Checked ✓ Unchecked

% Computed 90% Not up to date ✓

% Checked 50%

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**



WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	164
DATE:	11/17/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	11/14/2021	TIME CONSUMED:	1142 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/20
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	11/18/2021

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 92.01 % This Report 1.81 % To Date 93.82 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F S ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item #65 Chain Link Fence - 8':** Nathan continued securing the mesh and spray painting the 8' fence

**Item #70 Steel Fence - 4':** Nathan continued painting the 4' fence

**Item #86:** Carex Muskingumensis - 590

**Item #87:** Cornus Sericea - 138

**Item #88:** Hypericum Kalmianum - 104

**Item #89:** Ilex Verticillata - 134

**Item #90:** Itea Virginica Henry Garnet - 65

**Item #93:** Prunus Laurocerasus otto Luyken - 100

**Item #95:** Carex Muskingumensis - 467

**Item #96:** Panicum Virgatum Northwind - 278

**Item #97:** Panicum Virgatum Shenandoah - 230

**Item #98:** Panicum Virgatum Shenandoah container - 202

**Item #99:** Liripe Mascari - 2,470

**Item #100:** Rhus Aromatica gro low - 285

**Item #101:** Aster Novae Angliae - 258

**Item #102:** Coreopsis Verticillata - 345

**Item #135 Synthetic turf:** HERA continued installing the turf along Bay Street

**Item #155 Synthetic turf infill:** Infill delivered and stored on Phase 2



NYC Parks

Form 11

**Item #155 Synthetic turf:** HERA delivered and started installing the turf

**Item #160 Cement Concrete Pavement:** LAWS continued caulking the pavement at Lorraine Street

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 76.62</u>	\$\$ amt to date:	<u>\$2,129,522.63</u>

\*Change in MWBE calculations after deducting Trucking company amount

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

**Remarks:**

None

**Approved Working Subs This Week:**

1. <u>HERA</u>	4. <u></u>
2. <u>Nathan Enterprise</u>	5. <u></u>
3. <u>J B Garden</u>	6. <u></u>

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date <u></u>	Partially Computed <u>✓</u>	% Computed <u>90%</u>	Not up to date <u>✓</u>
Computed Items Checked <u>✓</u>	Unchecked <u></u>	% Checked <u>50%</u>	

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**



FROM:	Cheryl Dsouza	REPORT NO.:	165
DATE:	11/23/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	11/21/2021	TIME CONSUMED:	1149 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/20
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	12/03/2021

For N.P.I.P Projects: Site Covered by this Report:

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F S ALL

Description of work Covered by this Report:

**Item #155 Synthetic turf infill:** LAWS started transferring the carpet infill from Phase 2 and HERA started spreading it across site.

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	% 87.83	\$\$ amt to date:	\$2.441.088.24

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

None



NYC Parks

**Approved Working Subs This Week:**

- |               |          |
|---------------|----------|
| 1. HERA       | 4. _____ |
| 2. J B Garden | 5. _____ |
| 3. _____      | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_✓\_\_\_  
Computed Items Checked \_\_\_✓\_\_\_ Unchecked \_\_\_\_\_

% Computed \_90%\_ Not up to date \_\_\_✓\_\_\_  
% Checked \_50%\_

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**



FROM:	Cheryl Dsouza	REPORT NO.:	165
DATE:	11/23/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	11/21/2021	TIME CONSUMED:	1149 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/20
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	12/03/2021

For N.P.I.P Projects: Site Covered by this Report:

PROGRESS: PREVIOUS 92.05 % This Report 0.46 % To Date 92.51 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F S ALL

Description of work Covered by this Report:

**Item #51 Cement Concrete pavement:** LAWS continued caulking the pavement at Bay, Hicks and Henry Street and dugouts

**Item #56 Concrete Curb:** LAWS continued to address the honeycomb by finishing the walls at Lorraine, Henry, Bay and Hicks street

**Item #60 Type A benches:** LAWS installed Type A benches along Bay and Lorraine Street - **80LF**

**Item #61 Type A benches:** LAWS installed Type A benches along Bay, Henry and Lorraine Street - **168LF**

**ADA Signs:** NYC Parks installed the signs at Bay and Hicks Street (Not a pay item)

**Items #86 -#102 Planting Material:** JB Garden continued installing material along Henry, Hicks, Bay and Lorraine Street

**Item #135 Synthetic turf:** HERA completed installing the turf. HERA worked on the edges and gluing the turf panels

**Item #155 Synthetic turf infill:** LAWS started transferring the carpet infill from Phase 2 and HERA started spreading it across site.

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	% 87.83	\$\$ amt to date:	\$2,441,088.24

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

Remarks:

None



NYC Parks

Form 11

**Approved Working Subs This Week:**

1. HERA 4. \_\_\_\_\_  
2. J B Garden 5. \_\_\_\_\_  
3. \_\_\_\_\_ 6. \_\_\_\_\_

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_✓\_\_\_

Computed Items Checked \_\_\_✓\_\_\_ Unchecked \_\_\_\_\_

% Computed \_90%\_ Not up to date \_\_\_✓\_\_\_

% Checked \_50%\_

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor; FMFO

FROM:	Cheryl Dsouza	REPORT NO.:	166
DATE:	12/09/2021	ORDER TO WORK:	9/28/2018
WEEK ENDING:	11/28/2021	TIME CONSUMED:	1156 CCD
CONTRACT NO.:	B126-116M	TIME ALLOWED:	548 CCD
CONTRACTOR:	LAWS Const Corp	SPECIFIED COMPLETION:	3/28/20
COMPTROLLER'S NO.:	20181420716	ANTICIPATED COMPLETION:	12/10/2021

PROJECT DESCRIPTION: For the remediation and reconstruction of ballfields 5-8, bounded by Lorraine, Bay, Hicks, and Henry Streets in the Red Hook Recreation Area, Borough of Brooklyn

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 94.28 % This Report 0.01 % To Date 94.29 %

IF NO PROGRESS, STATE REASON BELOW

M TU W H TH H F S ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Description of work Covered by this Report:

**Item #51 Cement Concrete pavement:** LAWS continued caulking the pavement at Bay, Hicks and Henry Street and dugouts

**Item #57 Steel faced concrete curb:** LAWS started painting the Steel faced curb along Lorraine Street

**Item #63 Decorative bins:** LAWS started installing trash bins at Bay and Lorraine Street

**Item #72 Pipe Rail:** LAWS continued drilling holes for the handrail along ramps at Bay street

**Items #86 -#102 Planting Material:** J B Garden continued planting along Henry and Lorraine Street

**Item #135 Synthetic turf:** HERA completed installing the turf. HERA worked on the edges and gluing the turf panels

**Item #155 Synthetic turf infill:** LAWS continued installing carpet infill.

W/MBE Goals stated in contract	<u>% 26</u>	Required \$ amt:	<u>\$2,779,261.68</u>
W/MBE Goals % met to date	<u>% 87.83</u>	\$\$ amt to date:	<u>\$2,441,088.24</u>

SECTION 220 COMPLIANCE Prevailing Wages Posted Yes Badges Yes Sign-In Sheets NA

Remarks:

None



**NYC Parks**

**Form 11**

**Approved Working Subs This Week:**

- |               |          |
|---------------|----------|
| 1. HERA       | 4. _____ |
| 2. J B Garden | 5. _____ |
| 3. _____      | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_✓\_\_\_\_  
Computed Items Checked \_\_\_\_✓\_\_\_\_ Unchecked \_\_\_\_\_

% Computed \_90%\_ Not up to date \_\_\_\_✓\_\_\_\_  
% Checked \_50%\_

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**





2015



NYC Parks

Form 11

**Approved Working Subs This Week:**

- |               |          |
|---------------|----------|
| 1. HERA       | 4. _____ |
| 2. J B Garden | 5. _____ |
| 3. _____      | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required**

If Required: Up to date _____	Partially Computed ___✓___	% Computed <u>90%</u>	Not up to date ___✓___
Computed Items Checked ___✓___	Unchecked _____	% Checked <u>50%</u>	

**Major Outstanding Issues:**

n/a

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>148</u>
DATE:	<u>5/16/2022</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>7/15/2022</u>	TIME CONSUMED:	<u>1037 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 71.9% This Report 0.3 % To Date 72.2%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 77- Steel Fence:** Contractor installed 3 decorative steel panels at Bay Street entrance.

**Item 173-Synthetic Turf with Infill:** Contractor installed synthetic turf with infill at ballfield 9.

**Item 55- Concrete Pavers on Asphalt Base:** Contractor installed pavers at Bay Street entrance.

**Item 126- DOT Pedestrian Lighting:** Contractor installed painted remaining light poles.



## NYC Parks

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 91.9 met to date</u>	\$ amt to date:	<u>\$3,008,077.79</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:****Approved Working Subs This Week:**

1. <u>JB Gardens</u>	4. _____
2. <u>Mainstream</u>	5. _____
3. <u>Sunny Acres</u>	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked _____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:**

LAWS could be working on multiple items simultaneously, but they generally will only work on 1 or 2 items at a time. The following items could have been worked on throughout the week but were not: picket fence and chain link fence, handrails, and decorative railings. Moveable fence CO was cancelled on July 12<sup>th</sup>, nothing is preventing the contractor from constructing the new sidewalk.

**Conditions Causing Delays:**

1. Hydrant CO required for the replacement of hydrant damaged over the winter.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>149</u>
DATE:	<u>5/16/2022</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>7 /23/2022</u>	TIME CONSUMED:	<u>1037 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS:    PREVIOUS 72.2%                      This Report 0.3 %                      To Date 72.5%

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 173-Synthetic Turf with Infill:** Contractor installed synthetic turf with infill at ballfield 9.

**Item 55- Concrete Pavers on Asphalt Base:** Contractor installed pavers at Bay Street entrance.

**Item 126- DOT Pedestrian Lighting:** Contractor powered new DOT poles and cleaned electrical boxes.



## NYC Parks

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 91.9 met to date</u>	\$ amt to date:	<u>\$3,008,077.79</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:****Approved Working Subs This Week:**

1. <u>Sunny Acres</u>	4. _____
2. <u>Mainstream</u>	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:**

LAWS could be working on multiple items simultaneously, but they generally will only work on 1 or 2 items at a time. The following items could have been worked on throughout the week but were not: picket fence and chain link fence, handrails, and decorative railings. Moveable fence CO was cancelled on July 12<sup>th</sup>, nothing is preventing the contractor from constructing the new sidewalk.

**Conditions Causing Delays:**

1. Hydrant CO required for the replacement of hydrant damaged over the winter. Contractor will not perform the work until the C.O. is registered.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>150</u>
DATE:	<u>5/16/2022</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>7/30/2022</u>	TIME CONSUMED:	<u>1037 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS:    PREVIOUS 72.2%                      This Report 0.3 %                      To Date 72.5%

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 173-Synthetic Turf with Infill:** Contractor installed synthetic turf with infill at ballfield 9.

**Item 55- Concrete Pavers on Asphalt Base:** Contractor installed pavers at Bay Street entrance.

**Item 126- DOT Pedestrian Lighting:** Contractor powered new DOT poles and cleaned electrical boxes.



## NYC Parks

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 91.9 met to date</u>	\$ amt to date:	<u>\$3,008,077.79</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:****Approved Working Subs This Week:**

1. <u>Sunny Acres</u>	4. _____
2. <u>Mainstream</u>	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:**

LAWS could be working on multiple items simultaneously, but they generally will only work on 1 or 2 items at a time. The following items could have been worked on throughout the week but were not: picket fence and chain link fence, handrails, and decorative railings. Moveable fence CO was cancelled on July 12<sup>th</sup>, nothing is preventing the contractor from constructing the new sidewalk.

**Conditions Causing Delays:**

1. Hydrant CO required for the replacement of hydrant damaged over the winter. Contractor will not perform the work until the C.O. is registered.





NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>151</u>
DATE:	<u>5/16/2022</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>8 /6/2022</u>	TIME CONSUMED:	<u>1055 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 72.5.2% This Report 0.5 % To Date 73%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 179 Unclassified Excavation:** Contractor excavating and remediating Bay Street sidewalk.

**Item 170 Structural soil foundation.** Contractor placed soil around tree pit at Bay Street sidewalk.

**Item 138 Demarcation Layer:** Contractor installed demarcation layer at excavated sidewalk area.

**Item 58 Concrete** Contractor poured concrete for curbs and bench slabs.

**Item 3 Construction Fence:** Contractor installing construction fence between ballfield 9 and soccer field 2.

**Item 129 Clear and Grub:** Contractor clearing and removing weed.

**Item 173-Synthetic Turf with Infill:** Contractor installed synthetic turf with infill at ballfield 9.

**Item 55- Concrete Pavers on Asphalt Base:** Contractor installed pavers at Bay Street entrance.



## NYC Parks

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 91.9 met to date</u>	\$ amt to date:	<u>\$3,008,077.79</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:****Approved Working Subs This Week:**

1. <u>Sunny Acres</u>	4. _____
2. <u>Mainstream</u>	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:**

LAWS could be working on multiple items simultaneously, but they generally will only work on 1 or 2 items at a time. The following items could have been worked on throughout the week but were not: picket fence, handrails, and decorative railings.

**Conditions Causing Delays:**

1. Hydrant CO required for the replacement of hydrant damaged over the winter. Contractor will not perform the work until the C.O. is registered.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>152</u>
DATE:	<u>8/17/2022</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>8/13/2022</u>	TIME CONSUMED:	<u>1001 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 73.0% This Report 0.4 % To Date 73.4%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 129 Clear and Grub:** Contractor clearing and removing weed.

**Item 173-Synthetic Turf with Infill:** Contractor installed synthetic turf with infill at ballfield 9.

**Item 55- Concrete Pavers on Asphalt Base:** Contractor installed pavers at Bay Street entrance.

**Contractor removed ramp between ballfield 9 and soccer field 2.**

**Backfield walkway between ballfield 9 and soccer field 2.**

.



## NYC Parks

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 91.9 met to date</u>	\$ amt to date:	<u>\$3,008,077.79</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:****Approved Working Subs This Week:**

1. <u>Sunny Acres</u>	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:**

LAWS could be working on multiple items simultaneously, but they generally will only work on 1 or 2 items at a time. The following items could have been worked on throughout the week but were not: picket fence, handrails, and decorative railings.

**Conditions Causing Delays:**

1. Hydrant CO required for the replacement of hydrant damaged over the winter. Contractor will not perform the work until the C.O. is registered.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>153</u>
DATE:	<u>8/23/2022</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>8/20/2022</u>	TIME CONSUMED:	<u>1069 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 73.4.% This Report 0.4 % To Date 73.8%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 173-Synthetic Turf with Infill:** Contractor continued installing synthetic turf at ballfield 9.

**Item 55- Concrete Pavers on Asphalt Base:** Contractor installed pavers at Bay Street entrance.

**Item 3 Construction Fenc3:** Contractor installed construction fence around soccer field 2.

**Item 57 -Concrete Step with Handrail:** Contractor installed and painted handrail at Bay Street entrance.

**Item 179 – Unclassified Excavation:** Contractor excavated roadway between ballfield 9 and soccer field 2.

**Item 168- Seed New Lawn-Meadow Grass Seed:** Contractor planted new grass seeds around ballfield 9 area.



## NYC Parks

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 91.9 met to date</u>	\$ amt to date:	<u>\$3,008,077.79</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:****Approved Working Subs This Week:**

1. <u>Sunny Acres</u>	4. _____
2. <u>A&amp;T Iron</u>	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:**

LAWS could be working on multiple items simultaneously, but they generally will only work on 1 or 2 items at a time.

**Conditions Causing Delays:**

1. Hydrant CO required for the replacement of hydrant damaged over the winter. Contractor will not perform the work until the C.O. is registered.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>154</u>
DATE:	<u>8/30/2022</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>8/27/2022</u>	TIME CONSUMED:	<u>1076 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 73.8.% This Report 2.3 % To Date 76.1%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 3- Construction Fence:** Contractor installed construction fence between ballfield 9 and soccer field 2.

Relocated construction fence at Bay Street.

**Item 77- Steel Fence 4'-0"HT:** Contractor installed and painted 4'-0"HT fence and railings at Bay Street entrance.

**Item 138- Demarcation Layer:** Contractor installed demarcation layer at remediated area on Bay Street sidewalk.

**Item 179- Unclassified Excavation:** Contractor excavated contaminated soil at Bay Street sidewalk.

**Item 170- Structural Soil Foundation:** Contractor installed structural soil at new planting area and tree pits at Bay Street.

**Item 150-Storage and Transport of Uncontaminated Concrete:** Contractor disposed of uncontaminated concrete from Bay Street sidewalk.



## NYC Parks

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 91.9 met to date</u>	\$ amt to date:	<u>\$3,008,077.79</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:****Approved Working Subs This Week:**

1. <u>Sunny Acres</u>	4. _____
2. <u>A&amp;T Iron</u>	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked _____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:**

LAWS could be working on multiple items simultaneously, but they generally will only work on 1 or 2 items at a time.

**Conditions Causing Delays:**

1. Hydrant CO required for the replacement of hydrant damaged over the winter. Contractor will not perform the work until the C.O. is registered.





NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>155</u>
DATE:	<u>9/7/2022</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>9/3/2022</u>	TIME CONSUMED:	<u>1083 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 76.1% This Report 1.9 % To Date 78 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 127-Electrical Work:** Contractor completed the installation.

**DOT Inspector:** On site inspecting DOT Lighting installation.

**Item 77- Steel Fence 4'-0"HT:** Contractor installed and painted 4'-0"HT fence.

**Item 138- Demarcation Layer:** Contractor installed demarcation layer at Bay Street sidewalk.

**Item 179- Unclassified Excavation:** Contractor excavated contaminated soil at Bay Street sidewalk to install new sidewalk.

**Item 170- Structural Soil Foundation:** Contractor installed structural soil at tree pits.

**Item 150-Storage and Transport of Uncontaminated Concrete:** Contractor disposed of uncontaminated concrete from Bay Street sidewalk.

**Item 72-Chain Link Fence 6'-0"HT:** Contractor installed remaining 6ft fence at ballfield 9.

**Item 3- Construction Fence:** Contractor relocated construction fence along Bay Street.

**Item 130 Borrowed Fill:** Contractor installed borrowed fill at Bay Street.

**Contractor started grading walkway for asphalt installation.**

**Contractor installed Fire Hydrant (Change Order No. 6 Work)**

**NYC Parks**

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3, 274,499</u>
W/MBE Goals	<u>% 91.9 met to date</u>	\$ amt to date:	<u>\$3,726.492.88</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:****Approved Working Subs This Week:**

1. <u>Forrester</u>	4. _____
2. <u>A&amp;T Iron</u>	5. _____
3. <u>Mainstream Electric</u>	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked _____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:**

LAWS could be working on multiple items simultaneously, but they generally will only work on 1 or 2 items at a time.

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>156</u>
DATE:	<u>9/14/2022</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>9/10/2022</u>	TIME CONSUMED:	<u>1083 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 78. % This Report 1.0 % To Date 79 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 54-Detectable Warning for Pedestrian Ramp:** Contractor installed detectable warning ramp at Bay Street Crossings.

**Item 77- Steel Fence 4'-0"HT:** Contractor installed 4'-0"HT fence.

**Item 138- Demarcation Layer:** Contractor installed demarcation layer southeast of ballfield 9 planting area.

**Item 179- Unclassified Excavation:** Contractor excavated and graded planting area southeast of ballfield 9.

**Item 24-Adjust top of utility structure to grade:** Adjusted electrical boxes southeast of ballfield 9.

**Item 150-Storage and Transport of Uncontaminated Concrete:** Contractor disposed of uncontaminated concrete.

**Item 151- SHTD of Uncontaminated Asphalt:** Contractor disposed uncontaminated asphalt.

**Item 52- Cement Concrete Pavement:** Contractor placed concrete sidewalk at Bay Street.

**NYC Parks**

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3, 274,499</u>
W/MBE Goals	<u>% 91.9 met to date</u>	\$ amt to date:	<u>\$3,726.492.88</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:****Approved Working Subs This Week:**

1. <u>A&amp;T Iron</u>	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:**

LAWS could be working on multiple items simultaneously, but they generally will only work on 1 or 2 items at a time.

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>157</u>
DATE:	<u>9/20/2022</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>9/17/2022</u>	TIME CONSUMED:	<u>1098 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 79. % This Report .5 % To Date 79.5 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 77- Steel Fence 4'-0"HT:** Contractor installed 4'-0"HT fence.

**Item 138- Demarcation Layer:** Contractor installed demarcation Bay Street sidewalk.

**Item 179- Unclassified Excavation:** Contractor excavated at Bay Street sidewalk.

**Item 168-Seed New Lawn Meadow Grass Seed:** Planted grass seed around ballfield 9.

**Item 52- Cement Concrete Pavement:** Contractor placed concrete sidewalk at Bay Street.

**Item 177- Topsoil for Seeded and Sodded Areas:** Contractor installed topsoil at planting areas.

**NYC Parks**

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3, 274,499</u>
W/MBE Goals	<u>% 91.9 met to date</u>	\$ amt to date:	<u>\$3,726.492.88</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:****Approved Working Subs This Week:**

1. <u>A&amp;T Iron</u>	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:**

LAWS could be working on multiple items simultaneously, but they generally will only work on 1 or 2 items at a time.

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>158</u>
DATE:	<u>9/20/2022</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>9/24/2022</u>	TIME CONSUMED:	<u>1104 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 79.5 % This Report .5 % To Date 80 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 77- Steel Fence 4'-0"HT:** Contractor installed 4'-0"HT fence.

**Item 138- Demarcation Layer:** Contractor installed demarcation Bay Street sidewalk.

**Item 179- Unclassified Excavation:** Contractor excavated at Bay Street sidewalk.

**Item 168-Seed New Lawn Meadow Grass Seed:** Planted grass seed around ballfield 9.

**Item 52- Cement Concrete Pavement:** Contractor placed concrete sidewalk at Bay Street.

**Item 177- Topsoil for Seeded and Sodded Areas:** Contractor installed topsoil at planting areas.

**NYC Parks**

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3, 274,499</u>
W/MBE Goals	<u>% 100 met to date</u>	\$ amt to date:	<u>\$3,726.492.88</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:****Approved Working Subs This Week:**

1. <u>A&amp;T Iron</u>	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:**

LAWS could be working on multiple items simultaneously, but they generally will only work on 1 or 2 items at a time.

**Conditions Causing Delays:**





NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>159</u>
DATE:	<u>9/20/2022</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>10/1/2022</u>	TIME CONSUMED:	<u>1111 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21/2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 79.5 % This Report 1.5 % To Date 81. %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 77- Steel Fence 4'-0"HT:** Contractor installed and painted 4'-0"HT fence.

**Item 138- Demarcation Layer:** Contractor installed demarcation at roadway between ballfield 9 and soccer field 2 and at tree pit on Bay Street.

**Item 150- Storage and Handling, Transport Uncontaminated Concrete:** Contractor transported uncontaminated concrete from Bay Street sidewalk.

**Item 52- Cement Concrete Pavement:** Contractor placed concrete sidewalk at Bay Street.

**Item 51 Full Depth Asphalt Pavement:** Contractor installed asphalt at roadway at ballfield surrounded areas.

**Item 88- Plant Tree:** Contractor planted 10 new trees at Bay Street sidewalk.

**Item 170- Structural Soil Foundation Material:** Contractor installed structural soil foundation at tree pit.

**NYC Parks**

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3, 274,499</u>
W/MBE Goals	<u>% 100 met to date</u>	\$ amt to date:	<u>\$3,726.492.88</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:****Approved Working Subs This Week:**

1. <u>A&amp;T Iron</u>	4. _____
2. <u>Black Gold Paving</u>	5. _____
3. <u>JB Gardens</u>	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked _____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:**

LAWS could be working on multiple items simultaneously, but they generally will only work on 1 or 2 items at a time.

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>160</u>
DATE:	<u>10/20/2022</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>10/9/2022</u>	TIME CONSUMED:	<u>1118 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 81 % This Report 1.5 % To Date 82.5 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 3- Construction Fence:** Contractor installed construction fence separating ballfield 9 and soccer field 2.

**Item 47- Drinking Water Fountain -Type "E" Hi-Lo with Dog Bowl:** Contractor completed the installation of the water fountain at ballfield 9.

**Item 170 Structural Soil Foundation:** Contractor installed structural soil at Bay Street tree pits.

**Item 163- Permeable Concrete Pavers on Stone Base:** Contractor installed concrete pavers at Bay Street tree pits.

**Item 6- Temporary Wooded Tree Guards:** Contractor removed temporary tree guards.

**Item 84- Shredded Bark Mulch:** Contractor installed mulch at planting areas south of ballfield 9.

**Item 83- SOD New Lawn:** Contractor installed new sod at North and West side of ballfield 9.

**Item 127- Electrical Work:** Contractor removed protective film and painted light poles.

**NYC Parks**

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3, 274,499</u>
W/MBE Goals	<u>% 100 met to date</u>	\$ amt to date:	<u>\$3,726.492.88</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:****Approved Working Subs This Week:**

1. <u>A&amp;T Iron</u>	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:**

LAWS could be working on multiple items simultaneously, but they generally will only work on 1 or 2 items at a time.

**Conditions Causing Delays:**

WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>161</u>
DATE:	<u>10/20/2022</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>10/15/2022</u>	TIME CONSUMED:	<u>1125 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 82.5 % This Report 1.2 % To Date 83.7 %

IF NO PROGRESS, STATE REASON BELOW

**M** TU W TH F ALL

Codes: W = Inclement Weather, **H = Holiday**, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: Holiday Columbus Day

Description of work Covered by this Report:

**Bay Street Sidewalk was opened to the public.****Item 3- Construction Fence:** Contractor installed construction fence separating ballfield 9 and soccer field 2.**Item 127- Electrical Work:** Contractor completed the painting of the electrical poles.**Item 170 Structural Soil Foundation:** Contractor installed structural soil at Bay Street tree pits.**Item 163- Permeable Concrete Pavers on Stone Base:** Contractor installed concrete pavers at Bay Street tree pits.**Item 33- Park Leaf Manhole Cover & Frame:** Contractor installed and painted manhole cover at dog bowl location.**Item 49- Ground Hydrant:** Contractor installed ground hydrant at southeast of ballfield 9.**Item 173 -Synthetic Artificial Turf:** Contractor corrected outstanding item on the installation of the turf at ballfield 9.**Item 62 - Bench 1939 WF/RPL Slots:** Contractor installed benches west of ballfield 9.**Item 66 - Decorative Trash Bin:** Contractor installed decorative trash bin at the bleachers area.**Item 179 Unclassified Excavation:** Contractor excavated walkway at soccer field 2 and Clinton St. entrance.

**NYC Parks**

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3, 274,499</u>
W/MBE Goals	<u>% 100 met to date</u>	\$ amt to date:	<u>\$3,726.492.88</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:****Approved Working Subs This Week:**

1. <u>A&amp;T Iron</u>	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:**

LAWS could be working on multiple items simultaneously, but they generally will only work on 1 or 2 items at a time.

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>162</u>
DATE:	<u>10/25/2022</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>10/22/2022</u>	TIME CONSUMED:	<u>1132 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 83.7 % This Report .4 % To Date 84.1 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 150 Storage, Handling Transport & Disposal of Uncontaminated Concrete:** Transported excavated concrete removed from Clinton Street entrance.

**Item 179 Unclassified Excavation:** Contractor excavated walkway at soccer field 2 and Clinton St. entrance.

**Item 151 Storage, Handling Transport & Disposal of Uncontaminated Asphalt:** Disposed asphalt removed from southeast of soccer field, and Clinton Street entrance.

**Item 154 - Bonded Aggregate:** Contractor installed bonded aggregate at existing trees on Bay Street,

**Item 50- Restoration of Street Pavement:** Contractor completed the restoration of Bay Street after the completion of water and RPZ connection.

**Item 137- Decorative Steel Pipe Railing:** Contractor started the installation of decorative railings at planters.

**Item 84- Shredded Bark Mulch:** Contractor installed mulch around 83 trees at ballfield and soccer field 2.

**Item 138- Demarcation Layer:** Contractor installed demarcation layer at excavated area at Clinton St. entrance and southeast of soccer field 2.

Electrical contractor repainting electrical light poles.

**NYC Parks**

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3, 274,499</u>
W/MBE Goals	<u>% 100 met to date</u>	\$ amt to date:	<u>\$3,726.492.88</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:****Approved Working Subs This Week:**

1. <u>A&amp;T Iron</u>	4. _____
2. <u>Mainstream Electric</u>	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:**

LAWS could be working on multiple items simultaneously, but they generally will only work on 1 or 2 items at a time.

**Conditions Causing Delays:**





NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>163</u>
DATE:	<u>11/3/2022</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>10/29/2022</u>	TIME CONSUMED:	<u>1139 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 84.1 % This Report .3 % To Date 84.4 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

All work performed by LAWS Construction in this period was related to punch list items for ballfield 9.

Description of work Covered by this Report:

**Item 173 Synthetic Turf With Infill:** Contractor performed G-Max Test.

**Item 77- Steel Fence 4'-0"HT:** Contractor painting fence panels and grouting post.

**Item 84- Shredded Bark Mulch** Contractor installed mulch at newly planted tree on Bay Street.

**Contractor graded soccer field 2.**

**NYC Parks**

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3, 274,499</u>
W/MBE Goals	<u>% 100 met to date</u>	\$ amt to date:	<u>\$3,726.492.88</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:****Approved Working Subs This Week:**

1. <u>A&amp;T Iron</u>	4. <u>Firefly Sports Testing</u>
2. <u>JB Gardens</u>	5. _____
3. <u>Mainstream</u>	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:****Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>164</u>
DATE:	<u>11/8/2022</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>11/5/2022</u>	TIME CONSUMED:	<u>1146 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 84.4 % This Report .1 % To Date 84.5 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

No work was performed by LAWS in the work period.

Description of work Covered by this Report:

**Item 77- Steel Fence 4'-0"HT:** Contractor painted fence panels and grouted fence post.

**NYC Parks**

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3, 274,499</u>
W/MBE Goals	<u>% 100 met to date</u>	\$ amt to date:	<u>\$3,726.492.88</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:****Approved Working Subs This Week:**

1. <u>A&amp;T Iron</u>	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:****Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>165</u>
DATE:	<u>11/16/2022</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>11/12/2022</u>	TIME CONSUMED:	<u>1153 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21/2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 84.5 % This Report .2 % To Date 84.7 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

No work was performed by LAWS in the work period.

Description of work Covered by this Report:

**Item 81- Paint Lines 4" Width- Synthetic Turf** Sub-Contractor painted lines at baseball field.

**Item 77- Steel Fence 4'-0"HT:** Contractor painted fence panels and grouted fence post.

**Item 127- Electrical Work** Sub-Contractor and DOB on site inspecting electrical box installation.

**Item 112- Plant Material** Sub-Contractor delivered and planted shrubs at planting areas.

**NYC Parks**

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3, 274,499</u>
W/MBE Goals	<u>% 100 met to date</u>	\$ amt to date:	<u>\$3,726.492.88</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:****Approved Working Subs This Week:**

1. <u>A&amp;T Iron</u>	4. <u>Mainstream</u>
2. <u>Sunny Accres</u>	5. _____
3. <u>JB Gardens</u>	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**


If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked _____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:**

LAWS could be working on multiple items simultaneously, but they generally will only work on 1 or 2 items at a time.

**Conditions Causing Delays:**

[illegible]

DAY OF WEEK		Monday		CITY OF NEW YORK				SHEET		2	OF	2
DATE		11/7/2022		PARKS & RECREATION				CONTRACT NO.		B126-117M		
WEATHER		Sunny		CONSTRUCTION DIVISION				CONTRACTOR		Laws Const.		
TEMP. AM		43	PM 52	RESIDENTS DAILY REPORT				CAL. DAY		1149	OF	548
SITE CONDITION		Dry										
PHOTO 1						PHOTO 2						
PHOTO 3												



RESIDENT ON SITE							
TIME IN				6:00 AM			<i>Arsenia Palacios</i>
TIME OUT				2:30 PM			SIGNATURE OF RESIDENT

DAY OF WEEK Tuesday  
DATE 11/8/2022  
WEATHER Sunny  
TEMP. AM 44 PM 57  
SITE CONDITION Dry

CITY OF NEW YORK  
PARKS & RECREATION  
CONSTRUCTION DIVISION



RESIDENTS DAILY REPORT

SHEET 2 OF 2  
CONTRACT NO. B126-117M  
CONTRACTOR Laws Const.  
CAL. DAY 1150 OF 548

PHOTO 1

PHOTO 2

PHOTO 3

[illegible]

DAY OF WEEK Wednesday  
DATE 11/9/2022  
WEATHER Mostly Sunny  
TEMP. AM 41 PM 55  
SITE CONDITION Dry

CITY OF NEW YORK  
PARKS & RECREATION  
CONSTRUCTION DIVISION



SHEET 2 OF 2  
CONTRACT NO. Laws Const.  
CONTRACTOR OF  
CAL. DAY 1 OF

RESIDENTS DAILY REPORT

PHOTO 1

PHOTO 2

PHOTO 3

DAY OF WEEK Thursday  
 DATE 11/10/2022  
 WEATHER Sunny  
 TEMP. AM 46 PM 66  
 SITE CONDITION Dry

CITY OF NEW YORK  
 PARKS & RECREATION  
 CONSTRUCTION DIVISION



RESIDENTS DAILY REPORT

SHEET 1 OF 1  
 CONTRACT NO. B126-117M  
 CONTRACTOR Laws Const.  
 CAL. DAY 1152 OF 548

NO. OF NEW EQUIP.	TRADE OR TYPE EQUIP.	HOURS USED	TOTAL USED	LOCATION AND DESCRIPTION OF WORK, MATERIAL INSTALLED. LIST SEPARATELY, SUBCONTRACTORS, CHANGE ORDER, T&M, AND PROTEST WORK
<b>General Contractor of the Remediation &amp; Reconstruction of Ballfield 9 Soccer Field 2 (Laws)</b>				
				<b>Item 81 - Painting Line 4" Wide - 649.17 LF</b>
1	Safety Person	8	8.0	Contractor painting baseball field
				<b>Item 112 Plant Material</b>
				Delivered and planted plants
<b>LAWS Equipment</b>				
1	CAT 450F Exc/Front Ldr			
1	CAT M315D Excavator			
1	Komat'su 51X Bulldozer			
1	CAT Roller			
1	Komat'su PC55MR Exc			
1	Field Truck			
1	Bandit 200 Wood Chipper			
1	Komat'su 320 Front Ldr			
1	Spreader			
1	Push Broom			
<b>Sunny Acres</b>				
2	Laborers	8	16.0	No sign in sheet provided
<b>JB Gardens</b>				
2	Laborers	8	16.0	No sign in sheet provided
1	Supervisor	8	8.0	
<b>Mainstream</b>				
2	Electricians	8	16.0	No sign in sheet provided
<b>NOTE: DOB inspected electrical panels installed by Mainstream</b>				
Need to Megger test existing ground wire and send report to DOB				
Install ground bar and ground cabinet				
A. Palacios AECOM Office Engineer, M. Chinitz AECOM Document Control, S. Sharma RC CAMP Monitor				
J. Azevedo, LAWS foreman, C. Guzman, LAWS Safety Office				
<b>RESIDENT ON SITE</b>				
TIME IN			5:45 AM	
TIME OUT			2:30PM	
				<i>Arsenia Palacios</i> SIGNATURE OF RESIDENT

DAY OF WEEK Thursday  
 DATE 11/10/2022  
 WEATHER Sunny  
 TEMP. AM 46 PM 66  
 SITE CONDITION Dry

CITY OF NEW YORK  
 PARKS & RECREATION  
 CONSTRUCTION DIVISION



RESIDENTS DAILY REPORT


SHEET 2 OF 2  
 CONTRACT NO. B126-117M  
 CONTRACTOR Laws Const.  
 CAL. DAY 1152 OF 548

PHOTO 1



Stripping at BF9

PHOTO 2



Electrical Inspection

PHOTO 3



Planting

PHOTO 4



Painting

*Arsenia Palacios*  
SIGNATURE OF RESIDENT



DAY OF WEEK Friday  
 DATE 11/11/2022  
 WEATHER Sunny  
 TEMP. AM 59 PM 70  
 SITE CONDITION Dry

CITY OF NEW YORK  
 PARKS & RECREATION  
 CONSTRUCTION DIVISION



SHEET 2 OF 2  
 CONTRACT NO. B126-117M  
 CONTRACTOR Laws Const.  
 CAL. DAY 1153 OF 548

RESIDENTS DAILY REPORT

PHOTO 1



PHOTO 2



PHOTO 3



PHOTO 4







**EMPLOYEE DAILY SIGN-IN LOG**

<u>Date:</u> MON 11/7/22		<u>EMPLOYEE ID</u>
<u>Name of Prime Contractor:</u> Laws Construction Corp.		
<u>Name of Contractor/Subcontractor:</u>		
<u>Address:</u> 34 Irvington Street, Pleasantville, NY 10570	<u>Telephone No.:</u> 914-741-2100	

<p><b>Project Name and Location:</b>  <b>Remediation and Reconstruction of Ball Field 9 and Soccer Field 2. Located West Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY</b></p>	<p>Page No.: <u>1</u> of <u>1</u> Pages</p>
<p><b>Contract No.: B126-117M</b></p>	
<p><b>Registration No.: 20191424529</b></p>	

[illegible]

*\*Sign-in and Sign-out times must be filled out by the named employee.*

I hereby certify that the above information is true and correct and represents all persons employed by my firm on the above project on this date.

Contractor/Representative Signature

*C. Gorman*

Contractor/Representative

C. Gorman  
Contractor/Representative Name (Print)

055

Title

11/14/22  
Date





**Registration No.: 20191424529**

Page No.: 1 of 1 Pages

[illegible]

*\*Sign-in and Sign-out times must be filled out by the named employee.*

I hereby certify that the above information is true and correct and represents all persons employed by my firm on the above project on this date.

Contractor/Representative Signature

Contractor/Representative Name (Print)

SSO	Title
-----	-------

Date \_\_\_\_\_





**EMPLOYEE DAILY SIGN-IN LOG**

Date: Wed 11/9/22

**Name of Prime Contractor:** **Laws Construction Corp.**

**Name of Contractor/Subcontractor:**

**Address:**

34 Irvington Street, Pleasantville, NY 10570

**Telephone No.:**  
**914-741-2100**

Page No.: 1 of 1 Pages

**Project Name and Location:**

**Remediation and Reconstruction of Ball Field 9 and Soccer Field 2. Located West Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY**

**Contract No.: B126-117M**

Registration No.: 20191424529

[illegible]

*\*Sign-in and Sign-out times must be filled out by the named employee*

I hereby certify that the above information is true and correct and represents all persons employed by my firm on the above project on this date.

Contractor/Representative Signature

C. Guzman

055

Title

11/14/22  
Date



## Page No.: 1 of 1 Pages

**Project Name and Location:**  
**Remediation and Reconstruction of Ball Field 9 and Soccer Field 2. Located West Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY**

**Contract No.:** B126-117M

**Registration No.:** 20191424529

[illegible]

I hereby certify that the above information is true and correct and represents all persons employed by my firm on the above project on this date.

Date \_\_\_\_\_



## Date \_\_\_\_\_



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>166</u>
DATE:	<u>11/23/2022</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>11/19/2022</u>	TIME CONSUMED:	<u>1160 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21/2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 84.7 % This Report .3 % To Date 85 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 142- Equipment Storage Box** Contractor installed 2 storage boxes at ballfield 9.

**Item 62- Bench 1939 World's Fair W/RPL Slats** Contractor installed benches around ballfield 9 and Bay St. main entrance.

**Item 77- Steel Fence 4'-0"HT:** Contractor painted fence panels and grouted fence post.

**Item 141- Portable Pitcher's Mound.** Contractor installed portable pitcher's mound; then later removed and delivered to the Rec Center across from the park.

**Item 115- Plant Material** Sub-Contractor delivered and planted shrubs at planting areas.

**Sub-Contractor drained and shut off water service. (Winterized the park)**

**NYC Parks**

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3, 274,499</u>
W/MBE Goals	<u>% 100 met to date</u>	\$ amt to date:	<u>\$3,726.492.88</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:****Approved Working Subs This Week:**

1. <u>A&amp;T Iron</u>	4. _____
2. <u>Fresh Meadows</u>	5. _____
3. <u>JB Gardens</u>	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked _____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:**

LAWS could be grading soccer field 2.

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>167</u>
DATE:	<u>11/30/2022</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>11/26/2022</u>	TIME CONSUMED:	<u>1167 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21/2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 85 % This Report .2 % To Date 85.2 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 62- Bench 1939 World's Fair W/RPL Slats:** Contractor installed benches around ballfield 9 and Bay St. main entrance.

**Item 77- Steel Fence 4'-0"HT:** Contractor painted fence panels and grouted fence post.

**Item 33- Park Leaf Manhole Cover & Frame:** Installed Manhole cover at SE of ballfield 9.

**Item 3- Construction Fence:** Contractor removed construction fence at Bay Street.





## NYC Parks

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3, 274,499</u>
W/MBE Goals	<u>% 100 met to date</u>	\$ amt to date:	<u>\$3,726.492.88</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:****Approved Working Subs This Week:**

1. <u>A&amp;T Iron</u>	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:**

LAWS could be grading soccer field 2.

**Conditions Causing Delays:***Arsenia Palacios*



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>168</u>
DATE:	<u>11/7/2022</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>12/3/2022</u>	TIME CONSUMED:	<u>1174 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21/2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 85.2 % This Report .3 % To Date 85.5 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 148 Storage and Handling, Transport and Disposal of Non-Hazardous Contaminated Soil:** Contractor shipped ballfield 9 contaminated soil.

**Item 167- Reconstruct Concrete Wall:** Contractor caulked Bay Street concrete wall.

**Item 77- Steel Fence 4'-0"HT:** Contractor painted decorative railings and fence panels.

**Item 3- Construction Fence:** Contractor removed construction fence at Bay Street.

**Opened Ballfield 9 to the public.**

**NYC Parks**

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3, 274,499</u>
W/MBE Goals	<u>% 100 met to date</u>	\$ amt to date:	<u>\$3,726.492.88</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:****Approved Working Subs This Week:**

1. A&T Iron	4.	_____
2. JC Transport	5.	_____
3. _____	6.	_____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:****Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>169</u>
DATE:	<u>12/14/2022</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>12/10/2022</u>	TIME CONSUMED:	<u>1181 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21/2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 85.5 % This Report .1 % To Date 85.6 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 3- Construction Fence:** Contractor removed construction fence and restored sidewalk at Clinton Street.

**Item 148 Storage and Handling, Transport and Disposal of Non-Hazardous Contaminated Soil:** Contractor relocated soccer field 2 stockpile to SW area of the field.

**Item 123 Plant Material Allium 'Globemaster':** Contractor planted plants at Bay Street planting areas

**NYC Parks**

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499.00</u>
W/MBE Goals	<u>% 100 met to date</u>	\$ amt to date:	<u>\$3,445,234.02</u>

SECTION 220 COMPLIANCE:      Prevailing Wages Posted   Yes   Badges   Yes   Sign-In Sheets   Yes  
**Remarks:**

**Approved Working Subs This Week:**

1. JB Gardens	4. _____
2. JC Transport	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:****Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>170</u>
DATE:	<u>12/21/2022</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>12/17/2022</u>	TIME CONSUMED:	<u>1188 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21/2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 85.6 % This Report .1 % To Date 85.7 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 167- Reconstruct Wall:** Contractor caulked joints at Bay Street Wall

**Item 131 – Survey:** Contractor surveyed soccer field soccer field 2 and surrounding areas.

**NYC Parks**

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499.00</u>
W/MBE Goals	<u>% 100 met to date</u>	\$ amt to date:	<u>\$3,445,234.02</u>

SECTION 220 COMPLIANCE:      Prevailing Wages Posted   Yes   Badges   Yes   Sign-In Sheets   Yes  
**Remarks:**

**Approved Working Subs This Week:**

1. <u>Tectonic</u>	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:****Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>171</u>
DATE:	<u>12/27/2022</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>12/24/2022</u>	TIME CONSUMED:	<u>1195 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21/2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 85.6 % This Report .1 % To Date 85.7 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

### **No Work Winter Shutdown**

Description of work Covered by this Report:



**NYC Parks**

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499.00</u>
W/MBE Goals	<u>% 100 met to date</u>	\$ amt to date:	<u>\$3,445,234.02</u>

SECTION 220 COMPLIANCE:      Prevailing Wages Posted   Yes   Badges   Yes   Sign-In Sheets   Yes  
**Remarks:**

**Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:****Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>172</u>
DATE:	<u>1/4/2023</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>12/31/2022</u>	TIME CONSUMED:	<u>1202 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21/2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 85.6 % This Report .1 % To Date 85.7 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

### **No Work Winter Shutdown**

Description of work Covered by this Report:



NYC Parks

W/MBE Goals stated in contract    % 23                      Required \$ amt:                      \$3,274,499.00  
W/MBE Goals                      % 100 met to date                      \$ amt to date:                      \$3,445,234.02

SECTION 220 COMPLIANCE:                      Prevailing Wages Posted    Yes    Badges    Yes                      Sign-In Sheets                      Yes  
**Remarks:**

**Approved Working Subs This Week:**

1. \_\_\_\_\_ 4. \_\_\_\_\_  
2. \_\_\_\_\_ 5. \_\_\_\_\_  
3. \_\_\_\_\_ 6. \_\_\_\_\_

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_ \_\_\_\_                      % Computed 50%                      Not up to date \_\_\_\_ \_\_\_\_  
Computed Items Checked \_\_\_\_ \_\_\_\_                      Unchecked \_\_\_\_ \_\_\_\_                      % Checked 0

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>173</u>
DATE:	<u>1/11/2023</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>1/7/2023</u>	TIME CONSUMED:	<u>1209 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS:    PREVIOUS 85.6 %                      This Report .1 %                      To Date 85.7 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

### **No Work Winter Shutdown**

Description of work Covered by this Report:



NYC Parks

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499.00</u>
W/MBE Goals	<u>% 100 met to date</u>	\$ amt to date:	<u>\$3,445,234.02</u>

SECTION 220 COMPLIANCE:      Prevailing Wages Posted   Yes   Badges   Yes   Sign-In Sheets   Yes

**Remarks:**

**Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>175</u>
DATE:	<u>1/25/2023</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>1/21/2023</u>	TIME CONSUMED:	<u>1224 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21/2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 85.7 % This Report .0 % To Date 85.9 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

No work performed at this site.

2015



NYC Parks

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499.00</u>
W/MBE Goals	<u>% 100 met to date</u>	\$ amt to date:	<u>\$3,445,234.02</u>

SECTION 220 COMPLIANCE:      Prevailing Wages Posted    Yes    Badges    Yes    Sign-In Sheets    Yes

**Remarks:**

**Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>176</u>
DATE:	<u>2/1/2023</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>1/28/2023</u>	TIME CONSUMED:	<u>1230 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21/2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 85.9 % This Report .1 % To Date 86 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 77-Steel Fence 4'-0"HT:** Sub-contractor painted Bay Street steel fence and installed screw and bolts.





**Approved Working Subs This Week:**

**Calculation Book Status:** Not Required L.S., **Required,**

### Major Outstanding Issues:

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>177</u>
DATE:	<u>2/8/2023</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>2/4/2023</u>	TIME CONSUMED:	<u>1237 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS:    PREVIOUS 86 %                      This Report .3 %                      To Date 86.3 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 62 - Bench 1939 World's Fair W/RPL Slats:** Contractor installed benches at ballfield 9.

**Item 77- Steel Fence 4'-0"HT:** Sub-contractor painted Bay Street steel fence and installed screw and bolts.

**NYC Parks**

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499.00</u>
W/MBE Goals	<u>% 100 met to date</u>	\$ amt to date:	<u>\$3,445,234.02</u>

SECTION 220 COMPLIANCE:      Prevailing Wages Posted   Yes   Badges   Yes   Sign-In Sheets   Yes  
**Remarks:**

**Approved Working Subs This Week:**

1. <u>A&amp;T Iron Works</u>	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:****Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>178</u>
DATE:	<u>2/15/2023</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>2/11/2023</u>	TIME CONSUMED:	<u>1244 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21/2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS:    PREVIOUS 86 %                      This Report 0 %                      To Date 86.3 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**No work performed in this period.**

**NYC Parks**

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499.00</u>
W/MBE Goals	<u>% 100 met to date</u>	\$ amt to date:	<u>\$3,445,234.02</u>

SECTION 220 COMPLIANCE:      Prevailing Wages Posted    Yes    Badges    Yes    Sign-In Sheets    Yes  
**Remarks:**

**Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____ ____	% Computed <u>50%</u>	Not up to date ____ ____
Computed Items Checked ____ ____	Unchecked ____ ____	% Checked <u>0</u>	

**Major Outstanding Issues:****Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>179</u>
DATE:	<u>2/22/2023</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>2/18/2023</u>	TIME CONSUMED:	<u>1251 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21/2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 86 % This Report 0 % To Date 86.3 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**No work performed in this period.**

**Note: Tectonic surveyed soccer field 2**



NYC Parks

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499.00</u>
W/MBE Goals	<u>% 100 met to date</u>	\$ amt to date:	<u>\$4,290,166.97</u>

SECTION 220 COMPLIANCE: Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes  
**Remarks:**

**Approved Working Subs This Week:**

1. Tectonic	4.
2.	5.
3.	6.

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date	Partially Computed	% Computed	Not up to date
_____	_____	<u>50%</u>	_____
Computed Items Checked	Unchecked	% Checked	
_____	_____	<u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>180</u>
DATE:	<u>3/1/2023</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>2/25/2023</u>	TIME CONSUMED:	<u>1258 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS:    PREVIOUS 86 %                      This Report 0 %                      To Date 86.3 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**No work performed this period.**





## NYC Parks

W/MBE Goals stated in contract % 23 Required \$ amt: \$3,274,499.00  
W/MBE Goals % 100 met to date \$ amt to date: \$3,445,234.02

SECTION 220 COMPLIANCE: Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes  
**Remarks:**

**Approved Working Subs This Week:**

1. \_\_\_\_\_ 4. \_\_\_\_\_  
2. \_\_\_\_\_ 5. \_\_\_\_\_  
3. \_\_\_\_\_ 6. \_\_\_\_\_

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_ % Computed 50% Not up to date \_\_\_\_  
Computed Items Checked \_\_\_\_ Unchecked \_\_\_\_ % Checked 0

**Major Outstanding Issues:****Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>181</u>
DATE:	<u>3/8/2023</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>3/4/2023</u>	TIME CONSUMED:	<u>1265 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS:    PREVIOUS 86 %                      This Report 0 %                      To Date 86.3 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**No work performed this period.**

**NYC Parks**

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499.00</u>
W/MBE Goals	<u>% 100 met to date</u>	\$ amt to date:	<u>\$3,445,234.02</u>

SECTION 220 COMPLIANCE:      Prevailing Wages Posted   Yes   Badges   Yes   Sign-In Sheets   Yes  
**Remarks:**

**Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:****Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>182</u>
DATE:	<u>3/15/2023</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>3/11/2023</u>	TIME CONSUMED:	<u>1272 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS:    PREVIOUS 86 %                      This Report 0 %                      To Date 86.3 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**No work performed this period.**



## NYC Parks

W/MBE Goals stated in contract % 23 Required \$ amt: \$3,274,499.00  
W/MBE Goals % 100 met to date \$ amt to date: \$3,445,234.02

SECTION 220 COMPLIANCE: Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes  
**Remarks:**

**Approved Working Subs This Week:**

1. \_\_\_\_\_ 4. \_\_\_\_\_  
2. \_\_\_\_\_ 5. \_\_\_\_\_  
3. \_\_\_\_\_ 6. \_\_\_\_\_

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_ % Computed 50% Not up to date \_\_\_\_  
Computed Items Checked \_\_\_\_ Unchecked \_\_\_\_ % Checked 0

**Major Outstanding Issues:****Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>183</u>
DATE:	<u>3/22/2023</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>3/18/2023</u>	TIME CONSUMED:	<u>1279 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21/2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 86.3 % This Report .2 % To Date 86.5 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 62 Bech-1939 WF W/RPL Slats -Backless:** Contractor installing remaining benches at ballfield 9 (96LF).



## NYC Parks

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499.00</u>
W/MBE Goals	<u>% 100 met to date</u>	\$ amt to date:	<u>\$3,445,234.02</u>

SECTION 220 COMPLIANCE:      Prevailing Wages Posted    Yes    Badges    Yes    Sign-In Sheets    Yes  
**Remarks:**

**Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked _____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:****Conditions Causing Delays:**

Contractor waiting for demarcation layer survey approval; approval not required to progress work on the field.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>184</u>
DATE:	<u>3/29/2023</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>3/25/2023</u>	TIME CONSUMED:	<u>1286 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 86.5 % his Report .2 % To Date 86.7 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 62 Bench-1939 WF W/RPL Slats -Backless:** Contractor installing remaining benches at ballfield 9 (48LF).  
**Item 175 Tree Growth Regulator:** Contractor applied tree growth regulator to trees at ballfield 9 and soccer field 2.  
**Item 85 Fertilize Existing Trees:** Contractor fertilized trees at ballfield 9 and soccer field 2.  
**Contractor pressure washed Clinton and Bay Street retaining wall**  
**Contractor caulked expansion joint on curbs.**  
**Sub-contractor Tectonic surveyed soccer field 2 and surrounding areas.**





## NYC Parks

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499.00</u>
W/MBE Goals	<u>% 100 met to date</u>	\$ amt to date:	<u>\$3,445,234.02</u>

SECTION 220 COMPLIANCE: Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes  
**Remarks:**

**Approved Working Subs This Week:**

1. Tectonic	4.
2.	5.
3.	6.

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date	Partially Computed	% Computed	Not up to date
_____	_____	<u>50%</u>	_____
Computed Items Checked	Unchecked	% Checked	
_____	_____	<u>0</u>	

**Major Outstanding Issues:****Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>185</u>
DATE:	<u>4/5/2023</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>4/1/2023</u>	TIME CONSUMED:	<u>1293 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 86.7 % his Report .2 % To Date 86.9 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 130 Borrow Fill:** Contractor distributed and compacted borrow fill on soccer field 2.

**Item 138 Demarcation Layer:** Contractor installed demarcation layer at soccer field 2 perimeter.

**Item 155 Combination Football/Soccer Goals- Permanent:** Contractor excavated and built forms for pole footings.

Contractor pressure washed Clinton and Bay Street retaining wall.

Contractor caulked expansion joint on curbs.

Contractor painted retaining Bay and Clinton Street retaining wall.

**NYC Parks**

W/MBE Goals stated in contract    % 23                      Required \$ amt:                      \$3,274,499.00  
W/MBE Goals                                      % 100 met to date                      \$ amt to date:                      \$3,445,234.02

SECTION 220 COMPLIANCE:                      Prevailing Wages Posted    Yes    Badges    Yes                      Sign-In Sheets                      Yes  
**Remarks:**

**Approved Working Subs This Week:**

1. \_\_\_\_\_ 4. \_\_\_\_\_  
2. \_\_\_\_\_ 5. \_\_\_\_\_  
3. \_\_\_\_\_ 6. \_\_\_\_\_

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_ \_\_\_\_                      % Computed 50%                      Not up to date \_\_\_\_ \_\_\_\_  
Computed Items Checked \_\_\_\_ \_\_\_\_                      Unchecked \_\_\_\_ \_\_\_\_                      % Checked 0

**Major Outstanding Issues:****Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>186</u>
DATE:	<u>4/12/2023</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>4/8/2023</u>	TIME CONSUMED:	<u>1300 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 86.9 % This Report .3 % To Date 87.2 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 130 Borrow Fill:** Contractor distributed and compacted borrow fill on soccer field 2.

**Item 138 Demarcation Layer:** Contractor installed demarcation layer at soccer field 2 perimeter.

**Item 155 Combination Football/Soccer Goals- Permanent:** Contractor excavated, built forms and poured concrete for north football/soccer goal footings.



## NYC Parks

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499.00</u>
W/MBE Goals	<u>% 100 met to date</u>	\$ amt to date:	<u>\$3,445,234.02</u>

SECTION 220 COMPLIANCE: Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes  
**Remarks:**

**Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:****Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>187</u>
DATE:	<u>4/19/2023</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>4 / 15 /2023</u>	TIME CONSUMED:	<u>1307 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 87.2 % This Report .2 % To Date 87.4 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

No work on Friday, contractor ran out of material; they did not submit Item 130 Borrowed Fill for approval in a timely matter.

Description of work Covered by this Report:

**Item 130 Borrowed Fill:** Contractor distributed and compacted borrow fill on soccer field 2.

**Item 138 Demarcation Layer:** Contractor installed demarcation layer at soccer field 2.

**NYC Parks**

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499.00</u>
W/MBE Goals	<u>% 100 met to date</u>	\$ amt to date:	<u>\$3,445,234.02</u>

SECTION 220 COMPLIANCE:      Prevailing Wages Posted    Yes    Badges    Yes    Sign-In Sheets    Yes  
**Remarks:**

**Approved Working Subs This Week:**

1. <u>LMC Trucking</u>	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:****Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>188</u>
DATE:	<u>4/26/2023</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>4/22/2023</u>	TIME CONSUMED:	<u>1314 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21/2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 87.4 % This Report .2 % To Date 87.6 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 130 Borrowed Fill:** Contractor compacted borrow fill on soccer field 2.

**Item 138 Demarcation Layer:** Contractor the installation of demarcation layer at soccer field 2.

**Item 131 Survey:** Sub-contractor surveyed soccer field 2.

**Contractor performed compaction test at soccer field 2 (passed)**





## NYC Parks

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499.00</u>
W/MBE Goals	<u>% 100 met to date</u>	\$ amt to date:	<u>\$3,445,234.02</u>

SECTION 220 COMPLIANCE:      Prevailing Wages Posted    Yes    Badges    Yes    Sign-In Sheets    Yes  
**Remarks:**

**Approved Working Subs This Week:**

1. LMC Trucking _____	4. <u>Key Cast</u> _____
2. Tectonic _____	5. _____
3. CM Testing _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:****Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>189</u>
DATE:	<u>5/3/2023</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>4/29/2023</u>	TIME CONSUMED:	<u>1321 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS:    PREVIOUS 87.6 %                      This Report .4 %                      To Date 88 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 14 Geotextile:** Contactor installed geotextile at soccer field 2

**Item 139 Porous Aggregate Drainage Base:** Contractor placed porous aggregate drainage base at soccer field 2

**Item 169 12" Wide Slotted Drain Panel:** Contractor started installing flat drain panels at soccer field 2

**Item 136 Geogrid:** Contractor installed geogrid at soccer field 2

**Sub-Contractor CM Testing:** Performed permeability test (passed)



## NYC Parks

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499.00</u>
W/MBE Goals	<u>% 100 met to date</u>	\$ amt to date:	<u>\$3,445,234.02</u>

SECTION 220 COMPLIANCE:      Prevailing Wages Posted    Yes    Badges    Yes    Sign-In Sheets    Yes  
**Remarks:**

**Approved Working Subs This Week:**

1. CM Testing	4. _____
2. Tilcon	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:****Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>190</u>
DATE:	<u>5/10/2023</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>5/6/2023</u>	TIME CONSUMED:	<u>1328 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 88. % This Report .2 % To Date 88.2 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 14 Geotextile:** Contactor installed geotextile at soccer field 2

**Item 139 Porous Aggregate Drainage Base:** Contractor placed porous aggregate drainage base at soccer field 2

**Item 169 12" Wide Slotted Drain Panel:** Contractor started installing flat drain panels at soccer field 2

**Item 136 Geogrid:** Contractor installed geogrid at soccer field 2

**FDNY was on site 5/4/2023 to verify the current location of the new fire hydrant.**



## NYC Parks

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499.00</u>
W/MBE Goals	<u>% 100 met to date</u>	\$ amt to date:	<u>\$3,445,234.02</u>

SECTION 220 COMPLIANCE:      Prevailing Wages Posted   Yes   Badges   Yes   Sign-In Sheets   Yes  
**Remarks:**

**Approved Working Subs This Week:**

1. Tilcon	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:****Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>191</u>
DATE:	<u>5/17/2023</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>5/13/2023</u>	TIME CONSUMED:	<u>1335 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21/2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 88.2 % This Report .3 % To Date 88.5 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 155 Combination Football/Soccer Goals:** Contractor installed goal pole.

**Item 14 Geotextile:** Contractor installed geotextile at soccer field 2

**Item 139 Porous Aggregate Drainage Base:** Contractor placed porous aggregate drainage base at soccer field 2

**Item 169 12" Wide Slotted Drain Panel:** Contractor started installing flat drain panels at soccer field 2

**Item 136 Geogrid:** Contractor installed geogrid at soccer field 2

**NYC Parks**

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499.00</u>
W/MBE Goals	<u>% 100 met to date</u>	\$ amt to date:	<u>\$3,445,234.02</u>

SECTION 220 COMPLIANCE:      Prevailing Wages Posted    Yes    Badges    Yes    Sign-In Sheets    Yes  
**Remarks:**

**Approved Working Subs This Week:**

1. Tilcon	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:****Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>192</u>
DATE:	<u>5/24/2023</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>5/20/2023</u>	TIME CONSUMED:	<u>1342 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21/2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 88.5 % This Report .2 % To Date 88.7 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 139 Porous Aggregate Drainage Base:** Contractor placed porous aggregate drainage base at soccer field 2  
**Item 139 Porous Aggregate Drainage Base:** Contractor graded and compacted field.



**NYC Parks**

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499.00</u>
W/MBE Goals	<u>% 100 met to date</u>	\$ amt to date:	<u>\$3,445,234.02</u>

SECTION 220 COMPLIANCE:      Prevailing Wages Posted   Yes   Badges   Yes   Sign-In Sheets   Yes  
**Remarks:**

**Approved Working Subs This Week:**

1. Tilcon	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:****Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>193</u>
DATE:	<u>5/31/2023</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>5/27/2023</u>	TIME CONSUMED:	<u>1350 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21/2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS:    PREVIOUS 88.7 %                      This Report .2 %                      To Date 88.9 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 179 Unclassified Excavation:** Contractor excavated remaining portion of soccer field 2 wall.

**Item 139 Porous Aggregate Drainage Base:** Contractor compacted porous aggregate drainage base at soccer field 2

**Contractor forming remaining wall for soccer field 2 (south portion)**

**Contractor performed compaction test at soccer field 2 (passed).**

**NYC Parks**

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499.00</u>
W/MBE Goals	<u>% 100 met to date</u>	\$ amt to date:	<u>\$3,445,234.02</u>

SECTION 220 COMPLIANCE:      Prevailing Wages Posted    Yes    Badges    Yes    Sign-In Sheets    Yes  
**Remarks:**

**Approved Working Subs This Week:**

1. Tilcon	4. _____
2. CM Testing	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:****Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>194</u>
DATE:	<u>6/8/2023</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>6/3/2023</u>	TIME CONSUMED:	<u>1357 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 88.9 % This Report .1 % To Date 89. %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Monday, May 29<sup>th</sup>, 2023, Memorial Day

Description of work Covered by this Report:

**Item 179 Unclassified Excavation:** Contractor excavated remaining portion of soccer field 2 wall.

**Item 139 Porous Aggregate Drainage Base:** Contractor compacted porous aggregate drainage base at soccer field 2

**Item 138 Demarcation Layer:** Contractor installed demarcation layer at soccer field wall.

**Item 58 Concrete Curb:** Contractor placed concrete at soccer field remaining wall.

**Item 14 Geotextile Drainage:** Contractor installed geotextile at south goal pole location.

**Item 145 Perimeter Turf Attachment:** Contractor installed perimeter turf attachment at remaining portion of the wall.

**Contractor performed compaction test at soccer field 2 (passed).**

**Contractor demobilized equipment out Red Hook 2.**



## NYC Parks

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499.00</u>
W/MBE Goals	<u>% 100 met to date</u>	\$ amt to date:	<u>\$3,445,234.02</u>

SECTION 220 COMPLIANCE:      Prevailing Wages Posted   Yes   Badges   Yes   Sign-In Sheets   Yes  
**Remarks:**

**Approved Working Subs This Week:**

1. Tilcon	4. _____
2. CM Testing	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:****Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>195</u>
DATE:	<u>6/14/2023</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>6 / 1 0 / 2023</u>	TIME CONSUMED:	<u>1363 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS:    PREVIOUS 89 %                      This Report .1 %                      To Date 90. %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      **TH**      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

**Thursday, June 8<sup>th</sup>, 2023 No work due to unhealthy air quality in NYC.**

Description of work Covered by this Report:

**Item 18 Temporary Silt Fence:** Contractor removed temporary silt fence south of soccer field 2.

**Item 179 Unclassified Excavation:** Contractor excavated to build curbs south of soccer field 2.

Contractor demobilized and relocating equipment out Red Hook 2.

Contractor rolling and compacting soccer field 2.

Contractor weeding and cleaning site.



## NYC Parks

W/MBE Goals stated in contract % 23 Required \$ amt: \$3,274,499.00  
W/MBE Goals % 100 met to date \$ amt to date: \$3,445,234.02

SECTION 220 COMPLIANCE: Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes  
**Remarks:**

**Approved Working Subs This Week:**

1. Tilcon 4. \_\_\_\_\_  
2. \_\_\_\_\_ 5. \_\_\_\_\_  
3. \_\_\_\_\_ 6. \_\_\_\_\_

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_ % Computed 50% Not up to date \_\_\_\_  
Computed Items Checked \_\_\_\_ Unchecked \_\_\_\_ % Checked 0

**Major Outstanding Issues:****Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>196</u>
DATE:	<u>6/21/2023</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>6 / 17 /2023</u>	TIME CONSUMED:	<u>1370 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 90 % This Report .56 % To Date 90.56 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 138 Demarcation Layer:** Contractor installed demarcation layer at curbs and footing.

**Item 179 Unclassified Excavation:** Contractor excavated to build curbs.

**Item 160 Hand Excavation:** Contractor hand excavated for curbs at Clinton Street entrance.

**Item 150 Transport and Disposal of Uncontaminated concrete:** Contractor disposed concrete from curbs.

**Item 5- Temporary Tree Guard:** Contractor removed temporary tree guard south of soccer field 2.

Contractor rolling and compacting soccer field 2.



**NYC Parks**

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499.00</u>
W/MBE Goals	<u>% 100 met to date</u>	\$ amt to date:	<u>\$3,445,234.02</u>

SECTION 220 COMPLIANCE:      Prevailing Wages Posted    Yes    Badges    Yes    Sign-In Sheets    Yes  
**Remarks:**

**Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:****Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>197</u>
DATE:	<u>6/28/2023</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>6/24/2023</u>	TIME CONSUMED:	<u>1377 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21/2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS:    PREVIOUS 90.56 %                      This Report .60 %                      To Date 91.16 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 138 Demarcation Layer:** Contractor installed demarcation layer at roadway.

**Item 58 Concrete Curbs:** Contractor constructed forms for curbs at Clinton Street entrance.

**Item 144 Drainage/Shock Pads for Synthetic Turf:** Contractor installed shock pads at soccer field 2.

Contractor rolled and compacted roadway.



## NYC Parks

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499.00</u>
W/MBE Goals	<u>% 100 met to date</u>	\$ amt to date:	<u>\$3,445,234.02</u>

SECTION 220 COMPLIANCE: Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes  
**Remarks:**

**Approved Working Subs This Week:**

1. HERA	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:****Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>198</u>
DATE:	<u>7/5/2023</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>7/01/2023</u>	TIME CONSUMED:	<u>1384 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21/2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 91.16 % This Report .80 % To Date 91.96 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 138 Demarcation Layer:** Contractor installed demarcation layer at roadway.

**Item 144 Drainage/Shock Pads for Synthetic Turf:** Contractor installed shock pads at soccer field 2.

**Item 173 Synthetic Turf W/Infill:** Contractor installed infill at soccer field 2.

**Item 30 Brick Masonry/Precast Concrete Drain Structure:** Contractor installed precast concrete bricks at drain structure south of soccer field 2 at roadway.

**Item 77 4'-0" HT Steel Fence:** Contractor installed 4ft fence at bleachers area.



## NYC Parks

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499.00</u>
W/MBE Goals	<u>% 100 met to date</u>	\$ amt to date:	<u>\$3,445,234.02</u>

SECTION 220 COMPLIANCE: Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes  
**Remarks:**

**Approved Working Subs This Week:**

1. HERA	4. _____
2. A&T Iron	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:****Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>199</u>
DATE:	<u>7/12/2023</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>7/8/2023</u>	TIME CONSUMED:	<u>1391 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 91.96 % This Report .82 % To Date 92.78 %

IF NO PROGRESS, STATE REASON BELOW

M    **TU**    W    TH    F    ALL

Codes: W = Inclement Weather, **H = Holiday**, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Tuesday, July 4<sup>th</sup> Holiday

Description of work Covered by this Report:

**Item 173 Synthetic Turf W/Infill:** Contractor installed infill at soccer field 2.  
Contractor cleaned the site, and removed excess materials



## NYC Parks

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499.00</u>
W/MBE Goals	<u>% 100 met to date</u>	\$ amt to date:	<u>\$3,445,234.02</u>

SECTION 220 COMPLIANCE:      Prevailing Wages Posted    Yes    Badges    Yes    Sign-In Sheets    Yes  
**Remarks:**

**Approved Working Subs This Week:**

1. HERA	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:****Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>200</u>
DATE:	<u>7/19/2023</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>7/15/2023</u>	TIME CONSUMED:	<u>1398 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21/2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 92.78 % This Report 1.1 % To Date 93.88 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 173 Synthetic Turf W/Infill:** Contractor installed infill at soccer field 2.

Contractor cleaned the site and removed excess materials.

**Item 77 Steel Fence:** Contractor installed steel fence behind the bleachers.

**Item 138 Demarcation Layer:** Contractor compacted and installed demarcation layer at plating area south of soccer field 2.  
G-Max Test performed by Firefly- passed





## NYC Parks

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499.00</u>
W/MBE Goals	<u>% 100 met to date</u>	\$ amt to date:	<u>\$3,445,234.02</u>

SECTION 220 COMPLIANCE: Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes  
**Remarks:**

**Approved Working Subs This Week:**

1. HERA	4. _____
2. A&T Iron	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:****Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>201</u>
DATE:	<u>7/26/2023</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>7/22/2023</u>	TIME CONSUMED:	<u>1405 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21/2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 93.88 % This Report 1.12 % To Date 95 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 173 Synthetic Turf W/Infill:** Contractor installed infill at soccer field 2.

**Item 138 Demarcation Layer:** Contractor installed demarcation layer at curbs SE of soccer field 2.

**Item 58 Concrete Curbs:** Contractor poured concrete form SE of soccer field 2

**Item 174 Topsoil for Planting:** Contractor installed topsoil at planter south of soccer field 2.

**Item 179 Unclassified Excavation:** Contractor excavated for forms.

**Item 160 Hand/Pneumatic Excavation:** Contractor hand excavated Clinton Street entrance for curb installation.



## NYC Parks

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499.00</u>
W/MBE Goals	<u>% 100 met to date</u>	\$ amt to date:	<u>\$3,445,234.02</u>

SECTION 220 COMPLIANCE:      Prevailing Wages Posted    Yes    Badges    Yes    Sign-In Sheets    Yes  
**Remarks:**

**Approved Working Subs This Week:**

1. HERA	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:****Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>202</u>
DATE:	<u>8/2/2023</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>7 / 2 9 / 2023</u>	TIME CONSUMED:	<u>1412 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 95 % This Report .07 % To Date 95.7 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 33 Park Leaf MH Cover:** Contractor installed manhole cover adjacent to the gate next to the bike rack at soccer field 2.

**Item 30: Brick Masonry Precast Concrete Drain Structure:** Contractor adjusted precast concrete drain cover.

**Item 173 Synthetic Turf W/Infill:** Contractor made corrective work to the synthetic turf soccer field 2 suggested by DPR.

**Item 138 Demarcation Layer:** Contractor installed demarcation layer at roadway.



## NYC Parks

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499.00</u>
W/MBE Goals	<u>% 100 met to date</u>	\$ amt to date:	<u>\$3,445,234.02</u>

SECTION 220 COMPLIANCE: Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes  
**Remarks:**

**Approved Working Subs This Week:**

1. HERA	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:****Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>203</u>
DATE:	<u>8/9/2023</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>8/5/2023</u>	TIME CONSUMED:	<u>1419 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 95 % This Report 1.0 % To Date 96 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 74 CLF 12th FT Fence:** Contractor installed 12ft fence at soccer field 2.

**Item 75 16-HT"2" Mesh:** Contractor installed 16ft fence at soccer field 2.

**Item 174 Topsoil for Planting Pits and Bed:** Contractor placed topsoil at planting beds.

**Item 24 ADJ Top of Utility Structure to grade:** Contractor adjusted electrical box.

**Item 52 Concrete Curb:** Contractor placed concrete pad for bike rack and main entrance sidewalk.

**Item 54 Detectable Warning for Pedestrian Ramp:** Contractor installed pedestrian ramp at Clinton Street entrance.

**Item 143 Concrete Waste Management:** Contractor disposed of concrete waste.

**Item 30 Brick Masonry/Precast Concrete Drain Structure:** Contractor installed/adjusted drain structure.

**Electrician disconnected security guard booth**



**Approved Working Subs This Week:**

**Calculation Book Status:** Not Required L.S., **Required,**

### Major Outstanding Issues:

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>204</u>
DATE:	<u>8/16/2023</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>8 / 1 2 / 2023</u>	TIME CONSUMED:	<u>1426 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS:    PREVIOUS 96 %                      This Report 0.56 %                      To Date 96.56 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 157 Dust Netting:** Contractor removed dust netting from soccer field perimeter.

**Item 74 CLF 12th FT Fence:** Contractor installed 12ft fence at soccer field 2.

**Item 75 16-HT"2" Mesh:** Contractor installed 16ft fence at soccer field 2.

**Item 81: Paint Lines 4" Wide:** Contractor painted soccer field lines.

**Item 155 Combination Football/Soccer Goal:** Contractor installed net.





## NYC Parks

W/MBE Goals stated in contract    % 23                      Required \$ amt:    \$3,274,499.00.  
W/MBE Goals                      % 100 met to date                      \$ amt to date:    \$3,445,234.02

SECTION 220 COMPLIANCE:    Prevailing Wages Posted    Yes    Badges    Yes    Sign-In Sheets    Yes  
**Remarks:**

**Approved Working Subs This Week:**

1. Forrester                      4. \_\_\_\_\_  
2. HERA                          5. \_\_\_\_\_  
3. \_\_\_\_\_                      6. \_\_\_\_\_

**Note: Contractor did not provide sign in sheet for HERA.**

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_    Partially Computed \_\_\_\_ \_\_\_\_    % Computed 50%    Not up to date \_\_\_\_ \_\_\_\_  
Computed Items Checked \_\_\_\_ \_\_\_\_    Unchecked \_\_\_\_ \_\_\_\_    % Checked 0 \_\_\_\_\_

**Major Outstanding Issues:****Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>205</u>
DATE:	<u>8/23/2023</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>8/19/2023</u>	TIME CONSUMED:	<u>1433 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21/2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 96.56 % This Report 0.36 % To Date 96.92 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 131 Land Surveying:** Contractor surveyed soccer field 2 and surrounded areas.

**Item 77 4'-0" HT Steel Fence:** Contractor installed 4ft fence at soccer field 2.

**Item 75 16-HT"2" Mesh:** Contractor reconstructed 16ft fence at soccer field 2.

**Item 24 Adjust top of Utility:** Contractor adjusted electrical box behind bleachers at soccer field 2.

**Item 81: Paint Lines 4" Wide:** Contractor touched up soccer field lines.



## NYC Parks

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499.00.</u>
W/MBE Goals	<u>% 100 met to date</u>	\$ amt to date:	<u>\$3,445,234.02</u>

SECTION 220 COMPLIANCE:      Prevailing Wages Posted    Yes    Badges    Yes    Sign-In Sheets    Yes

**Remarks:**

**Approved Working Subs This Week:**

1. Forrester	4. _____
2. A&T Iron	5. _____
3. Tectonic	6. _____

Note: contractor did not provide sign in sheet for A&T Iron and Tectonic

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:****Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>206</u>
DATE:	<u>8/29/2023</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>8/26/2023</u>	TIME CONSUMED:	<u>1440 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21/2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 96.92 % This Report 0.38 % To Date 97.30 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 51 Full Depth Asphalt Pavement:** Contractor installed pavement at soccer field roadway.

**Item 74 Chain Link Fence 12'-0" HT 2" Mesh:** Contractor installed 12ft fence at soccer field 2.

**Item 161 New 1-5/8" OD Rail:** Contractor installed new rail at fence on Halleck Street

**Item 68- Mesh for Chain Link Fence:** Contractor installed fence at Soccer Field Street.

**Item 131 Land surveying:** Contractor surveyed site.

**Contractor performed compaction test at roadway.**

**Photographer took site final photos.**



**Approved Working Subs This Week:**

- Note: LAWS did not provide sign in sheets for the subcontractors.**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>207</u>
DATE:	<u>9/6/2023</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>9/2/2023</u>	TIME CONSUMED:	<u>1447 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 97.30 % This Report 0.10 % To Date 97.40 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 131 Land surveying:** Contractor surveyed site.

**Item 3 Temporary Fencing:** Contractor removed temporary fence at soccer field 2

**Item 83 Sod New Lawn:** Contractor planted new lawn south of soccer field 2

**NYC Parks**

W/MBE Goals stated in contract    % 23                      Required \$ amt:    \$3,274,499.00.  
W/MBE Goals                      % 100 met to date                      \$ amt to date:    \$3,445,234.02

SECTION 220 COMPLIANCE:                      Prevailing Wages Posted    Yes    Badges    Yes                      Sign-In Sheets                      Yes  
**Remarks:**

**Approved Working Subs This Week:**

1. Tectonic                      4. \_\_\_\_\_  
2. JB Gardens                      5. \_\_\_\_\_  
3. \_\_\_\_\_                      6. \_\_\_\_\_

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_                      Partially Computed \_\_\_\_ \_\_\_\_                      % Computed 50%                      Not up to date \_\_\_\_ \_\_\_\_  
Computed Items Checked \_\_\_\_ \_\_\_\_                      Unchecked \_\_\_\_ \_\_\_\_                      % Checked 0

**Major Outstanding Issues:****Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>208</u>
DATE:	<u>9/18/2023</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>9/9/2023</u>	TIME CONSUMED:	<u>1454 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 97.40 % This Report 0.10 % To Date 97.50 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 77 Steel Fence 4'-0"HT:** Contractor installed 4ft fence.

**Item 73 Chain Link Fence 8'-0"HT:** Contractor installed bolts and pins at previously installed fence.

**Item 83 Sod New Lawn:** Contractor watered newly installed sod.



**NYC Parks**

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499.00.</u>
W/MBE Goals	<u>% 100 met to date</u>	\$ amt to date:	<u>\$3,445,234.02</u>

SECTION 220 COMPLIANCE:      Prevailing Wages Posted   Yes   Badges   Yes   Sign-In Sheets   Yes  
**Remarks:**

**Approved Working Subs This Week:**

1. <u>A&amp;T Iron</u>	4. <u></u>
2. <u>Forrester</u>	5. <u></u>
3. <u></u>	6. <u></u>

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date <u></u>	Partially Computed <u></u> <u></u>	% Computed <u>50%</u>	Not up to date <u></u> <u></u>
Computed Items Checked <u></u> <u></u>	Unchecked <u></u> <u></u>	% Checked <u>0</u>	

**Major Outstanding Issues:****Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>209</u>
DATE:	<u>9/18/2023</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>9 / 1 6 / 2023</u>	TIME CONSUMED:	<u>1461 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS:    PREVIOUS 97.50 %                      This Report 0.10 %                      To Date 98 %

IF NO PROGRESS, STATE REASON BELOW

M        TU        W        TH        F        ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 77 Steel Fence 4'-0"HT:** Contractor installed 4ft fence.

**Item 73 Chain Link Fence 8'-0"HT:** Contractor installed bolts and pins at previously installed fence.

**Item 83 Sod New Lawn:** Contractor watered newly installed sod.



## NYC Parks

W/MBE Goals stated in contract    % 23                      Required \$ amt:    \$3,274,499.00.  
W/MBE Goals                      % 100 met to date                      \$ amt to date:    \$3,445,234.02

SECTION 220 COMPLIANCE:    Prevailing Wages Posted    Yes    Badges    Yes    Sign-In Sheets    Yes  
**Remarks:**

**Approved Working Subs This Week:**

1. A&T Iron                      4. \_\_\_\_\_  
2. Forrester                      5. \_\_\_\_\_  
3. \_\_\_\_\_                      6. \_\_\_\_\_

**Note: No sign-in sheet provided for subcontractors.**

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_    Partially Computed \_\_\_\_ \_\_\_\_    % Computed 50%    Not up to date \_\_\_\_ \_\_\_\_  
Computed Items Checked \_\_\_\_ \_\_\_\_    Unchecked \_\_\_\_ \_\_\_\_    % Checked 0 \_\_\_\_\_

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>210</u>
DATE:	<u>9/25/2023</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>9/23/2023</u>	TIME CONSUMED:	<u>1468 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21/2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 98 % This Report 0.80 % To Date 98.80 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 76 Chain Link Fence 8'-0"HT:** Contractor installed locking devices at fence.

**Item 83 Sod New Lawn:** Contractor performed 1<sup>st</sup> cut to newly installed sod.

**Item 3 Construction Fence:** Contractor removed construction fence that separates soccer field 2 from ballfield 9.

**Item 2 Construction Sign:** Contractor removed construction signs at Bay and Clinton Street.

**Item 133 Trailer office for Consultant Field /Environmental Monitor:** Contractor removed trailer out of site.

Park was opened to the public on 9/22/23.



**Approved Working Subs This Week:**

- Note: No sign-in sheet provided for subcontractors.**

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_\_ \_\_\_\_ % Computed 50% Not up to date \_\_\_\_ \_\_\_\_

Computed Items Checked \_\_\_\_ \_\_\_\_ Unchecked \_\_\_\_ \_\_\_\_ % Checked 0

### Major Outstanding Issues:

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>1</u>
DATE:	<u>9/24/2019</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>9/21/2019</u>	TIME CONSUMED:	<u>5 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 0% This Report .02% To Date .02%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 3:** Construction Fence – Begin marking out location for construction fencing – no posts driven yet - WIP

**ITEM 4:** MPT – Begin installing “No Parking Signs” around the project site - WIP

**ITEM 5:** Temporary Wooden Tree Guard – Install tree guard along bay street and Halleck. (17 tree guards installed used for progress % above)

**ITEM 6:** Temporary Wooden Tree Guard for Groves – Install temporary tree guard groves by Ball Field 9. (220 LF tree grove protection installed used for progress % above)

**ITEM 131:** Surveyor – Initial land survey.

**Section C – Article 12 - Photographer** – Conduct Initial Photographs of the site

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>%0 met to date</u>	\$ \$ amt to date:	<u>\$0</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>No</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>
-------------------------	-----------------------------------	-------------------	---------------------------

**Remarks:**

No prevailing wages posted – trailer scheduled to be delivered this week



NYC Parks

Form 11

**Approved Working Subs This Week:**

- |                           |          |
|---------------------------|----------|
| 1. Tectonic               | 4. _____ |
| 2. Island Wide Photo News | 5. _____ |
| 3. _____                  | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed __✓__	% Computed <u>0%</u>	Not up to date ____✓____
Computed Items Checked _____	Unchecked __✓__	% Checked <u>0</u>	

**Major Outstanding Issues:**

None

**Conditions Causing Delays:**

No Delay



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>1</u>
DATE:	<u>9/08/2019</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>9/04/2019</u>	TIME CONSUMED:	<u>5 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS .02% This Report 1.98 % To Date 2%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 3:** Construction Fence – Construction fencing almost complete

**ITEM 157** Dust Netting – Begin installing dust netting on construction fencing

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>%0 met to date</u>	\$ \$ amt to date:	<u>\$0</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>No</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	-----------	--------	------------	----------------	------------

**Remarks:**

No prevailing wages posted, trailer not set up yet





NYC Parks

**Approved Working Subs This Week:**

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ___✓___	% Computed <u>50%</u>	Not up to date ___✓___
Computed Items Checked _____	Unchecked ___✓___	% Checked <u>0</u>	

**Major Outstanding Issues:**

None

**Conditions Causing Delays:**

No Delay



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>3</u>
DATE:	<u>10/08/2019</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>10/04/2019</u>	TIME CONSUMED:	<u>5 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS .02% This Report 1.98 % To Date 2%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 3:** Construction Fence – Construction fencing almost complete

**ITEM 157** Dust Netting – Begin installing dust netting on construction fencing

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>%0 met to date</u>	\$ \$ amt to date:	<u>\$0</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>No</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	-----------	--------	------------	----------------	------------

**Remarks:**

No prevailing wages posted, trailer not set up yet



NYC Parks

**Approved Working Subs This Week:**

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ___✓___	% Computed <u>50%</u>	Not up to date ___✓___
Computed Items Checked _____	Unchecked ___✓___	% Checked <u>0</u>	

**Major Outstanding Issues:**

None

**Conditions Causing Delays:**

No Delay



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>4</u>
DATE:	<u>10/15/2019</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>10/11/2019</u>	TIME CONSUMED:	<u>26 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 2% This Report 0.1 % To Date 2.1%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 3:** Construction Fence – Continue construction fencing especially near trailers and Clinton Street entrance

**ITEM 157:** Dust Netting – continue installing dust netting

**ITEM 129:** Clear and Grub – cleared area for C-box and security guard house

**ITEM 2:** Construction Sign on Frame – Installed two construction signs at each construction entrance

**ITEM 5/6:** Temporary Wood Tree Guards and Tree Guards for Groves – Continue installing tree protection near Clinton Street

**ITEM 133:** Trailer Office – Moved trailer to new location to comply with DOT requirements

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>%0 met to date</u>	\$ \$ amt to date:	<u>\$0</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>No</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	-----------	--------	------------	----------------	------------

**Remarks:**

No prevailing wages posted, trailer not set up yet



**Approved Working Subs This Week:**

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_✓\_\_ % Computed 50% Not up to date \_\_\_\_✓\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked \_\_✓\_\_ % Checked 0

**Major Outstanding Issues:**

LAWS disagrees with response to RFI-1 (Construction Entrance Interference). LAWS was directed to build a 12' wide construction entrance and take measures to protect tree #45. LAWS wants to remove the tree a build a 24' wide construction entrance.

LAWS disagrees with response to RFI-4 (Tree to be Removed at Sidewalk on Bay Street) LAWS was directed to remove tree #151 located in a pit on Bay Street and preserve the existing sidewalk to the west of the tree pit. LAWS disagrees and says that it cannot be removed without damaging the sidewalk

**Conditions Causing Delays:**

No Delay



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>5</u>
DATE:	<u>10/22/2019</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>10/19/2019</u>	TIME CONSUMED:	<u>34 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 2.1% This Report 0.01 % To Date 2.11%

IF NO PROGRESS, STATE REASON BELOW

M-(H) TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: **Columbus Day, Holiday, Monday October 14, 2019**

Description of work Covered by this Report:

**ITEM 3:** Construction Fence – Continue building construction fencing by Henry Street Basin

**ITEM 157:** Dust Netting – dust netting needed to be fixed after being blown off fencing during a storm

**ITEM 5/6:** Temporary Wood Tree Guards and Tree Guards for Groves – Continue installing tree protection near Clinton Street

**ITEM 133:** Trailer Office – LAWS delivered furniture for office trailer

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>%0 met to date</u>	\$ \$ amt to date:	<u>\$0</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>No</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	-----------	--------	------------	----------------	------------

**Remarks:**

No prevailing wages posted, trailer not set up yet



NYC Parks

**Approved Working Subs This Week:**

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_✓\_\_\_ % Computed 50% Not up to date \_\_\_✓\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked \_\_\_✓\_\_\_ % Checked 0

**Major Outstanding Issues:**

LAWS disagrees with response to RFI-1 (Construction Entrance Interference). LAWS was directed to build a 12' wide construction entrance and take measures to protect tree #45. LAWS wants to remove the tree a build a 24' wide construction entrance.

LAWS disagrees with response to RFI-4 (Tree to be Removed at Sidewalk on Bay Street) LAWS was directed to remove tree #151 located in a pit on Bay Street and preserve the existing sidewalk to the west of the tree pit. LAWS disagrees and says that it cannot be removed without damaging the sidewalk

**Conditions Causing Delays:**

No Delay



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>5</u>
DATE:	<u>10/22/2019</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>10/26/2019</u>	TIME CONSUMED:	<u>34 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 2.11% This Report 0 % To Date 2.11%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL-(O)

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: No work completed by LAWS on the week of 10/26/2019. Despite work that can be done, LAWS claims the RFI-1 issue with the construction entrance, and the HASP not being approved is the reason for the delay. LAWS has crews members from B126-117M working on B126-116M.

Description of work Covered by this Report:

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>%0 met to date</u>	\$ \$ amt to date:	<u>\$0</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>No</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>
-------------------------	-----------------------------------	-------------------	---------------------------

**Remarks:**

No prevailing wages posted





## NYC Parks

## Form 11

### Approved Working Subs This Week:

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

### Calculation Book Status: Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_✓\_\_\_ % Computed 50% Not up to date \_\_\_✓\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked \_\_\_✓\_\_\_ % Checked 0

### Major Outstanding Issues:

LAWS disagrees with response to RFI-1 (Construction Entrance Interference). LAWS was directed to build a 12' wide construction entrance and take measures to protect tree #45. LAWS wants to remove the tree and build a 24' wide construction entrance.

LAWS disagrees with response to RFI-4 (Tree to be Removed at Sidewalk on Bay Street) LAWS was directed to remove tree #151 located in a pit on Bay Street and preserve the existing sidewalk to the west of the tree pit. LAWS disagrees and says that it cannot be removed without damaging the sidewalk

### Conditions Causing Delays:

LAWS did not perform any work on the week of 10/26/2019. LAWS claims the construction entrance issue with RFI-1 and the HASP not yet being approved are the reason for the delay. AECOM communicated with LAWS that some work could still be done such as tree guards, construction fencing and dust netting without the HASP and construction entrance.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>7</u>
DATE:	<u>11/05/2019</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>11/02/2019</u>	TIME CONSUMED:	<u>48 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 3.11% This Report 0 % To Date 3.11%

IF NO PROGRESS, STATE REASON BELOW

M-(O) TU-(O) W TH-(O) F-(O) ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: No work completed by LAWS on the week of 11/02/2019 except on 10/30/2019. Despite work that can be done, LAWS claims the RFI-1 issue with the construction entrance, and the HASP not being approved is the reason for the delay. HASP was approved on 10/29/2019.

Description of work Covered by this Report:

**ITEM 3: Construction Fence** – Construction fencing by Henry Street Basin

**ITEM 157 Dust Netting** – Dust netting by Henry Street Basin

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>%0 met to date</u>	\$ \$ amt to date:	<u>\$0</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>No</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	-----------	--------	------------	----------------	------------

**Remarks:**

No prevailing wages posted



NYC Parks

Form 11

**Approved Working Subs This Week:**

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed __✓__	% Computed <u>50%</u>	Not up to date ____✓____
Computed Items Checked _____	Unchecked __✓__	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**

LAWS did not perform work on the week of 11/02/2019 except on 10/30/2019. LAWS claims the construction entrance issue with RFI-1 and the HASP not yet being approved are the reason for the delay. HASP was approved on 10/29/2019. AECOM communicated with LAWS that some work could still be done such as tree guards, construction fencing and dust netting without the HASP and construction entrance.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>8</u>
DATE:	<u>11/12/2019</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>11/09/2019</u>	TIME CONSUMED:	<u>55 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 3.03% This Report .03 % To Date 3.06%

IF NO PROGRESS, STATE REASON BELOW

M-(O) TU W TH F- ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: LAWS resumes work on 11/05/2019, LAWS claimed their issue with the construction entrance in RFI-1 was delaying them, now they agreed to proceed as directed

Description of work Covered by this Report:

**ITEM 5:** Temporary Wood Tree Guard – LAWS completes the last tree guards

**ITEM 6** Temporary Wood Tree Guards for Groves – LAWS repairs tree guards damaged by weather, and completes the last tree guards

**ITEM 16** Catch Basin Silt Sack - LAWS installs silt sack in the catch basins throughout the site

**ITEM 18** Temporary Silt Fence – LAWS begins installing silt fencing around the site

**ITEM 133** Trailer Office for Consultant Field Engineer/Environmental Monitor– LAWS installs temporary power pole

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>%0 met to date</u>	\$ \$ amt to date:	<u>\$0</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>No</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	-----------	--------	------------	----------------	------------

**Remarks:**

No prevailing wages posted



NYC Parks

**Approved Working Subs This Week:**

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed __✓__	% Computed <u>50%</u>	Not up to date ____✓____
Computed Items Checked _____	Unchecked __✓__	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**

LAWS resumes work on 11/05/2019, LAWS claimed their issue with the construction entrance in RFI-1 was delaying them, now they agreed to proceed as directed



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>9</u>
DATE:	<u>11/19/2019</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>11/16/2019</u>	TIME CONSUMED:	<u>62 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 3.06% This Report .03 % To Date 3.09%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 2** Construction Fence - LAWS installs construction fence along Clinton Street  
**ITEM 157** Dust Netting –LAWS installs dust netting on fencing along Clinton Street  
**ITEM 9** Removals-LAWS removing fencing  
**ITEM 179** Unclassified Excavation-LAWS removed concrete footings below fencing  
**ITEM 16** Catch Basin Silt Sack - LAWS installs silt sack in the catch basins on Bay and Clinton Street  
**ITEM 18** Temporary Silt Fence – LAWS installing silt fencing around the site

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>%0 met to date</u>	\$ \$ amt to date:	<u>\$0</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>No</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	-----------	--------	------------	----------------	------------

**Remarks:**

No prevailing wages posted



NYC Parks

**Approved Working Subs This Week:**

- |                        |          |
|------------------------|----------|
| 1. Mainstream Electric | 4. _____ |
| 2. _____               | 5. _____ |
| 3. _____               | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed __✓__	% Computed <u>50%</u>	Not up to date ____✓____
Computed Items Checked _____	Unchecked __✓__	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>10</u>
DATE:	<u>12/02/2019</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>11/23/2019</u>	TIME CONSUMED:	<u>69 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 3.06% This Report .05 % To Date 3.11%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report: 7

ITEM 2 Construction Fence - LAWS installs construction fence along Clinton Street

ITEM 157 Dust Netting - LAWS installs dust netting on fencing along Clinton Street

ITEM 9 Removals - LAWS removing fencing and bleachers

ITEM 126 DOT Pedestrian Path Lighting - Mainstream electric removing pedestrian path lighting poles

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>%0 met to date</u>	\$ \$ amt to date:	<u>\$0</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>No</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	-----------	--------	------------	----------------	------------

**Remarks:**

No prevailing wages posted





**NYC Parks**

**Form 11**

**Approved Working Subs This Week:**

- |                        |          |
|------------------------|----------|
| 1. Mainstream Electric | 4. _____ |
| 2. _____               | 5. _____ |
| 3. _____               | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed __✓__	% Computed <u>50%</u>	Not up to date ____✓____
Computed Items Checked _____	Unchecked __✓__	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>11</u>
DATE:	<u>12/03/2019</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>11/30/2019</u>	TIME CONSUMED:	<u>76 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 3.11% This Report .01 % To Date 3.12%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH-(H) F-(H) ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: Holiday on Nov 28-29

Description of work Covered by this Report:

**ITEM 9** Removals-LAWS removing fencing

**ITEM 126** DOT Pedestrian Lighting-Mainstream electric removing light poles

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>%0 met to date</u>	\$\$ amt to date:	<u>\$0</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>No</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>
-------------------------	-----------------------------------	-------------------	---------------------------

**Remarks:**

No prevailing wages posted



**NYC Parks**

**Form 11**

**Approved Working Subs This Week:**

- |                        |          |
|------------------------|----------|
| 1. Mainstream Electric | 4. _____ |
| 2. _____               | 5. _____ |
| 3. _____               | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed __✓__	% Computed <u>50%</u>	Not up to date ____✓____
Computed Items Checked _____	Unchecked __✓__	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>12</u>
DATE:	<u>12/10/2019</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>12/07/2019</u>	TIME CONSUMED:	<u>76 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 3.15% This Report .01 % To Date 3.16%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 9** Removals-LAWS removing fencing

**ITEM 160** Hand Excavation-LAWS hand digging behind concrete wall near Bay Street

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>%0 met to date</u>	\$\$ amt to date:	<u>\$0</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>	
-------------------------	------------------------------------	-------------------	---------------------------	--

**Remarks:**



**NYC Parks**  
**Approved Working Subs This Week:**

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed __✓__	% Computed <u>50%</u>	Not up to date ____✓____
Computed Items Checked ____	Unchecked __✓__	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>13</u>
DATE:	<u>12/17/2019</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>12/14/2019</u>	TIME CONSUMED:	<u>83 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 3.15% This Report 0.25 % To Date 3.4%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 160** Hand Excavation-LAWS hand digging behind concrete wall near Bay Street  
**ITEM 12** Saw Cut Curbs and Walls-LAWS saw cutting curbs by Bay Street  
**ITEM 10** Removed Steel Bar Reinforced Concrete-LAWS removing curbs by Bay Street  
**ITEM 179** Unclassified Excavation- LAWS removing concrete below grade by Bay Street

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>%0 met to date</u>	\$ \$ amt to date:	<u>\$0</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

Remarks:



NYC Parks

Form 11

**Approved Working Subs This Week:**

1. \_\_\_\_\_ 4. \_\_\_\_\_  
2. \_\_\_\_\_ 5. \_\_\_\_\_  
3. \_\_\_\_\_ 6. \_\_\_\_\_

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_✓\_\_ % Computed 50% Not up to date \_\_\_\_✓\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked \_\_✓\_\_ % Checked 0

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>14</u>
DATE:	<u>12/24/2019</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>12/21/2019</u>	TIME CONSUMED:	<u>97 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 3.41% This Report 0.03 % To Date 3.44%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 160** Hand Excavation-LAWS hand digging behind concrete wall near Bay Street

**ITEM 12** Saw Cut Curbs and Walls-LAWS saw cutting curbs by Bay Street

**ITEM 10** Removed Steel Bar Reinforced Concrete-LAWS removing curbs by Bay Street and foundation to backstop of baseball field

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>%0.17 met to date</u>	\$ \$ amt to date:	<u>\$5,700</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:**





NYC Parks

**Approved Working Subs This Week:**

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ___✓___	% Computed <u>50%</u>	Not up to date ___✓___
Computed Items Checked _____	Unchecked ___✓___	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>15</u>
DATE:	<u>12/31/2019</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>12/28/2019</u>	TIME CONSUMED:	<u>104 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 3.44% This Report 0.00 % To Date 3.44%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL-H

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: LAWS off for Holiday week of 12/28/19 and 1/4/20

Description of work Covered by this Report:

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>%0.17 met to date</u>	\$ \$ amt to date:	<u>\$5,700</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

Remarks:



NYC Parks

Form 11

**Approved Working Subs This Week:**

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed __✓__	% Computed <u>50%</u>	Not up to date __✓__
Computed Items Checked _____	Unchecked __✓__	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>16</u>
DATE:	<u>1/7/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>1/4/2020</u>	TIME CONSUMED:	<u>111 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 3.44% This Report 0.00 % To Date 3.44%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL-H

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: LAWS off for Holiday week of 12/28/19 and 1/4/20

Description of work Covered by this Report:

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>%0.17 met to date</u>	\$ \$ amt to date:	<u>\$5,700</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

Remarks:



NYC Parks

**Approved Working Subs This Week:**

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed __✓__	% Computed <u>50%</u>	Not up to date __✓__
Computed Items Checked _____	Unchecked __✓__	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>17</u>
DATE:	<u>1/7/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>1/11/2020</u>	TIME CONSUMED:	<u>118 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 3.44% This Report 0.16 % To Date 3.6%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 10** Remove Steel Bar Reinforced Concrete-LAWS clearing up debris around wall that was removed by Bay Street

**ITEM 150** Storage Handling Transport and Disposal of Uncontaminated Concrete-LAWS breaking down concrete and shipping offsite for disposal

**ITEM 179** Unclassified Excavation-LAWS removing concrete pads for benches around the site

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>%0.17 met to date</u>	\$ \$ amt to date:	<u>\$5,700</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

Remarks:



NYC Parks

Form 11

**Approved Working Subs This Week:**

1. \_\_\_\_\_ 4. \_\_\_\_\_  
2. \_\_\_\_\_ 5. \_\_\_\_\_  
3. \_\_\_\_\_ 6. \_\_\_\_\_

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_✓\_\_ % Computed 50% Not up to date \_\_\_\_✓\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked \_\_✓\_\_ % Checked 0

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>18</u>
DATE:	<u>1/21/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>1/18/2020</u>	TIME CONSUMED:	<u>125 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 3.6% This Report 0.10 % To Date 3.7%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 20** Stabilized Construction Entrance-LAWS completed Hallack St construction entrance

**ITEM 150** Storage Handling Transport and Disposal of Uncontaminated Concrete-LAWS breaking down concrete and shipping offsite for disposal

**ITEM 179** Unclassified Excavation-LAWS removing concrete by stairs near Bay Street

**ITEM 127** Electrical Work-Mainstream Electric work on ConEd connection

**ITEM 86** Preliminary Tree Pruning- JB Gardens beings pruning trees

**ITEM 176** Tree Removal - JB Gardens beings removing trees throughout the site

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>%0.17 met to date</u>	\$\$ amt to date:	<u>\$5,700</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>
-------------------------	------------------------------------	-------------------	---------------------------

**Remarks:**





NYC Parks

**Approved Working Subs This Week:**

- |                        |          |
|------------------------|----------|
| 1. JB Gardens          | 4. _____ |
| 2. Mainstream Electric | 5. _____ |
| 3. _____               | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed __✓__	% Computed <u>50%</u>	Not up to date ____✓____
Computed Items Checked _____	Unchecked __✓__	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>19</u>
DATE:	<u>1/28/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>1/25/2020</u>	TIME CONSUMED:	<u>132 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 3.7% This Report 0.10 % To Date 3.8%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 150** Storage Handling Transport and Disposal of Uncontaminated Concrete-LAWS breaking down concrete and shipping offsite for disposal

**ITEM 179** Unclassified Excavation-LAWS removing concrete by stairs near Bay Street

**ITEM 127** Electrical Work-Mainstream Electric removing sports lighting

**ITEM 176** Tree Removal - LAWS removing tree stumps throughout the site

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>%0.17 met to date</u>	\$\$ amt to date:	<u>\$5,700</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:**



**NYC Parks**

**Form 11**

**Approved Working Subs This Week:**

- |                        |          |
|------------------------|----------|
| 1. Mainstream Electric | 4. _____ |
| 2. _____               | 5. _____ |
| 3. _____               | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed __✓__	% Computed <u>50%</u>	Not up to date ____✓____
Computed Items Checked _____	Unchecked __✓__	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>20</u>
DATE:	<u>2/4/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>2/1/2020</u>	TIME CONSUMED:	<u>139 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 3.8% This Report 0.2 % To Date 4.0%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 179** Unclassified Excavation-LAWS removing concrete by stairs near Bay Street

**ITEM 127** Electrical Work-Mainstream Electric removing sports lighting, working on de-energizing and removing electrical box

**ITEM 160** Hand/Pneumatic Excavation-LAWS removing concrete footings in critical root zone near Henry Street Basin

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>%0.17 met to date</u>	\$ \$ amt to date:	<u>\$5,700</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:**



NYC Parks

**Approved Working Subs This Week:**

- |                        |          |
|------------------------|----------|
| 1. Mainstream Electric | 4. _____ |
| 2. _____               | 5. _____ |
| 3. _____               | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ___✓___	% Computed <u>50%</u>	Not up to date ___✓___
Computed Items Checked _____	Unchecked ___✓___	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>21</u>
DATE:	<u>2/11/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>2/8/2020</u>	TIME CONSUMED:	<u>146 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 4.0% This Report 1.1 % To Date 5.1%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH=W F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: LAWS said they could not work on Thursday 2/6/20 due to rain. LAWS resumed work on Friday 2/7/19.

Description of work Covered by this Report:

**ITEM 179** Unclassified Excavation-LAWS stripping soil in ballfield 9

**ITEM 160** Hand/Pneumatic Excavation-LAWS removing concrete footings in critical root zone near Henry Street Basin

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>%0.17 met to date</u>	\$\$ amt to date:	<u>\$5,700</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>	
-------------------------	------------------------------------	-------------------	---------------------------	--

**Remarks:**



NYC Parks

Form 11

**Approved Working Subs This Week:**

1. \_\_\_\_\_ 4. \_\_\_\_\_  
2. \_\_\_\_\_ 5. \_\_\_\_\_  
3. \_\_\_\_\_ 6. \_\_\_\_\_

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_✓\_\_ % Computed 50% Not up to date \_\_\_\_✓\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked \_\_✓\_\_ % Checked 0

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>22</u>
DATE:	<u>2/18/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>2/15/2020</u>	TIME CONSUMED:	<u>153 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 5.1% This Report 0.3 % To Date 5.4%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 179** Unclassified Excavation-LAWS stripping soil in ballfield 9 and soccer field 2

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>%0.17 met to date</u>	\$\$ amt to date:	<u>\$5,700</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:**





NYC Parks

**Approved Working Subs This Week:**

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_✓\_\_ % Computed 50% Not up to date \_\_\_\_✓\_\_\_\_

Computed Items Checked \_\_\_\_\_ Unchecked \_\_✓\_\_ % Checked 0

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>23</u>
DATE:	<u>2/25/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>2/22/2020</u>	TIME CONSUMED:	<u>160 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 5.4% This Report 0.2 % To Date 5.6%

IF NO PROGRESS, STATE REASON BELOW

M-H TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: **LAWS off for holiday on Monday**

Description of work Covered by this Report:

**ITEM 179** Unclassified Excavation-LAWS stripping soil in soccer field 2 with bulldozer and near ballfield 9 with excavator  
**ITEM 5** Temporary Wood Tree Guards-LAWS installs a tree guard on a tree by the sidewalk near Bay Street

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>%0.17 met to date</u>	\$\$ amt to date:	<u>\$5,700</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>
-------------------------	------------------------------------	-------------------	---------------------------

**Remarks:**



NYC Parks

**Approved Working Subs This Week:**

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed __✓__	% Computed <u>50%</u>	Not up to date ____✓____
Computed Items Checked ____	Unchecked __✓__	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>24</u>
DATE:	<u>3/3/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>2/29/2020</u>	TIME CONSUMED:	<u>167 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 5.6% This Report 0.4 % To Date 6.0%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F-O ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: LAWS crews working on B126-116, says they will return next week

Description of work Covered by this Report:

**ITEM 86** Preparatory Pruning of Tree over 6" to 12" DBH-JB Gardens pruning trees throughout the site

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>%0.17 met to date</u>	\$\$ amt to date:	<u>\$5,700</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>
-------------------------	------------------------------------	-------------------	---------------------------

**Remarks:**



NYC Parks

**Approved Working Subs This Week:**

- |               |          |
|---------------|----------|
| 1. JB Gardens | 4. _____ |
| 2. _____      | 5. _____ |
| 3. _____      | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ___✓___	% Computed <u>50%</u>	Not up to date ___✓___
Computed Items Checked _____	Unchecked ___✓___	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>24</u>
DATE:	<u>3/3/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>2/29/2020</u>	TIME CONSUMED:	<u>167 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 5.6% This Report 0.4 % To Date 6.0%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F-O ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: **LAWS** crews working on B126-116, says they will return next week

Description of work Covered by this Report:

**ITEM 86** Preparatory Pruning of Tree over 6" to 12" DBH-JB Gardens pruning trees throughout the site

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>%0.17 met to date</u>	\$\$ amt to date:	<u>\$5,700</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>
-------------------------	------------------------------------	-------------------	---------------------------

**Remarks:**



NYC Parks

**Approved Working Subs This Week:**

- |               |          |
|---------------|----------|
| 1. JB Gardens | 4. _____ |
| 2. _____      | 5. _____ |
| 3. _____      | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ___✓___	% Computed <u>50%</u>	Not up to date ___✓___
Computed Items Checked _____	Unchecked ___✓___	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>26</u>
DATE:	<u>3/19/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>3/14/2020</u>	TIME CONSUMED:	<u>181 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 7.0% This Report 1.5 % To Date 8.5%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 175** Tree Removal-LAWS removes remaining tree stumps on Bay Street

**ITEM 150** Storage, Handling, Transport and Disposal of Uncontaminated Concrete-LAWS removes concrete offsite for disposal

**ITEM 179** Unclassified Excavation-LAWS backfills trench by Henry Street Basin, LAWS begins excavating drainage trench between ball field 9 and soccer field 2

**ITEM 13** Temporary Sheet piling-LAWS installs temporary sheet piling in trench between ball fields 9 and soccer field 2

**ITEM 167** Reconstruct Concrete Wall-LAWS power washes wall that will be reconstructed

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>%0.17 met to date</u>	\$\$ amt to date:	<u>\$5,700</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>
-------------------------	------------------------------------	-------------------	---------------------------

**Remarks:**





NYC Parks

**Approved Working Subs This Week:**

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ___✓___	% Computed <u>50%</u>	Not up to date ___✓___
Computed Items Checked _____	Unchecked ___✓___	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>27</u>
DATE:	<u>3/27/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>3/21/2020</u>	TIME CONSUMED:	<u>188 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 8.5% This Report 0.5 % To Date 9.0%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 179** Unclassified Excavation-LAWS continues excavating drainage trench between ball field 9 and soccer field 2

**ITEM 13** Temporary Sheet piling-LAWS installs temporary sheet piling in trench between ball fields 9 and soccer field 2

**ITEM 167** Reconstruct Concrete Wall-LAWS power washes wall that will be reconstructed, and drills to prepare for reconstruction

**ITEM 165** Polyethylene Corrugated Pipe 15"-LAWS installs pipe in drainage trench between ballfield 9 and soccer field 2

**ITEM 30** Polyethylene Corrugated Pipe 15"-LAWS installs precast concrete manhole to connect to drainage between ballfield 9 and soccer field 2

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>%0.17 met to date</u>	\$\$ amt to date:	<u>\$5,700</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>
-------------------------	------------------------------------	-------------------	---------------------------

**Remarks:**



NYC Parks

**Approved Working Subs This Week:**

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ___✓___	% Computed <u>50%</u>	Not up to date ___✓___
Computed Items Checked _____	Unchecked ___✓___	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>28</u>
DATE:	<u>4/1/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>3/28/2020</u>	TIME CONSUMED:	<u>195 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 9.0% This Report 0.5 % To Date 9.5%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 179** Unclassified Excavation-LAWS continues excavating drainage trench between ball field 9 and soccer field 2

**ITEM 13** Temporary Sheet piling-LAWS installs temporary sheet piling in trench between ball fields 9 and soccer field 2

**ITEM 167** Reconstruct Concrete Wall-LAWS drills to prepare for reconstruction

**ITEM 165** Polyethylene Corrugated Pipe 15"-LAWS installs pipe in drainage trench between ballfield 9 and soccer field 2

**ITEM 10** Remove Steel Bar Reinforced Concrete-LAWS removes and breaks up steel reinforced concrete pad with excavator and hoe ram

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>%0.17 met to date</u>	\$\$ amt to date:	<u>\$5,700</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>
-------------------------	------------------------------------	-------------------	---------------------------

**Remarks:**



NYC Parks

**Approved Working Subs This Week:**

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ___✓___	% Computed <u>50%</u>	Not up to date ___✓___
Computed Items Checked _____	Unchecked ___✓___	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>29</u>
DATE:	<u>4/7/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>4/4/2020</u>	TIME CONSUMED:	<u>202 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 9.5% This Report 0.2 % To Date 9.7%

IF NO PROGRESS, STATE REASON BELOW

M TU W-O TH-O F-O ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: Due to the Covid-19 pandemic the DOB had decided the Red Hook projects are non-essential constructions and ordered a shutdown on 3/31/20

Description of work Covered by this Report:

**ITEM 167** Reconstruct Concrete Wall-LAWS drills to prepare for the installation of rebar on the wall

**ITEM 60** Steel Bar Refoment-LAWS installs steel rebar along for the reconstruction of a concrete wall by Bay Street

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>%0.17 met to date</u>	\$\$ amt to date:	<u>\$5,700</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:**



NYC Parks

**Approved Working Subs This Week:**

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_✓\_\_ % Computed 50% Not up to date \_\_\_\_✓\_\_\_\_

Computed Items Checked \_\_\_\_\_ Unchecked \_\_✓\_\_ % Checked 0

**Major Outstanding Issues:**

**Conditions Causing Delays:**

Due to the Covid-19 Pandemic the jobsite was shut down on 3/31/2020



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>30</u>
DATE:	<u>4/14/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>4/11/2020</u>	TIME CONSUMED:	<u>209 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 9.7% This Report 0.0 % To Date 9.7%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F **ALL-O**

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: Due to the Covid-19 pandemic the DOB had decided the Red Hook projects are non-essential constructions and ordered a shutdown as of 3/31/20

Description of work Covered by this Report:

N/A

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>%0.17 met to date</u>	\$\$ amt to date:	<u>\$5,700</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>
-------------------------	------------------------------------	-------------------	---------------------------

### Remarks:

No work performed this week. LAWS was onsite Thursday 4/9/20 to check the site and repair dust netting and fix the tarp over the stockpile





NYC Parks

**Approved Working Subs This Week:**

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed __✓__	% Computed <u>50%</u>	Not up to date ____✓____
Computed Items Checked _____	Unchecked __✓__	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**

Due to the Covid-19 Pandemic the jobsite was shut down on 3/31/2020



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Borough Director, Matthias Augustin, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>31</u>
DATE:	<u>4/18/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>4/11/2020</u>	TIME CONSUMED:	<u>216 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 9.7% This Report 0.0 % To Date 9.7%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F **ALL-O**

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: Due to the Covid-19 pandemic the DOB had decided the Red Hook projects are non-essential constructions and ordered a shutdown as of 3/31/20

Description of work Covered by this Report:

N/A

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>%0.17 met to date</u>	\$\$ amt to date:	<u>\$5,700</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>
-------------------------	------------------------------------	-------------------	---------------------------

### Remarks:

No work performed this week. LAWS was onsite Tuesday 4/14/20 to check the site and repair dust netting and fix the tarp over the stockpile. AES sampled stockpile 3 on Friday 4/17/20



NYC Parks

**Approved Working Subs This Week:**

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed __✓__	% Computed <u>50%</u>	Not up to date ____✓____
Computed Items Checked _____	Unchecked __✓__	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**

Due to the Covid-19 Pandemic the jobsite was shut down on 3/31/2020



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>32</u>
DATE:	<u>4/29/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>4/25/2020</u>	TIME CONSUMED:	<u>223 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 9.7% This Report 0.0 % To Date 9.7%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F **ALL-O**

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: Due to the Covid-19 pandemic the DOB had decided the Red Hook projects are non-essential constructions and ordered a shutdown as of 3/31/20

Description of work Covered by this Report:

N/A

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>%0.17 met to date</u>	\$\$ amt to date:	<u>\$5,700</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>	
-------------------------	------------------------------------	-------------------	---------------------------	--

Remarks:



NYC Parks

**Approved Working Subs This Week:**

1. \_\_\_\_\_ 4. \_\_\_\_\_
2. \_\_\_\_\_ 5. \_\_\_\_\_
3. \_\_\_\_\_ 6. \_\_\_\_\_

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_✓\_\_\_\_ % Computed 50% Not up to date \_\_\_\_✓\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked \_\_✓\_\_\_\_ % Checked 0

**Major Outstanding Issues:**

**Conditions Causing Delays:**

Due to the Covid-19 Pandemic the jobsite was shut down on 3/31/2020



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>33</u>
DATE:	<u>5/6/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>5/2/2020</u>	TIME CONSUMED:	<u>230 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 9.7% This Report 0.0 % To Date 9.7%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F **ALL-O**

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: Due to the Covid-19 pandemic the DOB had decided the Red Hook projects are non-essential constructions and ordered a shutdown as of 3/31/20

Description of work Covered by this Report:

N/A

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>%0.17 met to date</u>	\$\$ amt to date:	<u>\$5,700</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>
-------------------------	------------------------------------	-------------------	---------------------------

Remarks:



**NYC Parks**

**Approved Working Subs This Week:**

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed __✓__	% Computed <u>50%</u>	Not up to date __✓__
Computed Items Checked _____	Unchecked __✓__	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**

Due to the Covid-19 Pandemic the jobsite was shut down on 3/31/2020



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>34</u>
DATE:	<u>5/13/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>5/9/2020</u>	TIME CONSUMED:	<u>237 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 9.7% This Report 0.0 % To Date 9.7%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F **ALL-O**

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: Due to the Covid-19 pandemic the DOB had decided the Red Hook projects are non-essential constructions and ordered a shutdown as of 3/31/20

Description of work Covered by this Report:

N/A

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>%0.17 met to date</u>	\$\$ amt to date:	<u>\$5,700</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>	
-------------------------	------------------------------------	-------------------	---------------------------	--

Remarks:





**NYC Parks**

**Approved Working Subs This Week:**

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed __✓__	% Computed <u>50%</u>	Not up to date __✓__
Computed Items Checked _____	Unchecked __✓__	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**

Due to the Covid-19 Pandemic the jobsite was shut down on 3/31/2020



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>35</u>
DATE:	<u>5/21/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>5/16/2020</u>	TIME CONSUMED:	<u>244 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 9.7% This Report 0.0 % To Date 9.7%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F **ALL-O**

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: Due to the Covid-19 pandemic the DOB had decided the Red Hook projects are non-essential constructions and ordered a shutdown as of 3/31/20

Description of work Covered by this Report:

N/A

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>%0.17 met to date</u>	\$\$ amt to date:	<u>\$5,700</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>
-------------------------	------------------------------------	-------------------	---------------------------

Remarks:



NYC Parks

**Approved Working Subs This Week:**

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed __✓__	% Computed <u>50%</u>	Not up to date __✓__
Computed Items Checked _____	Unchecked __✓__	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**

Due to the Covid-19 Pandemic the jobsite was shut down on 3/31/2020



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>36</u>
DATE:	<u>5/27/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>5/23/2020</u>	TIME CONSUMED:	<u>251 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 9.7% This Report 0.0 % To Date 9.7%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F **ALL-O**

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: Due to the Covid-19 pandemic the DOB had decided the Red Hook projects are non-essential constructions and ordered a shutdown as of 3/31/20

Description of work Covered by this Report:

N/A

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>%0.17 met to date</u>	\$\$ amt to date:	<u>\$5,700</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>
-------------------------	------------------------------------	-------------------	---------------------------

Remarks:



**NYC Parks**

**Approved Working Subs This Week:**

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed __✓__	% Computed <u>50%</u>	Not up to date __✓__
Computed Items Checked _____	Unchecked __✓__	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**

Due to the Covid-19 Pandemic the jobsite was shut down on 3/31/2020



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>37</u>
DATE:	<u>6/03/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>5/30/2020</u>	TIME CONSUMED:	<u>258 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 9.7% This Report 0.0 % To Date 9.7%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F **ALL-O**

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: Due to the Covid-19 pandemic the DOB had decided the Red Hook projects are non-essential constructions and ordered a shutdown as of 3/31/20. On 5/21/2020 the site was granted a waiver to reopen. Site will resume work once new safety gridlines are reviewed.

Description of work Covered by this Report:

N/A

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>%0.17 met to date</u>	\$\$ amt to date:	<u>\$5,700</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>
-------------------------	------------------------------------	-------------------	---------------------------

**Remarks:**



NYC Parks

Form 11

**Approved Working Subs This Week:**

1. \_\_\_\_\_ 4. \_\_\_\_\_  
2. \_\_\_\_\_ 5. \_\_\_\_\_  
3. \_\_\_\_\_ 6. \_\_\_\_\_

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_✓\_\_ % Computed 50% Not up to date \_\_\_\_✓\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked \_\_✓\_\_ % Checked 0

**Major Outstanding Issues:**

**Conditions Causing Delays:**

Due to the Covid-19 Pandemic the jobsite was shut down on 3/31/2020



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>38</u>
DATE:	<u>6/10/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>06/06/2020</u>	TIME CONSUMED:	<u>265 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 9.7% This Report 0.0 % To Date 9.7%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F **ALL-O**

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: Due to the Covid-19 pandemic the DOB had decided the Red Hook projects are non-essential constructions and ordered a shutdown as of 3/31/20. On 5/21/2020 the site was granted a waiver to reopen. Site will resume work once new safety gridlines are reviewed.

Description of work Covered by this Report:

N/A

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>%0.17 met to date</u>	\$\$ amt to date:	<u>\$5,700</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>
-------------------------	------------------------------------	-------------------	---------------------------

**Remarks:**





**NYC Parks**

**Form 11**

**Approved Working Subs This Week:**

1. \_\_\_\_\_ 4. \_\_\_\_\_  
2. \_\_\_\_\_ 5. \_\_\_\_\_  
3. \_\_\_\_\_ 6. \_\_\_\_\_

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_✓\_\_ % Computed 50% Not up to date \_\_\_\_✓\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked \_\_✓\_\_ % Checked 0

**Major Outstanding Issues:**

**Conditions Causing Delays:**

Due to the Covid-19 Pandemic the jobsite was shut down on 3/31/2020



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>39</u>
DATE:	<u>6/17/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>6/13/2020</u>	TIME CONSUMED:	<u>272 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 9.7% This Report 0.0 % To Date 9.7%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F **ALL-O**

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: Due to the Covid-19 pandemic the DOB had decided the Red Hook projects are non-essential constructions and ordered a shutdown as of 3/31/20. On 5/21/2020 the site was granted a waiver to reopen. Site will resume work once new safety gridlines are reviewed.

Description of work Covered by this Report:

N/A

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>%0.17 met to date</u>	\$\$ amt to date:	<u>\$5,700</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>
-------------------------	------------------------------------	-------------------	---------------------------

**Remarks:**



NYC Parks

Form 11

**Approved Working Subs This Week:**

1. \_\_\_\_\_ 4. \_\_\_\_\_  
2. \_\_\_\_\_ 5. \_\_\_\_\_  
3. \_\_\_\_\_ 6. \_\_\_\_\_

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_✓\_\_\_\_ % Computed 50% Not up to date \_\_\_\_✓\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked \_\_✓\_\_\_\_ % Checked 0

**Major Outstanding Issues:**

**Conditions Causing Delays:**

Due to the Covid-19 Pandemic the jobsite was shut down on 3/31/2020



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>40</u>
DATE:	<u>6/24/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>6/20/2020</u>	TIME CONSUMED:	<u>279 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 9.7% This Report 0.0 % To Date 9.7%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F **ALL-O**

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: Due to the Covid-19 pandemic the DOB had decided the Red Hook projects are non-essential constructions and ordered a shutdown as of 3/31/20. On 5/21/2020 the site was granted a waiver to reopen. Site will resume work once new safety gridlines are reviewed.

Description of work Covered by this Report:

N/A

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>%0.17 met to date</u>	\$\$ amt to date:	<u>\$5,700</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>
-------------------------	------------------------------------	-------------------	---------------------------

**Remarks:**



NYC Parks

Form 11

**Approved Working Subs This Week:**

1. \_\_\_\_\_ 4. \_\_\_\_\_  
2. \_\_\_\_\_ 5. \_\_\_\_\_  
3. \_\_\_\_\_ 6. \_\_\_\_\_

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_✓\_\_ % Computed 50% Not up to date \_\_\_\_✓\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked \_\_✓\_\_ % Checked 0

**Major Outstanding Issues:**

**Conditions Causing Delays:**

Due to the Covid-19 Pandemic the jobsite was shut down on 3/31/2020



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>41</u>
DATE:	<u>6/27/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>6/30/2020</u>	TIME CONSUMED:	<u>286 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 9.7% This Report 0.0 % To Date 9.7%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F **ALL-O**

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: Due to the Covid-19 pandemic the DOB had decided the Red Hook projects are non-essential constructions and ordered a shutdown as of 3/31/20. On 5/21/2020 the site was granted a waiver to reopen. Site will resume next week on Monday 6/29/20.

Description of work Covered by this Report:

N/A

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>%0.17 met to date</u>	\$\$ amt to date:	<u>\$5,700</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>
-------------------------	------------------------------------	-------------------	---------------------------

**Remarks:**



NYC Parks

Form 11

**Approved Working Subs This Week:**

1. \_\_\_\_\_ 4. \_\_\_\_\_  
2. \_\_\_\_\_ 5. \_\_\_\_\_  
3. \_\_\_\_\_ 6. \_\_\_\_\_

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_✓\_\_ % Computed 50% Not up to date \_\_\_\_✓\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked \_\_✓\_\_ % Checked 0

**Major Outstanding Issues:**

**Conditions Causing Delays:**

Due to the Covid-19 Pandemic the jobsite was shut down on 3/31/2020



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>42</u>
DATE:	<u>7/9/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>7/4/2020</u>	TIME CONSUMED:	<u>293 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 9.7% This Report 0.0 % To Date 9.7%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F **ALL-O**

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: Work on site allowed to resume on Monday 6/29/20. No work completed this week except limited remobilization and posting of covid-19 information signs. LAWS plans to resume work on Tuesday 7/7/20 shipping soil offsite.

Description of work Covered by this Report:

N/A

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>%0.17 met to date</u>	\$\$ amt to date:	<u>\$5,700</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>
-------------------------	------------------------------------	-------------------	---------------------------

Remarks:





NYC Parks

Form 11

**Approved Working Subs This Week:**

1. \_\_\_\_\_ 4. \_\_\_\_\_  
2. \_\_\_\_\_ 5. \_\_\_\_\_  
3. \_\_\_\_\_ 6. \_\_\_\_\_

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_✓\_\_ % Computed 50% Not up to date \_\_\_\_✓\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked \_\_✓\_\_ % Checked 0

**Major Outstanding Issues:**

**Conditions Causing Delays:**

LAWS not doing work this week except limited remobilization and posting covid-19 information posters, work will resume next week



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>43</u>
DATE:	<u>7/17/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>7/11/2020</u>	TIME CONSUMED:	<u>300 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 9.7% This Report 1.3 % To Date 11%

IF NO PROGRESS, STATE REASON BELOW

**M-O**    TU    W    TH    F    ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: LAWS did work Monday besides limited remobilization on Monday, started shipping soil on Tuesday.

Description of work Covered by this Report:

**ITEM 148** Transport and Disposal of Non-Hazardous Contaminated Soil-LAWS is removing soil from Stockpile 3 in Soccer Field 2

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>%0.17 met to date</u>	\$ \$ amt to date:	<u>\$5,700</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:**



NYC Parks

**Approved Working Subs This Week:**

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ___✓___	% Computed <u>50%</u>	Not up to date ___✓___
Computed Items Checked _____	Unchecked ___✓___	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>44</u>
DATE:	<u>7/22/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>7/18/2020</u>	TIME CONSUMED:	<u>307 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 11% This Report 2.2 % To Date 13.2%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 148** Transport and Disposal of Non-Hazardous Contaminated Soil-LAWS is removing soil from Stockpile 3 in Soccer Field 2 and Stockpile 1 and 2 in Ballfield 9

**ITEM 167** Reconstruct Concrete Wall- LAWS building and place forms for concrete for Bay Street curb wall

**ITEM 57** Concrete Steeps with Handrail- LAWS installing rebar and forms for the footing on the stairs by Bay Street

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>%0.17 met to date</u>	\$\$ amt to date:	<u>\$5,700</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:**



NYC Parks

**Approved Working Subs This Week:**

1. \_\_\_\_\_ 4. \_\_\_\_\_  
2. \_\_\_\_\_ 5. \_\_\_\_\_  
3. \_\_\_\_\_ 6. \_\_\_\_\_

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_✓\_\_ % Computed 50% Not up to date \_\_\_\_✓\_\_\_\_  
Computed Items Checked \_\_\_\_ \_\_\_\_ Unchecked \_\_✓\_\_ % Checked 0

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>45</u>
DATE:	<u>7/28/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>7/25/2020</u>	TIME CONSUMED:	<u>314 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 13.2% This Report 2 % To Date 15.2%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 148** Transport and Disposal of Non-Hazardous Contaminated Soil-LAWS is removing soil from and Stockpile 1 in Ballfield 9

**ITEM 167** Reconstruct Concrete Wall- LAWS building and place forms for concrete for Bay Street curb wall

**ITEM 57** Concrete Retaining Wall- LAWS concrete placement for retaining wall on Bay Street

**ITEM 60** Steel Bar Reinforcement -LAWS installing rebar for retaining wall and footing.

**ITEM 56** Average Concrete-LAWS pouring concrete for Bay Street retaining wall

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 4.09 met to date</u>	\$\$ amt to date:	<u>\$133,836.25</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>
-------------------------	------------------------------------	-------------------	---------------------------

**Remarks:**



NYC Parks

**Approved Working Subs This Week:**

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed __✓__	% Computed <u>50%</u>	Not up to date ____✓____
Computed Items Checked _____	Unchecked __✓__	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>46</u>
DATE:	<u>8/05/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>8/01/2020</u>	TIME CONSUMED:	<u>321 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 15.2% This Report 0.5 % To Date 15.7%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 179** Unclassified Excavation-LAWS removing curbs and manholes

**ITEM 150:** Storage Handling Transport and Disposal of Non Hazardous Uncontaminated Concrete-LAWS breaking concrete with hoe ram for disposal

**ITEM 167** Reconstruct Concrete Wall- LAWS building and place forms for concrete for Bay Street curb wall

**ITEM 60** Steel Bar Reinforcement -LAWS installing rebar for retaining wall and footing.

**ITEM 56** Average Concrete-LAWS pouring concrete for Bay Street retaining wall

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 4.09 met to date</u>	\$\$ amt to date:	<u>\$133,836.25</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>
-------------------------	------------------------------------	-------------------	---------------------------

**Remarks:**





NYC Parks

Form 11

**Approved Working Subs This Week:**

1. \_\_\_\_\_ 4. \_\_\_\_\_  
2. \_\_\_\_\_ 5. \_\_\_\_\_  
3. \_\_\_\_\_ 6. \_\_\_\_\_

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_✓\_\_ % Computed 50% Not up to date \_\_\_\_✓\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked \_\_✓\_\_ % Checked 0

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>47</u>
DATE:	<u>8/11/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>8/08/2020</u>	TIME CONSUMED:	<u>328 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 15.7% This Report 4.6 % To Date 20.3%

IF NO PROGRESS, STATE REASON BELOW

M **TU-(W)** W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: No work performed on Tuesday 8/4/20 due to tropical storm conditions

Description of work Covered by this Report:

**ITEM 150:** Storage Handling Transport and Disposal of Non Hazardous Uncontaminated Concrete-LAWS breaking concrete with hoe ram for disposal

**ITEM 167** Reconstruct Concrete Wall- LAWS building and place forms for concrete for Bay Street curb wall

**ITEM 60** Steel Bar Reinforcement -LAWS installing rebar for retaining wall and footing.

**ITEM 56** Average Concrete-LAWS pouring concrete for Bay Street retaining wall

**ITEM 174** Topsoil for Planting Pits & Beds: Topsoil for backfilling hand excavation of critical root zone of trees delivered

**ITEM 160** Hand/Pneumatic Excavation: Hand excavation of critical root zone of tree 96

**ITEM 138** Demarcation Layer: Demarcation layer placed below excavation layer of critical root zone around tree 96

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 4.09 met to date</u>	\$\$ amt to date:	<u>\$133,836.25</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>
-------------------------	------------------------------------	-------------------	---------------------------

**Remarks:**



**NYC Parks**

**Approved Working Subs This Week:**

1. \_\_\_\_\_ 4. \_\_\_\_\_
2. \_\_\_\_\_ 5. \_\_\_\_\_
3. \_\_\_\_\_ 6. \_\_\_\_\_

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_✓\_\_\_\_ % Computed 50% Not up to date \_\_\_\_✓\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked \_\_✓\_\_\_\_ % Checked 0

**Major Outstanding Issues:**

LAWS has not provided revised progress schedule

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>48</u>
DATE:	<u>8/18/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>8/15/2020</u>	TIME CONSUMED:	<u>335 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 20.3% This Report 1.4 % To Date 21.7%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 167** Reconstruct Concrete Wall- LAWS building and place forms for concrete for Bay Street curb wall

**ITEM 60** Steel Bar Reinforcement -LAWS installing rebar for retaining wall and footing.

**ITEM 56** Average Concrete-LAWS pouring concrete for Bay Street retaining wall

**ITEM 160** Hand/Pneumatic Excavation: Hand excavation of critical root zone of tree 96 and 97

**ITEM 138** Demarcation Layer: Demarcation layer placed below excavation layer of critical root zone around tree 96 and 97

**ITEM 179** Unclassified Excavation: Excavation below where stairs will be placed

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 4.09 met to date</u>	\$\$ amt to date:	<u>\$133,836.25</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:**

**Approved Working Subs This Week:**



1. **NYC Parks**
2. \_\_\_\_\_
3. \_\_\_\_\_
4. \_\_\_\_\_
5. \_\_\_\_\_
6. \_\_\_\_\_

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_✓\_\_ % Computed 50% Not up to date \_\_\_\_✓\_\_\_\_  
Computed Items Checked \_\_\_\_ Unchecked \_\_✓\_\_ % Checked 0

**Major Outstanding Issues:**

LAWS has not provided revised progress schedule

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>49</u>
DATE:	<u>8/25/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>8/22/2020</u>	TIME CONSUMED:	<u>342 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 21.7% This Report 1.5 % To Date 23.2%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 167** Reconstruct Concrete Wall- LAWS building and place forms for concrete for Bay Street curb wall

**ITEM 60** Steel Bar Reinforcement -LAWS installing rebar for retaining wall and footing, and baseball backstop.

**ITEM 56** Average Concrete-LAWS pouring concrete for Bay Street retaining wall and stair cheek walls

**ITEM 160** Hand/Pneumatic Excavation: Hand excavation of critical root zone of tree 96, 97 and 143

**ITEM 138** Demarcation Layer: Demarcation layer placed below excavation layer of critical root zone around tree 96, 97 and 143

**ITEM 179** Unclassified Excavation: Excavation of pavers west of the northwest corner of ballfield 9

**ITEM 80** Hooded Baseball Backstop on Curb: LAWS begins excavation, concrete forms and rebar for backstop

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 4.09 met to date</u>	\$ \$ amt to date:	<u>\$133,836.25</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:**



**NYC Parks**

**Approved Working Subs This Week:**

1. \_\_\_\_\_ 4. \_\_\_\_\_
2. \_\_\_\_\_ 5. \_\_\_\_\_
3. \_\_\_\_\_ 6. \_\_\_\_\_

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_✓\_\_\_\_ % Computed 50% Not up to date \_\_\_\_✓\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked \_\_✓\_\_\_\_ % Checked 0

**Major Outstanding Issues:**

LAWS has not provided revised progress schedule

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>50</u>
DATE:	<u>9/01/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>8/29/2020</u>	TIME CONSUMED:	<u>349 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 23.2% This Report 0.2 % To Date 23.4%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 167 Reconstruct Concrete Wall-** LAWS building and placing forms for concrete for Bay Street curb wall

**ITEM 56 Average Concrete-LAWS** pouring concrete for Bay Street retaining wall and footings for 12" curb in ballfield 9 east of backstop

**ITEM 160 Hand/Pneumatic Excavation:** Hand excavation of critical root zone of tree 143 and by trees 130-137

**ITEM 138 Demarcation Layer:** Demarcation layer placed below excavation layer of critical root zone be tree 143 and by trees 130-137

**ITEM 179 Unclassified Excavation:** Excavation for 12" curb in ballfield 9 east of backstop

**ITEM 80 Hooded Baseball Backstop on Curb:** LAWS concrete forms and concrete placement for ballfield 9 backstop curb

**ITEM 127 Electrical Work:** Mainstream electric onsite installing new NEMA enclosure

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 4.09 met to date</u>	\$\$ amt to date:	<u>\$133,836.25</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:**





**NYC Parks**

**Approved Working Subs This Week:**

- |                        |          |
|------------------------|----------|
| 1. Mainstream Electric | 4. _____ |
| 2. _____               | 5. _____ |
| 3. _____               | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed __✓__	% Computed <u>50%</u>	Not up to date __✓__
Computed Items Checked _____	Unchecked __✓__	% Checked <u>0</u>	

**Major Outstanding Issues:**

LAWS has not provided revised progress schedule

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>51</u>
DATE:	<u>9/09/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>9/05/2020</u>	TIME CONSUMED:	<u>356 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 23.4% This Report 0.1 % To Date 23.5%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 167** Reconstruct Concrete Wall- LAWS building and placing forms for concrete for Bay Street curb wall

**ITEM 56** Average Concrete-LAWS pouring concrete for Bay Street retaining wall

**ITEM 160** Hand/Pneumatic Excavation: Hand excavation of critical root zone by trees 130-137 and trees 138-142

**ITEM 138** Demarcation Layer: Demarcation layer placed below excavation layer of critical root zone by trees 130-137 and trees 138-142

**ITEM 178** Topsoil for Planting Pits and Beds: LAWS received deliveries of topsoil for backfill of hand excavation in critical root zone

**ITEM 179** Unclassified Excavation: Excavation for 12" curb in ballfield 9 south of backstop

**ITEM 80** Hooded Baseball Backstop on Curb: LAWS removing forms after placement of concrete for backstop

**ITEM 58** Concrete Curb: LAWS forming and placing concrete for 12" concrete curb east and south of backstop in ballfield 9

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 4.09 met to date</u>	\$\$ amt to date:	<u>\$133,836.25</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>
-------------------------	------------------------------------	-------------------	---------------------------

**Remarks:**



NYC Parks

**Approved Working Subs This Week:**

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed __✓__	% Computed <u>50%</u>	Not up to date __✓__
Computed Items Checked _____	Unchecked __✓__	% Checked <u>0</u>	

**Major Outstanding Issues:**

LAWS has not provided revised progress schedule

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>52</u>
DATE:	<u>9/15/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>9/12/2020</u>	TIME CONSUMED:	<u>363 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 23.5% This Report 0.1 % To Date 23.6%

IF NO PROGRESS, STATE REASON BELOW

(M)-H TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: Labor Day Holiday 9/7/20

Description of work Covered by this Report:

**ITEM 160** Hand/Pneumatic Excavation: Hand excavation of critical root zone by trees 122-129

**ITEM 138** Demarcation Layer: Demarcation layer placed below excavation layer of critical root zone by trees 122-129

**ITEM 174** Topsoil for Planting Pits and Beds: LAWS received deliveries of topsoil for backfill of hand excavation in critical root zone

**ITEM 57** Concrete Steps with Handrail: LAWS placing broken stone, demarcation and concrete for steps on Bay St entrances

**ITEM 58** Concrete Curb: LAWS forming and placing concrete for 12" concrete curb east and south of backstop in ballfield 9

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 4.09 met to date</u>	\$\$ amt to date:	<u>\$133,836.25</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>	
-------------------------	------------------------------------	-------------------	---------------------------	--



NYC Parks

Remarks:

Approved Working Subs This Week:

1. \_\_\_\_\_ 4. \_\_\_\_\_  
2. \_\_\_\_\_ 5. \_\_\_\_\_  
3. \_\_\_\_\_ 6. \_\_\_\_\_

Calculation Book Status: Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_✓\_\_\_\_ % Computed 50% Not up to date \_\_\_\_✓\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked \_\_✓\_\_\_\_ % Checked 0

Major Outstanding Issues:

Conditions Causing Delays:



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>53</u>
DATE:	<u>9/22/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>9/19/2020</u>	TIME CONSUMED:	<u>370 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 23.5% This Report 0.1 % To Date 23.6%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 160** Hand/Pneumatic Excavation: Hand excavation of critical root zone by trees 117-105

**ITEM 138** Demarcation Layer: Demarcation layer placed below excavation layer of critical root zone by trees 117-105

**ITEM 174** Topsoil for Planting Pits and Beds: LAWS received deliveries of topsoil for backfill of hand excavation in critical root zone

**ITEM 57** Concrete Steps with Handrail: LAWS placing broken stone, demarcation and concrete for steps on Bay St entrances

**ITEM 58** Concrete Curb: LAWS forming and placing concrete for 12" concrete curb east and south of dugout in ballfield 9

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 4.09 met to date</u>	\$\$ amt to date:	<u>\$141,141.93</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>
-------------------------	------------------------------------	-------------------	---------------------------



NYC Parks

**Remarks:**

**Approved Working Subs This Week:**

1. \_\_\_\_\_ 4. \_\_\_\_\_  
2. \_\_\_\_\_ 5. \_\_\_\_\_  
3. \_\_\_\_\_ 6. \_\_\_\_\_

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_✓\_\_ % Computed 50% Not up to date \_\_\_\_✓\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked \_\_✓\_\_ % Checked 0

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>54</u>
DATE:	<u>9/29/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>9/26/2020</u>	TIME CONSUMED:	<u>377 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 23.6% This Report 0.2 % To Date 23.8%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 160** Hand/Pneumatic Excavation: Hand excavation of critical root zone by trees 105-108 and 20-22

**ITEM 138** Demarcation Layer: Demarcation layer placed below excavation layer of critical root zone by trees 105-108 and 20-22, and below curbs

**ITEM 174** Topsoil for Planting Pits and Beds: LAWS received deliveries of topsoil for backfill of hand excavation in critical root zone

**ITEM 58** Concrete Curb: LAWS forming and placing concrete for 12" concrete curb in ballfield 9 dugout and outfield curbs

**ITEM 179** Unclassified Excavation: excavation for sonotube and curb north of ballfield 9

**ITEM 127** Electrical Work: Mainstream onsite working on NEMA enclosure and sports lighting

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 4.09 met to date</u>	\$ \$ amt to date:	<u>\$141,141.93</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------





NYC Parks

Form 11

Remarks:

**Approved Working Subs This Week:**

- |                        |          |
|------------------------|----------|
| 1. Mainstream Electric | 4. _____ |
| 2. _____               | 5. _____ |
| 3. _____               | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed __✓__	% Computed <u>50%</u>	Not up to date __✓__
Computed Items Checked _____	Unchecked __✓__	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>55</u>
DATE:	<u>10/6/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>10/3/2020</u>	TIME CONSUMED:	<u>384 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 23.8% This Report 0.8 % To Date 24.6%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 160** Hand/Pneumatic Excavation: Hand excavation of critical root zone by trees 20-28

**ITEM 138** Demarcation Layer: Demarcation layer placed below excavation layer of critical root zone by trees trees 20-28, and below curbs

**ITEM 174** Topsoil for Planting Pits and Beds: LAWS received deliveries of topsoil for backfill of hand excavation in critical root zone

**ITEM 58** Concrete Curb: LAWS forming and placing concrete for 12" concrete curb in ballfield 9 outfield and curbs north of ballfield 9

**ITEM 179** Unclassified Excavation: excavation for sonotube, outfield and curb north of ballfield 9

**ITEM 127** Electrical Work: Mainstream onsite working on sports lighting

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 4.09 met to date</u>	\$\$ amt to date:	<u>\$141,141.93</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------



NYC Parks

Form 11

Remarks:

**Approved Working Subs This Week:**

- |                        |          |
|------------------------|----------|
| 1. Mainstream Electric | 4. _____ |
| 2. _____               | 5. _____ |
| 3. _____               | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed __✓__	% Computed <u>50%</u>	Not up to date __✓__
Computed Items Checked _____	Unchecked __✓__	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>56</u>
DATE:	<u>10/13/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>10/10/2020</u>	TIME CONSUMED:	<u>391 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 24.6% This Report 0.9 % To Date 25.5%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 160** Hand/Pneumatic Excavation: Hand excavation of critical root zone by trees 28-30

**ITEM 138** Demarcation Layer: Demarcation layer placed below excavation layer of critical root zone by trees trees 28-30, and below curbs

**ITEM 58** Concrete Curb: LAWS forming and placing concrete for 12" concrete curb in ballfield 9 outfield and curbs in northwest area of the site near ballfield 9

**ITEM 179** Unclassified Excavation: excavation for sonotube, outfield curb and curbs in northwest area of the site near ballfield 9

**ITEM 127** Electrical Work: Mainstream onsite working on sports lighting

**ITEM 22** Clear Existing Drainage Structure: Arold Construction onsite inspecting storm drains in soccer field 2 with camera

**ITEM 150** Storage, Handling, Transport and Disposal of Uncontaminated Concrete: Concrete shipped offsite for disposal to Evergreen Recycling by LMC Trucking

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 4.09 met to date</u>	\$\$ amt to date:	<u>\$141,141.93</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------



NYC Parks

Form 11

**Remarks:**

**Approved Working Subs This Week:**

- |                        |          |
|------------------------|----------|
| 1. Mainstream Electric | 4. _____ |
| 2. Arold Construction  | 5. _____ |
| 3. _____               | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed __✓__	% Computed <u>50%</u>	Not up to date ____✓____
Computed Items Checked _____	Unchecked __✓__	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>57</u>
DATE:	<u>10/20/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>10/17/2020</u>	TIME CONSUMED:	<u>398 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 25.5% This Report 0.5 % To Date 26.0%

IF NO PROGRESS, STATE REASON BELOW

(M)-H TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: Holiday on 10/12/20

Description of work Covered by this Report:

**ITEM 160** Hand/Pneumatic Excavation: Hand excavation for curbs in critical root zone

**ITEM 138** Demarcation Layer: Demarcation layer placed below below curbs

**ITEM 58** Concrete Curb: LAWS forming and placing concrete for concrete curb north of soccer field 2 and curbs in northwest area of the site near ballfield 9

**ITEM 179** Unclassified Excavation: excavation for sonotube, outfield curb and curbs in northwest area of the site near ballfield 9, and north of soccer field 2

**ITEM 127** Electrical Work: Mainstream onsite working on sports lighting

**ITEM 151** Storage, Handling, Transport and Disposal of Uncontaminated Asphalt: Asphalt shipped offsite for disposal to Allococo Recycling and Evergreen Recycling by LMC Trucking

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 4.09 met to date</u>	\$\$ amt to date:	<u>\$141,141.93</u>

SECTION 220 COMPLIANCE: Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes



NYC Parks

Form 11

**Remarks:**

**Approved Working Subs This Week:**

- |                        |          |
|------------------------|----------|
| 1. Mainstream Electric | 4. _____ |
| 2. _____               | 5. _____ |
| 3. _____               | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ___✓___	% Computed <u>50%</u>	Not up to date ___✓___
Computed Items Checked _____	Unchecked ___✓___	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>58</u>
DATE:	<u>10/29/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>10/24/2020</u>	TIME CONSUMED:	<u>405 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 26.0% This Report 0.3 % To Date 26.3%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 160** Hand/Pneumatic Excavation: Hand excavation for curbs in critical root zone

**ITEM 138** Demarcation Layer: Demarcation layer placed below curbs

**ITEM 58** Concrete Curb: LAWS forming and placing concrete for concrete curb north and north east of soccer field 2 and curbs in northwest area of the site near ballfield 9

**ITEM 179** Unclassified Excavation: excavation concrete curb north and north east of soccer field 2 and curbs in northwest area of the site near ballfield 9

**ITEM 127** Electrical Work: Mainstream onsite working on sports lighting

**ITEM 151** Storage, Handling, Transport and Disposal of Uncontaminated Asphalt: Asphalt shipped offsite for disposal to Evergreen Recycling by LMC Trucking

**ITEM 21** Clear Existing Storm/Sanitary Pipe: 11 Enviro Group and Arold Construction clearing storm drain piping

**ITEM 22** Clear Existing Drainage Structure: 11 Enviro Group and Arold Construction clearing drainage structures

**ITEM 125** Cured in Place Pipe Lining of Existing Sewers: Arold Construction lining existing storm drain

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 4.09 met to date</u>	\$\$ amt to date:	<u>\$141,141.93</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>
-------------------------	------------------------------------	-------------------	---------------------------





NYC Parks

Form 11

Remarks:

**Approved Working Subs This Week:**

- |                        |          |
|------------------------|----------|
| 1. Mainstream Electric | 4. _____ |
| 2. Arold Construction  | 5. _____ |
| 3. 11 Enviro Group     | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed __✓__	% Computed <u>50%</u>	Not up to date __✓__
Computed Items Checked _____	Unchecked __✓__	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>59</u>
DATE:	<u>11/04/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>10/31/2020</u>	TIME CONSUMED:	<u>412 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 26.3% This Report 0.2 % To Date 26.5%

IF NO PROGRESS, STATE REASON BELOW

M TU W (TH)-W (F)-W ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 160** Hand/Pneumatic Excavation: Hand excavation for curbs in critical root zone

**ITEM 138** Demarcation Layer: Demarcation layer placed below curbs

**ITEM 58** Concrete Curb: LAWS forming and placing concrete for concrete curb north and north east of soccer field 2 and curbs in northwest area of the site near ballfield 9

**ITEM 179** Unclassified Excavation: excavation concrete curb east of soccer field 2 trench for drainage in ballfield 9

**ITEM 127** Electrical Work: Mainstream onsite working on sports lighting

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 11.07 met to date</u>	\$\$ amt to date:	<u>\$362,438.07</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:**



**NYC Parks**

**Approved Working Subs This Week:**

- |                        |          |
|------------------------|----------|
| 1. Mainstream Electric | 4. _____ |
| 2. 11 Enviro Group     | 5. _____ |
| 3. _____               | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed __✓__	% Computed <u>50%</u>	Not up to date __✓__
Computed Items Checked _____	Unchecked __✓__	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>60</u>
DATE:	<u>11/12/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>11/07/2020</u>	TIME CONSUMED:	<u>419 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 26.5% This Report 0.5 % To Date 27.0%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 165** Polyethylene Corrugated Pipe 15" Dia.: pipe for drainage installed in ballfield 9

**ITEM 138** Demarcation Layer: Demarcation layer placed in drainage trench in ballfield 9

**ITEM 179** Unclassified Excavation: excavation for drainage in ballfield 9

**ITEM 127** Electrical Work: Mainstream onsite working on sports lighting

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 11.07 met to date</u>	\$\$ amt to date:	<u>\$362,438.07</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>
-------------------------	------------------------------------	-------------------	---------------------------

**Remarks:**



NYC Parks

**Approved Working Subs This Week:**

- |                        |          |
|------------------------|----------|
| 1. Mainstream Electric | 4. _____ |
| 2. _____               | 5. _____ |
| 3. _____               | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ___✓___	% Computed <u>50%</u>	Not up to date ___✓___
Computed Items Checked _____	Unchecked ___✓___	% Checked <u>0</u>	

**Major Outstanding Issues:**

LAWS falling behind on their progress schedule

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>61</u>
DATE:	<u>11/18/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>11/14/2020</u>	TIME CONSUMED:	<u>426 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 27.0% This Report 0.5 % To Date 27.5%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 14** Geotextile: geotextile for ballfield 9 drainage

**ITEM 18** Temporary Silt Fence: Silt fence for soil stockpiles in ballfield 9

**ITEM 26** Polyethylene Corrugated Pipe 12" Dia: pipe for drainage installed in ballfield 9

**ITEM 28** Perforated Polyethylene Corrugated Pipe 12" Dia.: pipe for drainage installed in ballfield 9

**ITEM 29** Broken Stone: broken stone delivered and placed in trench for drainage in ballfield 9

**ITEM 48** Bottle Filler w/ Hi-Lo Drinking Fountain Basins: Installation of basin of drinking fountain in north dugout

**ITEM 128** RPZ & Water Meter w/ Remote & Structure 3" Dia: installation of RPZ precast concrete structure

**ITEM 130** Borrowed Fill (measured in place): Delivery of borrowed fill to the site

**ITEM 136** Geogrid: geogrid installed in drainage trench in ballfield 0

**ITEM 138** Demarcation Layer: Demarcation layer placed in drainage trench in ballfield 9 and on subgrade in ballfield 9

**ITEM 179** Unclassified Excavation: excavation for RPZ precast concrete structure north of soccer field 2

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 11.07 met to date</u>	\$\$ amt to date:	<u>\$362,438.07</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>
-------------------------	------------------------------------	-------------------	---------------------------



NYC Parks

Form 11

Remarks:

Approved Working Subs This Week:

1. \_\_\_\_\_ 4. \_\_\_\_\_  
2. \_\_\_\_\_ 5. \_\_\_\_\_  
3. \_\_\_\_\_ 6. \_\_\_\_\_

Calculation Book Status: Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_✓\_\_ % Computed 50% Not up to date \_\_\_\_✓\_\_\_\_  
Computed Items Checked \_\_\_\_ \_\_\_\_ Unchecked \_\_✓\_\_ % Checked 0

Major Outstanding Issues:

LAWS falling behind on their progress schedule

Conditions Causing Delays:



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>62</u>
DATE:	<u>11/25/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>11/21/2020</u>	TIME CONSUMED:	<u>433 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 27.5% This Report 0.5 % To Date 28.0%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 14** Geotextile: geotextile for ballfield 9 drainage

**ITEM 26** Polyethylene Corrugated Pipe 12" Dia: pipe for drainage installed in ballfield 9

**ITEM 28** Perforated Polyethylene Corrugated Pipe 12" Dia.: pipe for drainage installed in ballfield 9

**ITEM 29** Broken Stone: broken stone delivered and placed in trench for drainage in ballfield 9

**ITEM 58** Concrete Curb: Begin forming cheek walls for entrance #1 stairs

**ITEM 131** Surveying: Techtonic onsite surveying for demarcation

**ITEM 130** Borrowed Fill (measured in place): Delivery of borrowed fill to the site

**ITEM 136** Geogrid: geogrid installed in drainage trench in ballfield 9

**ITEM 138** Demarcation Layer: Demarcation layer placed in drainage trench in ballfield 9 and on subgrade in ballfield 9

**ITEM 150** Disposal of Uncontaminated Concrete: Concrete debris shipped offsite

**ITEM 179** Unclassified Excavation: excavation for RPZ precast concrete structure north of soccer field 2

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 11.07 met to date</u>	\$\$ amt to date:	<u>\$362,438.07</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>
-------------------------	------------------------------------	-------------------	---------------------------





NYC Parks

Form 11

Remarks:

**Approved Working Subs This Week:**

1. Techtonic 4. \_\_\_\_\_  
2. \_\_\_\_\_ 5. \_\_\_\_\_  
3. \_\_\_\_\_ 6. \_\_\_\_\_

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_✓\_\_ % Computed 50% Not up to date \_\_\_\_✓\_\_\_\_  
Computed Items Checked \_\_\_\_ \_\_\_\_ Unchecked \_\_✓\_\_ % Checked 0

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>63</u>
DATE:	<u>12/2/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>11/28/2020</u>	TIME CONSUMED:	<u>440 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 28.0% This Report 0.2 % To Date 28.2%

IF NO PROGRESS, STATE REASON BELOW

M TU W (TH)-H (F)-H ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 29 Broken Stone:** broken stone delivered and placed in trench for drainage in ballfield 9

**ITEM 58 Concrete Curb:** Begin forming cheek walls for entrance #1 stairs

**ITEM 179 Unclassified Excavation:** excavation for RPZ precast concrete structure north of soccer field 2

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 11.07 met to date</u>	\$\$ amt to date:	<u>\$362,438.07</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:**



NYC Parks

Form 11

**Approved Working Subs This Week:**

1. \_\_\_\_\_ 4. \_\_\_\_\_  
2. \_\_\_\_\_ 5. \_\_\_\_\_  
3. \_\_\_\_\_ 6. \_\_\_\_\_

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_✓\_\_ % Computed 50% Not up to date \_\_\_\_✓\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked \_\_✓\_\_ % Checked 0

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>63</u>
DATE:	<u>12/2/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>11/28/2020</u>	TIME CONSUMED:	<u>440 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 28.0% This Report 0.2 % To Date 28.2%

IF NO PROGRESS, STATE REASON BELOW

M TU W (TH)-H (F)-H ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 29 Broken Stone:** broken stone delivered and placed in trench for drainage in ballfield 9

**ITEM 58 Concrete Curb:** Begin forming cheek walls for entrance #1 stairs

**ITEM 179 Unclassified Excavation:** excavation for RPZ precast concrete structure north of soccer field 2

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 11.07 met to date</u>	\$\$ amt to date:	<u>\$362,438.07</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:**



NYC Parks

Form 11

**Approved Working Subs This Week:**

1. \_\_\_\_\_ 4. \_\_\_\_\_  
2. \_\_\_\_\_ 5. \_\_\_\_\_  
3. \_\_\_\_\_ 6. \_\_\_\_\_

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_✓\_\_ % Computed 50% Not up to date \_\_\_\_✓\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked \_\_✓\_\_ % Checked 0

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>64</u>
DATE:	<u>12/11/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>12/05/2020</u>	TIME CONSUMED:	<u>447 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 28.2% This Report 0.4 % To Date 28.6%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 14** Geotextile: geotextile for ballfield 9 drainage

**ITEM 28** Perforated Polyethylene Corrugated Pipe 12" Dia.: pipe for drainage installed in ballfield 9

**ITEM 29** Broken Stone: broken stone delivered and placed in trench for drainage in ballfield 9

**ITEM 58** Concrete Curb: forming cheek walls for entrance #1 stairs

**ITEM 136** Geogrid: geogrid installed in drainage trench in ballfield 9

**ITEM 138** Demarcation Layer: Demarcation layer placed in drainage trench in ballfield 9 and on subgrade in ballfield 9

**ITEM 179** Unclassified Excavation: stripping of soccer field 2

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 11.07 met to date</u>	\$ \$ amt to date:	<u>\$362,438.07</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:**



NYC Parks

Form 11

**Approved Working Subs This Week:**

1. \_\_\_\_\_ 4. \_\_\_\_\_  
2. \_\_\_\_\_ 5. \_\_\_\_\_  
3. \_\_\_\_\_ 6. \_\_\_\_\_

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_✓\_\_ % Computed 50% Not up to date \_\_\_\_✓\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked \_\_✓\_\_ % Checked 0

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>65</u>
DATE:	<u>12/16/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>12/12/2020</u>	TIME CONSUMED:	<u>454 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 28.6% This Report 0.6 % To Date 29.2%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 14** Geotextile: geotextile for ballfield 9 drainage

**ITEM 26** Polyethylene Corrugated Pipe 12" Dia.: pipe for drainage installed in ballfield 9

**ITEM 28** Perforated Polyethylene Corrugated Pipe 12" Dia.: pipe for drainage installed in ballfield 9

**ITEM 29** Broken Stone: broken stone delivered and placed in trench for drainage in ballfield 9

**ITEM 57** Concrete Steps with Handrail: steps for entrance #1 stairs

**ITEM 58** Concrete Curb: forming cheek walls for entrance #1 stairs

**ITEM 136** Geogrid: geogrid installed in drainage trench in ballfield 9

**ITEM 138** Demarcation Layer: Demarcation layer placed in drainage trench in ballfield 9 and on subgrade in ballfield 9

**ITEM 179** Unclassified Excavation: stripping of soccer field 2

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 11.07 met to date</u>	\$\$ amt to date:	<u>\$362,438.07</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>
-------------------------	------------------------------------	-------------------	---------------------------

**Remarks:**





NYC Parks

**Approved Working Subs This Week:**

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ___✓___	% Computed <u>50%</u>	Not up to date ___✓___
Computed Items Checked _____	Unchecked ___✓___	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>66</u>
DATE:	<u>12/16/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>12/19/2020</u>	TIME CONSUMED:	<u>461 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 29.2% This Report 0.3 % To Date 29.5%

IF NO PROGRESS, STATE REASON BELOW

M TU (W)-W (TH)-W (F)-W ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: Snowstorm, Wednesday site was prepared for storm, Thursday was the storm and Friday only snow removal performed

Description of work Covered by this Report:

**ITEM 14** Geotextile: geotextile for ballfield 9 drainage

**ITEM 28** Perforated Polyethylene Corrugated Pipe 12" Dia.: pipe for drainage installed in ballfield 9

**ITEM 29** Broken Stone: broken stone delivered and placed in trench for drainage in ballfield 9

**ITEM 57** Concrete Steps with Handrail: steps for entrance #1 stairs

**ITEM 58** Concrete Curb: forming cheek walls for entrance #1 stairs

**ITEM 136** Geogrid: geogrid installed in drainage trench in ballfield 9

**ITEM 138** Demarcation Layer: Demarcation layer placed in drainage trench in ballfield 9 and on subgrade in ballfield 9

**ITEM 179** Unclassified Excavation: stripping of soccer field 2

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 11.07 met to date</u>	\$\$ amt to date:	<u>\$362,438.07</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>
-------------------------	------------------------------------	-------------------	---------------------------

**Remarks:**



NYC Parks

**Approved Working Subs This Week:**

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ___✓___	% Computed <u>50%</u>	Not up to date ___✓___
Computed Items Checked _____	Unchecked ___✓___	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>67</u>
DATE:	<u>12/30/2020</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>12/26/2020</u>	TIME CONSUMED:	<u>468 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 29.5% This Report 0.0 % To Date 29.5%

IF NO PROGRESS, STATE REASON BELOW

**(M)-O (TU)-O (W)-O (TH)-O (F)-H ALL**

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: **LAWS** crews off for Holiday, and also decide to take the rest of the week off

Description of work Covered by this Report:

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 11.07 met to date</u>	\$\$ amt to date:	<u>\$362,438.07</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>
-------------------------	------------------------------------	-------------------	---------------------------



NYC Parks

Form 11

Remarks:

Approved Working Subs This Week:

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

Calculation Book Status: Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed __✓__	% Computed <u>50%</u>	Not up to date ____✓____
Computed Items Checked _____	Unchecked __✓__	% Checked <u>0</u>	

Major Outstanding Issues:

Conditions Causing Delays:



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>68</u>
DATE:	<u>1/6/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>1/2/2021</u>	TIME CONSUMED:	<u>475 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 29.5% This Report 0.0 % To Date 29.5%

IF NO PROGRESS, STATE REASON BELOW

**(M)-O (TU)-O (W)-O (TH)-O (F)-H ALL**

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: **LAWS** crews off for Holiday, and also decide to take the rest of the week off

Description of work Covered by this Report:

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 11.07 met to date</u>	\$\$ amt to date:	<u>\$362,438.07</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>
-------------------------	------------------------------------	-------------------	---------------------------



NYC Parks

Form 11

Remarks:

Approved Working Subs This Week:

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

Calculation Book Status: Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed __✓__	% Computed <u>50%</u>	Not up to date ____✓____
Computed Items Checked _____	Unchecked __✓__	% Checked <u>0</u>	

Major Outstanding Issues:

Conditions Causing Delays:



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>69</u>
DATE:	<u>1/13/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>1/9/2021</u>	TIME CONSUMED:	<u>482 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 29.5% This Report 0.8 % To Date 30.3%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 14** Geotextile: geotextile for ballfield 9 drainage

**ITEM 28** Perforated Polyethylene Corrugated Pipe 12" Dia.: pipe for drainage installed in soccer field 2

**ITEM 29** Broken Stone: broken stone delivered and placed in trench for drainage in soccer field 2

**ITEM 58** Concrete Curb: forming curbs for entrance #1 stairs

**ITEM 136** Geogrid: geogrid installed in drainage trench in soccer field 2

**ITEM 138** Demarcation Layer: Demarcation layer placed in drainage trench in soccer field 2

**ITEM 179** Unclassified Excavation: entrance #1 and soccer field 2

**ITEM 127** Electrical Work: Mainstream connects main power to the site

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 11.07 met to date</u>	\$\$ amt to date:	<u>\$362,438.07</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>	
-------------------------	------------------------------------	-------------------	---------------------------	--

**Remarks:**





NYC Parks

**Approved Working Subs This Week:**

1. \_\_\_\_\_ 4. \_\_\_\_\_  
2. \_\_\_\_\_ 5. \_\_\_\_\_  
3. \_\_\_\_\_ 6. \_\_\_\_\_

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_✓\_\_\_ % Computed 50% Not up to date \_\_\_✓\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked \_\_\_✓\_\_\_ % Checked 0

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>70</u>
DATE:	<u>1/20/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>1/16/2021</u>	TIME CONSUMED:	<u>489 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 30.3% This Report 1.0 % To Date 31.3%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 14** Geotextile: geotextile for ballfield 9 drainage

**ITEM 28** Perforated Polyethylene Corrugated Pipe 12" Dia.: pipe for drainage installed in soccer field 2

**ITEM 26** Polyethylene Corrugated Pipe 12" Dia.: pipe for drainage installed in soccer field 2

**ITEM 29** Broken Stone: broken stone delivered and placed in trench for drainage in soccer field 2

**ITEM 58** Concrete Curb: forming curbs for entrance #1 stairs

**ITEM 136** Geogrid: geogrid installed in drainage trench in soccer field 2

**ITEM 138** Demarcation Layer: Demarcation layer placed in drainage trench in soccer field 2

**ITEM 179** Unclassified Excavation: entrance #1 and soccer field 2

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 11.07 met to date</u>	\$\$ amt to date:	<u>\$362,438.07</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>
-------------------------	------------------------------------	-------------------	---------------------------

**Remarks:**



NYC Parks

**Approved Working Subs This Week:**

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ___✓___	% Computed <u>50%</u>	Not up to date ___✓___
Computed Items Checked _____	Unchecked ___✓___	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**

WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>71</u>
DATE:	<u>1/27/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>1/23/2021</u>	TIME CONSUMED:	<u>496 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 31.3% This Report 0.8 % To Date 32.1%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 13 Temporary Sheetting:** sheeting for excavation for drainage in south area between ballfield 9 and soccer field 2 and south of soccer field 2

**ITEM 168 Polyethylene Corrugated Pipe 15" Dia.:** pipe for drainage in south area between ballfield 9 and soccer field 2 and south of soccer field 2

**ITEM 27 Polyethylene Corrugated Pipe 18" Dia.:** pipe for drainage installed in south area between ballfield 9 and soccer field 2 and south of soccer field 2

**ITEM 29 Broken Stone:** broken stone delivered and placed in trench for drainage south of soccer field 2 and in south area between soccer field 2 and ballfield 9

**ITEM 58 Concrete Curb:** removal of forms at main entrance curbs

**ITEM 151 Disposal of uncontaminated asphalt:** disposal of asphalt removed in south area between ballfield 9 and soccer field 2 and south of soccer field 2

**ITEM 30 Precast Concrete drainage structure:** Installation of precast concrete drainage structures south of soccer field 2

**ITEM 179 Unclassified Excavation:** entrance #1 and drainage by soccer field 2 and area south between ballfield 9 and soccer field 2



**NYC Parks**

**Form 11**

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 11.07 met to date</u>	\$\$ amt to date:	<u>\$362,438.07</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:**

**Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed <u>✓</u> _____	% Computed <u>50%</u>	Not up to date <u>✓</u> _____
Computed Items Checked _____	Unchecked <u>✓</u> _____	% Checked <u>0</u> _____	

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>72</u>
DATE:	<u>2/3/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>1/30/2021</u>	TIME CONSUMED:	<u>503 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 32.1% This Report 0.9 % To Date 33.0%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH (F)-W ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: cold temperatures, high winds, wind chills in the single digits

Description of work Covered by this Report:

**ITEM 168** Polyethylene Corrugated Pipe 15" Dia.: pipe for drainage south of soccer field 2

**ITEM 26** Polyethylene Corrugated Pipe 12" Dia.: pipe for drainage by Bay St entrance

**ITEM 30** Precast Concrete Drainage Structure: manhole installed south of soccer field 2, drop inlets installed by Bay St entrance

**ITEM 151** Disposal of Uncontaminated Asphalt: Asphalt near Bay St entrance removed and shipped offsite

**ITEM 179** Unclassified Excavation: excavation for drainage south of soccer field 2 and by Bay St entrance

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 11.07 met to date</u>	\$\$ amt to date:	<u>\$362,438.07</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

Remarks:



NYC Parks

**Approved Working Subs This Week:**

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ___✓___	% Computed <u>50%</u>	Not up to date ___✓___
Computed Items Checked _____	Unchecked ___✓___	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>73</u>
DATE:	<u>2/10/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>2/6/2021</u>	TIME CONSUMED:	<u>510 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 33.0% This Report 0.0 % To Date 33.0%

IF NO PROGRESS, STATE REASON BELOW

(M)-W (TU)-W W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: site closed M-Tu due to storm, LAWS clearing snow W-F

Description of work Covered by this Report:

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 11.07 met to date</u>	\$ \$ amt to date:	<u>\$362,438.07</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

Remarks:





NYC Parks

**Approved Working Subs This Week:**

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ___✓___	% Computed <u>50%</u>	Not up to date ___✓___
Computed Items Checked _____	Unchecked ___✓___	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>74</u>
DATE:	<u>2/17/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>2/13/2021</u>	TIME CONSUMED:	<u>517 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 33.0% This Report 0.9 % To Date 33.9%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 148** Storage Handling Transport and Disposal of Non Haz Uncontaminated Soil: Soil from soccer field 2 stockpiles shipped offsite for disposal

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 11.07 met to date</u>	\$\$ amt to date:	<u>\$362,438.07</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted <u>Yes</u>	Badges <u>Yes</u>	Sign-In Sheets <u>Yes</u>	
-------------------------	------------------------------------	-------------------	---------------------------	--

**Remarks:**



NYC Parks

Form 11

**Approved Working Subs This Week:**

1. \_\_\_\_\_ 4. \_\_\_\_\_  
2. \_\_\_\_\_ 5. \_\_\_\_\_  
3. \_\_\_\_\_ 6. \_\_\_\_\_

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_✓\_\_\_ % Computed 50% Not up to date \_\_\_✓\_\_\_

Computed Items Checked \_\_\_\_\_ Unchecked \_\_\_✓\_\_\_ % Checked 0

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>75</u>
DATE:	<u>2/24/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>2/20/2021</u>	TIME CONSUMED:	<u>524 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 33.9% This Report 0.3 % To Date 34.2%

IF NO PROGRESS, STATE REASON BELOW

M TU W (TH)-W F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: **Snowstorm on 2/18/21**

Description of work Covered by this Report:

**ITEM 151** Storage Handling Transport and Disposal of Uncontaminated Asphalt: Asphalt near Clinton St entrance removed and shipped offsite

**ITEM 179** Unclassified Excavation: Asphalt near Clinton St entrance removed

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 11.07 met to date</u>	\$ \$ amt to date:	<u>\$362,438.07</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:**



NYC Parks

**Approved Working Subs This Week:**

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ___✓___	% Computed <u>50%</u>	Not up to date ___✓___
Computed Items Checked _____	Unchecked ___✓___	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>76</u>
DATE:	<u>3/3/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>2/27/2021</u>	TIME CONSUMED:	<u>531 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 34.2% This Report 0.8 % To Date 35.0%

IF NO PROGRESS, STATE REASON BELOW

M TU W (TH)-W F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: **Snowstorm on 2/18/21**

Description of work Covered by this Report:

**ITEM 151** Storage Handling Transport and Disposal of Uncontaminated Asphalt: Asphalt shipped offsite

**ITEM 179** Unclassified Excavation: Asphalt north of ballfield 9 removed

**ITEM 47** Drinking Fountain Type "E" Hi Low w/ Dog Bowl: Installed basin for fountain near Bay St entrance

**ITEM 48** Drinking Fountain Type "E" Hi Low: Installed basin for fountain north of ballfield 9

**ITEM 130** Borrowed Fill: Measured borrow filled in ballfield and soccer field drainage

**ITEM 150** Storage Handling Transport and Disposal of Non Haz Contaminated Soil: Soil from soccer field shipped offsite for disposal

**ITEM 30** Brick Masonry/Precast Concrete Drainage Structure: Three structures brought up to grade with bricks

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 11.07 met to date</u>	\$\$ amt to date:	<u>\$362,438.07</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

Remarks:



NYC Parks

**Approved Working Subs This Week:**

- |          |          |
|----------|----------|
| 1. _____ | 4. _____ |
| 2. _____ | 5. _____ |
| 3. _____ | 6. _____ |

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ___✓___	% Computed <u>50%</u>	Not up to date ___✓___
Computed Items Checked _____	Unchecked ___✓___	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>77</u>
DATE:	<u>3/10/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>3/6/2021</u>	TIME CONSUMED:	<u>538 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 35.0% This Report 0.8 % To Date 35.8%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 179** Unclassified Excavation: crew exciting trenches for the installation of water lines

**ITEM 32** Misc Iron and Steel: Steel grate installed on drainage structures

**ITEM 138** Demarcation Layer demarcation layer placed in water line trenches and by drywells

**ITEM 150** SHTD of Non Haz Contaminated Soil: Weight tickets received for soil disposal

**ITEM 38** 1" Dia TY K Copper Tubing: water line installation

**ITEM 41** 3" Dia TY K Copper Tubing: water line installation

**ITEM 14** Geotextile: Geotextile for plumbing excavations

**ITEM 138** Demarcation: Placed below water lines





NYC Parks

Form 11

W/MBE Goals stated in contract % 23 Required \$ amt: \$3,274,499

W/MBE Goals % 11.07 met to date \$\$ amt to date: \$362,438.07

SECTION 220 COMPLIANCE: Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes

**Remarks:**

**Approved Working Subs This Week:**

1. Fresh Meadow Mechanical Plumbing 4. \_\_\_\_\_  
2. \_\_\_\_\_ 5. \_\_\_\_\_  
3. \_\_\_\_\_ 6. \_\_\_\_\_

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_✓\_\_ % Computed 50% Not up to date \_\_✓\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked \_\_✓\_\_ % Checked 0

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>78</u>
DATE:	<u>3/17/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>3/13/2021</u>	TIME CONSUMED:	<u>545 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS:    PREVIOUS 35.8%                      This Report 1.0 %                      To Date 36.8%

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 179 Unclassified Excavation:** crew exciting trenches for the installation of water lines

**ITEM 138 Demarcation Layer:** demarcation layer placed in water line trenches

**ITEM 38 1" Dia TY K Copper Tubing:** Water line installation

**ITEM 41 3" Dia TY K Copper Tubing:** Waterline installation

**ITEM 39 1.5" Dia TY K Copper Tubing:** Waterline installation

**ITEM 138 Demarcation:** Demarcation placed below copper water lines

**ITEM 130 Borrowed Fill:** Borrowed fill backfilling of water line trenches

**ITEM 29 Broken Stone:** Broken stone delivery

**NYC Parks****Form 11**

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 11.07 met to date</u>	\$\$ amt to date:	<u>\$362,438.07</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:****Approved Working Subs This Week:**

1. Fresh Meadow Mechanical Plumbing	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed <u>✓</u> _____	% Computed <u>50%</u>	Not up to date <u>✓</u> _____
Computed Items Checked _____	Unchecked <u>✓</u> _____	% Checked <u>0</u> _____	

**Major Outstanding Issues:****Conditions Causing Delays:**

WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>79</u>
DATE:	<u>3/24/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>3/20/2021</u>	TIME CONSUMED:	<u>552 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 36.8% This Report 1.0 % To Date 37.8%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 179 Unclassified Excavation:** crew excavating trenches for the installation of water lines and curbs

**ITEM 160 Hand Excavation:** crew excavating for curb installation

**ITEM 40 2" Dia TY K Copper Tubing:** Water line installation

**ITEM 41 3" Dia TY K Copper Tubing:** Waterline installation

**ITEM 48 1" Dia TY K Copper Tubing:** Waterline installation

**ITEM 39 1.5" Dia TY K Copper Tubing:** Waterline installation

**ITEM 42 1" Plug Valve:** Valves installed for waterlines, drinking fountains, ground hydrants, drywells

**ITEM 138 Demarcation:** Demarcation placed below water lines and curbs

**ITEM 130 Borrowed Fill:** Borrowed fill backfilling of water line trenches

**ITEM 29 Broken Stone:** Broken stone delivery

**ITEM 53 Steel Fabric Reinforced Concrete Pavement:** Pavement installed west entrance to ballfield

**ITEM 58 Concrete Curbs:** continue 8" concrete curb installation around the site

**ITEM 14 Geotextile:** geotextile installed for plumbing e.g. drywells



**NYC Parks**

**Form 11**

W/MBE Goals stated in contract	% 23	Required \$ amt:	\$3,274,499
W/MBE Goals	% 11.07 met to date	\$\$ amt to date:	\$362,438.07

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	Yes	Badges	Yes	Sign-In Sheets	Yes
-------------------------	-------------------------	-----	--------	-----	----------------	-----

**Remarks:**

**Approved Working Subs This Week:**

1. Fresh Meadow Mechanical Plumbing	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ___✓___	% Computed <u>50%</u>	Not up to date ___✓___
Computed Items Checked _____	Unchecked ___✓___	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>80</u>
DATE:	<u>3/31/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>3/27/2021</u>	TIME CONSUMED:	<u>559 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 37.8% This Report 1.5 % To Date 39.3%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 179 Unclassified Excavation:** crew excavating trenches for the installation of water lines and curbs

**ITEM 160 Hand Excavation:** crew excavating for curb installation

**ITEM 138 Demarcation Layer:** demarcation layer placed in water line trenches and below curbs

**ITEM 40 2" Dia TY K Copper Tubing:** Water line installation

**ITEM 41 3" Dia TY K Copper Tubing:** Waterline installation

**ITEM 48 1" Dia TY K Copper Tubing:** Waterline installation

**ITEM 39 1.5" Dia TY K Copper Tubing:** Waterline installation

**ITEM 42 1" Plug Valve:** Valves installed for waterlines, drinking fountains, ground hydrants, drywells

**ITEM 43 1.5" Plug Valve:** Valves installed for waterlines, drinking fountains, ground hydrants, drywells

**ITEM 45 Cast Iron Valve Box 5 1/4 Dia:** Boxes installed over plug valves

**ITEM 130 Borrowed Fill:** Borrowed fill backfilling of water line trenches

**ITEM 58 Concrete Curbs:** continue 8" concrete curb installation around the site

**ITEM 14 Geotextile:** geotextile installed for plumbing e.g. drywells

**NYC Parks**

W/MBE Goals stated in contract	% 23	Required \$ amt:	\$3,274,499
W/MBE Goals	% 11.07 met to date	\$\$ amt to date:	\$362,438.07

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:****Approved Working Subs This Week:**

1. Fresh Meadow Mechanical Plumbing	4.	
2.	5.	
3.	6.	

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date	Partially Computed	<u>✓</u>	% Computed	<u>50%</u>	Not up to date	<u>✓</u>
Computed Items Checked	Unchecked	<u>✓</u>	% Checked	<u>0</u>		

**Major Outstanding Issues:****Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>81</u>
DATE:	<u>3/7/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>4/03/2021</u>	TIME CONSUMED:	<u>566 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 39.3% This Report 1.0 % To Date 40.3%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 179 Unclassified Excavation:** crew excavating trenches for the installation of water lines and curbs

**ITEM 160 Hand Excavation:** crew excavating for curb installation near trees

**ITEM 138 Demarcation Layer:** demarcation layer placed in water line trenches and below curbs

**ITEM 41 3" Dia TY K Copper Tubing:** Waterline installation

**ITEM 48 1" Dia TY K Copper Tubing:** Waterline installation

**ITEM 39 1.5" Dia TY K Copper Tubing:** Waterline installation

**ITEM 42 1" Plug Valve:** Valves installed for waterlines, drinking fountains, ground hydrants, drywells

**ITEM 43 1.5" Plug Valve:** Valves installed for waterlines, drinking fountains, ground hydrants, drywells

**ITEM 130 Borrowed Fill:** Borrowed fill backfilling of water line trenches

**ITEM 58 Concrete Curbs:** continue 8" concrete curb installation around the site

**ITEM 14 Geotextile:** geotextile installed for plumbing e.g. drywells, plug valves



**NYC Parks****Form 11**

W/MBE Goals stated in contract	% 23	Required \$ amt:	\$3,274,499
W/MBE Goals	% 29.9 met to date	\$\$ amt to date:	\$979,282.62

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:**

W/MBE Goals adjusted to include trucking companies

**Approved Working Subs This Week:**

1. Fresh Meadow Mechanical Plumbing	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed <u>✓</u> _____	% Computed <u>50%</u>	Not up to date <u>✓</u> _____
Computed Items Checked _____	Unchecked <u>✓</u> _____	% Checked <u>0</u>	

**Major Outstanding Issues:****Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>82</u>
DATE:	<u>4/14/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>4/10/2021</u>	TIME CONSUMED:	<u>573 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 40.3% This Report 0.3 % To Date 40.6%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 179 Unclassified Excavation**: excavation of curbs, for curbs, and asphalt pavement

**ITEM 160 Hand Excavation**: crew excavating for curb installation near trees

**ITEM 138 Demarcation Layer**: demarcation layer placed below curbs

**ITEM 58 Concrete Curbs**: continue 8" concrete curb installation around the site

**ITEM 150 Storage, Handling, Transport and Disposal of Uncontaminated Concrete**: shipping curb debris offsite

**ITEM 151 Storage, Handling, Transport and Disposal of Uncontaminated Asphalt**: shipping road paving debris offsite

**NYC Parks**

W/MBE Goals stated in contract	% 23	Required \$ amt:	\$3,274,499
W/MBE Goals	% 29.9 met to date	\$\$ amt to date:	\$979,282.62

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:****Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed <u>✓</u> _____	% Computed <u>50%</u>	Not up to date <u>✓</u> _____
Computed Items Checked _____	Unchecked <u>✓</u> _____	% Checked <u>0</u>	

**Major Outstanding Issues:****Conditions Causing Delays:**



## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>82</u>
DATE:	<u>3/14/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>4/10/2021</u>	TIME CONSUMED:	<u>566 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 40.3% This Report 0.3 % To Date 40.6%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 179 Unclassified Excavation**: excavation of curbs, for curbs, and asphalt pavement

**ITEM 160 Hand Excavation**: crew excavating for curb installation near trees

**ITEM 138 Demarcation Layer**: demarcation layer placed below curbs

**ITEM 58 Concrete Curbs**: continue 8" concrete curb installation around the site

**ITEM 150 Storage, Handling, Transport and Disposal of Uncontaminated Concrete**: shipping curb debris offsite

**ITEM 151 Storage, Handling, Transport and Disposal of Uncontaminated Asphalt**: shipping road paving debris offsite

**NYC Parks**

W/MBE Goals stated in contract	% 23	Required \$ amt:	\$3,274,499
W/MBE Goals	% 29.9 met to date	\$\$ amt to date:	\$979,282.62

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:****Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed <u>✓</u> _____	% Computed <u>50%</u>	Not up to date <u>✓</u> _____
Computed Items Checked _____	Unchecked <u>✓</u> _____	% Checked <u>0</u>	

**Major Outstanding Issues:****Conditions Causing Delays:**

WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>83</u>
DATE:	<u>4/21/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>4/17/2021</u>	TIME CONSUMED:	<u>580 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 40.6% This Report 0.4 % To Date 41.0%

IF NO PROGRESS, STATE REASON BELOW

M TU W (TH)-W F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: LAWS did not call in laborers due to rain forecast. However, rain didn't begin until around 12:30 PM. Operator was onsite breaking concrete.

Description of work Covered by this Report:

**ITEM 160 Hand Excavation:** crew excavating for curb installation near trees

**ITEM 138 Demarcation Layer:** demarcation layer placed below curbs and dugouts

**ITEM 58 Concrete Curbs:** continue 8" concrete curb installation around the site

**ITEM 150 Storage, Handling, Transport and Disposal of Uncontaminated Concrete:** shipping and breaking down curb debris

**ITEM 151 Storage, Handling, Transport and Disposal of Uncontaminated Asphalt:** shipping road paving debris offsite

**ITEM 41 3" Dia. TYK Copper Tubing:** connections to existing cold water line in NW and SW of site

**ITEM 38 1" Dia. TYK Copper Tubing:** connections to ground hydrants and spay fixtures

**ITEM 49 1" Dia. Ground Hydrant:** installed in dugouts and pad west of soccer field

**ITEM 41 3" Dia. Plug Valves:** valves installed for connections to existing cold water line in NW and SW of site

**ITEM 46 Sports Steel Spray Fixture:** installed in west dugout and pad west of soccer field

**ITEM 126 DOT Pedestrian Path Lighting:** electrician onsite to remove one remaining pedestrian light pole



## NYC Parks

W/MBE Goals stated in contract	% 23	Required \$ amt:	\$3,274,499
W/MBE Goals	% 33.9 met to date	\$\$ amt to date:	\$1,110,452.22.22

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	Yes	Badges	Yes	Sign-In Sheets	Yes
-------------------------	-------------------------	-----	--------	-----	----------------	-----

**Remarks:****Approved Working Subs This Week:**

1. Mainstream Electric	4.
2. Fresh Meadow Mechanical Plumbing	5.
3.	6.

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date	Partially Computed	✓	% Computed	50%	Not up to date	✓
Computed Items Checked	Unchecked	✓	% Checked	0		

**Major Outstanding Issues:****Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>84</u>
DATE:	<u>4/27/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>4/24/2021</u>	TIME CONSUMED:	<u>587 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/8/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 41.0% This Report 0.4 % To Date 41.4%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 33 Park Leaf Manhole Cover and Frame:** 3 manhole covers installed

**ITEM 138 Demarcation Layer:** demarcation layer placed below curbs and pavement

**ITEM 52 Concrete Cement Pavement:** pavement placed in ballfield dugouts and pad west of soccer field

**ITEM 53 Steel Fabric Reinforced Concrete Pavement:** pavement placed in ballfield dugouts and pad west of soccer field

**ITEM 56 Average Concrete:** concrete placed as thrust blocker for capped 3" waterline

**ITEM 58 Concrete Curbs:** continue 8" concrete curb installation around the site

**ITEM 150 Storage, Handling, Transport and Disposal of Uncontaminated Concrete:** shipping and breaking down curb debris

**ITEM 44 Geotextile:** geotextile placed below valve and valve box in SW area of site by cold water connection

**ITEM 45 5 1/4" Cast Iron Valve Box:** valve box installed over 3" valve in SW area of site by cold water connection

**ITEM 179 Unclassified Excavation:** excavation for curbs and removal of asphalt roadway





**NYC Parks**

**Form 11**

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 33.9 met to date</u>	\$\$ amt to date:	<u>\$1,110,452.22.22</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:**

**Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed <u>✓</u> _____	% Computed <u>50%</u>	Not up to date <u>✓</u> _____
Computed Items Checked _____	Unchecked <u>✓</u> _____	% Checked <u>0</u> _____	

**Major Outstanding Issues:**

**Conditions Causing Delays:**

WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>85</u>
DATE:	<u>5/3/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>5/1/2021</u>	TIME CONSUMED:	<u>594 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>540 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>7/6/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 41.4% This Report 0.6 % To Date 42.0%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 138 Demarcation Layer:** demarcation layer placed below curbs and topsoil in critical rootzone

**ITEM 58 Concrete Curbs:** continue 8" concrete curb installation around the site

**ITEM 151 Storage, Handling, Transport and Disposal of Uncontaminated Concrete:** shipping and breaking down curb debris

**ITEM 150 Storage, Handling, Transport and Disposal of Uncontaminated Asphalt:** shipping and breaking down asphalt from road

**ITEM 179 Unclassified Excavation:** excavation for curbs and asphalt roadway

**ITEM 174 Topsoil for Planting Pits and Bed:** topsoil placed in critical root zone after hand excavation

**ITEM 160 Hand Excavation:** hand excavation for remediation of tree critical root zone trees 11 and 12

**NYC Parks**

W/MBE Goals stated in contract	% 23	Required \$ amt:	\$3,274,499
W/MBE Goals	% 33.9 met to date	\$\$ amt to date:	\$1,110,452.22.22

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:****Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed <u>✓</u> _____	% Computed <u>50%</u>	Not up to date <u>✓</u> _____
Computed Items Checked _____	Unchecked <u>✓</u> _____	% Checked <u>0</u>	

**Major Outstanding Issues:****Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>86</u>
DATE:	<u>5/12/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>5/8/2021</u>	TIME CONSUMED:	<u>601 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>660 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>7/6/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 42.0% This Report 0.6 % To Date 42.6%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 138 Demarcation Layer:** demarcation layer placed below curbs and topsoil in critical rootzone

**ITEM 58 Concrete Curbs:** continue 8" concrete curb installation around the site

**ITEM 52 Cement Concrete Pavement:** pavement placement by bleacher area of soccer field

**ITEM 53 Steel Fabric Rein Cement Concrete Pavement:** pavement placement by bleacher area of soccer field

**ITEM 148 Storage, Handling, Transport and Disposal of Non Haz Contaminated Soil:** shipping soil from soccer field for disposal

**ITEM 179 Unclassified Excavation:** excavation for curbs, pavement and asphalt roadway

**ITEM 174 Topsoil for Planting Pits and Bed:** topsoil placed in critical root zone after hand excavation

**ITEM 160 Hand Excavation:** hand excavation for remediation of tree critical root zone

**ITEM 126 DOT Pedestrian Path Lighting:** Mainstream onsite installing bases for light poles



NYC Parks

Form 11

W/MBE Goals stated in contract % 23 Required \$ amt: \$3,274,499

W/MBE Goals % 33.9 met to date \$\$ amt to date: \$1,110,452.22.22

SECTION 220 COMPLIANCE: Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes

**Remarks:**

**Approved Working Subs This Week:**

1. Mainstream Electric 4. \_\_\_\_\_  
2. \_\_\_\_\_ 5. \_\_\_\_\_  
3. \_\_\_\_\_ 6. \_\_\_\_\_

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_✓\_\_ % Computed 50% Not up to date \_\_✓\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked \_\_✓\_\_ % Checked 0

**Major Outstanding Issues:**

**Conditions Causing Delays:**

WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>87</u>
DATE:	<u>5/19/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>5/15/2021</u>	TIME CONSUMED:	<u>608 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>660 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>7/6/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 42.6% This Report 0.2 % To Date 42.8%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 138 Demarcation Layer:** demarcation layer placed below curbs and topsoil in critical rootzone

**ITEM 58 Concrete Curbs:** continue 8" concrete curb installation around the site

**ITEM 52 Cement Concrete Pavement:** pavement placement in front of NEMA electrical enclosure

**ITEM 53 Steel Fabric Rein Cement Concrete Pavement:** pavement placement in west dugout

**ITEM 150 Storage, Handling, Transport and Disposal of Uncontaminated Concrete:** shipping concrete curbs for disposal

**ITEM 151 Storage, Handling, Transport and Disposal of Uncontaminated Asphalt:** shipping road asphalt

**ITEM 179 Unclassified Excavation:** excavation for curbs, pavement, planting and asphalt roadway

**ITEM 174 Topsoil for Planting Pits and Bed:** topsoil placed in critical root zone after hand excavation

**ITEM 160 Hand Excavation:** hand excavation for remediation of tree critical root zone

**ITEM 126 DOT Pedestrian Path Lighting:** Mainstream onsite installing bases for light poles

**ITEM 30 Brick Masonry/Precast Concrete Drainage Structures:** using bricks to bring drainage structures up to grade



**NYC Parks**

**Form 11**

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 33.9 met to date</u>	\$\$ amt to date:	<u>\$1,110,452.22.22</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:**

**Approved Working Subs This Week:**

1. <u>Mainstream Electric</u>	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed <u>✓</u> _____	% Computed <u>50%</u>	Not up to date <u>✓</u> _____
Computed Items Checked _____	Unchecked <u>✓</u> _____	% Checked <u>0</u> _____	

**Major Outstanding Issues:**

**Conditions Causing Delays:**

WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>88</u>
DATE:	<u>5/25/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>5/22/2021</u>	TIME CONSUMED:	<u>615 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>660 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>7/6/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 42.8% This Report 0.3 % To Date 43.1%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 138 Demarcation Layer:** demarcation layer placed below curbs and topsoil in critical rootzone

**ITEM 58 Concrete Curbs:** continue 8" concrete curb installation around the site

**ITEM 52 Cement Concrete Pavement:** pavement placement by soccer field spray fixture

**ITEM 53 Steel Fabric Rein Cement Concrete Pavement:** pavement placement in north dugout and bleacher area

**ITEM 179 Unclassified Excavation:** excavation for curbs, pavement, planting and asphalt roadway

**ITEM 174 Topsoil for Planting Pits and Bed:** topsoil placed in critical root zone after hand excavation

**ITEM 160 Hand Excavation:** hand excavation for remediation of tree critical root zone

**ITEM 126 DOT Pedestrian Path Lighting:** Mainstream onsite installing bases and conduits for light poles

**ITEM 30 Brick Masonry/Precast Concrete Drainage Structures:** using bricks to bring drainage structures up to grade

**ITEM 24 Adjust Top Utility Structure to Grade:** adjusting existing storm drains and electrical boxes

**ITEM 45 5 1/4" Cast Iron Valve Box:** valve box installed for valve by cold water connection in NW area of site





NYC Parks

Form 11

W/MBE Goals stated in contract % 23 Required \$ amt: \$3,274,499  
W/MBE Goals % 33.9 met to date \$\$ amt to date: \$1,110,452.22.22

SECTION 220 COMPLIANCE: Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes

**Remarks:**

**Approved Working Subs This Week:**

1. Mainstream Electric 4. \_\_\_\_\_  
2. \_\_\_\_\_ 5. \_\_\_\_\_  
3. \_\_\_\_\_ 6. \_\_\_\_\_

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed ✓ \_\_\_\_\_ % Computed 50% Not up to date ✓ \_\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked ✓ \_\_\_\_\_ % Checked 0 \_\_\_\_\_

**Major Outstanding Issues:**

**Conditions Causing Delays:**

WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>89</u>
DATE:	<u>6/3/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>5/29/2021</u>	TIME CONSUMED:	<u>622 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>660 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>7/6/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 43.1% This Report 0.2 % To Date 43.3%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 138 Demarcation Layer:** demarcation layer placed below curbs and topsoil in critical rootzone

**ITEM 58 Concrete Curbs:** continue 8" concrete curb installation around the site

**ITEM 52 Cement Concrete Pavement:** pavement placement by soccer field spray fixture

**ITEM 53 Steel Fabric Rein Cement Concrete Pavement:** pavement placement in north dugout and bleacher area

**ITEM 179 Unclassified Excavation:** excavation for curbs

**ITEM 174 Topsoil for Planting Pits and Bed:** topsoil placed in critical root zone after hand excavation

**ITEM 177 Topsoil for Seeded and Sodded Areas:** topsoil delivered for seeded sodded areas

**ITEM 160 Hand Excavation:** hand excavation for remediation of tree critical root zone

**ITEM 149 Storage Handling Transport and Disposal of Hazardous Contaminated Soil:** shipping haz soil from ballfield to Clean Earth, Kearny, NJ



NYC Parks

Form 11

W/MBE Goals stated in contract	% 23	Required \$ amt:	\$3,274,499
W/MBE Goals	% 33.9 met to date	\$\$ amt to date:	\$1,110,452.22.22

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	Yes	Badges	Yes	Sign-In Sheets	Yes
-------------------------	-------------------------	-----	--------	-----	----------------	-----

**Remarks:**

**Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ___✓___	% Computed <u>50%</u>	Not up to date ___✓___
Computed Items Checked _____	Unchecked ___✓___	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**

WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>90</u>
DATE:	<u>6/8/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>6/5/2021</u>	TIME CONSUMED:	<u>629 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>7/6/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 43.3% This Report 0.3 % To Date 43.6%

IF NO PROGRESS, STATE REASON BELOW

(M)-H TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 138 Demarcation Layer:** demarcation layer placed below curbs and topsoil in critical rootzone

**ITEM 58 Concrete Curbs:** continue 6" concrete curb installation around the site

**ITEM 52 Cement Concrete Pavement:** pavement placement by soccer field spray fixture and pads for benches

**ITEM 179 Unclassified Excavation:** excavation for pavement

**ITEM 160 Hand Excavation:** hand excavation for remediation of tree critical root zone

**ITEM 148 Storage Handling Transport and Disposal of Non-Hazardous Contaminated Soil:** shipping non haz soil from ballfield to Fairless, Philadelphia, PA

**ITEM 150 Storage Handling Transport and Disposal of Uncontaminated concrete:** shipping offsite for disposal



**NYC Parks**

**Form 11**

W/MBE Goals stated in contract	% 23	Required \$ amt:	\$3,274,499
W/MBE Goals	% 33.9 met to date	\$\$ amt to date:	\$1,110,452.22.22

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	Yes	Badges	Yes	Sign-In Sheets	Yes
-------------------------	-------------------------	-----	--------	-----	----------------	-----

**Remarks:**

**Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed __✓__	% Computed <u>50%</u>	Not up to date __✓__
Computed Items Checked _____	Unchecked __✓__	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>91</u>
DATE:	<u>6/15/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>6/12/2021</u>	TIME CONSUMED:	<u>636 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>7/6/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 43.6% This Report 0.6 % To Date 44.2%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 138 Demarcation Layer:** demarcation layer placed below curbs, planting areas, and topsoil in critical rootzone

**ITEM 24 Adjust Top of Utility Structure to Grade:** adjusting drainage structures to grade

**ITEM 30 Brick/Masonry Precast Concrete Structure:** adjusting drainage structures to grade with bricks

**ITEM 58 Concrete Curbs:** continue concrete curb installation around the site

**ITEM 52 Cement Concrete Pavement:** pavement placement by soccer field spray fixture and pads for benches

**ITEM 179 Unclassified Excavation:** excavation for curbs

**ITEM 177 Topsoil for Seeded Sodded Areas:** topsoil delivered

**ITEM 174 Topsoil for Planting Pits and Beds:** topsoil delivered

**ITEM 160 Hand Excavation:** hand excavation for remediation of tree critical root zone

**ITEM 148 Storage Handling Transport and Disposal of Non-Hazardous Contaminated Soil:** shipping non haz soil from ballfield to Fairless, Philadelphia, PA



NYC Parks

Form 11

W/MBE Goals stated in contract % 23 Required \$ amt: \$3,274,499  
W/MBE Goals % 33.9 met to date \$\$ amt to date: \$1,110,452.22.22

SECTION 220 COMPLIANCE: Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes

**Remarks:**

**Approved Working Subs This Week:**

1. \_\_\_\_\_ 4. \_\_\_\_\_  
2. \_\_\_\_\_ 5. \_\_\_\_\_  
3. \_\_\_\_\_ 6. \_\_\_\_\_

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed ✓ \_\_\_\_\_ % Computed 50% Not up to date ✓ \_\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked ✓ \_\_\_\_\_ % Checked 0 \_\_\_\_\_

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>92</u>
DATE:	<u>6/22/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>6/19/2021</u>	TIME CONSUMED:	<u>643 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>7/6/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 44.2% This Report 0.8 % To Date 45.0%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 138 Demarcation Layer:** demarcation layer placed below curbs, planting areas, and topsoil in critical rootzone

**ITEM 58 Concrete Curbs:** continue concrete curb installation around the site

**ITEM 179 Unclassified Excavation:** excavation for curbs, planting areas

**ITEM 177 Topsoil for Seeded Sodded Areas:** topsoil delivered

**ITEM 160 Hand Excavation:** hand excavation for remediation of tree critical root zone



**NYC Parks****Form 11**

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 33.9 met to date</u>	\$\$ amt to date:	<u>\$1,110,452.22.22</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:****Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed <u>✓</u> _____	% Computed <u>50%</u>	Not up to date <u>✓</u> _____
Computed Items Checked _____	Unchecked <u>✓</u> _____	% Checked <u>0</u> _____	

**Major Outstanding Issues:****Conditions Causing Delays:**

WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>93</u>
DATE:	<u>6/28/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>6/26/2021</u>	TIME CONSUMED:	<u>650 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>7/6/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 45.0% This Report 0.6 % To Date 45.6%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 138 Demarcation Layer:** demarcation layer placed below curbs, planting areas, and topsoil in critical rootzone

**ITEM 52 Cement Concrete Pavement:** concrete pads for benches

**ITEM 58 Concrete Curbs:** continue concrete curb installation around the site

**ITEM 179 Unclassified Excavation:** excavation for curbs, planting areas

**ITEM 177 Topsoil for Seeded Sodded Areas:** topsoil delivered

**ITEM 160 Hand Excavation:** hand excavation for remediation of tree critical root zone

**ITEM 32 Misc Iron and Steel:** gate installed for drainage structure



NYC Parks

Form 11

W/MBE Goals stated in contract % 23 Required \$ amt: \$3,274,499  
W/MBE Goals % 33.9 met to date \$\$ amt to date: \$1,110,452.22.22

SECTION 220 COMPLIANCE: Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes

**Remarks:**

**Approved Working Subs This Week:**

1. \_\_\_\_\_ 4. \_\_\_\_\_  
2. \_\_\_\_\_ 5. \_\_\_\_\_  
3. \_\_\_\_\_ 6. \_\_\_\_\_

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed ✓ \_\_\_\_\_ % Computed 50% Not up to date ✓ \_\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked ✓ \_\_\_\_\_ % Checked 0 \_\_\_\_\_

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>94</u>
DATE:	<u>6/7/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>7/3/2021</u>	TIME CONSUMED:	<u>657 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>7/6/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 45.6% This Report 0.3 % To Date 45.9%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 179 Unclassified Excavation:** grading planting areas

**ITEM 138 Demarcation Area:** demarcation placed in planting areas

**ITEM 174 Topsoil for Planting Pits and Beds:** topsoil delivered

**ITEM 24 Adjust Top of Utility Structure to Grade:** hand excavation for remediation of tree critical root zone

**ITEM 30 Brick Masonry/Precast Concrete Structure:** bringing precast structures up to grade

**ITEM 151 SHTD of Uncontaminated Asphalt:** asphalt disposal

**ITEM 150 SHTD of Uncontaminated Concrete:** concrete disposal



NYC Parks

Form 11

W/MBE Goals stated in contract	% 23	Required \$ amt:	\$3,274,499
W/MBE Goals	% 33.9 met to date	\$\$ amt to date:	\$1,110,452.22.22

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	Yes	Badges	Yes	Sign-In Sheets	Yes
-------------------------	-------------------------	-----	--------	-----	----------------	-----

**Remarks:**

**Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ___✓___	% Computed <u>50%</u>	Not up to date ___✓___
Computed Items Checked _____	Unchecked ___✓___	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>95</u>
DATE:	<u>7/13/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>7/10/2021</u>	TIME CONSUMED:	<u>664 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>7/6/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 45.9% This Report 0.2 % To Date 46.1%

IF NO PROGRESS, STATE REASON BELOW

(M)-H TU W TH (F)-W ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: Independence Day Holiday, Tropical Storm Elsa on Friday

Description of work Covered by this Report:

**ITEM 179 Unclassified Excavation:** grading planting areas

**ITEM 138 Demarcation Layer:** demarcation placed in planting areas

**ITEM 174 Topsoil for Planting Pits and Beds:** topsoil delivered

**ITEM 24 Adjust Top of Utility Structure to Grade:** brining utility structure up to grade

**ITEM 151 SHTD of Uncontaminated Asphalt:** asphalt disposal



NYC Parks

Form 11

W/MBE Goals stated in contract % 23 Required \$ amt: \$3,274,499  
W/MBE Goals % 33.9 met to date \$\$ amt to date: \$1,110,452.22.22

SECTION 220 COMPLIANCE: Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes

**Remarks:**

**Approved Working Subs This Week:**

1. \_\_\_\_\_ 4. \_\_\_\_\_  
2. \_\_\_\_\_ 5. \_\_\_\_\_  
3. \_\_\_\_\_ 6. \_\_\_\_\_

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed ✓ \_\_\_\_\_ % Computed 50% Not up to date ✓ \_\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked ✓ \_\_\_\_\_ % Checked 0 \_\_\_\_\_

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>96</u>
DATE:	<u>7/20/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>7/17/2021</u>	TIME CONSUMED:	<u>671 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>7/6/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 46.1% This Report 0.6 % To Date 46.7%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 179 Unclassified Excavation:** excavation for curbs and grading roadway

**ITEM 58 Concrete Curbs:** curbs place in south area between ballfield 9 and soccer field 2

**ITEM 138 Demarcation Layer:** demarcation placed below curbs

**ITEM 149 SHTD of Hazardous Contaminated Soil:** shipping haz soil from ballfield 9 to Clean Earth in Kearny





NYC Parks

Form 11

W/MBE Goals stated in contract	% 23	Required \$ amt:	\$3,274,499
W/MBE Goals	% 33.9 met to date	\$\$ amt to date:	\$1,110,452.22.22

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	Yes	Badges	Yes	Sign-In Sheets	Yes
-------------------------	-------------------------	-----	--------	-----	----------------	-----

**Remarks:**

**Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ___✓___	% Computed <u>50%</u>	Not up to date ___✓___
Computed Items Checked _____	Unchecked ___✓___	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**

WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>97</u>
DATE:	<u>7/24/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>7/28/2021</u>	TIME CONSUMED:	<u>678 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>11/3/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 46.7% This Report 0.5 % To Date 47.2%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 179 Unclassified Excavation**: excavation for curbs, pavement, and grading roadway

**ITEM 58 Concrete Curbs**: curbs place in south area between ballfield 9 and soccer field 2

**ITEM 52 Cement Concrete Pavement**: concrete pavement placed south of soccer field bleacher area

**ITEM 166 Precast Concrete Piers**: begin excavation for precast concrete piers north of ball field by entrance

**ITEM 138 Demarcation Layer**: demarcation placed below curbs and pavement

**ITEM 149 SHTD of Hazardous Contaminated Soil**: shipping haz soil from ballfield 9 to Clean Earth in Kearny



NYC Parks

Form 11

W/MBE Goals stated in contract	% 23	Required \$ amt:	\$3,274,499
W/MBE Goals	% 33.9 met to date	\$\$ amt to date:	\$1,110,452.22.22

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:**

**Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed <u>✓</u> _____	% Computed <u>50%</u>	Not up to date <u>✓</u> _____
Computed Items Checked _____	Unchecked <u>✓</u> _____	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>98</u>
DATE:	<u>8/4/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>7/31/2021</u>	TIME CONSUMED:	<u>685 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>11/3/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 47.2% This Report 0.2 % To Date 47.4%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 179 Unclassified Excavation:** excavation for grading paths

**ITEM 166 Precast Concrete Piers:** continue excavation for precast concrete piers north of ball field by entrance

**ITEM 167 Reconstruct Concrete Curbs:** painting reconstructed Bay St retaining wall



NYC Parks

Form 11

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 49.6 met to date</u>	\$\$ amt to date:	<u>\$1,623,452.15</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:**

**Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed <u>✓</u> _____	% Computed <u>50%</u>	Not up to date <u>✓</u> _____
Computed Items Checked _____	Unchecked <u>✓</u> _____	% Checked <u>0</u> _____	

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>99</u>
DATE:	<u>8/10/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>8/7/2021</u>	TIME CONSUMED:	<u>691 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>11/3/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 47.4% This Report 0.6 % To Date 48.0%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 179 Unclassified Excavation:** excavation for DOT electrical conduits, boxes and light pole bases

**ITEM 167 Reconstruct Concrete Curbs:** painting reconstructed Bay St retaining wall

**ITEM 126 DOT Pedestrian Path Lighting:** Mainstream Electric installing conduit, electrical boxes and light pole bases

**ITEM 162 Paint Existing Steel Sports Lighting Poles:** Mainstream Electric paint sports light poles



NYC Parks

Form 11

W/MBE Goals stated in contract % 23 Required \$ amt: \$3,274,499  
W/MBE Goals % 49.6 met to date \$\$ amt to date: \$1,623,452.15

SECTION 220 COMPLIANCE: Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes

**Remarks:**

**Approved Working Subs This Week:**

1. \_\_\_\_\_ 4. \_\_\_\_\_  
2. \_\_\_\_\_ 5. \_\_\_\_\_  
3. \_\_\_\_\_ 6. \_\_\_\_\_

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed ✓ \_\_\_\_\_ % Computed 50% Not up to date ✓ \_\_\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked ✓ \_\_\_\_\_ % Checked 0 \_\_\_\_\_

**Major Outstanding Issues:**

**Conditions Causing Delays:**



## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>100</u>
DATE:	<u>8/10/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>8/18/2021</u>	TIME CONSUMED:	<u>698 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>11/3/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 48.0% This Report 0.6 % To Date 48.6%

IF NO PROGRESS, STATE REASON BELOW

(M)-O TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: Monday crews were doing housekeeping and pulling weeds, no contract work

Description of work Covered by this Report:

**ITEM 69** Core Drilling 4" Dia: core drilling retaining wall along Clinton Street for fencing

**ITEM 24 Adjust Top of Utility Structure to Grade:** drainage structure adjusted to grade

**ITEM 126 DOT Pedestrian Path Lighting:** Mainstream Electric installing conduit, electrical boxes and light pole bases

**ITEM 162 Paint Existing Steel Sports Lighting Poles:** Mainstream Electric paint sports light poles





NYC Parks

Form 11

W/MBE Goals stated in contract	% 23	Required \$ amt:	\$3,274,499
W/MBE Goals	% 49.6 met to date	\$\$ amt to date:	\$1,623,452.15

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:**

**Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed <u>✓</u> _____	% Computed <u>50%</u>	Not up to date <u>✓</u> _____
Computed Items Checked _____	Unchecked <u>✓</u> _____	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**

WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>101</u>
DATE:	<u>8/25/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>8/21/2021</u>	TIME CONSUMED:	<u>705 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>11/3/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 48.6% This Report 0.8 % To Date 49.4%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 69 Core Drilling 4" Dia:** core drilling retaining wall along Clinton Street for fencing

**ITEM 126 DOT Pedestrian Path Lighting:** Mainstream Electric installing conduit, electrical boxes and light pole bases

**ITEM 162 Paint Existing Steel Sports Lighting Poles:** Mainstream Electric paint sports light poles

**ITEM 3 Construction Fence:** LAWS removes and reinstalls construction fence

**ITEM 160 Hand Excavation:** LAWS hand excavation for damaged electrical conduit repair, grading E are of soccer field by tree dripline

**ITEM 70 Remove Post and Grout Hold:** LAWS removing old fence post on Clinton St wall

**ITEM 47 Drinking Fountain Type "E" Hi-Low with Dog Bowl:** LAWS adjusting height of fountain and plumber installing fountain plumbing

**ITEM 48 Bottle Filler with Hi-Low Drinking Fountain Basins:** Plumber installing fountain plumbing

**ITEM 138 Demarcation Layer:** Demarcation layer placed below RPZ

**ITEM 128 RPZ & Water Meter w/ Remote & Structure 3" dia:** RPZ placed in excavation



NYC Parks

Form 11

W/MBE Goals stated in contract	% 23	Required \$ amt:	\$3,274,499
W/MBE Goals	% 49.6 met to date	\$\$ amt to date:	\$1,623,452.15

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	Yes	Badges	Yes	Sign-In Sheets	Yes
-------------------------	-------------------------	-----	--------	-----	----------------	-----

**Remarks:**

**Approved Working Subs This Week:**

1. Mainstream Electric	4.
2. Fresh Meadow Mechanical Plumbing	5.
3.	6.

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date	Partially Computed	✓	% Computed	50%	Not up to date	✓
Computed Items Checked	Unchecked	✓	% Checked	0		

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>102</u>
DATE:	<u>9/1/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>8/28/2021</u>	TIME CONSUMED:	<u>713 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>11/3/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 49.4% This Report 0.6 % To Date 50%

IF NO PROGRESS, STATE REASON BELOW

(M)-W TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: No work on Monday due to tropical storm related weather

Description of work Covered by this Report:

**ITEM 69 Core Drilling 4" Dia:** core drilling retaining wall along Clinton Street for fencing

**ITEM 162 Paint Existing Steel Sports Lighting Poles:** Mainstream Electric paint sports light poles

**ITEM 3 Construction Fence:** LAWS removes construction fence along Phase 3

**ITEM 160 Hand Excavation:** LAWS hand excavation east are of soccer field by tree dripline

**ITEM 70 Remove Post and Grout Hold:** LAWS removing old fence post on Clinton St wall

**ITEM 48 Bottle Filler with Hi-Low Drinking Fountain Basins:** Plumber installing fountain plumbing

**ITEM 128 RPZ & Water Meter w/ Remote & Structure 3" dia:** plumbers installing RPZ

**ITEM 18 Silt Fence:** silt fence removed to prep for painting Clinton St wall

**ITEM 179 Unclassified Excavation:** excavation of west site of soccer field to subgrade

**ITEM 5 & 6 Tree Guards and Guards for Groves:** removal of tree guards by Phase 3



NYC Parks

Form 11

W/MBE Goals stated in contract	% 23	Required \$ amt:	\$3,274,499
W/MBE Goals	% 49.6 met to date	\$\$ amt to date:	\$1,623,452.15

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	Yes	Badges	Yes	Sign-In Sheets	Yes
-------------------------	-------------------------	-----	--------	-----	----------------	-----

**Remarks:**

**Approved Working Subs This Week:**

1. Mainstream Electric	4.
2. Fresh Meadow Mechanical Plumbing	5.
3.	6.

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date	Partially Computed	✓	% Computed	50%	Not up to date	✓
Computed Items Checked	Unchecked	✓	% Checked	0		

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>103</u>
DATE:	<u>9/8/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>9/4/2021</u>	TIME CONSUMED:	<u>720 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>11/3/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 50% This Report 0.2 % To Date 50.2%

IF NO PROGRESS, STATE REASON BELOW

M TU (W)-W (TH)-W F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: No work on Wednesday and Thursday due to remnants of storm Ida

Description of work Covered by this Report:

**ITEM 69 Core Drilling 4" Dia:** core drilling retaining wall along Clinton Street for fencing

**ITEM 162 Paint Existing Steel Sports Lighting Poles:** Mainstream Electric paint sports light poles

**ITEM 128 RPZ & Water Meter w/ Remote & Structure 3" dia:** plumbers installing RPZ

**ITEM 126 DOT Pedestrian Path Lighting:** pulling wires for DOT pedestrian light poles

**ITEM 38 1" Dia Type "K" Copper Tubing:** installing piping near RPZ

**ITEM 40 2" Dia Type "K" Copper Tubing:** installing piping near RPZ

**ITEM 41 3" Dia Type "K" Copper Tubing:** installing piping near RPZ

**ITEM 42 1" Plug Valve:** installing valve near RPZ

**ITEM 43 2" Plug Valve:** installing valve near RPZ

**ITEM 164 1" Plug Valve:** installing valve near RPZ



**NYC Parks**

**Form 11**

W/MBE Goals stated in contract	% 23	Required \$ amt:	\$3,274,499
W/MBE Goals	% 49.6 met to date	\$\$ amt to date:	\$1,623,452.15

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:**

**Approved Working Subs This Week:**

1. <u>Mainstream Electric</u>	4. _____
2. <u>Fresh Meadow Mechanical Plumbing</u>	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed <u>✓</u> _____	% Computed <u>50%</u>	Not up to date <u>✓</u> _____
Computed Items Checked _____	Unchecked <u>✓</u> _____	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>104</u>
DATE:	<u>9/15/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>9/11/2021</u>	TIME CONSUMED:	<u>727 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>11/3/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 50.2% This Report 0.1 % To Date 50.3%

IF NO PROGRESS, STATE REASON BELOW

(M)-H TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: No work on Labor Day

Description of work Covered by this Report:

**ITEM 69 Core Drilling 4" Dia:** core drilling retaining wall along Clinton Street for fencing

**ITEM 162 Paint Existing Steel Sports Lighting Poles:** Mainstream Electric paint sports light poles

**ITEM 128 RPZ & Water Meter w/ Remote & Structure 3" dia:** plumbers installing RPZ





**NYC Parks**

**Form 11**

W/MBE Goals stated in contract	% 23	Required \$ amt:	\$3,274,499
W/MBE Goals	% 49.6 met to date	\$\$ amt to date:	\$1,623,452.15

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:**

**Approved Working Subs This Week:**

1. <u>Mainstream Electric</u>	4. _____
2. <u>Fresh Meadow Mechanical Plumbing</u>	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed <u>✓</u> _____	% Computed <u>50%</u>	Not up to date <u>✓</u> _____
Computed Items Checked _____	Unchecked <u>✓</u> _____	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>104</u>
DATE:	<u>9/15/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>9/11/2021</u>	TIME CONSUMED:	<u>727 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>11/3/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 50.2% This Report 0.1 % To Date 50.3%

IF NO PROGRESS, STATE REASON BELOW

(M)-H TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: No work on Labor Day

Description of work Covered by this Report:

**ITEM 69 Core Drilling 4" Dia:** core drilling retaining wall along Clinton Street for fencing

**ITEM 162 Paint Existing Steel Sports Lighting Poles:** Mainstream Electric paint sports light poles

**ITEM 128 RPZ & Water Meter w/ Remote & Structure 3" dia:** plumbers installing RPZ



**NYC Parks**

**Form 11**

W/MBE Goals stated in contract	% 23	Required \$ amt:	\$3,274,499
W/MBE Goals	% 49.6 met to date	\$\$ amt to date:	\$1,623,452.15

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:**

**Approved Working Subs This Week:**

1. <u>Mainstream Electric</u>	4. _____
2. <u>Fresh Meadow Mechanical Plumbing</u>	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed <u>✓</u> _____	% Computed <u>50%</u>	Not up to date <u>✓</u> _____
Computed Items Checked _____	Unchecked <u>✓</u> _____	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>106</u>
DATE:	<u>9/29/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>9/25/2021</u>	TIME CONSUMED:	<u>741 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>11/3/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 50.8% This Report 0.4 % To Date 51.2%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 74 12' Chain Link Fence:** Forrester installing fence posts in north area of ballfield

**ITEM 73 8' Chain Link Fence:** Forrester installing fence posts in north area of ballfield

**ITEM 72 6' Chain Link Fence:** Forrester installing fencing in ballfield outfield

**ITEM 162 Paint Existing Steel Sports Lighting Poles:** Mainstream Electric paint sports light poles

**ITEM 127 Electrical Work:** Mainstream Electric installing grounding for sports lighting



NYC Parks

Form 11

W/MBE Goals stated in contract	% 23	Required \$ amt:	\$3,274,499
W/MBE Goals	% 49.6 met to date	\$\$ amt to date:	\$1,623,452.15

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:**

**Approved Working Subs This Week:**

1. Mainstream Electric	4.
2. Forrester Fencing	5.
3.	6.

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date	Partially Computed	<u>✓</u>	% Computed	<u>50%</u>	Not up to date	<u>✓</u>
Computed Items Checked	Unchecked	<u>✓</u>	% Checked	<u>0</u>		

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>107</u>
DATE:	<u>10/6/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>10/2/2021</u>	TIME CONSUMED:	<u>748 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>11/3/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 51.2% This Report 0.6 % To Date 51.8%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 72 6' Chain Link Fence:** Forrester installing fence posts ballfield outfield

**ITEM 14 Geotextile:** installed by RPZ valves

**ITEM 138 Demarcation:** installed by RPZ valves

**ITEM 70 Remove Post and Grout Hole:** Performed on preexisting Clinton Street wall

**ITEM 126 DOT Pedestrian Path Lighting:** Mainstream Electric installing DOT light poles

**ITEM 167 Reconstruct Concrete Wall:** LAWS painting Clinton Street wall



NYC Parks

Form 11

W/MBE Goals stated in contract	% 23	Required \$ amt:	\$3,274,499
W/MBE Goals	% 49.6 met to date	\$\$ amt to date:	\$1,623,452.15

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	Yes	Badges	Yes	Sign-In Sheets	Yes
-------------------------	-------------------------	-----	--------	-----	----------------	-----

**Remarks:**

**Approved Working Subs This Week:**

1. Mainstream Electric	4.
2. Forrester Fencing	5.
3.	6.

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date	Partially Computed	✓	% Computed	50%	Not up to date	✓
Computed Items Checked	Unchecked	✓	% Checked	0		

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>108</u>
DATE:	<u>10/13/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>10/9/2021</u>	TIME CONSUMED:	<u>755 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>11/3/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 51.8% This Report 0.6 % To Date 52.4 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 72 6' Chain Link Fence:** Forrester installing fence posts ballfield outfield

**ITEM 73 8' Chain Link Fence:** Forrester installing fence posts ballfield outfield

**ITEM 126 DOT Pedestrian Path Lighting:** Mainstream Electric installing DOT light poles tags

**ITEM 167 Reconstruct Concrete Wall:** LAWS painting Clinton Street wall





NYC Parks

Form 11

W/MBE Goals stated in contract % 23 Required \$ amt: \$3,274,499  
W/MBE Goals % 49.6 met to date \$\$ amt to date: \$1,623,452.15

SECTION 220 COMPLIANCE: Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes

**Remarks:**

**Approved Working Subs This Week:**

1. Mainstream Electric 4. \_\_\_\_\_  
2. Forrester Fencing 5. \_\_\_\_\_  
3. \_\_\_\_\_ 6. \_\_\_\_\_

**Calculation Book Status:** Not Required L.S., Required,

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_✓\_\_ % Computed 50% Not up to date \_\_✓\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked \_\_✓\_\_ % Checked 0

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>109</u>
DATE:	<u>10/20/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>10/16/2021</u>	TIME CONSUMED:	<u>762 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>11/3/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 52.4% This Report 0.7 % To Date 53.1 %

IF NO PROGRESS, STATE REASON BELOW

(M)-H TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: Holiday

Description of work Covered by this Report:

**ITEM 72 6' Chain Link Fence:** Forrester installing fencing in west area of ballfield

**ITEM 73 8' Chain Link Fence:** Forrester installing fencing in east area of soccer field

**ITEM 74 12' Chain Link Fence:** Forrester installing fencing in north area of ballfield

**ITEM 77 4' Steel Fence:** A&T Ironworks installing steel fence on Clinton Street wall

**ITEM 126 DOT Pedestrian Path Lighting:** Mainstream Electric wire, fuse, test DOT light posts, remove old lamp heads for disposal

**ITEM 167 Reconstruct Concrete Wall:** LAWS painting Clinton Street wall



NYC Parks

Form 11

W/MBE Goals stated in contract	% 23	Required \$ amt:	\$3,274,499
W/MBE Goals	% 49.6 met to date	\$\$ amt to date:	\$1,623,452.15

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	Yes	Badges	Yes	Sign-In Sheets	Yes
-------------------------	-------------------------	-----	--------	-----	----------------	-----

**Remarks:**

**Approved Working Subs This Week:**

1. Mainstream Electric	4.
2. Forrester Fencing	5.
3. A&T Ironworks	6.

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date	Partially Computed	✓	% Computed	50%	Not up to date	✓
Computed Items Checked	Unchecked	✓	% Checked	0		

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>110</u>
DATE:	<u>10/27/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>10/23/2021</u>	TIME CONSUMED:	<u>769 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>11/3/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS:    PREVIOUS 53.1%                      This Report 0.6 %                      To Date 53.7 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 74 12' Chain Link Fence:** Forrester installing fencing in north area of ballfield

**ITEM 77 4' Steel Fence:** A&T Ironworks installing steel fence on Bay Street wall

**ITEM 148: SHTD of Non-Hazardous Contaminated Soil:** Soil from Ballfield stockpile shipped offsite by JC Transport to Fairless landfill



NYC Parks

Form 11

W/MBE Goals stated in contract % 23 Required \$ amt: \$3,274,499

W/MBE Goals % 49.6 met to date \$\$ amt to date: \$1,623,452.15

SECTION 220 COMPLIANCE: Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes

**Remarks:**

**Approved Working Subs This Week:**

1. Forrester Fencing 4. \_\_\_\_\_  
2. A&T Ironworks 5. \_\_\_\_\_  
3. JC Transport 6. \_\_\_\_\_

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_✓\_\_ % Computed 50% Not up to date \_\_✓\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked \_\_✓\_\_ % Checked 0

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>111</u>
DATE:	<u>11/3/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>10/30/2021</u>	TIME CONSUMED:	<u>776 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>11/3/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 53.7% This Report 0.6 % To Date 54.3 %

IF NO PROGRESS, STATE REASON BELOW

M (TU)-W W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: No work due to rain and muddy conditions

Description of work Covered by this Report:

**ITEM 160 Hand/Pneumatic Excavation:** excavation in critical root zone for precast concrete piers

**ITEM 166 Precast Concrete Piers:** precast concrete piers in place

**ITEM 77 4' Steel Fence:** A&T Ironworks installing steel fence on Bay Street wall



NYC Parks

Form 11

W/MBE Goals stated in contract % 23 Required \$ amt: \$3,274,499

W/MBE Goals % 49.6 met to date \$\$ amt to date: \$1,623,452.15

SECTION 220 COMPLIANCE: Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes

**Remarks:**

**Approved Working Subs This Week:**

1. A&T Ironworks 4. \_\_\_\_\_  
2. \_\_\_\_\_ 5. \_\_\_\_\_  
3. \_\_\_\_\_ 6. \_\_\_\_\_

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_✓\_\_ % Computed 50% Not up to date \_\_✓\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked \_\_✓\_\_ % Checked 0

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>112</u>
DATE:	<u>11/10/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>11/6/2021</u>	TIME CONSUMED:	<u>783 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>11/3/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 54.3% This Report 0.6 % To Date 54.9 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: No work due to rain and muddy conditions

Description of work Covered by this Report:

**ITEM 179 Unclassified Excavation:** excavation for precast concrete piers

**ITEM 160 Hand/Pneumatic Excavation:** excavation in critical root zone for precast concrete piers

**ITEM 166 Precast Concrete Piers:** precast concrete piers in place

**ITEM 73 8' Chain Link Fence:** Forrester installing in east area of soccer field

**ITEM 74 12' Chain Link Fence:** Forrester installing in north area of soccer field

**ITEM 75 16' Chain Link Fence:** Forrester installing in north area of soccer field

**ITEM 80 Hooded Baseball Backstop on Curb:** Forrester installing backstop for ballfield

**ITEM 65 Steel Bleachers:** In Production installs bleachers in ballfield and in soccer field





NYC Parks

Form 11

W/MBE Goals stated in contract	% 23	Required \$ amt:	\$3,274,499
W/MBE Goals	% 49.6 met to date	\$\$ amt to date:	\$1,623,452.15
SECTION 220 COMPLIANCE:			
Prevailing Wages Posted	Yes	Badges	Yes
		Sign-In Sheets	Yes

**Remarks:**

**Approved Working Subs This Week:**

1. Forrester Fencing	4.
2. In Production	5.
3.	6.

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date	Partially Computed	% Computed	Not up to date
_____	___✓___	50%	___✓___
Computed Items Checked	Unchecked	% Checked	
_____	___✓___	0	

**Major Outstanding Issues:**

**Conditions Causing Delays:**

WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>113</u>
DATE:	<u>11/17/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>11/13/2021</u>	TIME CONSUMED:	<u>783 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>11/3/2021</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 54.9% This Report 0.7 % To Date 55.6 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH (F)-W ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: No work due to heavy rain in the forecast

Description of work Covered by this Report:

**ITEM 179 Unclassified Excavation**: excavation for precast concrete pier curbs foundation footings

**ITEM 138 Demarcation Layer**: demarcation for curbs between concrete piers

**ITEM 160 Hand/Pneumatic Excavation**: excavation in critical root zone for precast concrete piers

**ITEM 166 Precast Concrete Piers**: precast concrete piers in place

**ITEM 73 8' Chain Link Fence**: Forrester installing in east area of soccer field

**ITEM 71 4' Chain Link Fence**: Forrester installing in west area of soccer field and ballfield

**ITEM 58 Concrete Curb**: concrete placed for curb footing piers between precast concrete piers



NYC Parks

Form 11

W/MBE Goals stated in contract	% 23	Required \$ amt:	\$3,274,499
W/MBE Goals	% 49.6 met to date	\$\$ amt to date:	\$1,623,452.15
SECTION 220 COMPLIANCE:			
Prevailing Wages Posted	Yes	Badges	Yes
		Sign-In Sheets	Yes

**Remarks:**

**Approved Working Subs This Week:**

1. Forrester Fencing	4.
2. In Production	5.
3.	6.

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date	Partially Computed	% Computed	Not up to date
_____	___✓___	50%	___✓___
Computed Items Checked	Unchecked	% Checked	
_____	___✓___	0	

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>114</u>
DATE:	<u>11/24/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>11/20/2021</u>	TIME CONSUMED:	<u>797 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/3/2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 55.6% This Report 0.7 % To Date 56.3 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 166 Precast Concrete Piers:** precast concrete piers in place

**ITEM 73 8' Chain Link Fence:** Forrester installing in east area of soccer field

**ITEM 74 12' Chain Link Fence:** Forrester installing in north area of ballfield

**ITEM 80 Hooded Baseball Backstop on Curb:** Forrester installing ballfield backstop

**ITEM 58 Concrete Curb:** concrete placed for curb footing piers between precast concrete piers

**ITEM 148 SHTD of Contaminated Non-Hazardous Soil:** shipping soil from ballfield stockpile JC Transport to Fairless, PA landfill



NYC Parks

Form 11

W/MBE Goals stated in contract	% 23	Required \$ amt:	\$3,274,499
W/MBE Goals	% 61.4 met to date	\$\$ amt to date:	\$2,009,131.43

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:**

**Approved Working Subs This Week:**

1. Forrester Fencing	4.
2. JC Transport	5.
3.	6.

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date	Partially Computed	✓	% Computed	50%	Not up to date	✓
Computed Items Checked	Unchecked	✓	% Checked	0		

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>115</u>
DATE:	<u>12/1/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>11/27/2021</u>	TIME CONSUMED:	<u>804 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/3/2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 56.3% This Report 0.2 % To Date 56.5 %

IF NO PROGRESS, STATE REASON BELOW

M TU W (TH)-H (F)-H ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: **Holiday**

Description of work Covered by this Report:

**ITEM 74 12' Chain Link Fence:** Forrester installing in north area of ballfield

**ITEM 58 Concrete Curb:** LAWS forming for curbs between precast concrete piers



**NYC Parks**

**Form 11**

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 61.4 met to date</u>	\$\$ amt to date:	<u>\$2,009,131.43</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:**

**Approved Working Subs This Week:**

1. <u>Forrester Fencing</u>	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed <u>✓</u> _____	% Computed <u>50%</u>	Not up to date <u>✓</u> _____
Computed Items Checked _____	Unchecked <u>✓</u> _____	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>116</u>
DATE:	<u>12/8/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>12/4/2021</u>	TIME CONSUMED:	<u>811 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/3/2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 56.5% This Report 0.4 % To Date 56.9 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 74 12' Chain Link Fence:** Forrester installing in north area of ballfield

**ITEM 72 6' Chain Link Fence:** Forrester installing in north area of ballfield

**ITEM 73 8' Chain Link Fence:** Forrester installing in west ballfield dugout

**ITEM 58 Concrete Curb:** LAWS places concrete curbs between precast piers

**ITEM 80 Hood Baseball Backstop on Curb:** Forrester installing backstop in ballfield





NYC Parks

Form 11

W/MBE Goals stated in contract % 23 Required \$ amt: \$3,274,499  
W/MBE Goals % 61.4 met to date \$\$ amt to date: \$2,009,131.43

SECTION 220 COMPLIANCE: Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes

**Remarks:**

**Approved Working Subs This Week:**

1. Forrester Fencing 4. \_\_\_\_\_  
2. \_\_\_\_\_ 5. \_\_\_\_\_  
3. \_\_\_\_\_ 6. \_\_\_\_\_

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed \_\_\_✓\_\_\_ % Computed 50% Not up to date \_\_\_✓\_\_\_  
Computed Items Checked \_\_\_\_\_ Unchecked \_\_\_✓\_\_\_ % Checked 0

**Major Outstanding Issues:**

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>117</u>
DATE:	<u>12/15/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>12/11/2021</u>	TIME CONSUMED:	<u>818 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>3/3/2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 56.9% This Report 0.3 % To Date 57.2 %

IF NO PROGRESS, STATE REASON BELOW

M (TU)-O W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: Forrester not on site. LAWS crews were all working on Phase 1 (B126-116M)

Description of work Covered by this Report:

**ITEM 74 12' Chain Link Fence:** Forrester installing in north area of ballfield

**ITEM 73 8' Chain Link Fence:** Forrester installing in west ballfield dugout

**ITEM 80 Hood Baseball Backstop on Curb:** Forrester installing backstop in ballfield



NYC Parks

W/MBE Goals stated in contract	% 23	Required \$ amt:	\$3,274,499
W/MBE Goals	% 61.4 met to date	\$\$ amt to date:	\$2,009,131.43

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:**

**Approved Working Subs This Week:**

1. Forrester Fencing	4.
2.	5.
3.	6.

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date	Partially Computed	<u>✓</u>	% Computed	<u>50%</u>	Not up to date	<u>✓</u>
Computed Items Checked	Unchecked	<u>✓</u>	% Checked	<u>0</u>		

**Major Outstanding Issues:**

**Conditions Causing Delays:**

LAWS has work that they could perform but they are currently not working on the following: grading, demarcation, and placing borrowed fill for ballfield 9; asphalt pathway placement; topsoil placement; steel faced concrete curbs; and 4' foot steel fence.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>118</u>
DATE:	<u>12/22/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>12/18/2021</u>	TIME CONSUMED:	<u>825 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21/2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P. Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS:    PREVIOUS 57.2%                      This Report 0.2 %                      To Date 57.4 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 52 Cement Concrete Pavement:** LAWS placing concrete for pads for benches

**ITEM 58 Concrete Curb:** LAWS building curbs between precast piers

**ITEM 74 12' Chain Link Fence:** Forrester installing in west area of ballfield

**ITEM 75 16' Chain Link Fence:** Forrester installing in north area of soccerfield

**ITEM 80 Hood Baseball Backstop on Curb:** Forrester installing backstop in ballfield

**ITEM 138 Demarcation Layer:** LAWS placing demarcation below curbs and precast piers

**ITEM 161 New 1 5/8" O.D. Rail:** Forrester installing extra rail on chain link fence in north area of soccer field

**ITEM 166 Precast Concrete Piers:** LAWS placing precast piers

**ITEM 179 Unclassified Excavation:** Excavation for sonotube pier foundations for curbs and precast piers



W/MBE Goals stated in contract	% 23	Required \$ amt:	\$3,274,499
--------------------------------	------	------------------	-------------

W/MBE Goals	<u>% 61.4 met to date</u>	\$\$ amt to date:	<u>\$2,009,131.43</u>
-------------	---------------------------	-------------------	-----------------------

SECTION 220 COMPLIANCE: Prevailing Wages Posted Yes Badges Yes Sign-In Sheets Yes

Remarks:

**Approved Working Subs This Week:**

1. Forrester Fencing 4. \_\_\_\_\_
2. \_\_\_\_\_ 5. \_\_\_\_\_
3. \_\_\_\_\_ 6. \_\_\_\_\_

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed ✓ \_\_\_\_\_ % Computed 50% Not up to date ✓ \_\_\_\_\_

Computed Items Checked \_\_\_\_\_ Unchecked ✓ \_\_\_\_\_ % Checked 0 \_\_\_\_\_

### Major Outstanding Issues:

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>119</u>
DATE:	<u>12/27/2021</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>12/25/2021</u>	TIME CONSUMED:	<u>832 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 57.4% This Report 0.1 % To Date 57.5 %

IF NO PROGRESS, STATE REASON BELOW

**(M)-O TU (W)-O (TH)-O (F)-H ALL**

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: LAWS crews not working the entire week of the holiday. Friday is the only justifiable holiday for no progress

Description of work Covered by this Report:

**ITEM 41 4' Chain Link Fence:** Forrester fencing installing 4' chain link fence in west area of soccer field

**ITEM 45 16' Chain Link Fence:** Forrester fencing installing 16' chain link fence in north area of soccer field



NYC Parks

Form 11

W/MBE Goals stated in contract	% 23	Required \$ amt:	\$3,274,499
W/MBE Goals	% 61.4 met to date	\$\$ amt to date:	\$2,009,131.43

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:**

**Approved Working Subs This Week:**

1. Forrester Fencing	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed <u>✓</u> _____	% Computed <u>50%</u>	Not up to date <u>✓</u> _____
Computed Items Checked _____	Unchecked <u>✓</u> _____	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**

LAWS not working the entire week for one holiday. LAWS has work that they could perform but they are currently not working on the following: grading, demarcation, and placing borrowed fill for ballfield 9; asphalt pathway placement; topsoil placement; steel faced concrete curbs; and 4' foot steel fence.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>120</u>
DATE:	<u>1/5/2022</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>1/1/2022</u>	TIME CONSUMED:	<u>832 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS:    PREVIOUS 57.5%                      This Report 0.0%                      To Date 57.5 %

IF NO PROGRESS, STATE REASON BELOW

**(M)-O   (TU)-O   (W)-O   (TH)-O   (F)-H   ALL**

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: LAWS crews not working the entire week of the holiday. Friday is the only justifiable holiday for no progress

Description of work Covered by this Report:



**NYC Parks****Form 11**

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 67.4 met to date</u>	\$\$ amt to date:	<u>\$2,206,035.11</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:****Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed <u>✓</u> _____	% Computed <u>50%</u>	Not up to date <u>✓</u> _____
Computed Items Checked _____	Unchecked <u>✓</u> _____	% Checked <u>0</u>	

**Major Outstanding Issues:****Conditions Causing Delays:**

LAWS not working the entire week for one holiday. LAWS has work that they could perform but they are currently not working on the following: grading, demarcation, and placing borrowed fill for ballfield 9; asphalt pathway placement; topsoil placement; steel faced concrete curbs; chain link fence; and 4' foot steel fence.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>121</u>
DATE:	<u>1/11/2022</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>1/8/2022</u>	TIME CONSUMED:	<u>846 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS:    PREVIOUS 57.5%                      This Report 0.2%                      To Date 57.7 %

IF NO PROGRESS, STATE REASON BELOW

M      TU      **(W)-O**    TH      **(F)-W**    ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: LAWS did not work on 1/5/21 due to icy slippery ground

Description of work Covered by this Report:

**ITEM 58 Concrete Curbs:** LAWS building curbs between concrete piers

**NYC Parks****Form 11**

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 67.4 met to date</u>	\$\$ amt to date:	<u>\$2,206,035.11</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:****Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed <u>✓</u> _____	% Computed <u>50%</u>	Not up to date <u>✓</u> _____
Computed Items Checked _____	Unchecked <u>✓</u> _____	% Checked <u>0</u>	

**Major Outstanding Issues:****Conditions Causing Delays:**

LAWS has work that they could perform but they are currently not working on the following: grading, demarcation, and placing borrowed fill for ballfield 9; asphalt pathway placement; topsoil placement; steel faced concrete curbs; chain link fence; and 4' foot steel fence.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>122</u>
DATE:	<u>1/19/2022</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>1/15/2022</u>	TIME CONSUMED:	<u>853 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 57.7% This Report 0.3% To Date 58.0%

IF NO PROGRESS, STATE REASON BELOW

M (TU)-O W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: LAWS did not work on 1/11/21 because of cold temperatures and windchills

Description of work Covered by this Report:

**ITEM 151 SHTD of Uncontaminated Asphalt:** disposal of one truck of asphalt

**ITEM 145 Perimeter Turf Attachment:** LAWS installing nailer board in ballfield

**ITEM 29 Broken Stone:** Broken stone delivered to site



NYC Parks

Form 11

W/MBE Goals stated in contract	% 23	Required \$ amt:	\$3,274,499
W/MBE Goals	% 67.4 met to date	\$\$ amt to date:	\$2,206,035.11

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:**

**Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed <u>✓</u> _____	% Computed <u>50%</u>	Not up to date <u>✓</u> _____
Computed Items Checked _____	Unchecked <u>✓</u> _____	% Checked <u>0</u>	

**Major Outstanding Issues:**

**Conditions Causing Delays:**

LAWS has work that they could perform but they are currently not working on the following: demarcation, and placing borrowed fill for ballfield 9; topsoil placement; steel faced concrete curbs; chain link fence; and 4' foot steel fence.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>123</u>
DATE:	<u>1/25/2022</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>1/22/2022</u>	TIME CONSUMED:	<u>860 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 58.0% This Report 0.2% To Date 58.2%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH (F)-O ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: LAWS did not work on 1/21/21 because of cold temperatures and windchills

Description of work Covered by this Report:

**ITEM 14 Geotextile:** LAWS installing geotextile for ballfield drainage

**ITEM 29 Broken Stone:** Broken stone delivered to site

**ITEM 136 Geogrid:** LAWS installing geogrid for ballfield drainage

**ITEM 139 Demarcation:** LAWS installing demarcation for ballfield drainage

**ITEM 145 Perimeter Turf Attachment:** LAWS installing nailer board in ballfield

**ITEM 169 Slotted Drainage Panel – 12 In. Wide:** LAWS installing inlets for flat drains in soccer field

W/MBE Goals stated in contract	% 23	Required \$ amt:	\$3,274,499
W/MBE Goals	% 67.4 met to date	\$\$ amt to date:	\$2,206,035.11

SECTION 220 COMPLIANCE:		Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>

Remarks:

**Approved Working Subs This Week:**

1. \_\_\_\_\_ 4. \_\_\_\_\_  
2. \_\_\_\_\_ 5. \_\_\_\_\_  
3. \_\_\_\_\_ 6. \_\_\_\_\_

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date \_\_\_\_\_ Partially Computed ✓ \_\_\_\_\_ % Computed 50% Not up to date ✓ \_\_\_\_\_

Computed Items Checked \_\_\_\_\_ Unchecked ✓ \_\_\_\_\_ % Checked 0 \_\_\_\_\_

**Major Outstanding Issues:**

**Conditions Causing Delays:**

LAWS has work that they could perform but they are currently not working on the following: demarcation and placing borrowed fill for ballfield 9; topsoil placement; steel faced concrete curbs; chain link fence; and 4' foot steel fence.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>124</u>
DATE:	<u>2/2/2022</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>1/29/2022</u>	TIME CONSUMED:	<u>867 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS:    PREVIOUS 58.2%                      This Report 0.2%                      To Date 58.4%

IF NO PROGRESS, STATE REASON BELOW

M      TU      W      TH      F      ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 14 Geotextile:** LAWS installing geotextile for ballfield drainage

**ITEM 29 Broken Stone:** Broken stone delivered to site

**ITEM 58 Concrete Curbs:** LAWS forming for curbs between piers

**ITEM 131 Land Surveying:** Techtonic performing demarcation survey of the ballfield

**ITEM 136 Geogrid:** LAWS installing geogrid for ballfield drainage

**ITEM 139 Demarcation:** LAWS installing demarcation for ballfield drainage



Remarks:

1. \_\_\_\_\_ 4. \_\_\_\_\_  
2. \_\_\_\_\_ 5. \_\_\_\_\_  
3. \_\_\_\_\_ 6. \_\_\_\_\_

If Required: Up to date \_\_\_\_\_ Partially Computed ✓ \_\_\_\_\_ % Computed 50% Not up to date ✓ \_\_\_\_\_

Computed Items Checked \_\_\_\_\_ Unchecked ✓ \_\_\_\_\_ % Checked 0 \_\_\_\_\_

**Major Outstanding Issues:**

## 2015



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>125</u>
DATE:	<u>2/8/2022</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>1/5/2022</u>	TIME CONSUMED:	<u>874 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 58.4% This Report 0.1% To Date 58.5%

IF NO PROGRESS, STATE REASON BELOW

(M)-W TU W TH (F)-W ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS: Monday 1/31/22 no work due to snow, LAWS removed snow from site  
Friday 2/4/22 no work due to rain

Description of work Covered by this Report:

**ITEM 11 Saw Cut Pavement:** LAWS cutting pavement on Bay St sidewalk for tree pits

**ITEM 58 Concrete Curbs:** LAWS placing concrete for curbs between piers



## NYC Parks

W/MBE Goals stated in contract	% 23	Required \$ amt:	\$3,274,499
W/MBE Goals	% 67.4 met to date	\$\$ amt to date:	\$2,206,035.11

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	Yes	Badges	Yes	Sign-In Sheets	Yes
-------------------------	-------------------------	-----	--------	-----	----------------	-----

**Remarks:****Approved Working Subs This Week:**

1. _____	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ___✓___	% Computed <u>50%</u>	Not up to date ___✓___
Computed Items Checked _____	Unchecked ___✓___	% Checked <u>0</u>	

**Major Outstanding Issues:****Conditions Causing Delays:**

Rain and snow and a wet and icy jobsite



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>126</u>
DATE:	<u>2/16/2022</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>2/12/2022</u>	TIME CONSUMED:	<u>881 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 58.5% This Report 0.2% To Date 58.7%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 11 Saw Cut Pavement:** LAWS cutting pavement on Bay St sidewalk for tree pits

**ITEM 48 Bottle Filler w/ Hi-Lo Drinking Fountain Basins:** LAWS installing drinking fountains

**ITEM 52 Cement Concrete Pavement:** LAWS placing concrete for bench foundations

**ITEM 58 Concrete Curbs:** LAWS placing concrete for curbs between piers

**ITEM 77 Steel Fence 4'-0" HT:** A&T installing steel picket fence

**ITEM 130 Borrowed Fill:** LAWS placing borrowed fill between precast piers

**ITEM 138 Demarcation Layer:** LAWS placing demarcation bellow curbs and precast piers

**ITEM 177 Topsoil for Seeded and Sodded Areas:** LAWS places topsoil by planting area by bleachers and topsoil delivery

**NYC Parks****Form 11**

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 67.4 met to date</u>	\$\$ amt to date:	<u>\$2,206,035.11</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:****Approved Working Subs This Week:**

1. <u>A&amp;T Iron Works</u>	4. <u></u>
2. <u></u>	5. <u></u>
3. <u></u>	6. <u></u>

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date <u></u>	Partially Computed <u>✓</u>	% Computed <u>50%</u>	Not up to date <u>✓</u>
Computed Items Checked <u></u>	Unchecked <u>✓</u>	% Checked <u>0</u>	

**Major Outstanding Issues:**

LAWS has work that they could perform but they are currently not working on the following: demarcation and placing borrowed fill for ballfield 9; topsoil placement; steel faced concrete curbs; and chain link fence. LAWS will not place demarcation and borrowed fill in the ballfield until the demarcation survey is approved by the agency

**Conditions Causing Delays:**

WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Michael Collins</u>	REPORT NO.:	<u>127</u>
DATE:	<u>2/22/2022</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>2/19/2022</u>	TIME CONSUMED:	<u>888 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 58.7% This Report 0.2% To Date 58.9%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**ITEM 48 Bottle Filler w/ Hi-Lo Drinking Fountain Basins:** Fresh Meadow connecting fountains to existing installed waterlines

**ITEM 52 Cement Concrete Pavement:** LAWS placing concrete for bench foundations and around game tables

**ITEM 77 Steel Fence 4'-0" HT:** A&T installing steel picket fence

**ITEM 138 Demarcation Layer:** LAWS placing demarcation bellow game table and concrete cement

**ITEM 64 Game Table:** LAWS installing 4 game tables north of ballfield

**ITEM 80 Hooded Baseball Backstop:** Forrester continues to install backstop in ballfield 9

**ITEM 74 4 Ft Chain Link Fence:** Forrester continues to install chain link fence

**NYC Parks****Form 11**

W/MBE Goals stated in contract	% 23	Required \$ amt:	\$3,274,499
W/MBE Goals	% 67.4 met to date	\$ amt to date:	\$2,206,035.11

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:****Approved Working Subs This Week:**

1. A&T Iron Works	4.	
2. Forrester Fencing	5.	
3. Fresh Meadow Plumbing	6.	

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date	_____	Partially Computed	<u>✓</u> _____	% Computed	<u>50%</u>	Not up to date	<u>✓</u> _____
Computed Items Checked	_____	Unchecked	<u>✓</u> _____	% Checked	<u>0</u>		

**Major Outstanding Issues:**

LAWS has work that they could perform but they are currently not working on the following: demarcation and placing borrowed fill for ballfield 9; topsoil placement; steel faced concrete curbs. LAWS will not place demarcation and borrowed fill in the ballfield until the demarcation survey is approved by the agency

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>138</u>
DATE:	<u>5/13/2022</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>5/06/2022</u>	TIME CONSUMED:	<u>964 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 61.1% This Report 0.2% To Date 61.3.%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 177- Top Soil for Seeded and Sodded areas.**

**Item 138- Demarcation Layer:** LAWS installed demarcation layer at roadway and Bay Street Main entrance

**Item 52 -Concrete Curb:** LAWS installed concrete curbs at roadway between ballfield 9 and soccer field 2.

**Item 130- Borrowed Fill:** LAWS placed borrowed fill at ball field 9.

**Item 179- Unclassified Excavation:** LAWS excavated and capped water line.

**Item 174- Top Soil for Planting Pits & Beds:** LAWS placed topsoil at planting areas.

**Item 145 Perimeter Turf Attachment:** LAWS installed perimeter turf attachment at soccer field 2.

**Item 136- Geogrid:** LAWS installed geogrid at soccer field 2.

**Item 129-Clear and Grub:** LAWS clearing and removing weed at planting areas.

**Item 131- Survey:** LAWS subcontractor performed survey.





## NYC Parks

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 83.8 met to date</u>	\$ amt to date:	<u>\$2,560,401.83</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:****Approved Working Subs This Week:**

1. <u>Tectonic</u>	4. _____
2. <u>CM Testing</u>	5. _____
3. <u>Nature's Choice</u>	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:**

LAWS could be working on multiple items simultaneously, but they generally will only work on 1 or 2 items at a time. The following items could have been worked on throughout the week but were not: picket fence, steel faced concrete curbs; and chain link fence. Survey was performed 5/4/22 when survey results is returned LAWS should be able to finish backfilling the ballfield and surrounded areas. Synthetic turf is going into production by Monday, May 9<sup>th</sup>, 2022 contractor reported that it will take 2-3 weeks to produce. CM Testing on site Friday May 6<sup>th</sup>, 2022, performing compaction test at ballfield 9 and surrounded areas.

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>138</u>
DATE:	<u>5/13/2022</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>5/06/2022</u>	TIME CONSUMED:	<u>964 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 61.1% This Report 0.2% To Date 61.3.%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 177- Top Soil for Seeded and Sodded areas.**

**Item 138- Demarcation Layer:** LAWS installed demarcation layer at roadway and Bay Street Main entrance

**Item 52 -Concrete Curb:** LAWS installed concrete curbs at roadway between ballfield 9 and soccer field 2.

**Item 130- Borrowed Fill:** LAWS placed borrowed fill at ball field 9.

**Item 179- Unclassified Excavation:** LAWS excavated and capped water line.

**Item 174- Top Soil for Planting Pits & Beds:** LAWS placed topsoil at planting areas.

**Item 145 Perimeter Turf Attachment:** LAWS installed perimeter turf attachment at soccer field 2.

**Item 136- Geogrid:** LAWS installed geogrid at soccer field 2.

**Item 129-Clear and Grub:** LAWS clearing and removing weed at planting areas.

**Item 131- Survey:** LAWS subcontractor performed survey.



## NYC Parks

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 83.8 met to date</u>	\$ amt to date:	<u>\$2,560,401.83</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:****Approved Working Subs This Week:**

1. <u>Tectonic</u>	4. _____
2. <u>CM Testing</u>	5. _____
3. <u>Nature's Choice</u>	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked _____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:**

LAWS could be working on multiple items simultaneously, but they generally will only work on 1 or 2 items at a time. The following items could have been worked on throughout the week but were not: picket fence, steel faced concrete curbs; and chain link fence. Survey was performed 5/4/22 when survey results is returned LAWS should be able to finish backfilling the ballfield and surrounded areas. Synthetic turf is going into production by Monday, May 9<sup>th</sup>, 2022 contractor reported that it will take 2-3 weeks to produce. CM Testing on site Friday May 6<sup>th</sup>, 2022, performing compaction test at ballfield 9 and surrounded areas.

**Conditions Causing Delays:**



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>139</u>
DATE:	<u>5/16/2022</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>5/13/2022</u>	TIME CONSUMED:	<u>971 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 61.3% This Report 0.7% To Date 62 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 138- Demarcation Layer:** LAWS installed demarcation layer at roadway and Bay Street Main entrance

**Item 130- Borrowed Fill:** LAWS placed borrowed fill at ball field 9.

**Item 174- Top Soil for Planting Pits & Beds:** LAWS placed topsoil at planting areas.

**Item 136- Geogrid:** LAWS installed geogrid at ballfield 9.

**Item 14-Geotextile:** LAWS installed geotextile at ballfield 9.

**Item 129-Clear and Grub:** LAWS clearing and removing weed at planting areas.

**Item 169-Slotted Drainage Panel:** LAWS installed 12inch slotted drainage panel.

**Item 139-Porous Aggregate Drainage Base:** LAWS installed porous aggregate at ballfield 9.

**CM Testing performed permeability test at ballfield 9.**



## NYC Parks

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 83.8 met to date</u>	\$ amt to date:	<u>\$2,560,401.83</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:****Approved Working Subs This Week:**

1. <u>Tectonic</u>	4. _____
2. <u>CM Testing</u>	5. _____
3. <u>Nature's Choice</u>	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:**

LAWS could be working on multiple items simultaneously, but they generally will only work on 1 or 2 items at a time. The following items could have been worked on throughout the week but were not: picket fence and chain link fence, handrails, and decorative railings. Asphalt paths, and concrete pavers installation.

**Conditions Causing Delays:**

1. Hydrant CO required for the replacement of hydrant damaged over winter.
2. Movable Fence CO required for replacement of Bay Street sidewalk.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>139</u>
DATE:	<u>5/16/2022</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>5/13/2022</u>	TIME CONSUMED:	<u>971 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 61.3% This Report 0.7% To Date 62 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 138- Demarcation Layer:** LAWS installed demarcation layer at roadway and Bay Street Main entrance

**Item 130- Borrowed Fill:** LAWS placed borrowed fill at ball field 9.

**Item 174- Top Soil for Planting Pits & Beds:** LAWS placed topsoil at planting areas.

**Item 136- Geogrid:** LAWS installed geogrid at ballfield 9.

**Item 14-Geotextile:** LAWS installed geotextile at ballfield 9.

**Item 129-Clear and Grub:** LAWS clearing and removing weed at planting areas.

**Item 169-Slotted Drainage Panel:** LAWS installed 12inch slotted drainage panel.

**Item 139-Porous Aggregate Drainage Base:** LAWS installed porous aggregate at ballfield 9.

**CM Testing performed permeability test at ballfield 9.**



## NYC Parks

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 83.8 met to date</u>	\$ amt to date:	<u>\$2,560,401.83</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:****Approved Working Subs This Week:**

1. <u>Tectonic</u>	4. _____
2. <u>CM Testing</u>	5. _____
3. <u>Nature's Choice</u>	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:**

LAWS could be working on multiple items simultaneously, but they generally will only work on 1 or 2 items at a time. The following items could have been worked on throughout the week but were not: picket fence and chain link fence, handrails, and decorative railings. Asphalt paths, and concrete pavers installation.

**Conditions Causing Delays:**

1. Hydrant CO required for the replacement of hydrant damaged over winter.
2. Movable Fence CO required for replacement of Bay Street sidewalk.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>140</u>
DATE:	<u>5/16/2022</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>5/20/2022</u>	TIME CONSUMED:	<u>977 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 62% This Report 07 % To Date 62.7 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 179 Unclassified Excavation:** LAWS excavated Bay Street stairs area.

**Item 138- Demarcation Layer:** LAWS installed demarcation layer at roadway and Bay Street Main entrance.

**Item 174- Top Soil for Planting Pits & Beds:** LAWS placed topsoil at planting areas.

**Item 136- Geogrid:** LAWS installed geogrid at ballfield 9.

**Item 14-Geotextile:** LAWS installed geotextile at ballfield 9.

**Item 129-Clear and Grub:** LAWS clearing and removing weed at planting areas.

**Item 139-Porous Aggregate Drainage Base:** LAWS installed porous aggregate at ballfield 9.

**Item 169- Slotted Drainage Panel 12 In. Wide:** Installed 12 Inch slotted drains at ballfield 9.

**Item 100- Plant Material: Carex Muskingumensis:** Planting Trees





## NYC Parks

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 88.8 met to date</u>	\$ amt to date:	<u>\$2,713,569.68</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:****Approved Working Subs This Week:**

1. JB Gardens	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:**

LAWS could be working on multiple items simultaneously, but they generally will only work on 1 or 2 items at a time. The following items could have been worked on throughout the week but were not: picket fence and chain link fence, handrails, and decorative railings. Asphalt paths, and concrete pavers installation.

**Conditions Causing Delays:**

1. Hydrant CO required for the replacement of hydrant damaged over winter.
2. Movable Fence CO required for replacement of Bay Street sidewalk.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>140</u>
DATE:	<u>5/16/2022</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>5/20/2022</u>	TIME CONSUMED:	<u>977 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 62% This Report 07 % To Date 62.7 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 179 Unclassified Excavation:** LAWS excavated Bay Street stairs area.

**Item 138- Demarcation Layer:** LAWS installed demarcation layer at roadway and Bay Street Main entrance.

**Item 174- Top Soil for Planting Pits & Beds:** LAWS placed topsoil at planting areas.

**Item 136- Geogrid:** LAWS installed geogrid at ballfield 9.

**Item 14-Geotextile:** LAWS installed geotextile at ballfield 9.

**Item 129-Clear and Grub:** LAWS clearing and removing weed at planting areas.

**Item 139-Porous Aggregate Drainage Base:** LAWS installed porous aggregate at ballfield 9.

**Item 169- Slotted Drainage Panel 12 In. Wide:** Installed 12 Inch slotted drains at ballfield 9.

**Item 100- Plant Material: Carex Muskingumensis:** Planting Trees



## NYC Parks

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 88.8 met to date</u>	\$ amt to date:	<u>\$2,713,569.68</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:****Approved Working Subs This Week:**

1. JB Gardens	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:**

LAWS could be working on multiple items simultaneously, but they generally will only work on 1 or 2 items at a time. The following items could have been worked on throughout the week but were not: picket fence and chain link fence, handrails, and decorative railings. Asphalt paths, and concrete pavers installation.

**Conditions Causing Delays:**

1. Hydrant CO required for the replacement of hydrant damaged over winter.
2. Movable Fence CO required for replacement of Bay Street sidewalk.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>141</u>
DATE:	<u>5/16/2022</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>5/27/2022</u>	TIME CONSUMED:	<u>984 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 62.7% This Report 07 % To Date 63.4 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 179 Unclassified Excavation:** LAWS excavated Bay Street stairs area.

**Item 138- Demarcation Layer:** LAWS installed demarcation layer at roadway and Bay Street Main entrance.

**Item 174- Top Soil for Planting Pits & Beds:** LAWS placed topsoil at planting areas.

**Item 136- Geogrid:** LAWS installed geogrid at ballfield 9.

**Item 14-Geotextile:** LAWS installed geotextile at ballfield 9.

**Item 129-Clear and Grub:** LAWS clearing and removing weed at planting areas.

**Item 139-Porous Aggregate Drainage Base:** LAWS installed porous aggregate at ballfield 9.

**Item 169- Slotted Drainage Panel 12 In. Wide:** Installed 12 Inch slotted drains at ballfield 9.

**Item 100- Plant Material:** Planting Trees



## NYC Parks

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 88.8 met to date</u>	\$ amt to date:	<u>\$2,713,569.68</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:****Approved Working Subs This Week:**

1. JB Gardens	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:**

LAWS could be working on multiple items simultaneously, but they generally will only work on 1 or 2 items at a time. The following items could have been worked on throughout the week but were not: picket fence and chain link fence, handrails, and decorative railings. Asphalt paths, and concrete pavers installation.

**Conditions Causing Delays:**

1. Hydrant CO required for the replacement of hydrant damaged over winter.
2. Movable Fence CO required for replacement of Bay Street sidewalk.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>141</u>
DATE:	<u>5/16/2022</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>5/27/2022</u>	TIME CONSUMED:	<u>984 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 62.7% This Report 07 % To Date 63.4 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 179 Unclassified Excavation:** LAWS excavated Bay Street stairs area.

**Item 138- Demarcation Layer:** LAWS installed demarcation layer at roadway and Bay Street Main entrance.

**Item 174- Top Soil for Planting Pits & Beds:** LAWS placed topsoil at planting areas.

**Item 136- Geogrid:** LAWS installed geogrid at ballfield 9.

**Item 14-Geotextile:** LAWS installed geotextile at ballfield 9.

**Item 129-Clear and Grub:** LAWS clearing and removing weed at planting areas.

**Item 139-Porous Aggregate Drainage Base:** LAWS installed porous aggregate at ballfield 9.

**Item 169- Slotted Drainage Panel 12 In. Wide:** Installed 12 Inch slotted drains at ballfield 9.

**Item 100- Plant Material:** Planting Trees



## NYC Parks

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 88.8 met to date</u>	\$ amt to date:	<u>\$2,713,569.68</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:****Approved Working Subs This Week:**

1. JB Gardens	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:**

LAWS could be working on multiple items simultaneously, but they generally will only work on 1 or 2 items at a time. The following items could have been worked on throughout the week but were not: picket fence and chain link fence, handrails, and decorative railings. Asphalt paths, and concrete pavers installation.

**Conditions Causing Delays:**

1. Hydrant CO required for the replacement of hydrant damaged over winter.
2. Movable Fence CO required for replacement of Bay Street sidewalk.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>142</u>
DATE:	<u>5/16/2022</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>6/03/2022</u>	TIME CONSUMED:	<u>992 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 63.4% This Report 1.3 % To Date 64.7 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Monday, May 30<sup>th</sup>, 2022 No Work Holiday

Description of work Covered by this Report:

**Item 179 Unclassified Excavation:** LAWS excavated area next to the bulkhead to build forms for concrete curbs.

**Item 138- Demarcation Layer:** LAWS installed demarcation layer at forms for concrete curbs.

**Item 129-Clear and Grub:** LAWS cleared and removed weed at planting areas next to ballfield 9.

**Item 139-Porous Aggregate Drainage Base.** Placed and compacted porous aggregate at ballfield 9.

**Item 74- 12" Chain Link Fence:** Subcontractor painted secured and painted 12" fence.

**Item 100- Plant Material:** Subcontractor planted trees around ballfield 9 and surrounded areas.





## NYC Parks

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 88.8 met to date</u>	\$ amt to date:	<u>\$2,713,569.68</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:****Approved Working Subs This Week:**

1. JB Gardens	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:**

LAWS could be working on multiple items simultaneously, but they generally will only work on 1 or 2 items at a time. The following items could have been worked on throughout the week but were not: picket fence and chain link fence, handrails, and decorative railings. Asphalt paths, and concrete pavers installation.

**Conditions Causing Delays:**

1. Hydrant CO required for the replacement of hydrant damaged over winter.
2. Movable Fence CO required for replacement of Bay Street sidewalk.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>143</u>
DATE:	<u>5/16/2022</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>6/10/2022</u>	TIME CONSUMED:	<u>998 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 64.7% This Report 1.9 % To Date 66.6 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 145-Perimeter Turn Attachment.** Installed remaining perimeter turf attachment at ballfield 9.

**Item 130 – Borrowed Fill.** Contractor backfilled planting area near ballfield 9.

**CM Testing:** Performed compaction test at ballfield 9.

**Item 179 Unclassified Excavation:** LAWS excavated area next to the bulkhead to build forms for concrete curbs.

**Item 138- Demarcation Layer:** LAWS installed demarcation layer at forms for concrete curbs.

**Item 139-Porous Aggregate Drainage Base.** Placed and compacted porous aggregate at ballfield 9.

**Item 100- Plant Material:** Subcontractor planted trees around ballfield 9 and surrounded areas.



## NYC Parks

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 91.9 met to date</u>	\$ amt to date:	<u>\$3,008,077.79</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:****Approved Working Subs This Week:**

1. JB Gardens	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:**

LAWS could be working on multiple items simultaneously, but they generally will only work on 1 or 2 items at a time. The following items could have been worked on throughout the week but were not: picket fence and chain link fence, handrails, and decorative railings. Asphalt paths, and concrete pavers installation.

**Conditions Causing Delays:**

1. Hydrant CO required for the replacement of hydrant damaged over winter.
2. Movable Fence CO required for replacement of Bay Street sidewalk.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>144</u>
DATE:	<u>5/16/2022</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>6/17/2022</u>	TIME CONSUMED:	<u>1006 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 66.6% This Report 3.1 % To Date 69.7 %

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 129- Clear and Grub:** Contractor cleared overgrown weed around ballfield 9.

**Item 130 – Borrowed Fill:** Contractor backfilled planting area near ballfield 9.

**Item 139- Porous Aggregate:** Performed porous aggregate placement inspection prior to the installation of the shock pad at ballfield 9.

**Item 179 Unclassified Excavation:** LAWS excavated the walkway area next to the bulkhead to build forms for concrete curbs.

**Item 58- Concrete Curb:** Contractor poured concrete curb at ballfield 9.

**Item 100- Plant Material:** Subcontractor planted trees around ballfield 9 and surrounded areas.

**Item 144- Shock Pad for Synthetic Turf:** Shock pad for synthetic turf was delivered.

**Item 52- Cement Concrete Pavement:** Contractor poured concrete pad for the installation of the recycling bins.



## NYC Parks

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 91.9 met to date</u>	\$ amt to date:	<u>\$3,008,077.79</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:****Approved Working Subs This Week:**

1. <u>JB Gardens</u>	4. _____
2. <u>Sunny Acres</u>	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:**

LAWS could be working on multiple items simultaneously, but they generally will only work on 1 or 2 items at a time. The following items could have been worked on throughout the week but were not: picket fence and chain link fence, handrails, and decorative railings. Asphalt paths, and concrete pavers installation.

**Conditions Causing Delays:**

1. Hydrant CO required for the replacement of hydrant damaged over winter.
2. Movable Fence CO required for replacement of Bay Street sidewalk.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>145</u>
DATE:	<u>5/16/2022</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>6/24/2022</u>	TIME CONSUMED:	<u>1013 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 70.9% This Report 0.6 % To Date 71.5%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 129- Clear and Grub:** Contractor cleared overgrown weed around ballfield 9.

**Item 144- Drainage/Shock Pad for Synthetic Turf: Contractor:** Installed shock pad at ballfield 9.

**Item 30-Brick Masonry/Precast Concrete For Drainage Structure:** Contractor raised drainage structure south of ballfield 9.

**Item 173 Synthetic Turf With Infill:** Contractor started the installation of synthetic turf.

**Item 61- Bicycle Rack (Hoop):** Contractor installed bicycle racks.

**Item 62- Bench 1939 World's Fair W/RPL Slats:** Contractor installed benches at ballfield 9 and Bay Street entrance.

**Item 151- Storage Handling and Disposal of Uncontaminated asphalt:** Contractor disposed asphalt and concrete removed from Bay St. entrance.

**Item 100- Plant Material:** Subcontractor planted trees and shrubs at ballfield 9 and surrounded areas.



## NYC Parks

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 91.9 met to date</u>	\$ amt to date:	<u>\$3,008,077.79</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:****Approved Working Subs This Week:**

1. JB Gardens	4. _____
2. _____	5. _____
3. _____	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:**

LAWS could be working on multiple items simultaneously, but they generally will only work on 1 or 2 items at a time. The following items could have been worked on throughout the week but were not: picket fence and chain link fence, handrails, and decorative railings.

**Conditions Causing Delays:**

1. Hydrant CO required for the replacement of hydrant damaged over winter.
2. Movable Fence CO required for replacement of Bay Street sidewalk.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>146</u>
DATE:	<u>5/16/2022</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>7/1/2022</u>	TIME CONSUMED:	<u>1020 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 71.5% This Report 0.4 % To Date 71.9%

IF NO PROGRESS, STATE REASON BELOW

M TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 167- Decorative Bin Commingle:** Contractor installed decorative bins at Bay street entrance.

**Item 129- Clear and Grub:** Contractor cleared overgrown weed around ballfield 9.

**Item 144- Drainage/Shock Pad for Synthetic Turf: Contractor:** Installed shock pad at ballfield 9.

**Item 30-Brick Masonry/Precast Concrete for Drainage Structure:** Contractor raised drainage structure south of ballfield 9.

**Item 173 Synthetic Turf with Infill:** Contractor started the installation of synthetic turf.

**Item 61- Bicycle Rack (Hoop):** Contractor installed bicycle racks.

**Item 62- Bench 1939 World's Fair W/RPL Slats:** Contractor installed benches at ballfield 9 and Bay Street entrance.

**Item 151- Storage Handling and Disposal of Uncontaminated asphalt:** Contractor disposed asphalt and concrete removed from Bay St. entrance.

**Item 100- Plant Material:** Subcontractor planted trees and shrubs at ballfield 9 and surrounded areas.

Electrical contractor installed remaining DOT light poles.





## NYC Parks

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 91.9 met to date</u>	\$ amt to date:	<u>\$3,008,077.79</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:****Approved Working Subs This Week:**

1. <u>JB Gardens</u>	4. _____
2. <u>Mainstream</u>	5. _____
3. <u>Sunny Acres</u>	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:**

LAWS could be working on multiple items simultaneously, but they generally will only work on 1 or 2 items at a time. The following items could have been worked on throughout the week but were not: picket fence and chain link fence, handrails, and decorative railings.

**Conditions Causing Delays:**

1. Hydrant CO required for the replacement of hydrant damaged over winter.
2. Movable Fence CO required for replacement of Bay Street sidewalk.



NYC Parks

Form 11

## WEEKLY PROGRESS REPORT

TO: Allaire O'Connor, Tiffany Wang, FMFO

FROM:	<u>Arsenia Palacios</u>	REPORT NO.	<u>147</u>
DATE:	<u>5/16/2022</u>	ORDER TO WORK:	<u>9/16/2019</u>
WEEK ENDING:	<u>7/8/2022</u>	TIME CONSUMED:	<u>1027 CCD</u>
CONTRACT NO.:	<u>B126-117M</u>	TIME ALLOWED:	<u>548 CCD</u>
CONTRACTOR:	<u>Laws Const Corp</u>	SPECIFIED COMPLETION:	<u>3/8/2021</u>
COMPTROLLER'S NO.:	<u>20191424529</u>	ANTICIPATED COMPLETION:	<u>6/21//2022</u>

PROJECT DESCRIPTION: For the remediation and reconstruction of Ball Field 9 and Soccer Field 2, Located West of Clinton Street Between Bay and Halleck Streets, in Red Hook Recreation Area, Borough of Brooklyn, NY

For N.P.I.P Projects: Site Covered by this Report: \_\_\_\_\_

PROGRESS: PREVIOUS 71.9% This Report 0.3 % To Date 72.2%

IF NO PROGRESS, STATE REASON BELOW

M=H TU W TH F ALL

Codes: W = Inclement Weather, H = Holiday, M = Material Delay; Explain, D = Design Delay, O = Other; Explain, X = Change Order Delay,

Monday July 4<sup>th</sup> Holiday

Reasons for NO PROGRESS:

Description of work Covered by this Report:

**Item 173-Synthetic Turf with Infill:** Contractor installed synthetic turf with infill at ballfield 9.

**Item 55- Concrete Pavers on Asphalt Base:** Contractor installed pavers at Bay Street entrance.

**Item 6-Temporary Tree Guard:** Contractor removed temporary tree guard east of soccer field 2.

**Item 126- DOT Pedestrian Lighting:** Contractor installed, electrified, and painted light poles.

**Item 77- Steel Fence:** Contractor installed steel fence and panels at Bay Street entrance.



## NYC Parks

W/MBE Goals stated in contract	<u>% 23</u>	Required \$ amt:	<u>\$3,274,499</u>
W/MBE Goals	<u>% 91.9 met to date</u>	\$ amt to date:	<u>\$3,008,077.79</u>

SECTION 220 COMPLIANCE:	Prevailing Wages Posted	<u>Yes</u>	Badges	<u>Yes</u>	Sign-In Sheets	<u>Yes</u>
-------------------------	-------------------------	------------	--------	------------	----------------	------------

**Remarks:****Approved Working Subs This Week:**

1. <u>JB Gardens</u>	4. _____
2. <u>Mainstream</u>	5. _____
3. <u>Sunny Acres</u>	6. _____

**Calculation Book Status:** Not Required L.S., **Required,**

If Required: Up to date _____	Partially Computed ____	% Computed <u>50%</u>	Not up to date ____
Computed Items Checked ____	Unchecked ____	% Checked <u>0</u>	

**Major Outstanding Issues:**

LAWS could be working on multiple items simultaneously, but they generally will only work on 1 or 2 items at a time. The following items could have been worked on throughout the week but were not: picket fence and chain link fence, handrails, and decorative railings.

**Conditions Causing Delays:**

1. Hydrant CO required for the replacement of hydrant damaged over winter.
2. Movable Fence CO required for replacement of Bay Street sidewalk.