

**WEEKLY PROGRESS REPORT
STANDARD MOTOR PRODUCTS
INTERIM REMEDIAL MEASURE (IRM) CONSTRUCTION
SITE CODE 2-41-016**

SITE NAME/ACTIVITY: Standard Motor Products IRM Construction

NYSDEC PROJECT MANAGER: Shaun Bollers

SMP CONTACT: Robert Martin/Chris Wendt

CDM PROJECT MANAGER: Maria Watt

CDM CONSTRUCTION MANAGER: Peter Connolly

PERIOD: 8/4/09 through 8/7/09

PROJECT DESCRIPTION: This is an Interim Remedial Measure (IRM) construction project. The project involves installation of a sub-slab depressurization system (SSDS) at the site, which is located in Long Island City, Queens, New York. The SSDS is being constructed in accordance with the approved Final Interim Remedial Measure Work Plan dated February 6, 2009.

1. PROGRESS MADE THIS REPORTING PERIOD

- Completed mobilization of equipment and materials to the site.
- Set up field office and contractor staging area.
- Continued system enclosure/equipment construction (offsite).
- Completed concrete coring for all sumps.
- Completed concrete saw cutting at trenches for sumps 6-9.

2. PROBLEMS/RESOLUTIONS

- Saw cutting taking longer than anticipated due to unexpected conditions (thicker than expected slab, sub-slab overpour of equipment pit concrete fills). Effort made to keep construction on schedule by extending work hours.

3. VARIANCES, ANTICIPATED PROBLEMS, AND RECOMMENDED SOLUTIONS

- Minor adjustments made in trenching layout due to site conditions.
- ES-07 location moved approximately two feet east due to site conditions.

4. UPCOMING EVENTS / PLANNED ACTIVITIES (week of 8/10/09)

- Continue system enclosure/equipment construction (offsite)
- Complete concrete saw cutting for remaining trenches.
- Complete concrete removal, sump installation, and sub-slab piping.
- Complete slab restoration (concrete pouring) for all trenches.
- Begin installation of above-slab interior piping.