

GREENSPARK  SOLAR

Construction Progress Report

AC Power 9, LLC



GREENSPARK  SOLAR

Loyal to People. Loyal to Planet.



DATE: Friday, November 4th, 2022

PREPARED BY: Jason Martin

GreenSpark Solar - Project Team

Tony D'Ambra

Portfolio Manager, Manager of Commercial Project Management

C: 585-749-8520

E: anthony.dambra@greensparksolar.com

Jason Martin

Senior Commercial Project Manager

C: 585-615-7752

E: jason.martin@greensparksolar.com

Patrick O'Malley

Commercial Site Superintendent

E: patrick.omalley@greensparksolar.com

Yash Bhatkar

Commercial PV Designer

C: 585-265-2384

E: yash.bhatkar@greensparksolar.com

KSI - Project Team

John Chaimanis

Managing Director

E: jchaimanis@kendallinvestments.com

Ashton Kille

Business Development Analyst

E: akille@kendallinvestments.com

Eric Luesebrink

Business Development Analyst

E: eluesebrink@kendallsustainableinfrastructure.com

SAFETY

- All site workers must complete GreenSpark Solar Safety Training before commencing work.
- OSHA 30 for supervisors, and OSHA 10 for all site workers
- Proper PPE must be worn as required by task
- Site cleanliness is a top priority throughout this project
- JHA/JHA lead by GreenSpark Solar to be documented daily

SUMMARY OF WORK COMPLETED WEEK OF 10/28/2022 –

- Temporary gate installed
- Temporary access road
- APA ballast basket and hardware delivery(ongoing)
- Racking survey (nearly complete)
- Swale work(ongoing)
- Racking leveling pads(ongoing)
- Ballast Basket assembly(ongoing)

MAJOR COMPONENTS DELIVERY & INVENTORY

Material	Delivery Date	Inspection	Storage
Ballast Baskets - Hanwha	11/2/2022	0%	90%
Racking - Hanwha	11/2022	0%	35%
Ballast Baskets - REC	TBD 2022	0%	0%
Racking - REC	TBD 2022	0%	0%
DC Combiners	TBD 2022	0%	0%
Sungrow Inverters	TBD 2022	0%	0%
Hanwha Modules	November 2022	0%	0%
REC Modules	December 2022	0%	0%
AlsoEnergy DAS	March 2023	0%	0%
GOAB/Air Switch	TBD 2023	0%	0%
MV Transformer(s)	TBD 2022	0%	0%
AC Panelboard(s)	TBD 2023	0%	0%

SITE CIVIL CONSTRUCTION

Task	% Complete Previous Report	
Erosion Controls	0%	100%
Temporary Road Installation	0%	100%
Leveling Pads	0%	2%
Equipment Pad Base Prep	0%	0%
Stabilized Entrance	0%	100%
Swale Culverts	0%	30%
Equipment Pad Base Prep	0%	0%
Concrete Washout	0%	0%
Temporary Road Restoration	0%	0%
Final Site Restoration & Seeding	0%	0%

STRUCTURAL CONSTRUCTION

Task	% Complete Previous Report	% Complete to Date
Survey / Layout	0%	95%
Ballast Baskets	0%	1%
Racking	0%	0%
Modules	0%	0%

ELECTRICAL CONSTRUCTION

Task	% Complete Previous Report	% Complete to Date
Module Series Connections	0%	0%
DC Cable Trays Installed	0%	0%
DC Source Circuit Strings Pulled	0%	0%
DC Source Circuit String Terminations (Field)	0%	0%
DC Source Circuit String Terminations (Inverter)	0%	0%
DC Wire Management	0%	0%
Inverter Racks Installed	0%	0%
DC Combiners Installed	0%	0%
Inverters Installed	0%	0%
AC Cable Trays Installed	0%	0%
AC Output Circuits Pulled	0%	0%
AC Output Circuit Terminations (Inverter)	0%	0%
AC Output Circuit Terminations (Panelboard)	0%	0%
AC Panelboard Installed	0%	0%
MV Cable Trays Installed	0%	0%
MV Feeders Pulled	0%	0%
MV Feeder Terminations (AC Panelboard)	0%	0%
MV Feeder Terminations (Transformer)	0%	0%
Equipment Pad Installed	0%	0%
Transformer Installed	0%	0%
MV Output Circuit Conduit	0%	0%
MV Output Circuit Pulled	0%	0%

MV Output Circuit Terminations (X-Former)	0%	0%
MV Output Circuit Termination (NG Pole)	0%	0%
DAS & Communication Installed	0%	0%
Grounding Transformer Installed	0%	0%
Grounding Transformer Terminations	0%	0%

ELECTRICAL CIVIL CONSTRUCTION

Task	% Complete Previous Report	% Complete to Date
Equipment Pads	0%	0%

UTILITY CONSTRUCTION

Task	% Complete Previous Report	% Complete to Date
Recloser Pole	0%	0%
Recloser	0%	0%
Metering Pole	0%	0%
Metering CT's	0%	0%

INSPECTIONS

Inspection	Inspected By	Frequency	Pass / Fail	Date
Electrical (PV & Final)	3 rd Party Inspector	1x	-	-
Building Permit Closeout	Town of Verona	1x	-	-
Witness Test	National Grid	1x	-	-

QUALITY CONTROL

Quality Control Measure	Performed By	Date Range
Visual Inspections & Documentation	GreenSpark	Ongoing
Ballast & Racking Installation	TBD & GreenSpark	TBD
Module Installation	TBD & GreenSpark	TBD
IRT/Megger	GreenSpark	TBD
HiPot/VLF	MV Subcontractor (TBD)	TBD
Grounding Continuity	GreenSpark	TBD
Open-Circuit Voltage	GreenSpark	TBD
Short Circuit Current	GreenSpark	TBD
IV-Curve Tracing	GreenSpark	TBD

LOOKING FORWARD

- APA ballast basket and hardware delivery(ongoing)
- Racking survey (nearly complete)
- Swale work(ongoing)
- Racking leveling pads(ongoing)
- Ballast Basket assembly(ongoing)

GREENSPARK SOLAR

HISTORICAL & FORECASTED WEATHER DATA

November  2022  [View](#)

SUN	MON	TUE	WED	THU	FRI	SAT
30  Mostly Sunny 68° 32°  0 in	31  Mostly Sunny 61° 36°  0 in	1  Cloudy 65° 52°  0 in	2  Mostly Sunny 60° 37°  0 in	3  Mostly Sunny 60° 42°  0 in	4  Partly Cloudy 68° 56°  0 in	5  Mostly Cloudy 72° 63°  0 in
6  Cloudy 71° 57°  0.06 in	7  Partly Cloudy 66° 36°  0 in	8  Sunny 49° 28°  0 in	9  Sunny 54° 34°  0 in	10  Partly Cloudy 60° 43°  0.11 in	11  Showers 62° 45°  0.24 in	12  Showers 55° 35°  0.15 in

GREENSPARK SOLAR

<p>13</p>  <p>Partly Cloudy</p> <p>48°</p> <p>30°</p>  <p>0 in</p>	<p>14</p>  <p>Partly Cloudy</p> <p>47°</p> <p>31°</p>  <p>0.2 in</p>	<p>15</p>  <p>Mostly Cloudy</p> <p>48°</p> <p>30°</p>  <p>0 in</p>	<p>16</p>  <p>PM Rain/Snow Showers</p> <p>46°</p> <p>31°</p>  <p>1.2 in</p>	<p>17</p>  <p>AM Rain/Snow</p> <p>44°</p> <p>27°</p>  <p>0.3 in</p>	<p>18</p> <p>45°</p> <p>25°</p>  <p>0.1 in</p>	<p>19</p> <p>45°</p> <p>25°</p>  <p>0.1 in</p>
<p>20</p> <p>44°</p> <p>25°</p>  <p>0.1 in</p>	<p>21</p> <p>44°</p> <p>24°</p>  <p>0.1 in</p>	<p>22</p> <p>44°</p> <p>24°</p>  <p>0.2 in</p>	<p>23</p> <p>43°</p> <p>24°</p>  <p>0.2 in</p>	<p>24</p> <p>43°</p> <p>23°</p>  <p>0.2 in</p>	<p>25</p> <p>42°</p> <p>23°</p>  <p>0.2 in</p>	<p>26</p> <p>42°</p> <p>23°</p>  <p>0.2 in</p>
<p>27</p> <p>42°</p> <p>22°</p>  <p>0.2 in</p>	<p>28</p> <p>41°</p> <p>22°</p>  <p>0.2 in</p>	<p>29</p> <p>41°</p> <p>22°</p>  <p>0.2 in</p>	<p>30</p> <p>40°</p> <p>21°</p>  <p>0 in</p>	<p>1</p> <p>40°</p> <p>21°</p>  <p>0 in</p>	<p>2</p> <p>40°</p> <p>21°</p>  <p>0.2 in</p>	<p>3</p> <p>39°</p> <p>21°</p>  <p>0.2 in</p>

Construction Photos Week Ending 11/4/22



Temporary Road



Erosion Controls



Erosion Controls



Temporary Gate



Racking/Basket Deliveries



Racking/Basket Deliveries

Construction Photos Week Ending 11/4/22



Leveling Pads



Leveling Pads



Leveling Pads



Leveling Pads



Swale Work



Swale Work

End of Document