

GREENSPARK ⚡ SOLAR

Construction Progress Report

AC Power 9, LLC



GREENSPARK ⚡ SOLAR

Loyal to People. Loyal to Planet.



DATE: Friday, April 14, 2023
PREPARED BY: Jason Martin

GreenSpark Solar - Project Team

Tony D'Ambra

Portfolio Manager, Manager of Commercial Project Management

C: 585-749-8520

E: anthony.dambra@greensparksolar.com

Jason Martin

Senior Commercial Project Manager

C: 585-615-7752

E: jason.martin@greensparksolar.com

Patrick O'Malley

Commercial Site Superintendent

E: patrick.omalley@greensparksolar.com

Yash Bhatkar

Commercial PV Designer

C: 585-265-2384

E: yash.bhatkar@greensparksolar.com

KSI - Project Team

John Chaimanis

Managing Director

E: jchaimanis@kendallsustainableinfrastructure.com

Ashton Kille

Business Development Analyst

E: akille@kendallsustainableinfrastructure.com

Eric Luesebrink

Business Development Analyst

E: eluesebrink@kendallsustainableinfrastructure.com

Project Work Suspended by DEC beginning 12/23/23 – 4/14/23

SUMMARY OF WORK COMPLETED WEEKs OF 4/10/2023 – 4/14/2023

All Work Completed during this period was at the Request of the DEC.

Patrick O'Malley of GreenSpark, and Arcadis Representative were on site actively supervising all activity outlined below.

Geofabric/membrane, silt sock delivered and swale test pits marked, swale culvert pipes removed and silt sock installed 4/13/23, 4/14/23. Labella completed these items as directed by Arcadis and the DEC.

Construction Photos Week Ending 3/14/23



Materials Delivery



Materials Delivery



Silt Sock Install



Silt Sock Install



Swale with Dummy Layer



Swale with Dummy Layer

End of Document