

TOWN OF OYSTER BAY
SOIL REMEDIATION AT BETHPAGE COMMUNITY PARK
CONTRACT NO. DP06-931
MINUTES OF MEETING #15

MEETING DATE: May 16, 2007 at 1:30 P.M.

LOCATION: Site Trailer
 Bethpage Community Park
 Bethpage, NY

SUBJECT: Project Construction Progress Meeting No. 15

ATTENDEES	REPRESENTING	ORGANIZATION
Steve Scharf	NYSDEC	NYSDEC
Matthew Russo	Owner	Town Of Oyster Bay
Paul Lageraaen	Engineer	H2M
Tom Carrhill	Engineer	H2M
Anthony Schneider	Contractor	BlueWater Environmental (BWE)
David Stern	Northrop Grumman	Arcadis
Ed Nolin	Contractor – Rink Construction	Scalamandre

Minutes Prepared By: P. Lageraaen

SUMMARY OF CONTRACT COMPLETION PERIOD

Contract Start Date	November 15, 2006
Total Contract Days	240
Contract Completion Date	July 12, 2007
Total Contract Days Elapsed	182
Contract Days Remaining	58

1. Review of Meeting #14 Minutes

Meeting #14 Minutes were approved with minor edits by S. Scharf and D. Stern regarding the Northrop Grumman RI Report.

2. Work Completed Since Previous Meeting

BWE reported the following excavation summary to date:

Bethpage Community Park, Soil Remediation
Contract DP06-931
Project Construction Progress Meeting #15 Minutes
May 16, 2007

<u>Item</u>	<u>Approximate Load Weight (tons)</u>
Totals to Date	172,469.75
RCRA Non-hazardous	100,558.24
RCRA Hazardous	5,294.07
Non-TSCA Regulated (PCB >5, <50)	34,360.96
TSCA Regulated (PCB >50)	16,680.71
Debris	15,575.78

In addition, approximately 91,585 tons of backfill have been brought onto the site.

3. Work Planned for the Next Two Weeks

BWE reported that remedial excavation is anticipated to be completed tomorrow. The backfilling operation will continue over the next two weeks.

4. Project Schedule

BWE reported that the backfilling operation is expected to be completed in the first or second week of June. The backfilling operation is partially dependent on the availability of trucking, which is in higher demand now due to the warmer weather and other Long Island construction projects.

5. Community Air Monitoring Program (CAMP)

H2M reported that in the past two weeks, there were CAMP response level exceedences for dust on three dates, all associated with the backfilling operation. In accordance with the CAMP, site operations were halted following each exceedence.

In response to an inquiry by S. Scharf, H2M reported that all CAMP data will be included in the final project report.

S. Scharf inquired about potential dust issues during the new ice rink construction project including dust generated from the exposed earthen parking lot, which is not planned for paving until later in the rink construction schedule. M. Russo stated that dust suppression will be used as necessary as part of the new construction project.

6. Coordination Issues

There are no current Park coordination issues between the Town and Northrop Grumman.

Bethpage Community Park, Soil Remediation
Contract DP06-931
Project Construction Progress Meeting #15 Minutes
May 16, 2007

7. Other Items

S. Scharf stated that Arcadis has requested some construction photos. P. Lageraen clarified the photo request with D. Stern and stated that the debris photos taken during the test pit delineation and initial debris excavation have been provided to Arcadis on a disk. Additional construction photos have been taken during the IRM program on a daily basis. These photos will be included in H2M's final project report, which is expected to be completed a few months after the completion of the field work. D. Stern acknowledged and stated that including the construction photos in the final report is acceptable.

D. Stern stated that Arcadis has also requested site construction drawings that were discussed during the previous meeting including a site layout, grading and drainage plan and soil gas venting design plans associated with the new rink building. M. Russo stated that the referenced drawings have been requested from Bowne AE&T Group and the Town will provide copies as soon as additional copies are received.

S. Scharf stated that he is working on gathering data and preparing an agenda for a public meeting regarding the overall Park remedial investigation work.

S. Scharf inquired about the submittal of corrected hazardous waste manifests to the NYSDEC manifest group. H2M reported that BWE is making copies of the manifests that have been returned from the disposal facility (Stablex). H2M anticipates submitting these corrected manifests in the next week.

S. Scharf commented that the completion of the remediation will satisfy the Town's Order on Consent. The NYSDEC will provide a letter documenting the satisfaction of the Order on Consent upon completion of the remediation.

Ed Nolin stated that Scalamandre will be bringing a project trailer onsite tomorrow. The trailer will be temporarily staged on the north side of the pool near the construction entrance. E. Nolin and A. Schneider subsequently discussed the possibility of Scalamandre taking over the BWE site trailer upon completion of the remediation project.

S. Scharf requested a copy of the press release that the Town issued regarding the pool closing for the 2007 season. M. Russo stated that the notice is on the Town's website but he'll also send a copy to Steve Scharf. D. Stern added that the press release was published in the Tribune.

9. Next Meeting

The next progress meeting will be in two weeks; Wednesday, May 30, 2007 at 1:30 PM at the project site.

Bethpage Community Park, Soil Remediation
Contract DP06-931
Project Construction Progress Meeting #15 Minutes
May 16, 2007

DISTRIBUTION

All Attendees
Steve Scharf, P.E., NYSDEC
Theodore Firetog, Esq.
Leonard Genova, Deputy Supervisor, Town of Oyster Bay
James Byrne, P.E., Commissioner, Department of Public Works, Town of Oyster Bay
Richard Betz, Commissioner, Department of Parks, Town of Oyster Bay
Andrew Rothstein, Dir. of Operations, Town of Oyster Bay
Phyllis Barry, Public Information Officer, Town of Oyster Bay
Richard Humann, P.E., H2M
Philip Schade, P.E., H2M

