

**NWIRP Bethpage Review Meeting  
GM-38 Groundwater Treatment System Overview  
NWIRP Bethpage Facility, New York  
Large Conference Room  
Thursday, October 11, 2007  
1300 to 1600**

**Agenda**

1. Introductions - Susan Clarke (appx 10 min)
2. GM-38 Presentation - Stavros Patselas (appx 30 min)
3. Questions and Answers - Susan Clarke/Stavros Patselas (appx 30 min)
4. Site Visit (appx 60 min)

**Attendees:**

CDR Andrew Holland, NE IPT Commander  
CDR Todd Henricks, PWO, New London  
Robert Zambarano, Midlant, New London  
Christopher Shukis, Midlant, New London  
Greg Pierman, Midlant, Long Island  
Susan Clarke, Midlant RPM  
Al Taormina, NWIRP Bethpage Caretaker (ECOR)  
Bob Ingram, Caretaker Support (ECOR)  
Stavros Patselas, Project Manager (TetraTechEC)  
Brian Blanchard, TetraTechEC  
*STEVE SCHARF, NYSDEC*


SIGN-IN

**NWIRP Bethpage Review Meeting  
GM-38 Groundwater Treatment System Overview  
NWIRP Bethpage Facility, New York  
Large Conference Room  
Thursday, October 11, 2007  
1300 to 1600**

Agenda

1. Introductions - Susan Clarke (appx 10 min)
2. GM-38 Presentation - Stavros Patselas (appx 30 min)
3. Questions and Answers - Susan Clarke/Stavros Patselas (appx 30 min)
4. Site Visit (appx 60 min)

Attendees:

CDR Andrew Holland, NE IPT Commander 


~~CDR Todd Henricks, PWO, New London~~

Robert Zambarano, Midlant, New London - RAZ

Christopher Shukis, Midlant, New London - Chris S.


Greg Pierman, Midlant, Long Island, ENGR TECH (NTR)


Susan Clarke, Midlant RPM AWC

Al Taormina, NWIRP Bethpage Caretaker (ECOR) 

Bob Ingram, Caretaker Support (ECOR) 

Stavros Patselas, Project Manager (TetraTechEC) 

Brian Blanchard, TetraTechEC - 

STEVE SCHARF, NYSDEC - 



# Groundwater Remediation Project

## Naval Weapons Industrial Reserve Plant


Bethpage, NY  
GM-38 Area

Project Overview Meeting  
October 11, 2007



TETRA TECH EC, INC.





Site Location Map

GM-38 AREA

---

---

# Groundwater Remediation Project

---

- Site History
- Treatment System Design
- Well Installations
- Construction
- Operation & Maintenance

---

---

# Groundwater Remediation Project

---

- Project History
- Treatment System Design
- Well Installations
- Construction
- Operation & Maintenance

---

# Project History

---

- Chlorinated solvents detected in GW
- GW pump & treat system installed on Northrop Grumman property (Nov 1998)
- GM-38 Area delineated (June 2000-April 2002)
- Conceptual Plans to design and build GWTP in GM-38 Area for mass removal (February 2003)

---

---

## Project History (cont'd)

---

- Community Workshop (September 2004)
- Pre-design investigation (Nov 04 – May 05)
- Draft Remedial Design (February 2005)
  - Reviewed by Navy and Third Party Consultant
- Sampled the GM-38 Area wells (July 2005)
- 90% Draft Final Design (November 2005)
  - Reviewed by same plus NYS DEC, TOB, Nassau County, public, and Navy ROICC



---

---

## Project History (cont'd)

---

- Received all public review comments (mid - January 2006)
- Response to comments letter (March 2006)
- NYS DEC requests to finalize design (April 10, 2006)
- Final Design (May 8, 2006)
- RAB Meeting presents final design (June 7, 2006)
- Construction phase planning (November 2005 – ongoing)
- Property access agreements near completion

---

---

# Groundwater Remediation Project

---

- Site History
- Treatment System Design
- Well Installations
- Construction
- Operation & Maintenance

---

---

# Treatment System Design

---

- Mass Removal of Volatile Organic Compounds (VOC's) from groundwater
- Process Flow Rate = 1,100 gallons per minute (gpm)
- Max. Design Flow Rate = 1,375 gpm
- Pumping from two or three recovery wells

---


---

## Treatment System Design (cont'd)

---

- Primary treatment is Air Stripping
- Secondary treatment (polish) is Carbon Media
- Vapors from Air Stripping Treated w/ Carbon Media
- Inject treated water into four injection wells

# Site Plan











---

# Groundwater Remediation Project

---

- Site History
- Treatment System Design
- Well Installations
- Construction
- Operation & Maintenance

---

---

# Well Installations

---

- Currently installed (Nov 2004 - May 2005)
  - 2 Recovery Wells
  - 1 Injection Well
  - 6 Monitoring Wells
- To be installed during construction
  - 3 Injection Wells
  - 1 Recovery Well
  - 8 Monitoring Wells

---

---

# Groundwater Remediation Project

---

- Site History
- Treatment System Design
- Well Installations
- Construction
- Operation & Maintenance

---

---

# Construction

---

- Project Signage and Traffic Controls
- Erosion and Sediment Controls
- Access Roads (permanent and temporary)
- Install Building Footers and Foundation
- Trenching to Recovery and Injection Wells
- Utility Tie-in Connections (electric, phone, water, and sanitary sewer)
- Building Floor



---

## Construction (cont'd)

---

- Set Large Equipment with Crane
- Erect Building Structure
- Interior Piping and Electric
- Install Fire Alarm and Security Systems
- Install and Test Instrumentation
- Test and Balance All Systems
- Site Restoration



---

# Esthetic Considerations

---

- Excavated soil used to construct berm
- Maintain as many existing trees as possible
- 100 new trees to be planted
- Building exterior to be a natural color
- Exterior building lights are motion activated
- No audible exterior alarms
- Chain link fence with privacy screening



---

# Groundwater Remediation Project

---

- Site History
- Treatment System Design
- Well Installations
- Construction
- Operation & Maintenance

---

---

# Operation & Maintenance

---

- Operate 24 hours per day
- Trained personnel visits
  - 3 days per week during initial 6 months
  - Additional visits as needed
- Monitoring plan currently in draft version
- Operation & Maintenance plan to follow
- Establishes method of operating & tracking progress of GWTP

---

# Safety Considerations

---

- Double-walled extraction piping and access ports
- GWTP sloped floor to sump – contain spills
- Liquid-phase carbon units – Total VOC polish
- Backflow preventor on influent potable water line
- Instrumentation
  - To monitor key operating parameters
  - Redundant controls to ensure safe operation
  - Automatic system shut-down signals
  - Requires manual restart
  - Telemonitoring system to view operation remotely

---

# Future Operating Considerations

---

- Piping to termination vaults
  - One vault for future discharge location
- Current GWTP flow will be 1100 gpm
  - Maximum capacity = 1375 gpm (+25%)
- GWTP can treat future development water
  - Water piped/transported to GWTP sump

---

---

# Project Status

---

- Obtain real estate access agreements from three property owners – Town of Oyster Bay, NYS DOT and Long Island Railroad
- Obtain all necessary local permits
- Competitive bidding for all subcontracted work and equipment
- Mobilize and start construction

---

# Anticipated Schedule

---

<b>Milestones</b>	<b>Date</b>
Project Planning	On-going
Mobilization & Start of Construction	Fall 2007
End of Construction	Fall 2008
Plant Start-Up and Shakedown	Winter 2008
Start of Operation & Maintenance	Spring 2009

---

---

# Wrap-up

---

# Questions?