

Construction Progress Report

Period: 12/1/07 – 12/9/07

Health & Safety

- Lost time injuries to date: 0
- OSHA recordable to date: 0
- First aid/injuries to date: 0

Weather Delays

- Adverse weather delays in November 2007: 0 days
- Adverse weather delay date: 0 days

Union/Township Delays

- NOV from Township and Union issues: 1.5 days
- Union Negotiations: ongoing
- NOV rescinded by Town on 12/10

Community Air Monitoring

- Community Air Monitoring was performed during excavation with no issues.

Project Work Performed:

- Welded HDPE pipe to be installed. Approximately 90% welds were completed.
- Commenced excavation of trench in McKay Field and Western Leg.
- Performed test pitting for two water mains along southern access road.
- Collected first soil sample for 0-2 foot soils.

Work Scheduled for Next Period:

- Continue welding of HDPE pipe.
- Continue excavation and piping installation of trench within McKay Field.
- Layout Treatment Area piers and piping.

Action Items / Other:

- Final elevation for piers required.
- Determination of final specification for fence/guardrail along western leg required.
- Determination of cellular service for Soil Gas IRM
- Access agreement with Navy to install electrical to switch on Navy Property.
- LIPA approval of electrical service application.
- Determination of requirements to cross southern access road water mains.



Asphalt Removal on Western Leg with Construction fencing in the background.



Trenching in McKay Field



Trenching in McKay Field