



Construction Progress Report

Period: 12/30/07 – 1/06/08

Health & Safety

- Lost time injuries to date: 0
- OSHA recordable to date: 0
- First aid/injuries to date: 0

Weather Delays

- Adverse weather delays in January 2008: 0 days
- Adverse weather delay date: 0 days

Union/Township Delays

- NOV from Township and Union issues: 2 days
- Union Negotiations: 3.5 days
- NOV rescinded by Town on 12/10

Community Air Monitoring

- Downwind VOC concentration continues to be above background, but below current action levels.

Project Work Performed:

- Continued trench excavation along southern access road and to extraction wells.
- Continued Fusing elbows on HDPE pipe within trench.
- Continued excavation of impacted soils from area along southern access road. 6 Trucks were loaded and soils were shipped to CWM Chemical Services, LLC Facility in Model City, NY.
- Submitted work plan for removal of stained soils along western leg.

Work Scheduled for Next Period:

- Place piping within trench.
- Fuse piping within trench
- Perform pressure testing per manufacturer's recommendation.
- Commence backfilling within McKay Field and along western leg.
- Continue excavation of trench along Western Leg and southern access Road.
- Continue load out of impacted soils along southern access road.
- Commence excavation of VOC impacted soils on western leg.

Action Items / Other:

- Determination of final specification for fence/guardrail along western leg required.
- Determination of cellular service for Soil Gas IRM
- NYSDEC approval of scope and approach for removal of VOC impacted soils along western leg.

Prepared By Lucas Cullen, 1/7/08

NORTHROP GRUMMAN BETHPAGE, NY OU3 SOIL GAS IRM FORMER SETTLING POND SYSTEMS CONSTRUCTION



Trenching Along Southern Access Road



Connections to depressurization wells



Fusing of Piping at Turn in Trench