

**NORTHROP GRUMMAN  
BETHPAGE, NY  
OU3 SOIL GAS IRM  
FORMER SETTLING POND SYSTEMS  
CONSTRUCTION**

**Construction Progress Report**

**Period:** 12/10/07 – 12/16/07

Health & Safety

- Lost time injuries to date: 0
- OSHA recordable to date: 0
- First aid/injuries to date: 0

Weather Delays

- Adverse weather delays in December 2007: 0 days
- Adverse weather delay date: 0 days

Union/Township Delays

- NOV from Township and Union issues: 2 days
- Union Negotiations: 3.5 days
- NOV rescinded by Town on 12/10

Community Air Monitoring

- Community Air Monitoring was performed during excavation with no issues.

Project Work Performed:

- Completed Layout Treatment Area piers.
- Welded HDPE pipe to be installed. All above grade welding was completed.
- Continued excavation of trench in McKay Field and Western Leg.
- Collected additional soil samples for compaction testing.

Work Scheduled for Next Period:

- Place piping within trench.
- Continue excavation and piping installation of trench along Western Leg and South Access Road.

Action Items / Other:

- Final elevation for piers required.
- Determination of final specification for fence/guardrail along western leg required.
- Determination of cellular service for Soil Gas IRM
- Access agreement with Navy to install electrical to switch on Navy Property.
- LIPA approval of electrical service application.
- Determination of requirements to cross southern access road water mains.



*Trench Along Western Leg*



*Trench Along Western Leg*



*Staged Asphalt Along Western Leg*