



Infrastructure, environment, facilities

Meeting Minutes

Conference Call on 12/12/07 at 9:00am

Attendees

Steve Scharf
Carlo San Giovanni
Christina Tuohy
Lucas Cullen

Health & Safety

- Lost time injuries to date: 0
- OSHA recordable to date: 0
- First aid/injuries to date: 0

Weather Delays

- Adverse weather delays in November 2007: 0 days
- Adverse weather delay date: 0 days

Union/Township Delays

- NOV from Township and Union issues: 1.5 days
- Union Negotiations: ongoing
- NOV rescinded by Town on 12/10

Community Air Monitoring

- Community Air Monitoring was performed during excavation with no issues.

Project Work Performed (12/1/07 – 12/9/07):

- Welded HDPE pipe to be installed. Approximately 90% welds were completed.
- Commenced excavation of trench in McKay Field and Western Leg.
- Performed test pitting for two water mains along southern access road.
- Collected first soil sample for 0-2 foot soils.

Work Scheduled for Next Period:

- Continue welding of HDPE pipe.
- Continue excavation and piping installation of trench within McKay Field.
- Layout Treatment Area piers and piping.

Action Items / Other:

- Final elevation for piers required.
- Determination of final specification for fence/guardrail along western leg required.
- Determination of cellular service for Soil Gas IRM
- Access agreement with Navy to install electrical to switch on Navy Property.
- LIPA approval of electrical service application.
- Determination of requirements to cross southern access road water mains.
- ARCADIS to follow-up with NGC on revised RI Schedule and submit revised schedule to NYSDEC.

Discussion

- Steve requested a conference call to discuss installation of discharge piping to recharge basin located on Navy property.
- Progress Meeting during the week of December 24 is canceled.
- Progress Meeting on December 18 will be a conference call.

Issues Closed Since Last Meeting:

- NOV from Township has been revoked.
- Local Union 138 are operating on the site as requested by the Local Union 138.

Prepared By: Lucas Cullen, 12/12/07

NORTHROP GRUMMAN

BETHPAGE, NY

OU3 SOIL GAS IRM

FORMER SETTLING POND SYSTEMS CONSTRUCTION



Asphalt Removal on Western Leg with Construction fencing in the background.



Trenching in McKay Field



Trenching in McKay Field