

## Meeting Minutes

Conference Call on 12/12/07 at 9:00am

### Attendees

Steve Scharf  
Carlo San Giovanni  
Christina Tuohy  
Lucas Cullen

### Health & Safety

- Lost time injuries to date: 0
- OSHA recordable to date: 0
- First aid/injuries to date: 0

### Weather Delays

- Adverse weather delays in November 2007: 0 days
- Adverse weather delay date: 0 days

### Union/Township Delays

- NOV from Township and Union issues: 1.5 days
- Union Negotiations: ongoing
- NOV rescinded by Town on 12/10

### Community Air Monitoring

- Community Air Monitoring was performed during excavation with no issues.

### Project Work Performed (12/1/07 – 12/9/07):

- Welded HDPE pipe to be installed. Approximately 90% welds were completed.
- Commenced excavation of trench in McKay Field and Western Leg.
- Performed test pitting for two water mains along southern access road.
- Collected first soil sample for 0-2 foot soils.

### Work Scheduled for Next Period:

- Continue welding of HDPE pipe.
- Continue excavation and piping installation of trench within McKay Field.
- Layout Treatment Area piers and piping.

### Action Items / Other:

- Final elevation for piers required.
- Determination of final specification for fence/guardrail along western leg required.
- Determination of cellular service for Soil Gas IRM
- Access agreement with Navy to install electrical to switch on Navy Property.
- LIPA approval of electrical service application.
- Determination of requirements to cross southern access road water mains.
- ARCADIS to follow-up with NGC on revised RI Schedule and submit revised schedule to NYSDEC.

### Discussion

- Steve requested a conference call to discuss installation of discharge piping to recharge basin located on Navy property.
- Progress Meeting during the week of December 24 is canceled.
- Progress Meeting on December 18 will be a conference call.

### Issues Closed Since Last Meeting:

- NOV from Township has been revoked.
- Local Union 138 are operating on the site as requested by the Local Union 138.



**Asphalt Removal on Western Leg with Construction fencing in the background.**



**Trenching in McKay Field**



**Trenching in McKay Field**