

Construction Progress Report

Period: 3/10/08 – 3/16/08

Health & Safety

- Lost time injuries to date: 0
- OSHA recordable to date: 0
- First aid/injuries to date: 0

Weather Delays

- Adverse weather delays in March 2008: 0 days
- Adverse weather delays to date: 2 days

Union/Township Delays

- NOV from Township and Union issues: 2 days
- Union Negotiations: 3.5 days
- NOV rescinded by Town on 12/10

Community Air Monitoring

- No exceedances of community air monitoring were observed during the reporting period.

Project Work Performed:

- Continued 28 day startup.
- Continued backfilling and compaction.
- Continue to address punch list items related to the Soil Gas IRM.

Work Scheduled for Next Period:

- Complete 28 day startup
- Commence Long Term OM&M of Soil Gas IRM.
- Continue backfilling and compaction.
- Continue to address punch list items related to the Soil Gas IRM.

Action Items / Other:

- No action items currently identified

Prepared By Lucas Cullen, 3/18/08



Backfill on Southern Access Road



Backfilling in McKay Field



Backfilling in McKay field