



## Construction Progress Report

Period: 3/17/08 – 3/23/08

### Health & Safety

- Lost time injuries to date: 0
- OSHA recordable to date: 0
- First aid/injuries to date: 0

### Weather Delays

- Adverse weather delays in March 2008: 0.5 days
- Adverse weather delays to date: 2 days

### Union/Township Delays

- NOV from Township and Union issues: 2 days
- Union Negotiations: 3.5 days
- NOV rescinded by Town on 12/10

### Community Air Monitoring

- No exceedances of community air monitoring were observed during the reporting period.

### Project Work Performed:

- Completed 28 day startup.
- Commenced Long Term OM&M of Soil Gas IRM
- Continued backfilling and compaction.
- Commenced Installation of underground insulation
- Loaded out eight trucks of impacted soil and sent to Model City (Waste Management).
- Placed warning tape (i.e., demarcation layer) over buried piping within trench.
- Continue to address punch list items related to the Soil Gas IRM.

### Work Scheduled for Next Period:

- Continue Long Term OM&M of Soil Gas IRM.
- Continue load out of impacted soils.
- Continue placement of buried insulation.
- Continue backfilling and compaction.
- Continue to address punch list items related to the Soil Gas IRM.

### Action Items / Other:

- Need to rebalance system to address concerns regarding operating at greater vacuum/radius of influence than designed.

Prepared By Lucas Cullen, 3/25/08

NORTHROP GRUMMAN  
BETHPAGE, NY  
OU3- FORMER SETTling PONDS  
SOIL GAS IRM SYSTEMS CONSTRUCTION



**Warning Tape within Trench**



**Trenching to Wells**



**Western Leg Trenching to Wells**