

Weekly Progress Report

Period: 1/26/09 – 2/1/09

Health & Safety

- Lost time injuries to date: 0
- OSHA recordable to date: 0
- First aid/injuries to date: 0

Weather Delays

- Adverse weather delays in January 2009: 0 days
- Adverse weather delays to date: 0 day

Other Delays

- None

Community Air Monitoring

- CAMP began on January 27, 2009. No exceedances were observed during the reporting period.

Project Work Performed and/or Completed:

- Completed utility location and final utility mark-out
- Field-located/marked-out treatment building and ECU pad footprints
- Installed concrete footers and grade beams for treatment building
- Conducted kick-off meeting with NYSDEC on January 27, 2009
- Completed treatment building shop drawing review
- Received groundwater extraction well pumps
- Drilled and installed the 2nd of 4 monitoring wells on Sycamore Ave.
- Mobilized and initiated re-development (water jetting) of Well RW-2
- Called Town on various occasions and provided design documents – No response received

Work Scheduled for Next Period (Week ending 2/8):

- Install air stripper pad, building sump, and floor slab for treatment building
- Collect additional pre-characterization soil samples along proposed discharge pipe trench
- Begin ECU slab construction
- Continue drilling/installation of monitoring wells on sycamore Ave.
- Continue water jetting Well RW-2 and conduct step test to evaluate progress
- Prepare draft e-mail to Town for NGC review. E-mail will be sent to Rich Pfender and provide summary of project and current status. Objective is to provide open communication with Town re: building inspection/permit issue.

Action Items / Other:

- Installation of treatment system discharge line is tentatively scheduled to begin during the week of February 16, 2009.



Forms and Rebar Installed for Treatment Building Footers and Grade Beams



Treatment Building Grade Beams Poured with Southeast Anchor Bolts Showing