

Weekly Progress Report

Period: 2/2/09 – 2/8/09

Health & Safety

- Lost time injuries to date: 0
- OSHA recordable to date: 0
- First aid/injuries to date: 0

Weather Delays

- Adverse weather delays in February 2009: 3 days
- Adverse weather delays to date: 3 days

Other Delays

- None

Community Air Monitoring

- No exceedances were observed during this reporting period.

Project Work Performed and/or Completed:

- § Stripped concrete form work off the building grade beams that were poured on 1/29/09
- § Placed and compacted backfill along the interior and exterior sides of the building grade beams
- § Installed building grounding grid
- § Collected additional pre-characterization soil samples along proposed discharge pipe trench. The sample results for these pre-characterization soil samples are due back on 2/13/09
- § Sent E-mail to Town (Rich Pfender) with summary of project and current status
- § Continued water jetting Well RW-2 and conducted step test to evaluate progress

Work Scheduled for Next Period (Week ending 2/8):

- Install air stripper pad, building access ramp, building sump, and floor slab for treatment building
- Begin ECU slab construction

Action Items / Other:

- Installation of treatment system discharge line is tentatively scheduled to begin during the week of February 23, 2009, based on review of additional pre-characterization soil sample results



Treatment Building Grounding Grid Being Installed



Backfilled Grade Beam and Pipe Sleeve for Influent Line