

Progress Report

Period: 2/16/09 – 2/22/09

1. Planning for next NYSDEC FFS Telecom

2. Health & Safety

- No issues this period

3. Weather Delays

- None this period

4. Other Delays

- Town is reviewing access agreement requirements. Town asking for \$1,500 per well deposit and agreement before granting access for future locations.

5. Community Air Monitoring

- No exceedances this period

6. Community Interaction

- None this period

On- and Off-Site RI

Project Work Performed Last Period:

- Waited for NYSDEC comments or approval on Draft Supplement to Site Area RI Report
- Waited for Town access for VP-118
- Planned for VP-117 IDW characterization/off-site disposal
- Performed inventory of additional IDW to be sampled from VP-117
- Prepared for permanent pump installation at MW-111-4
- Planned for Monitoring Well MW-109-2
- Continued planning/preparation of off-site RI Report and assessment of RI data gaps

Project Work Scheduled for Next Period:

- Wait for NYSDEC comments or approval of Draft Supplement to RI Report
- Wait for Town access for VP-118
- Perform IDW drum T&D
- Prepare for IDW drum sampling (est. week of 3/2/09)
- Continue preparation for permanent pump installation at MW-111-4
- Continue planning for Monitoring Well MW-109-2
- Continue planning/preparation of off-site RI Report and assessment of RI data gaps

Soil Gas IRM

Project Work Performed Last Period:

- Submitted December monthly report to NYSDEC
- Worked with vendor to finalize strategy for removing condensate from SG IRM vapor lines
- Continued preparation of 2008 Annual Summary Report

Project Work Scheduled for Next Period:

- Complete preparation of 2008 Annual Summary Report; submit for internal QC
- Finalize methodology and schedule for removing condensate from SG IRM vapor lines

On-Site FFS/HHRA

Project Work Performed Last Period:

- Reviewed and discussed NG comments/questions on Draft HHRA
- Continued preparation of FFS. Based on NG approval, initiated inclusion of Alternatives 2 and 3 into FFS.
- Developed cost and schedule to respond to NG comments/additional analysis for Draft HHRA

Project Work Scheduled for Next Period:

- Finalize cost and schedule to respond to NG comments/additional analysis for Draft HHRA
- Evaluate implications of modifications to HHRA on FFS Alternatives 2 and 3
- Continue preparation of the FFS
- Conference call with NYSDEC on 2/25 to receive feedback on FFS proposed Remedial Alternatives