

Weekly Progress Report

Period: 7/06/09 – 7/12/09

Health and Safety

- Lost time injuries to date: 0
- OSHA recordable to date: 0
- First aid/injuries to date: 0

Weather Delays

- Adverse weather delays in June 2009: 0 days
- Adverse weather delays to date: 3 days

Other Delays

- Delayed approval for basin discharge: 7 days

Community Air Monitoring

- No excavation activities were conducted this week therefore, air monitoring was not conducted.

Project Work Performed and/or Completed (last week):

- Submitted draft funding authorization for guard rail installation along utility trench, as requested by NG
- Restored air stripper discharge pump automatic operation
- Modified bag filter system automatic operation
- Developed punch list for remaining control system issues
- Site Visit/Meeting with NYSDEC

Work Scheduled for Next Period (Current week, period ending 7/19):

- Activate remote telemetry (automated reports and alarm call-outs via email and text message)
- Confirm system call outs during alarm conditions
- Begin continuous treatment system operation operation, following verification of uninterrupted system performance during working hours
- Issue subcontract agreement to fence contractor
- Work on punch list items



Completed treatment building and ECUs