



NWIRP BETHPAGE ACTIVITY/PROGRESS UPDATE
NWIRP BETHPAGE OU2, NEW YORK
ACTIVITY PERIOD: APRIL 2014

1. Summary and Progress

- Tetra Tech down loaded the March 2014 water level recordings and submitted them to USGS
- Continue drilling VPB -150
- Mobilize Rig 1 to VPB-145 and Rig 3 to VPB-140. Begin drill VPBs-140 and 145
- Internally preparing access agreements for outpost monitoring wells at MWD and SFWD
- Continue operation of GM-38 Treatment System. System went down on 21Apr14 due to leak in piping for recovery well 1. System anticipated to be on line in early May2014
-
- **Compiled Drilling Schedule April 2014**

Task Name	Duration	Start	Finish
Western Plume Schedule	120 days	Mon 3/24/14	Fri 9/5/14
Installation of VPB 144 (completed)			Thu 1/23/14
Installation of VPB 142 (completed)			Tue 12/17/13
Installation of VPB 148 (completed)			Mon 3/17/14
Installation of VPB 150 (Rig #2)	40 days	Mon 3/24/14	Fri 5/16/14
Installation of VPB 140 (Rig#3)	40 days	Mon 3/31/14	Fri 5/23/14
Installation of VPB 157 (Rig #2)	40 days	Mon 5/19/14	Fri 7/11/14
Installation of VPB 156 (Rig#3)	40 days	Mon 5/26/14	Fri 7/18/14
Installation of VPB 154 (Rig #2)	40 days	Mon 7/14/14	Fri 9/5/14
Installation of VPB 155 (Rig#3)	40 days	Mon 7/21/14	Fri 9/12/14
Installation of VPB 151 (Rig#2)	40 days	Mon 9/8/14	Fri 10/31/14
Installation of VPB 149 (Rig #3)	40 days	Mon 9/15/14	Fri 11/7/14
Installation of VPB 152 (Rig #2)	40 days	Mon 11/3/14	Fri 12/26/14
Installation of VPB 153 (Rig #3)	40 days	Mon 11/10/14	Fri 1/2/15
Massapequa Schedule (VPBs 145-147) Rig #1	250 days	Mon 1/13/14	Fri 12/26/14
Installation of VPB 146 (completed)	53 days	Mon 1/13/14	Wed 3/26/14
Installation of VPB 145	40 days	Mon 3/24/14	Fri 5/16/14
Installation of VPB 147	40 days	Mon 5/19/14	Fri 7/11/14
Installation of VPB 145 Well 112D2	20 days	Mon 7/14/14	Fri 8/8/14
Installation of VPB 145 Well 112D1	20 days	Mon 8/11/14	Fri 9/5/14
Installation of VPB 146 Well 113D2	20 days	Mon 9/8/14	Fri 10/3/14
Installation of VPB 146 Well 113D1	20 days	Mon 10/6/14	Fri 10/31/14
Installation of VPB 147 Well 114D2	20 days	Mon 11/3/14	Fri 11/28/14
Installation of VPB 147 Well 114D1	20 days	Mon 12/1/14	Fri 12/26/14
Note: Days are tallied as Work days - 5 per week			