Pelton, Jason M (DEC)

From:	Doug Smolensky <dsmolensky@emagin-inc.com></dsmolensky@emagin-inc.com>
Sent:	Thursday, September 03, 2020 1:21 PM
То:	Pelton, Jason M (DEC); Hesler, Donald (DEC); Sullivan, James (HEALTH); Richard Lenz; mrusso@OYSTERBAY-NY.gov
Cc:	edward.hannon@ngc.com; Weber, Fred [US] (AS); Baumert-Moyik, Dianne C [US] (AS); Carol Henry Emery; Joel Balmat; Bill Lais; Bob Cassese; Jose Sananes; Todd McAlary; William Wertz; Darius Mali (DMali@Geosyntec.com); Susan Welt (SWelt@Geosyntec.com)
Subject:	Final Park Soil ISTR Construction Weekly Progress Summary - Week 8/10/2020 - 8/14/2020
Attachments:	Table 1, ISTR Cumulative Progress 2020 08 13.pdf; CAMP weekly Station Data 2020 08 10.pdf; ISTR Phase 2 weekly Photo Log 2020 08 10.pdf

ATTENTION: This email came from an external source. Do not open attachments or click on links from unknown senders or unexpected emails.

Please note that ISTR Construction was completed during this reporting period. This summary, therefore, will be the last ISTR Construction weekly summary to be distributed.

Weekly Progress Summary for ISTR Construction Northrop Grumman Systems, Corp. Operable Unit 3, Bethpage, NY Reporting Period: August 10 – August 14, 2020

Work completed:

- Continued working through commissioning checklist in preparation for operational phase.
- Completed installation of insulation on all process piping with heat trace.
- Completed installation of tubing on all MPE solenoids in the wellfield.
- Completed placing high voltage magnets/signs on heater boxes and process piping in the wellfield.
- Conducted quality control of heater wells.
- Completed wellfield sensor/communication/SCR programming tests.
- Completed testing of all emergency stop connections in the wellfield and at McKay Field.
- Installed power/communications connection between Tier 1 building and OU3 Treatment building for permissive signal.
- Disconnected temporary power line between OU3 Treatment building and McKay Field light post.
- Installed electrical connections and mounted fixed CAMP stations AMP-1, AMP-2, AMP-3, and AMP-4.
- On 8/13, conducted a walk-through of the ISTR system with Northrop Grumman, Town of Oyster Bay, NYSDEC, NYSDOH, EMAGIN, and REH personnel. Attendance was in-person or virtual.
- Conducted general wellfield and McKay Field cleanup.

Cumulative progress:

Materials imported:

• Process chiller refrigerant (ChemWorld Inhibited Glycol).

CAMP station monitoring summary:

- Two portable stations deployed each day, one upwind and one downwind of the work area to monitor TVOCs and particulates. Station locations determined at beginning of each day based on prevailing wind direction.
- On 8/12 Pine Environmental technician indicated that negative dust trak readings are attributed to sensor malfunctions inside the units and would need to be returned for cleaning.
- On 8/12 from 13:14 through 13:38 the upwind CAMP station indicted elevated particulate readings. There were no activities being conducted near this station. The readings subsided within minutes and were therefore considered anomalous.
- On 8/13 at 8:21, the downwind CAMP station indicated elevated particulate readings. There were no activities being conducted near this station. The readings subsided within minutes and were therefore considered anomalous.
- With ISTR system construction completed on 8/12 and installation of the fixed CAMP stations AMP-1, AMP-2, AMP-3, and AMP-4 on 8/14, the portable upwind and downwind stations were demobilized and CAMP station testing and monitoring using the fixed stations began.

Analytical results:

No samples collected for lab analysis.

Wastes generated/disposed:

- Decontamination fluids and personal protective equipment (PPE) containerized separately onsite in 55-gallon drums.
- Three drums are currently in use on-site (1 PPE, 1 boot-wash rinsate, and 1 TSCA rinsate drum).
- Approximately 200 gallons of groundwater water generated during development of MPE wells. The water is contained in a 250 gallon tote and stored at McKay Field for processing through the ISTR system during startup.
- General construction debris placed in a 30-yard roll off at McKay Field.

Community/Town engagement:

- Project fact sheet can be downloaded from the NG website.
- No contacts with public this week.

Work Plan or design modifications:

None

Schedule:

- ISTR system construction was completed on August 12, 2020.
- Work planned for week of August 17 through August 22, 2020:
 - Continue inspecting and testing equipment at McKay Field and the wellfield.
 - Fill frac tank with potable water and conduct discharge test to OU3 treatment plant.

- Complete TMP testing in wellfield.
- Patch any potential tears or perforations in wellfield liner
- Apply spray-foam around between the heater well casings and the metal flashings.
- Continue conducting general construction cleanup/housekeeping.

PHOTOGRAPH LOG – Week of August 10, 2020

Northrop Grumman OU3 VOC Source Area Remedy Bethpage Community Park







Photograph: 1

Description: Testing emergency stop connections in wellfield.

Location: Wellfield

Photograph taken by: REH

Date: August 11, 2020

Photograph: 2

Description: Wellfield sensor/communications/SCR programming tests.

Location: Wellfield

Photograph taken by: REH

Date: August 11, 2020

PHOTOGRAPH LOG – August 12, 2020

Northrop Grumman OU3 VOC Source Area Remedy Bethpage Community Park





Photograph: 1

Description: Conducting TMP tests.

Location: Wellfield

Photograph taken by: REH

Date: August 12, 2020

PHOTOGRAPH LOG – August 13, 2020

Northrop Grumman OU3 VOC Source Area Remedy Bethpage Community Park





Photograph: 1

Description: Installed air monitoring station AMP-1.

Location: Wellfield

Photograph taken by: REH

Date: August 13, 2020

PHOTOGRAPH LOG – August 14, 2020

Northrop Grumman OU3 VOC Source Area Remedy Bethpage Community Park









Photograph: 1

Description: Installation of electrical connections for permanent air monitoring stations.

Location: Wellfield

Photograph taken by: REH

Date: August 14, 2020

Photograph: 2

Description: Installed air monitoring station AMP-4.

Location: Wellfield

Photograph taken by: REH

Date: August 14, 2020

PHOTOGRAPH LOG – August 14, 2020

Northrop Grumman OU3 VOC Source Area Remedy Bethpage Community Park





Photograph: 3

Description: Installation of insulation on piping with heat trace.

Location: Wellfield


Photograph taken by: REH

Date: August 14, 2020

08/10/2020 0:00:35 - 08/11/2020 0:00:00 (GMT-05:00) Eastern Time (US & Canada)



08/10/2020 0:00:16 - 08/11/2020 0:00:00 (GMT-05:00) Eastern Time (US & Canada)



Tue, 11th of Aug 2020, 0:00:00 - 17:40:44 (GMT-05:00) Eastern Time (US & Canada)



- Particulates (DustTrak reading, shown as orange line and orange y-axis scale): 0.1 mg/m3 (15-minute average)
- TVOCs (miniRAE PID reading, shown as red line and red y-axis scale): 5 ppm (15-minute average)

Short-term peaks of DustTrak and miniRAE readings are common during instrument setup at the beginning of the workday, and during manual calibration/detection checks throughout the day.

Name41147 - UpwindS/N0B357066LocationBethpage CommunityPark, 1001 Stewart Ave,
Bethpage, NY 11714,
USA

Tue, 11th of Aug 2020, 0:00:00 - 17:39:50 (GMT-05:00) Eastern Time (US & Canada)




Wed, 12th of Aug 2020, 0:00:00 - 16:59:55 (GMT-05:00) Eastern Time (US & Canada)



Wed, 12th of Aug 2020, 0:00:00 - 16:59:11 (GMT-05:00) Eastern Time (US & Canada)



08/13/2020 0:00:06 - 08/14/2020 0:00:00 (GMT-05:00) Eastern Time (US & Canada)



08/13/2020 0:00:47 - 08/14/2020 0:00:00 (GMT-05:00) Eastern Time (US & Canada)



Table 1, ISTR Cumulative Progress 2020 08 13

Date: 2	Date: 13-Aug-20		Design Total		ive	Est. Percent Complete	Comments/Notes
Vertical & I	Horizontal Pipe Installation						
ł	Heater Welded	188	ea	188	ea	100%	
ł	Heaters installed	178	ea	178	ea	100%	
I	Temperature Monitoring Point (TMP)	18	ea	18	ea	100%	
١	Temperature/Pressure Monitoring Point (TPMP)	6	ea	6	ea	100%	
١	Vapor Extraction (Trenching)	400	ft	400	ft	100%	Trench to key-in HDPE liner on south and west sides
١	Vapor Extraction Well (VEW)	39	ea	39	ea	100%	
ł	Horizontal Extraction Wells (HEW)	20	ea	20	ea	100%	
I	Multi-Phase Extraction Well (MPE)	3	ea	3	ea	100%	
Surface Co	ver Construction						
5	5/8-in stone	32178	ft ²	32178	ft^2	100%	
(Geotextile	32178	ft²	32178	ft²	100%	
l	DGA Layer	32178	ft ²	32178	ft^2	100%	
ł	HDPE Liner	32178	ft ²	32178	ft²	100%	
Manifold Ir	nstallation						
١	Vapor Manifold	1315	ft	1315	ft	100%	3-, 6-, and 12-inch fiber reinforced plastic vapor
E	Expansion Joints	2	ea	2	ea	100%	
l	Liquid Manifold	1200	ft	1200	ft	100%	2-inch carbon steel water lines
,	Air Manifold	900	ft	900	ft	100%	1-inch carbon steel compressed air
Wellhead and Equipment Installation							
١	Vapor Extraction Wellheads (including HVEW)	59	ea	59	ea	100%	
	Pressure Monitoring Point Wellheads	6	ea	6	ea	100%	
٦	Temperature Monitoring Point Wellheads	18	ea	18	ea	100%	
I	Multi-phase Extraction Wellheads	3	ea	3	ea	100%	
Electrical Installation							
I	Liners	178	ea	178	ea	100%	
I	Heater Wellheads	178	ea	178	ea	100%	
I	Power Jumper Cables	170	ea	170	ea	100%	
(Ground Jumper Cables	170	ea	170	ea	100%	
I	Homerun Power Cables	4500	ft	4500	ft	100%	
McKay Fiel	d Treatment Plant Installation						
I	McKay Field Grading and preparation	-	-	-		100%	
I	Process equipment at McKay Field	-	-	-	-	100%	Tier 1s, chiller, generator, frac tanks, electrical gear in place
I	Liquid effluent line connection to OU3	1	ea	1	ea	100%	
N	Vapor phase effluent stack	1	ea	1	ea	100%	
I	Fencing around McKay Rd. vault	1	ea	1	ea	100%	

Notes: Except for 3 additional TPMPs, the casing for the heater wells. TPMPs, TMPs, VEW, MPE and SIW were installed in prior mobilizations. Steam injection wells, while already drilled, are a contingency measure. Their components will only be installed if needed.