

**Weekly Construction Progress Report Work
Period: 05/10/2021 thru 05/14/2021**

**Northrop Grumman
Operable Unit 3
RW-21 Project Area
Bldg. 109 Treatment System
Bethpage, New York**

Project Work Performed at Treatment Plant:

- Did not perform community air and noise monitoring due to no intrusive activities.
- Maintained erosion and sedimentation controls.
- Placed office trailer on paved area adjacent to recharge basins.
- Installed temporary power to office trailer from substation near well 18 house.

Work Projected Next Period:

- Lay out survey points for facilities to be installed.
- Begin sanitary sewer piping installation.
- Begin storm sewer system installation.
- Begin influent pipeline installation.

Site Visitors:

- None.



Pavement Removed from Construction Area



Temporary Fence Along West Side of Construction Area



Project Trailer