

**Weekly Construction Progress Report**

**Work Period:** 8/16/21 thru 8/20/21

**Northrop Grumman  
Operable Unit 3  
RW-21 Project Area  
Bldg. 109 Treatment System  
Bethpage, New York**

**Project Work Performed:**

- Performed Community Air Monitoring with no sustained exceedances.
- Performed noise monitoring with no sustained exceedances.
- Continued removal of existing storm sewer piping and structures.
- Installed storm sewer catch basins CB-1 and CB-4.
- Installed storm sewer piping between manhole MH-2 and catch basin CB-5.
- Installed storm sewer piping between catch basins CB-1 and CB-2.
- Began installing storm sewer piping between catch basins CB-4 and CB-5.
- Began installing sanitary sewer piping.
- Began installing hydrant and fire protection piping in northeast corner of the site.
- Successfully completed compaction testing for all installed pipes and structures.



Installing Sanitary Sewer Piping



Installing Storm Sewer Catch Basin CB-1



Installing Hydrant and Fire Protection Piping

**Work Projected Next Period:**

- Continue Community Air Monitoring.
- Continue noise monitoring.
- Continue removing existing storm sewer piping and structures.
- Continue installing storm sewer piping.
- Continue installing sanitary sewer piping.
- Continue installing fire protection piping.

**Site Visitors:**

- None.