

Weekly Construction Progress Report

Work Period: 8/23/21 thru 8/27/21

**Northrop Grumman
Operable Unit 3
RW-21 Project Area
Bldg. 109 Treatment System
Bethpage, New York**

Project Work Performed:

- Performed Community Air Monitoring with no sustained exceedances.
- Performed noise monitoring with no sustained exceedances.
- Completed installation of storm sewer piping between catch basins CB-4 and CB-5.
- Completed installation of sanitary sewer piping.
- Continued installing fire protection piping.
- Successfully completed compaction testing for all installed pipes.



Installing Storm Sewer Piping to Catch Basin CB-4



Installing Fire Protection Piping



Backfilling Fire Protection Piping Trench

Work Projected Next Period:

- Continue Community Air Monitoring.
- Continue noise monitoring.
- Begin removing excess soil from the site.
- Prepare for building foundation excavation.

Site Visitors:

- None.