

Weekly Construction Progress Report

Work Period: 11/1/21 thru 11/5/21

**Northrop Grumman
Operable Unit 3
RW-21 Project Area
Influent Pipeline Construction and
Well Vault Electrical Installation
Bethpage, New York**

Project Work Performed:

- Performed Community Air Monitoring with no sustained exceedances.
- Performed noise monitoring with no sustained exceedances.
- Notified residents and local businesses of work activities in their area on a daily basis.
- Completed trench excavation on S Pershing Ave. Began trench excavation on Brenner Ave. At the end of the week, an additional approximately 200 feet of trench was excavated.
- Completed installing 16"x24" HDPE influent pipe on S Pershing Ave. Began HDPE pipe installation on Brenner Ave. At the end of the week, an additional approximately 360 feet of pipe was installed.
- Installed an additional approximately 350 feet of binder coarse asphalt on S Pershing Ave near the Brenner Ave intersection.
- Began installing traffic control signs/devices and utility location on Central Ave between Seaman Ave and N Herman Ave.
- Continued electrical installation at the RW-20 and RW-22 vaults. At RW-20, installed a new pull box and connected to the previously installed conduits at the east end of William St.



Installing HPDE Pipe in Trench on S Pershing Ave

Work Projected Next Period:

- Continue Community Air Monitoring.
- Continue noise monitoring.
- Continue to notify residents and local businesses of work activities in their area.
- Continue trench excavation on Brenner Ave.
- Begin trench excavation on S Sheridan Ave.
- Continue HDPE pipe installation on Brenner Ave.
- Begin HDPE pipe installation on S Sheridan Ave.
- Begin backfilling/compacting trench and installing binder coarse asphalt on Brenner Ave.
- Complete utility location on Central Ave between Seaman Ave and N Herman Ave.
- Sawcut pavement and begin trench excavation on Central Ave between Seaman Ave and N Herman Ave.
- Continue electrical installation at the RW-20 vault.



Backfilling Pipe Trench on S Pershing Ave

Site Visitors:

- Local residents inquiring about the scope and duration of work activities.
- Community Update flyers with contact information were provided to residents who requested them.
- Matt Russo from the Town of Oyster Bay.
- Representatives from the Bethpage Water District.
- Jason Pelton from the NYSDEC.



Locating Previously Installed HDPE Pipe on Seaman Ave