

Weekly Construction Progress Report

Work Period: 11/15/21 thru 11/19/21

**Northrop Grumman
Operable Unit 3
RW-21 Project Area
Influent Pipeline Construction and
Well Vault Electrical Installation
Bethpage, New York**

Project Work Performed:

- Performed Community Air Monitoring with no sustained exceedances.
- Performed noise monitoring with no sustained exceedances.
- Notified residents and local businesses of work activities in their area on a daily basis.
- Completed trench excavation on S Sheridan Ave. At the end of the week, an additional approximately 400 feet of trench was excavated.
- Began installing 16"x24" HDPE influent pipe on S Sheridan Ave. At the end of the week, an additional approximately 220 feet of pipe was installed.
- Installed approximately 280 feet of binder coarse asphalt on Brenner Ave and S Sheridan Ave.
- Completed trench excavation on Central Ave between Seaman Ave and N Herman Ave. At the end of the week, an additional approximately 70 feet of trench was excavated.
- Completed fusing, pressure testing, and installation of the 8"x12" HDPE influent pipe on Central Ave between Seaman Ave and N Herman Ave. At the end of the week, approximately 100 feet of pipe was installed.
- Began backfilling trench on Central Ave between Seaman Ave and N Herman Ave.



Excavated Trench on S Sheridan Ave

Work Projected Next Period:

- Continue Community Air Monitoring.
- Continue noise monitoring.
- Continue to notify residents and local businesses of work activities in their area on a daily basis.
- Complete HDPE pipe installation on S Sheridan Ave.
- Continue backfilling/compacting trench and installing binder coarse asphalt on S Sheridan Ave.
- Continue backfilling/compacting trench and installing binder coarse asphalt on Central Ave between Seaman Ave and N Herman Ave.



Backfilling Trench on S Sheridan Ave

Site Visitors:

- Local residents inquiring about the scope and duration of work activities.
- Community Update flyers with contact information were provided to residents who requested them.
- Matt Russo from the Town of Oyster Bay.
- Representatives from the Bethpage Water District.
- Kevin Stancil from PSEG.



Inserting HDPE Pipe into Trench on Central Ave