

Weekly Construction Progress Report

Work Period: 11/29/21 thru 12/3/21

**Northrop Grumman
Operable Unit 3
RW-21 Project Area
Bldg. 109 Treatment System
Bethpage, New York**

Project Work Performed:

- Performed Community Air Monitoring with no sustained exceedances.
- Performed noise monitoring with no sustained exceedances.
- Completed installation of building sub-grade conduits.
- Continued installing building trench drains.
- Continued installing rebar for building floor slab.
- Continued pouring concrete for building floor slab.



Installing Rebar for Floor Slab in Southeast Corner

Work Projected Next Period:

- Continue Community Air Monitoring.
- Continue noise monitoring.
- Complete installation of building trench drains.
- Complete installation of rebar for building floor slab.
- Complete pouring concrete for building floor slab.



Finishing Concrete Floor Slab North of Southern Drain

Site Visitors:

- None.



Aerial View from East Side of Site