

Weekly Construction Progress Report

Work Period: 12/6/21 thru 12/10/21

**Northrop Grumman
Operable Unit 3
RW-21 Project Area
Influent Pipeline Construction and
Well Vault Electrical Installation
Bethpage, New York**

Project Work Performed:

- Performed Community Air Monitoring with no sustained exceedances.
- Performed noise monitoring with no sustained exceedances.
- Notified residents and local businesses of work activities in their area on a daily basis.
- Continued hydrostatic testing of previously installed piping.
- Continued installing traffic control signs/devices and completed utility location test pitting on Central Ave between S Sheridan Ave and Hickey Blvd.
- Sawcut pavement and began trench excavation on Central Ave between S Sheridan Ave and Hickey Blvd. At the end of the week, approximately 50 feet of trench was excavated.
- Continued electrical installation at the east end of William St for the RW-20 vault.



Excavating Trench With Vacuum Truck on Central Ave

Work Projected Next Period:

- Continue Community Air Monitoring.
- Continue noise monitoring.
- Continue to notify residents and local businesses of work activities in their area on a daily basis.
- Replace fused joint on previously installed 16"x24" HDPE piping on Emma St near the N Herman Ave intersection.
- Continue trench excavation on Central Ave between S Sheridan Ave and Hickey Blvd.
- Begin fusing 16"x24" HDPE piping for installation on Central Ave between S Sheridan Ave and Hickey Blvd.



Numerous Utilities Located in Trench on Central Ave

Site Visitors:

- Local residents inquiring about the scope and duration of work activities.
- Community Update flyers with contact information were provided to residents who requested them.
- Representatives from the Bethpage Water District.
- Matt Russo from the Town of Oyster Bay.
- Terry Blackburn from PSEG.
- James Sullivan from the NYSDOH.
- Jason Pelton from the NYSDEC.



Installed Trench Box on Central Ave