

Weekly Construction Progress Report Work Period: 12/13/21 thru 12/17/21

Project Work Performed:

- Performed Community Air Monitoring with no sustained exceedances.
- Performed noise monitoring with no sustained exceedances.
- Notified residents and local businesses of work activities in their area on a daily basis.
- Replace joint on previously installed 16"x24" HDPE piping on Emma St near the N Herman Ave intersection.
- Continued trench excavation on Central Ave between S Sheridan Ave and Hickey Blvd. At the end of the week, an additional approximately 300 feet of trench was excavated.
- Began fusing 16"x24" HDPE piping for installation on Central Ave between S Sheridan Ave and Hickey Blvd.
- Completed electrical installation at the east end of William St for the RW-20 vault.
- PSEG completed inspection of electrical installations for the RW-20, RW-21, and RW-22 vaults.

Work Projected Next Period:

- Continue Community Air Monitoring.
- Continue noise monitoring.
- Continue to notify residents and local businesses of work activities in their area on a daily basis.
- Complete hydrostatic testing of previously installed piping.
- Complete backfill and restore pavement on Emma St near the N Herman Ave intersection.
- Complete trench excavation on Central Ave between S Sheridan Ave and Hickey Blvd.
- Continue fusing 16"x24" HDPE piping for installation on Central Ave between S Sheridan Ave and Hickey Blvd.
- PSEG to schedule installation of metering and connection of electrical power for the RW-20, RW-21, and RW-22 vaults.

Site Visitors:

- Local residents inquiring about the scope and duration of work activities.
- Community Update flyers with contact information were provided to residents who requested them.
- Representatives from the Bethpage Water District.
- Matt Russo from the Town of Oyster Bay.
- Representatives from PSEG.

Northrop Grumman Operable Unit 3 RW-21 Project Area Influent Pipeline Construction and Well Vault Electrical Installation Bethpage, New York



Excavating and Installing Trench Boxes on Central Ave



Excavating Pipe Trench under Conduits on Central Ave



Replaced Pipe Joint on Emma St