

**Weekly Construction Progress Report**

**Work Period:** 12/13/21 thru 12/17/21

**Northrop Grumman  
Operable Unit 3  
RW-21 Project Area  
Bldg. 109 Treatment System  
Bethpage, New York**

**Project Work Performed:**

- Performed Community Air Monitoring with no sustained exceedances.
- Performed noise monitoring with no sustained exceedances.
- Continued grading around the perimeter of the building.
- Began installing concrete curbs near the perimeter of the site.
- Began assembly of building structural steel components.



Staging Building Steel Components

**Work Projected Next Period:**

- Continue installing concrete curbs near the perimeter of the site.
- Continue assembly of building structural steel components.
- Begin building structural steel erection.
- Deliver and place eight carbon vessels on the building floor slab.



Assembled Building Roof Truss Staged for Installation

**Site Visitors:**

- None.



Aerial View from East Side of Site