

**Northrop Grumman
Operable Unit 3
RW-21 Project Area
Bldg. 109 Treatment System
Bethpage, New York**

Weekly Construction Progress Report

Work Period: 2/14/21 thru 2/18/21

Project Work Performed:

- Continued installing concrete block on building perimeter.
- Continued installing concrete block for chemical rooms.
- Began installing brick on building exterior.
- Continued installing concrete equipment pads and interior door landings.
- Received clarifier platform delivery.
- Received pressure filter valves and fittings delivery.



North Exterior Wall

Work Projected Next Period:

- Continue installing concrete block on building perimeter.
- Continue installing concrete block for chemical rooms.
- Continue installing brick on building exterior.
- Continue receiving equipment deliveries.



Installing Brick on East Exterior Wall

Site Visitors:

- None.



Completed Concrete Equipment Pads