

**Weekly Construction Progress Report**

**Work Period:** 2/21/22 thru 2/25/22

**Northrop Grumman  
Operable Unit 3  
RW-21 Project Area  
Bldg. 109 Treatment System  
Bethpage, New York**

**Project Work Performed:**

- Completed installing concrete block on building perimeter.
- Completed installing concrete block for chemical rooms.
- Continued installing insulation and brick on building exterior walls.
- Received and placed cartridge filters on concrete pads.



Installing Brick on East Exterior Wall



Completing Chemical Room Block Walls



Cartridge Filters Placed on Concrete Pads

**Work Projected Next Period:**

- Continue installing insulation and brick on building exterior walls.
- Continue installing roof insulation and panels.
- Complete fire protection piping for chemical rooms.
- Continue receiving equipment deliveries.
- Continue site cleanup following masonry work.

**Site Visitors:**

- None.