

Weekly Construction Progress Report

Work Period: 3/7/22 thru 3/11/22

**Northrop Grumman
Operable Unit 3
RW-21 Project Area
Bldg. 109 Treatment System
Bethpage, New York**

Project Work Performed:

- Continued installing insulation and brick on building exterior walls.
- Continued installing roof insulation and panels.
- Began installing precast concrete roof planks on interior rooms.
- Began installing precast concrete caps on top of building exterior brick walls.
- Continued installing building HVAC system.
- Continued installing boxes and conduits for building exterior lights.
- Continued site cleanup following masonry work.



Installing Precast Concrete Roof Planks on Interior Rooms

Work Projected Next Period:

- Complete installing insulation and brick on building exterior walls.
- Complete installing roof insulation and panels.
- Continue receiving equipment deliveries.
- Complete installing precast concrete roof planks on interior rooms.
- Complete installing precast concrete caps on top of building interior brick walls.
- Continue installing building HVAC system.
- Continue site cleanup following masonry work.



Installing Bricks on Chemical Room Exterior Wall



Installing Brick Precast Concrete Caps on South Wall

Site Visitors:

- None.