

Weekly Construction Progress Report

Work Period: 3/21/22 thru 3/25/22

Project Work Performed:

- Completed washing previously installed brick walls.
- Completed site cleanup following masonry work.
- Completed insulation of previously installed bathroom plumbing.
- Completed installation of 4-inch block chase wall in bathroom.
- Completed installation of insulated metal wall panels on south side of building.
- Completed installation of seven interior and five exterior pedestrian doors.
- Continued installing building HVAC system.



Completed Brick and Metal Wall Panels on South Side

Work Projected Next Period:

- Continue installing insulated metal wall panels on west side of building.
- Continue installing building HVAC system.
- Continue receiving equipment deliveries.
- Complete 2-inch concrete cap over previously installed precast concrete roof planks on interior rooms.
- Paint interior walls of the electrical room.



Completed Brick Walls at Chemical Rooms

Site Visitors:

- None.



Interior Rooms with Doors Installed