

CONTRACT NO. <b>N62472-99-D-0032</b>	CONTRACT TASK ORDER NO. <b>0096</b>	ACTIVITY LOCATION <b>Naval Weapons Industrial Reserve Plant – Bethpage, NY</b>
---	--	---

PROJECT TITLE:  
**Development of Implementation Plan for Construction of a Pump & Treat System Located at the GM-38 Off-Site Area**

FROM: <b>Tetra Tech EC, Inc.: Program QC Manager George Sze</b>	DATE <b>May 8, 2006</b>
--	----------------------------

TO: <b>J. Colter (3 CD-Copies)</b>	DATE <b>May 8, 2006</b>
---------------------------------------	----------------------------

1. THE CONTRACTOR SUBMITTALS LISTED BELOW ARE FORWARDED FOR YOUR REVIEW AND RECOMMENDATIONS.
- (a) APPLY APPROPRIATE STAMP IMPRINT TO EACH SUBMITTAL AND INDICATE REVIEW COMMENTS, AS REQUIRED.
- (b) RETAIN ONE (1) COPY OF THIS TRANSMITTAL FORM AND RETURN REMAINING COPIES WITH REVIEWED SUBMITTALS TO ROICC.
2. THESE SUBMITTALS SHOULD BE RETURNED TO THIS OFFICE BY \_\_\_\_\_

**CD-COPY TO:**

<b>EFANE:</b>	R. Boucher (1 CD)
<b>MIDLANT</b>	S. Clarke (1 CD)
<b>NEHC:</b>	D. Coons (1 CD)
<b>NYSDEC:</b>	S. Scharf (5 CDs), W. Fonda (1 CD)
<b>NCDPW:</b>	T. Kelly (1 CD)
<b>TOOB:</b>	R. Pfaender (1 CD), M. Russo (3 CDs),
<b>LIRR:</b>	K. Rydzewski (1 CD)
<b>ARCADIS:</b>	C. SanGiovanni (1 CD)
<b>TiNUS:</b>	D. Brayack (1 CD)
<b>ECOR:</b>	A. Toarmina (2 CDs)
<b>BETHPAGE:</b>	Public Library (1 CD)
<b>NWIRP:</b>	Bethpage (1 CD)

**HARD COPY TO:** NYSDEC: S. Scharf (1 Copy)

**LETTER NOTIFICATION TO:**

<b>NAVAIR:</b>	J. Kaminski
<b>USEPA:</b>	C. Stein, C. Struble, S. Quadri
<b>NYSDEC:</b>	W. Parish, H. Wilkie
<b>NYSDOH:</b>	T. Wescott
<b>NC:</b>	T. Maher
<b>NCDOH:</b>	J. Lovejoy
<b>TOH:</b>	D. Lopez
<b>TOOB:</b>	J. Venditto
<b>H2MG:</b>	R. Humann, G. Loesch
<b>DB:</b>	R. Burns
<b>NG:</b>	J. Cofman, L. Leskovjan
<b>HWD:</b>	A. Palleschi
<b>BWD:</b>	A. Musgrave
<b>MWD:</b>	F. Flood
<b>NYWS:</b>	M. Snyder
<b>SFWD:</b>	E. Licci
<b>RAB:</b>	C. Bevilacqua, M. Grello, E. Mangano, J. McBride, E. Resch, R. Styne, R. Tringali



ROICC       RPM       CSO

\_\_\_\_\_  
 SIGNATURE AND DATE      MAY 8, 2006

FROM: DESIGNER	DATE
TO: ROICC	DATE

1. THE SUBMITTALS LISTED BELOW HAVE BEEN REVIEWED AND ARE RETURNED, WITH ACTION TAKEN AS INDICATED.

**COPY TO:**  
 ROICC       DESIGNER

\_\_\_\_\_  
 SIGNATURE AND DATE

FROM: ROICC	DATE
TO: CONTRACTOR	DATE

1. THE SUBMITTALS LISTED BELOW HAVE BEEN REVIEWED AND ARE APPROVED/DISAPPROVED AS SHOWN BELOW AND ON EACH STAMP IMPRINT.

**COPY TO:**  
 ROICC       OTHER

\_\_\_\_\_  
 FOR COMMANDING OFFICER, ENGINEERING FIELD ACTIVITY      DATE  
 NORTHEAST - NAVAL FACILITIES ENGINEERING COMMAND

ITEM NO.	SUBMITTAL DESCRIPTION	PREPARED/ SUBMITTED BY	APPROVED	DISAPPROVED	REMARKS
1	SD-08, Statements; Waste Management Plan for Construction Tasks GM-38 Area Groundwater Remediation	Helene Ropars			
2	SD-08, Statements; Construction Quality Control Plan for Construction Tasks GM-38 Area Groundwater Remediation	Helene Ropars			
3	SD-08, Statements; Site-Specific Health and Safety Plan for Construction Tasks GM-38 Area Groundwater Remediation	Helene Ropars			
4	SD-08, Statements; Soil Erosion and Sediment Control Plan for Construction Tasks GM-38 Area Groundwater Remediation	Helene Ropars			
5	SD-08, Statements; Traffic Control Plan for Construction Tasks GM-38 Area Groundwater Remediation	Helene Ropars			

**FINAL SOIL EROSION AND SEDIMENT CONTROL PLAN  
FOR  
CONSTRUCTION TASKS  
GM-38 AREA GROUNDWATER REMEDIATION  
AT  
NAVAL WEAPONS INDUSTRIAL RESERVE PLANT  
BETHPAGE, NEW YORK**

**Issued:**

**May 8, 2006**

**Prepared for:**

**Engineering Field Activity, Northeast  
Naval Facilities Engineering Command  
10 Industrial Highway, Mail Stop #82  
Lester, Pennsylvania 19113-2090**

**Remedial Action Contract No. N62472-99-D-0032  
Contract Task Order No. 96**

**Prepared by:**

**Tetra Tech EC, Inc.  
Bucks Town Corporate Campus  
820 Town Center Drive, Suite 100  
Langhorne, PA 19047-1748**

**Revision**  
0

**Date**  
5/8/06

**Prepared By**  
Joseph Gray

**Approved By**  
Stavros Patselas

**Pages Affected**  
All

## TABLE OF CONTENTS

1.0	OBJECTIVE .....	1
1.1	Regulatory Drivers.....	1
2.0	PROJECT DESCRIPTION.....	1
3.0	SOILS .....	3
4.0	SEQUENCE OF OPERATIONS.....	4
5.0	SOIL EROSION AND SEDIMENT CONTROLS .....	5
5.1	Site Fencing .....	5
5.2	Stabilized Construction Entrance.....	6
5.3	Dust Control.....	6
5.4	Temporary Decontamination Pad .....	6
5.5	Site Restoration.....	7
6.0	QUALITY CONTROL .....	7

## LIST OF FIGURES

Figure 1	Site Location Map.....	2
----------	------------------------	---

## LIST OF APPENDICES

Appendix A	Drawing C-7 Soil Erosion and Sediment Control Details and Notes
------------	---

## ABBREVIATIONS AND ACRONYMS

µg/L	micrograms per liter
bgs	below ground surface
NGC	Northrop Grumman Corporation
NWIRP	Naval Weapons Industrial Reserve Plant
PQCM	Project Quality Control Manager
TtEC	Tetra Tech EC, Inc.
VOC	Volatile Organic Compounds

## **1.0 OBJECTIVE**

Tetra Tech EC Inc. (TtEC) has prepared this Soil Erosion and Sediment Control Plan to satisfy the requirements of Remedial Action Contract Number N62472-99-D-0032, Contract Task Order Number 96. This Soil Erosion and Sediment Control Plan identifies the applicable soil erosion and sediment control concerns relevant to the construction activities at the GM-38 Area at the Bethpage Naval Weapons Industrial Reserve Plant (NWIRP) located in Bethpage, NY. Refer to Appendix A Drawing C-7 for Soil Erosion and Sediment Control Details and Notes. The Project Manager, Mr. Starvos Patselas, will be responsible for verifying that all project personnel are aware of the requirements outlined in this Soil Erosion and Sediment Control Plan.

### **1.1 Regulatory Drivers**

The United States Environmental Protection Agency delegated responsibility for the National Pollutant Discharge Elimination System Permit to New York on October 1, 1992. New York State issued its State Pollutant Discharge Elimination System, General Permit GP-93-06 on August 1, 1993. This was issued pursuant to Article 17, Titles 7, 8 and Article 70 of the Environmental Conservation Law. The permit requires a stormwater pollution prevention plan be prepared for any construction activity that disturbs five or more acres. This Soil Erosion and Sediment Control Plan must address soil erosion and sediment control and stormwater management. The New York Guidelines for Urban Erosion and Sediment Control have been adopted by the New York State Department of Environmental Conservation as criteria for the soil erosion and sediment control component of this plan.


The construction activities at GM-38 will be conducted pursuant to the requirements, policies, and procedures set forth in the New York Guidelines for Urban Erosion and Sediment Control.


## **2.0 PROJECT DESCRIPTION**

NWIRP Bethpage is located in east central Nassau County, Long Island, New York, approximately 30 miles east of New York City (Figure 1 Site Location Map). The Navy's property totaled approximately 109.5 acres and was formerly a Government Owned Contractor-Operated facility that was operated by the Northrop Grumman Corporation (NGC) until September 1998. NWIRP Bethpage is bordered on the north, west, and south by property owned, or formerly owned, by NGC that covered approximately 605 acres, and, on the east, by a residential neighborhood.

The GM-38 Area is approximately 8,500 feet south-southeast and hydraulically downgradient of NWIRP Bethpage. Specifically, the center of the project area is a utility easement that is located east of Broadway Avenue, west of the Seaford – Oyster Bay Expressway, and between the north and south dead ends of Windhorst and Herman Streets.

The GM-38 Area refers to a cluster of monitoring wells that were installed in the 1990s by NGC and that first identified an isolated groundwater contaminant plume in this area. Chlorinated volatile organic compounds (VOCs) were identified in moderately deep groundwater (220 to 470 feet below ground surface [bgs]) at concentrations greater than 500 micrograms per liter ( $\mu\text{g/L}$ ).



<p>U.S. Navy RAC          Engineering Field Activity, Northeast          GM-38 Area (Offsite)          NWIRP Bethpage          Bethpage, NY</p>
<p>Figure 1          Site Location Map</p>
<p> <b>TETRA TECH EC, INC.</b></p>

Source: U.S.G.S. Topographic Maps (7.5 Minute)  
 Amityville, Freeport, Hicksville, Huntington, NY Quadrangles

The contaminated groundwater in the area represents a relatively large mass of chlorinated VOCs that would remain for extended periods and could adversely affect public water supplies in the area, as well as other downgradient water supplies. Two public water supply systems are present in the general area and extract groundwater at depths ranging from 540 to 740 feet bgs.

The Navy's selected remedy in the vicinity of the GM-38 Area is construction of a groundwater extraction and treatment system near the GM-38 monitoring well cluster to facilitate the mass removal of contaminants in the groundwater.

### 3.0 SOILS

The sites are underlain by five geologic/hydrogeologic formations (descending from ground surface):

- Pleistocene deposits (Upper Glacial Aquifer) consisting of various sands and gravels intermixed with discontinuous low permeability clay lenses, approximately 100 feet thick.
- Magothy Formation (Magothy Aquifer) consisting of various sands and gravels varying in thickness interlaced with low permeability confining layers.
- Raritan Clay Formation.
- Lloyd Sand Formation (Lloyd Aquifer).
- Bedrock.

The Upper Glacial Formation (commonly referred to as glacial deposits) forms the surface deposits across the entire NWIRP Bethpage facility. The glacial deposits beneath the site consist of coarse sands and gravels. These deposits are generally about 30 to 45 feet thick; local variations in thickness are common due to the irregular and undulating interface of the glacial deposits with the underlying Magothy Formation. The interface between the two formations was defined in the field as the horizon where gravel becomes very rare to absent, and finer sands, silts, and clays predominate. The generally coarse nature of both formations near their interface, however, may make this differentiation either difficult or rather subjective.

The Upper Glacial Formation and the Magothy Formation comprise the aquifer of concern at NWIRP Bethpage. Regionally, these formations are generally considered to form a common, interconnected aquifer as the coarse nature of each unit near their interface and the lack of any regionally confining clay unit allow for the unrestricted flow of groundwater between these two formations.

Although the water table beneath NWIRP Bethpage occurs below the glacial deposits, these deposits are hydrogeologically important because their high permeability allows for the rapid recharge of precipitation to the underlying Magothy Formation. In addition, the large quantity of groundwater withdrawn daily from the Magothy passes back through part of the glacial deposits via the recharge basins to the Magothy Formation.

The Magothy aquifer is the major source of public water in Nassau County. The most productive water-bearing zones are the discontinuous lenses of sand and gravel that occur within the generally siltier matrix. The major water-bearing zone is the base gravel.

#### 4.0 SEQUENCE OF OPERATIONS

The following is a list of the proposed construction activities and the sequence in which they will be conducted:

- Site Preparation
  - Clearing and grubbing of vegetation and site grading as required.
  - Installation and maintenance of access road(s) and construction entrance as required.
  - Installation of impermeable spill containment around any storage tanks, and any other systems.
  - Construction of all necessary temporary structures or services.
  - Installation and maintenance of site drainage improvements and soil erosion and sediment control measures during implementation of the work.
  - Construction and maintenance of decontamination pad as necessary.
- Access Road Construction
  - Construction of permanent and temporary access roads to the treatment building and drainage facilities/structures as indicated on the Drawings.
- Treatment Building Construction
  - Construction of a pre-fabricated metal building, including all foundations, slabs, equipment pads, doors, vents, internal rooms, and furnishings. This work will include all utility connection work including but not limited; to electrical supply, potable water supply, sanitary sewer connections, and telephone connections; and all building systems including heating/ventilation/air systems, security systems, and fire protection systems.
- Groundwater/Vapor Extraction System Installation
  - Installation of all groundwater extraction materials and equipment from the 2 recovery wells. The groundwater extraction system will include extraction wellhead manholes and covers; submersible well pumps; instrumentation including level and flow controls; well vault piping, fitting and valves; well vault



cable, all electrical conduit and wiring for power and instrumentation; extraction line piping from the well vaults to the treatment building; and vapor piping from the well vaults to the treatment building.

- Treated Water Discharge System Installation
  - Installation of the treated water discharge system which will include piping from the treatment system building to groundwater via a minimum of 4 re-injection wells located approximately 1,000 feet south of the treatment plant building. The treated water discharge system will include all piping, fittings, valves, and controls.
- Fencing and Landscaping
  - Installation of site fencing, and landscaping.
- Site Restoration
  - Repair of any areas damaged by construction activities, which will include re-grading of affected areas, provision and placement of topsoil, seeding, and provision and installation of landscaping materials. In addition, any private or municipal roads or parking areas disturbed by construction activities will be restored to original or better conditions.

## **5.0 SOIL EROSION AND SEDIMENT CONTROLS**

The soil erosion and sediment control measures discussed in this Soil Erosion and Sediment Control Plan are also presented in Appendix A on Drawing C-7. Prior to any removal activities, soil erosion and sediment controls will be installed and maintained in each area. This will include filter geotextile and woven wire fencing (silt fencing) installed in and around all work areas. Soil erosion and sediment control measures employed will be subject to approval and inspection by governing agencies having jurisdiction over such work.

Some details for these soil erosion and sediment control measures follow are as follows:

- Filter geotextile cloth: Filter X, Mirafi 100X, Stablelink T140N or approved equal.
- Fence: Woven wire, 14.5 gauge, 6 inch maximum mesh opening.
- Posts: Steel, either "T" or "U" type or 2 inch hardwood.
- Prefabricated unit: Geofab, Envirofence or approved equal.

### **5.1 Site Fencing**

TtEC will use standard silt fence fabric. A 4-inch trench will be excavated and the silt fence will be installed and the trench will be backfilled. Refer to Appendix A Detail 1 on Drawing C-7 for Silt Fence Detail.

## **5.2 Stabilized Construction Entrance**

A stabilized construction entrance will be installed at the temporary Broadway Avenue entrance and at the permanent Sophia Street entrance to prevent tracking of soil from vehicles and equipment leaving the Site onto public streets. The stabilized construction entrance will be maintained in a condition that will prevent tracking or flowing of sediment onto the public roads. This may require periodic top dressing with additional stone as conditions demand and repair and/or cleanout of any measures used to trap sediment. All sediment spilled, dropped, washed or tracked onto the site access road or public right-of-way will be removed by TtEC or subcontractors.

The stabilized construction entrance will be constructed of two-inch crushed stone. The stabilized construction entrance will be constructed so that it is not less than 12 inches thick and it will be as wide as the width at all points of ingress or egress, but not less than 16 feet.

When necessary, wheels will be cleaned to remove sediment prior to entrance onto public roads. When washing is required, it will be conducted on the temporary decontamination pad.

## **5.3 Dust Control**

Dust control and suppression measures will also be employed during the entire construction process. These measures will include reducing speeds of vehicles traveling in and out of the site, and using water as dust suppression on access roads. Dust control will be accomplished by the sprinkling of water or a dilute solution (less than 0.05%) of water plus bio-degradable surfactant. Sprinkling, where used, must be repeated at such intervals as to keep all parts of the disturbed area at least damp at all times. Dust control will be performed as the work proceeds and whenever a dust nuisance or hazard occurs.

Water for dust control purposes shall be from fire hydrants in proximity to the construction area. A fire hydrant use permit shall be obtained from the local water district. It is anticipated that fire hydrants located at the dead ends of North and South Windhorst Avenue and North and South Herman Avenue shall be identified for use in the fire hydrant use permit application.

## **5.4 Temporary Decontamination Pad**

A temporary decontamination pad will be constructed outside of the construction zones. The decontamination pad will consist of a framed enclosure constructed from wood and polyethylene sheeting (30 mil). It will be constructed to contain all decontamination fluids and solids, and sloped to make the liquid portion flow to a low point to facilitate collection and disposal. All equipment coming into contact with any contaminated soil or groundwater will be decontaminated using a pressure washer prior to leaving the site. Decontamination water will be collected in 55-gallon 1A1 drums for disposal.

For vehicles and equipment not coming into contact with contaminated materials (i.e. the exclusion zones), care will be taken to minimize contact with soils in order to prevent tracking

soil onto roadways. During muddy conditions, vehicles and equipment will be required to wash visible soil from their wheels before entering the roadway

### **5.5 Site Restoration**

Disturbed areas will be restored to its original conditions (both grade and cover type).





## **6.0 QUALITY CONTROL**

Soil erosion and sediment control measures will be established at the beginning of construction and maintained during the entire period of construction. All land-disturbing activities will be planned and conducted to minimize the size of the area to be exposed at any one time and the length of the time of exposure and minimize off-site sedimentation damage. Surface water runoff originating upgradient of exposed areas will be controlled to reduce soil erosion and sediment loss during the period of exposure.

The Project Quality Control Manager (PQCM) will be on-site full-time during the removal activity. The PQCM will be responsible for ensuring that soil erosion and sediment controls are in-place and properly functioning. The PQCM will conduct inspections of soil erosion and sediment controls daily and before and after significant rain events. The condition of the soil erosion and sediment controls will be recorded in the site logbook and the daily Construction Quality Control Report.

**Appendix A**

**Drawing C-7 Soil Erosion and Sediment Control Details and Notes**



- SOIL EROSION NOTES:**
1. Areas not noted by the Engineer are assumed to meet requirements for erosion control.
  2. Erosion control measures shall be installed prior to any earth excavation or grading.
  3. Erosion control measures shall be installed prior to any earth excavation or grading.
  4. Erosion control measures shall be installed prior to any earth excavation or grading.
  5. Erosion control measures shall be installed prior to any earth excavation or grading.
- CONSTRUCTION MATERIALS NOTES:**
1. Concrete shall be in accordance with the specifications for concrete.
  2. Concrete shall be in accordance with the specifications for concrete.
  3. Concrete shall be in accordance with the specifications for concrete.
  4. Concrete shall be in accordance with the specifications for concrete.
  5. Concrete shall be in accordance with the specifications for concrete.

**LEGEND**

SYMBOL	DESCRIPTION
(Symbol)	EXISTING BRICK-WALL CONDUIT
(Symbol)	PROPOSED BRICK-WALL CONDUIT
(Symbol)	1/2\"/>

**GRAPHIC SCALE**

1 inch = 20 feet

**CONSTRUCTION MATERIALS NOTES:**

1. Concrete shall be in accordance with the specifications for concrete.
2. Concrete shall be in accordance with the specifications for concrete.
3. Concrete shall be in accordance with the specifications for concrete.
4. Concrete shall be in accordance with the specifications for concrete.
5. Concrete shall be in accordance with the specifications for concrete.

**CONSTRUCTION MATERIALS NOTES:**

1. Concrete shall be in accordance with the specifications for concrete.
2. Concrete shall be in accordance with the specifications for concrete.
3. Concrete shall be in accordance with the specifications for concrete.
4. Concrete shall be in accordance with the specifications for concrete.
5. Concrete shall be in accordance with the specifications for concrete.

REV	DESCRIPTION	PREP BY	DATE	APPROV

ENGINEERING FIELD ACTIVITY - NORTHEAST

CM-38 AREA

GROUNDWATER TREATMENT PLANT

SOIL EROSION AND SEDIMENT CONTROL DETAILS AND NOTES

YETRA TECH EC, INC.

DATE: 06-27-2013

SCALE: 1/8\"/>