


Groundwater Remediation Project Naval Weapons Industrial Reserve Plant Bethpage, NY GM-38 Area

Restoration Advisory Board Meeting June 7, 2006













- Site History
- Treatment System Design
- Well Installations
- Construction
- Operation & Maintenance





• Site History

- Treatment System Design
- Well Installations
- Construction
- Operation & Maintenance





Site History

- Chlorinated solvents detected in GW
- GW pump & treat system installed on Northrop Grumman property (Nov 1998)
- GM-38 Area delineated (June 2000-April 2002)
- Conceptual Plans to design and build GWTP in GM-38 Area for mass removal (February 2003)





Site History (cont'd)

- Community Workshop (September 2004)
- Pre-design investigation (November 2004)
- Draft Remedial Design (February 2005)
 Reviewed by Navy and Third Party Consultant
- 90% Draft Final Design (November 2005)
 - Reviewed by same plus NYS DEC, TOB, and public
- Final Design (May 2006)





• Site History

- Treatment System Design
- Well Installations
- Construction
- Operation & Maintenance






Treatment System Design (cont'd)

- Mass Removal of Volatile Organic Compounds (VOC's) from groundwater
- Process Flow Rate = 1,100 gallons / minute
- Pumping from two recovery wells
- Primary treatment is Air Stripping
- Secondary treatment (polish) is Carbon Media
- Vapors from Air Stripping Treated w/ Carbon
- Inject treated water into four injection wells














































Esthetic Considerations

- Excavated soil used to construct berm
- Maintain as many existing trees as possible
- 100 new trees to be planted
- Building exterior to be a natural color
- Exterior building lights are motion activated
- No audible exterior alarms
- Chain link fence with privacy screening





- Site History
- Treatment System Design
- Well Installations
- Construction
- Operation & Maintenance





Well Installations

- Currently installed (Nov 2004 May 2005)
 - -2 Recovery Wells
 - -1 Injection Well
 - -6 Monitoring Wells
 - To be installed during construction
 - -3 Injection Wells
 - -4 Monitoring Wells





- Site History
- Treatment System Design
- Well Installations
- Construction
- Operation & Maintenance






Construction

- Project Signage and Traffic Controls
- Erosion and Sediment Controls
- Access Roads (permanent and temporary)
- Install Building Footers and Foundation
- Trenching to Recovery and Injection Wells
- Utility Tie-in Connections (electric, phone, water, and sanitary sewer)
- Building Floor











Construction (cont'd)


- Set Large Equipment with Crane
- Erect Building Building
- Interior Piping and Electric
- Install Fire Alarm and Security Systems
- Install and Test Instrumentation
- Test and Balance All Systems
- Site Restoration











- Site History
- Treatment System Design
- Well Installations
- Construction
- Operation & Maintenance





Operation & Maintenance

- Operate 24 hours per day
- Trained personnel visits
 - 3 days per week during initial 6 months
 - Additional visits as needed





Safety Considerations

- Double-walled extraction piping and access ports
- GWTP sloped floor to sump contain spills
- Liquid-phase carbon units Total VOC polish
- Backflow preventor on influent potable water line
- Instrumentation
 - Monitor key operating parameters
 - Redundant controls to ensure safe operation
 - Automatic system shut-down signals
 - Requires manual restart
 - Telemonitoring system





Telemonitoring

- Remote system monitoring via PC
- Alarm conditions communicated to designated personnel via autodialer
- Troubleshooting operational issues before arriving at the site





Future Operating Considerations

- Piping to termination vaults
 - One vault for additional recovery well
 - One vault for future discharge location
- Current GWTP flow will be 1100 gpm
 - Maximum capacity = 1375 gpm (+25%)
- GWTP can treat future development water
 - Water piped/transported to GWTP sump





Operation, Maintenance and Monitoring Plan

- Establishes method of operating & tracking progress of GWTP
- Sampling frequency (system & wells)
- Modify GW model with analytical results
 Decrease in Total VOC over time
- Emergency response and troubleshooting





Operation, Maintenance and Monitoring Plan (cont'd)

- Components:
 - Regulatory requirements
 - Plant Safety
 - GWTP control and monitoring system
 - GW collection and treatment systems
 - Vapor and ancillary treatment systems
 - Preventative maintenance
 - Exit strategy based on GW modeling





Operation, Maintenance and Monitoring Plan (cont'd)

- Appendices:
 - Final list of equip., instrumentation & valves
 - Recommended spare parts list
 - Maintenance schedule
 - GWTP start-up procedure
 - Record drawings (surveys, process, PLC, etc.)





Project Status

- Obtain real estate access agreements from three property owners – TOB, NYS DOT, and Long Island Railroad
- Obtain all necessary permits
- Competitive bidding for all subcontracted work and equipment
- Notice to Proceed from NYS DEC
- Mobilize and start construction





Anticipated Schedule

Milestones	Date
Project Planning	On-going
Mobilization & Start of Construction	Summer 2006
End of Construction	Summer 2007
Plant Start-Up and Shakedown	Summer - Fall 2007
Start of Operation & Maintenance	Fall 2007





