

GM-38 Progress Meeting on October 8, 2008

Attendees:

Navy Greg Pearman
Navy Lora Fly
Navy Dan Wadill
Navy Donna Caldwell
Navy Ashley Severin
NYSDEC Steve Scharf
Town of Oyster Bay Rich Pfaender
ECOR Al Taormina
TtEC PM Stavros Patselas
TtEC Construction Superintendent Ed Urbanek

The building subcontractor, Merrick Utility Association (MUA) of Farmingdale, NY continues building concrete work. Concrete completion thus includes entire air stripper sump, building sump, 300 feet grade beam and 12 piers. Next is backfill and compaction inside building to establish subgrade and outside while install pipes and conduit entries. Building delivery is anticipated by mid-November 2008. Treatment equipment such as EQ tank and LGAC vessels are to be delivered the week of November 10, 2008. Anticipate transporting the air stripper from 999 South Oyster Bay Road to the construction site the week of November 17, 2008. Navy Chris Shukis or designee is to be present during crane operations.

The mechanical subcontractors have partially mobilized. HDPE pipe delivery is anticipated within a week. The electrical subcontractor has mobilized and installed the lightning protection ground ring including cad weld to building column anchor bolts. The electrical subcontractor is coordinating with building subcontractor to install various electrical conduits in building subgrade to come up thru the foundation. The LIPA application for permanent electric service to the building was sent on September 29, 2008.

Subcontract with third party consultant, Arcadis, is being updated to reflect extended period of performance and other. The drilling SOW / specifications were sent for review and comment. The bidding phase of upcoming drilling is to begin within a week.

The Nassau County Department of Fire Marshal has classified the building as "U", which according to the local fire ordinance does not require a sprinkler system. The letter will be forwarded to electrical subcontractor to make them aware of fire system submittal requirements. Fire alarm requirements were forwarded to the electrical subcontractor.

TtEC received response letter from H2M on behalf of the Bethpage Water District dated August 11, 2008 from H2M on behalf of BWD that informs the preferred tie-in location on BWD property at Sophia St is acceptable. However, several requirements including the need of an easement, completion and submittal of necessary site plans and applications, and payment for cost of design and construction of connection. TtEC is to follow-up with BWD attorney as to the status of the easement.

On September 4, 2008 TtEC received a letter from Nassau County Department of Public Works (NCDPW) granting permission to discharge treated effluent into a

recharge basin located on western side of Broadway Ave from the construction entrance. TtEC PM to prepare response letter requesting confirmation and / or clarification on several requirements such as the annual fee of \$35 per gpm of system capacity or \$38500 per year.

Real estate access agreement is now in place for work on the MTA - Long Island Railroad property. The MTA board entry permit was approved on 9/25/08.

Discuss problem with youths loitering and drinking alcohol near the LIPA overhead towers. An estimated 100 youths gathered in the area the previous weekend. An entire section of temporary fence was pushed over and beer cans littered the area. An FCR was submitted to Navy for TtEC to procure overnight security services. Verbal approval provided to proceed with obtaining quotes. Security will be provided 16 hrs per day and 7 days per week of 30 week period. Discuss installation of flood lights to illuminate the building area. TOB approves installation and requests that lights not be directed toward any residences. Light will be turned off if subject to complaints.

Upcoming events include delivery of remaining large treatment equipment over 2 week period in mid-November. Anticipate crane work as soon as week of November 10, 2008. Navy's Chris Shukis or designee is to be present during first day of all crane lifts including when crane moves location. A copy of the Navy's pre-lift inspection checklist (P-1 and P-2) was received by TtEC and incorporated into scope of work for setting of equipment. Selected subcontractor is to prepare and submit a critical lift plan for review and approval prior to crane work.

Daily reports as well as QC inspection reports continue to be provided to Navy's Greg Pearman. TtEC provides monthly report to Navy RPM that summarizes the work performed in last month and forecasts the work to be performed in next. An updated schedule is included with this monthly report. The report with schedule will also be provided to Navy's Chris Shukis and NYSDEC Steve Scharf.

The weekly meetings occur every other Wednesday at either 10:30 a.m. or 1:30 p.m. between TtEC field personnel and Navy's Greg Pearman. The next meeting to be attended by Navy's Chris Shukis and TtEC PM is on Wednesday, October 22, 2008 at 10:30 a.m.

TtEC will summarize meeting and distribute meeting notes.



10.09.2008



10.15.2008



10.14.2008