

## Site 1 Progress Meeting No.01 on October 15, 2009

An on-site meeting was conducted at 11:30 a.m. eastern.

### Attendees:

NYSDEC Steve Scharf  
Navy Chris Shukis, Mech / Elec Supervisory Engineer (via phone)  
Navy Greg Pearman, ROICC  
ECOR Al Taormina  
TtEC PM Stavros Patselas  
TtEC Site Superintendent Edward Urbanek  
TtEC Site Start Up Superintendent Richard Goldbeck  
TtEC Quality Control and Health and Safety Joseph Gray

### Summary:

The drilling subcontractor, Delta Well and Pump of Ronkonkoma has completed the installation of the ten (10) SVE wells located along the Navy property line. Also completed is the installation of two (2) new soil vapor pressure monitor (SVPM) points and removed the sand from the seven (7) existing SVPMs. Residents nearby the SVPM's were notified of work prior to moving into the residential area. Flush mounting the SVPM's and transport/disposal of the drill cuttings and other IDW's remains to be completed for the drilling phase.

A geophysical survey of the drill locations and trench areas was completed. There are subsurface unknowns as indicated by the purple pin flags. A significant amount of subsurface utilities exists in area surrounding the treatment building.

The construction subcontractor, Bensin Contracting of Holtsville has mobilized equipment and personnel. Excavation and pipe installation has begun with the 10" vapor line from the Flow Monitoring Station toward the Treatment Building. The path of the 10" vapor line will have to navigate above, below, and around subsurface utilities and structures while working within the property line. ECOR's Al Taormina will be consulted as obstacles are encountered.

The two process blowers have been delivered to the site. The carbon vessel and moisture separator tank are to be shipped out of Indiana and delivered next week.

Discuss the reuse of Site 1 soils within the site for trench backfill. Request NYSDEC's Steve Scharf to reply to Navy's email request for approval on the soils reuse.

The beginning of December 2009 is the target for system start-up. The drilling is complete, the mechanical/electrical subcontractor has mobilized, and all equipment has been ordered including blowers already on-site.

CRF-01, PPE upgrade to Modified Level D has been submitted for activities associated with the trenching and installation of the 2" pvc vapor piping within the Site 1 fence.

CRF-02, Soil Compaction requirement changed from 6" loose lifts to 12" loose

lifts and from one test per 100' to one per 200' of trench.

CRF-03, Personnel Change. Joseph Gray will be leaving the site to accept a construction assignment at the Naval Air Station in Willow Grove, PA. In addition to existing role as Construction Superintendent, Ed Urbanek will be taking over the role as Site Quality Control Manager with Christine Joblon taking the role of Site Health and Safety Officer. Christine is familiar with project as she was contributing preparer of the Work Plan and Accident Prevention Plan as well as just completed oversight of the drilling phase.

TtEC will summarize meeting and distribute meeting notes prior to the next progress meeting scheduled for **Thursday, November 18, 2009 at 11:30 a.m.** A conference call in number will be established for those who cannot attend in person.