

NWIRP BETHPAGE SITE 4

Work Completed to Date:

- 7/10 Mobilize to Site
- 7/12 – 7/13 Decommissioning of MW-01 and MW-02
- 7/14 Installation of SI-3 (Deep) completed

Two Week Look ahead¹

Monday 7/17 – Installation of SI-3 (Shallow)

Tuesday 7/18 – No work – APTIM will come in after 6p to install temporary fence for Wednesday's work.

Wednesday 7/19 – Installation of SI-1 (Shallow) – This will require blocking the three parking spaces closest to the Navy trailer

Thursday 7/20 – Installation of SI-1 (Deep) – This will require blocking the three parking spaces closest to the Navy trailer

Friday 7/21 – Soil Boring and Sampling

Saturday 7/22 – Soil Boring and Sampling

Sunday 7/23 – Soil Boring and Sampling

Monday 7/24 – No work

Tuesday 7/25 – No work

Wednesday 7/26 – Installation of Recovery Well

Thursday 7/27 – Installation of SVE4 and SVE5

Friday 7/28 – Installation of AS5

Saturday 7/29 – Installation of SVE1 and SVE2

Sunday 7/30 – Installation of AS2

¹ The schedule is subject to change based on field conditions and will be updated on a weekly basis.

NWIRP Bethpage Site 4



NWIRP Bethpage Site 4



Steam Injection Well SI-3 (Deep)

NWIRP Bethpage Site 4



NWIRP Bethpage Site 4



Steam Injection Well SI-3 (Deep)