

C- - 10


Miller Springs Remediation Management, Inc.

An affiliate of Glenn Springs Holdings, Inc.

Stephen A Whyte Vice President, Operations Direct Dial (859) 543-2151 2480 Fortune Drive, Suite 300 Lexington, KY 40509 Facsimile (859) 543-2171

March 6, 2006

Mr. Paul Olivo
Western New York Remediation Section
Emergency and Remedial Response Division
United States Environmental
Protection Agency, Region II
290 Broadway, 20th Floor
New York, NY 10007-1866



Dear Mr. Olivo:

Re: Administrative Orders

Hooker Chemical/Ruco Polymer Corporation Site Index Nos. II-CERCLA-80216, II-CERCLA-94-0210, and II-CERCLA-02-2001-2018

Consistent with Sections 42, 91, and 55 of the above-referenced orders, this letter and attached Table 1 provide the progress report for the month of February 2006.

In summary, the following activities were performed in February 2006.

- i) Continue operation and monitoring of the GP-1/GP-3 supplemental treatment system.
- ii) Installation of groundwater monitoring well MW-82 was completed. Vadose zone well nest VZ-11 was completed. Started drilling MW-90.
- iii) Abandonment of the 20 groundwater monitoring wells on the Bayer property was completed.
- iv) Discussions are ongoing between MSRMI and Bayer regarding AOC 45 in which soil with PCB concentrations greater than 50 ppm have been delineated in accordance with Bayer's Work Plan. NYSDEC comments were received on the Bayer RA Work Plan submitted in January 2006 for the removal of the PCB impacted soils.
- v) Construction of the Control Building started on November 17, 2005. In February:
 - a) doors for the concrete vaults for the injection wells were installed;
 - b) installation of the air and water lines between the injection wells continued;
 - c) restoration of the Northrop property was started;
 - d) Control Building structure construction is complete except for some punch-list items. Work on the building interior continued.
 - e) installation of electrical conduit and wiring continued.

vi) A request to discharge well installation and development waters was approved on January 31, 2006 by the Cedar Creek Water Pollution Control Plant. The first load of water will be discharged during the second week of March. Subsequent loads will be discharged as they accumulate.

In summary, the following activities are planned for March 2006:

- i) Awaiting soil sample analytical results for the boreholes drilled in the MW-E area and Sump 1 in January, 2006.
- ii) Continue well installations. Well installation is now anticipated to be completed by March 31, 2006.
- iii) Control Building. Complete Control Building construction and installation of the control/power conduits between the injection wells. Continue installation of equipment.
- iv) Closure of 6 offsite shallow groundwater monitoring wells according to previously received approval from the EPA. Closure to be completed in March, pending receipt of access permission from off-site property owners.
- v) Continue cooperative working arrangement with Bayer to address soil with elevated PCB concentrations in AOC 45.
- vi) Continue operating and monitoring of the GP-1/GP-3 supplemental system.

Additional details will be provided in future monthly progress reports if needed based on the level of activities performed.

Should you have any questions on the above, please do not hesitate to contact me at (859) 543-2151 or e-mail at steve_whyte@oxy.com.

Sincerely yours,

Steve Whyte

Project Manager

KDS/cb/006883/8

Encl.

MELL

c.c.: K. Lynch (USEPA)

M. E. Wieder (USEPA)

S. Scharf (NYSDEC)

T. Kelly (Nassau County)

Maus Schmidtho

J. Robinson (Bayer)

J. Kay (CRA)

TABLE 1

MILLER SPRINGS REMEDIATION MANAGEMENT, INC. HOOKER, RUCO SITE HICKSVILLE, NEW YORK

Groundwater Investigations Beyond the Ruco Property (OU-3)

February 2006

	Task and Activity	Percentage of Activity Completed	Start Date	Scheduled Completion Date	Completion Date
	Work Plan	100	July 1993		September 23, 1993
•	Borehole/Well Installation (MW-50, MW-53, MW-54 and MW-55)	100	September 30, 1994		June 19, 1995
•	Well Development, Sampling and Analysis	100	July 10, 1995		August 9, 1995
•	Water Level Measurements	100	August 15, 1995		April, 1996
•	Interim Report	100	May 23, 1995		June 15, 1995
•	Interim Report - Addendum No. 1	100	July 28, 1995		August 2, 1995
•	Grumman Production Wells Sample Collection and Analysis	100	August 1, 1995		October 4, 1995
•	Well Installation (MW-51, MW-52, MW-56 and MW-57)	100	August 30, 1995		January 26, 1996
•	Regional Groundwater Level Monitoring Event	100	October 3, 1995		October 3, 1995
•	Well Development, Sampling and Analysis	100	January 22, 1996		July 5, 1996
•	Grumman Groundwater Model	100	July 27, 1995		November 20, 1997
•	Phase I Report	100	February 21, 1996		April 26, 1996
•	Supporting Documentation Regarding the Effectiveness of In Situ Remediation	100	June 10, 19 96		August 9, 1996
•	Phase II Report	100	February 21, 1996		August 12, 1996
•	Comments on DEC Draft Supplemental Feasibility Study	100	September 23, 1996		October 17, 1996
•	Responses to Northrop Comments on the Phase I Report	100	April 17, 1997		June 6, 1997
•	Comments on DEC Supplemental Feasibility Study	100	June 1, 1997		June 20, 1997
•	Comments on Navy Regional Groundwater Feasibility Study	100	July 28, 1997		October 8, 1997
•	Revised Pages for Navy Regional Groundwater Feasibility Study	100	July 28, 1997		November 3, 1997
•	Comments on Groundwater Flow Model Report	100	November 20, 1997		December 5, 1997
•	Comments on Draft Final Regional Groundwater Feasibility Study	100	March 27, 1998		May 1, 1998
٠	Comments on Northrop Letter Report	100	May 20, 1998		June 4, 1998
•	Evaluation of MW-52 Area Groundwater Extraction System	100	July 1, 1998		July 29, 1998
•	Remedial Investigation Report	100	December 1, 1998		January 21, 1999
•	Feasibility Study Report	100	December 1, 1998		March 16, 1999
	Groundwater Treatability Study (GTS)	100	December 16, 1998		July 19, 1999
•	Responses to EPA Comments on RI Report	100	May 25, 1999		June 11, 1999
•	Responses to EPA Comments on FS Report	100	June 21, 1999		July 7, 1999
•	Scope of Predesign Investigative Activities - Initial - Revised	100 100	June 1, 1999 February 16, 2001		June 11, 1999 May 28, 2001
	Revised RI Report	100	May 25, 1999		November 16, 1999
	Revised FS Report	100	July 7, 1999		December 22, 1999
•	Responses to EPA Comments on GTS	100	October 14, 1999		November 3, 1999
•	Responses to EPA Comments on FS Report Responses	100	October 14, 1999		November 3, 1999
•	Obtain access agreements	100	June 1999		December 2001
•	Final RI Report	100	March 15, 2000		July 21, 2000
	Final PS Report	100	April 10, 2000		July 25, 2000
•	PRAP	100			July 28, 2000
•	ROD	100			September 29, 2000
	Unilateral Administrative Order	100			April 26, 2001

TABLE 1

MILLER SPRINGS REMEDIATION MANAGEMENT, INC. HOOKER/RUCO SITE HICKSVILLE, NEW YORK

Groundwater Investigations Beyond the Ruco Property (OU-3)

pr v 10, k

February 2006

	Task and Activity	Percentage of Activity Completed	Start Date	Scheduled Completion Date	Completion Date
	Evaluate VCM presence in GP-3	100			August 15, 2001
•	Design Supplemental System for VCM in GP-3	100	August 15, 2001		December 2001
	EPA Conditional Approval for Predesign Activities	100			September 28, 2001
•	Issued Request for Bid for Well Installation	100			October 26, 2001
	Contractor Arrangements	100			January 15, 2002
	Arrangements for Biosparge Testing of Existing Wells	100			April 12, 2002
•	Biosparge Testing of Existing Wells	100	April 15, 2002		August 13, 2002
•	Phase 1 Well Installation	100	February 4, 2002		June 28, 2002
•	Upgrade of GP-1/GP-3 Treatment System	100	April 8, 2002		July 9, 2003
•	Sample Wells	100	June 17, 2002		July 12, 2002
•	Evaluate Pre-Design Information / Develop Scope of Biosparge Remedy	100			November 22, 2002
•	Install 2 Additional Wells (MW-67/68)	100	December 18, 2002		February 14, 2003
•	Sample Wells MW-67 & MW-68				March 25/26, 2003
•	Responses to EPA comments on Predesign Information Report	100	March 6, 2003		March 27, 2003
•	EPA Meeting				April 17, 2003
•	Closed Well T-1	100			May 12, 2003
•	MW-67/68 Installation Report	100			May 23, 2003
•	Responses to EPA comments on March 27, 2003 Responses	100	June 25, 2003		July 29, 2003
٠	Pre-Final (95%) RD Report	100	July 7, 2003		October 31, 2003
•	Responses to EPA comments on 95% RD Report	100	April 12, 2004		May 27, 2004
•	Submitted Due Diligence Request to Northrop	100			May 10, 2004
•	Follow up Due Diligence Clarification to Northrop 6/11 Data Package	100			June 25, 2004
•	Offer to Northrop for Property Purchase	100			October 1, 2004
•	Sample 13 Wells and Submit Results	100	August 23, 2004		October 14, 2004
•	Responses to EPA Comments on 95% RD Report	100	November 17, 2004		December 6, 2004
•	Revised Property Purchase offer submitted to Northrop	100	December 22, 2004		December 22,2004
•	Prepare 100% RD Report	100	January 12, 2005		May 27, 2005
•	Property Purchased	100			June 2005
٠	100% Design Approved	100			July 7, 2005
•	Obtain Building Permits (1)	90	July 11, 2005		
•	Arrange Contractors	100	January 2005		July 22, 2005
•	Well Installation	80	September 13, 2005	March 31, 2006	
•	Biosparge System Installation	80	November 2005	March 2006	
•	Closure of On-Site and Off-Site Wells	75	November 2005	March 31, 2006	
•	OU-1 Soil Borings	100	November 2005		January 11, 2006
	Biosparge System Start-Up	0	April 2006	May 31, 2006	

Note

 $^{^{(1)}}$ - The remaining permit needed is the one for electrical hookup. Receipt is expected shortly.