Stephen A Whyte Vice President, Operations Direct Dial (859) 543-2151 2480 Fortune Drive, Suite 300 Lexington, KY 40509 Facsimile (859) 543-2171

July 10, 2006

Mr. Paul Olivo
Western New York Remediation Section
Emergency and Remedial Response Division
United States Environmental
Protection Agency, Region II
290 Broadway, 20th Floor
New York, NY 10007-1866

Dear Mr. Olivo:

Re: Administrative Orders

Hooker Chemical/Ruco Polymer Corporation Site

Index Nos. II-CERCLA-80216, II-CERCLA-94-0210, and II-CERCLA-02-2001-2018

Consistent with Sections 42, 91, and 55 of the above-referenced orders, this letter and attached Table 1 provide the progress report for the month of June 2006.

In summary, the following activities were performed in June 2006.

- i) Continue operation and monitoring of the GP-1/GP-3 supplemental treatment system.
- ii) The excess drill spoils were transported to and disposed of at the BFI Conestoga Landfill located in Morgantown, Pennsylvania.
- iii) Background sampling of the groundwater wells was completed on June 14, 2006.
- iv) Discussions are ongoing between MSRMI and Bayer regarding AOC 45 in which soil with PCB concentrations greater than 50 ppm have been delineated in accordance with Bayer's Work Plan. Bayer has selected a contractor for removal of the soils. The contractor mobilized to the Site on June 26, 2006. As of June 30, 2006, 9 loads of soil (approx. 20 tons each) have been transported to and disposed of at the CWM Model City facility.
- v) Construction of the Control Building started on November 17, 2005. In June 2006:
 - a) restoration of the Northrop property is ongoing;
 - b) work on the Control Building interior continued; and
 - c) shakedown and start-up of the system continued.

In summary, the following activities are planned for July 2006:

i) Complete system checks and initial start-up testing of the biosparge system.

- ii) Complete closure of remaining on-site groundwater monitoring wells.
- iii) Complete soils removal under the cooperative working arrangement with Bayer to address soil with elevated PCB concentrations in AOC 45.
- iv) Continue operating and monitoring of the GP-1/GP-3 supplemental system.
- v) A pre-final inspection will be scheduled in July after the declining punch list of open items has been addressed.
- vi) Awaiting EPA comments on the results of the final sampling for OU-1, which were submitted on March 16, 2006. The submittal included a recommendation that no further remedial actions need be implemented in the MW-E area and Sump 1.
- vii) Awaiting EPA comments on the draft Declaration of Covenants and Restrictions for the Site, which was submitted on April 20, 2006 by Bayer.

Additional details will be provided in future monthly progress reports if needed based on the level of activities performed.

In accordance with Section 10 of the EPA approved 100% Final Design Report, Off-Site Groundwater Biosparge Phase I Treatment System dated May 2005, progress reports were to have been submitted quarterly after submission of the Final Design Report. However, the progress reports have continued to be submitted monthly since the submission. In keeping with the intent of Section 10, the next progress report covering the months of July, August, and September 2006 will be submitted by October 15, 2006.

Should you have any questions on the above, please do not hesitate to contact me at (859) 543-2151 or e-mail at steve_whyte@oxy.com.

Sincerely yours,

Steve Whyte Project Manager

KDS/cb/006883/15

Encl.

a ; 1

c.c.: K. Lynch (USEPA)

M. E. Wieder (USEPA)

Maus Schmidthe

S. Scharf (NYSDEC)

M. Popper (CDM)

T. Kelly (Nassau County)

J. Robinson (Bayer)

J. Kay (CRA)

TABLE 1

MILLER SPRINGS REMEDIATION MANAGEMENT, INC. HOOKER/RUCO SITE HICKSVILLE, NEW YORK

Groundwater Investigations Beyond the Ruco Property (OU-3)

* t t *

June 2006

	Task and Activity	Percentage of Activity Completed	Start Date	Scheduled Completion Date	Completion Date
•	Work Plan	100	July 1993		September 23, 1993
•	Borehole/Well Installation (MW-50, MW-53, MW-54 and MW-55)	100	September 30, 1994		June 19, 1995
•	Well Development, Sampling and Analysis	100	July 10, 1995		August 9, 1995
•	Water Level Measurements	100	August 15, 1995		April, 1996
•	Interim Report	100	May 23, 1995		June 15, 1995
•	Interim Report - Addendum No. 1	100	July 28, 1995		August 2, 1995
•	Grumman Production Wells Sample Collection and Analysis	100	August 1, 1995		October 4, 1995
•	Well Installation (MW-51, MW-52, MW-56 and MW-57)	100	August 30, 1995		January 26, 1996
•	Regional Groundwater Level Monitoring Event	100	October 3, 1995		October 3, 1995
•	Well Development, Sampling and Analysis	100	January 22, 1996		July 5, 1996
•	Grumman Groundwater Model	100	July 27, 1995		November 20, 1997
•	Phase I Report	100	February 21, 1996		April 26, 1996
•	Supporting Documentation Regarding the Effectiveness of In Situ Remediation	100	June 10, 1996		August 9, 1996
•	Phase II Report	100	February 21, 1996		August 12, 1996
•	Comments on DEC Draft Supplemental Feasibility Study	100	September 23, 1996		October 17, 1996
•	Responses to Northrop Comments on the Phase I Report	100	April 17, 1997		June 6, 1997
•	Comments on DEC Supplemental Feasibility Study	100	June 1, 1997		June 20, 1997
•	Comments on Navy Regional Groundwater Feasibility Study	100	July 28, 1997		October 8, 1997
•	Revised Pages for Navy Regional Groundwater Feasibility Study	100	July 28, 1997		November 3, 1997
•	Comments on Groundwater Flow Model Report	100	November 20, 1997		December 5, 1997
•	Comments on Draft Final Regional Groundwater Feasibility Study	100	March 27, 1998		May 1, 1998
•	Comments on Northrop Letter Report	100	May 20, 1998		June 4, 1998
•	Evaluation of MW-52 Area Groundwater Extraction System	100	July 1, 1998		July 29, 1998
•	Remedial Investigation Report	100	December 1, 1998		January 21, 1999
•	Feasibility Study Report	100	December 1, 1998		March 16, 1999
•	Groundwater Treatability Study (GTS)	100	December 16, 1998		July 19, 19 99
•	Responses to EPA Comments on RI Report	100	May 25, 1999		June 11, 19 99
•	Responses to EPA Comments on FS Report	100	June 21, 1999		July 7, 1999
	Scope of Predesign Investigative Activities - Initial - Revised	100 100	June 1, 1999 February 16, 2001		June 11, 1999 May 28, 2001
	Revised RI Report	100	May 25, 1999		November 16, 1999
•	Revised FS Report	100	July 7, 1999		December 22, 1999
•	Responses to EPA Comments on GTS	100	October 14, 1999		November 3, 1999
•	Responses to EPA Comments on FS Report Responses	100	October 14, 1999		November 3, 1999
•	Obtain access agreements	100	June 1999		December 2001
•	Final RI Report	100	March 15, 2000		July 21, 2000
•	Final PS Report	100	April 10, 2000		July 25, 2000
	PRAP	100			July 28, 2000
	ROD	100			September 29, 2000
٠	Unilateral Administrative Order	100			April 26, 2001
•	Evaluate VCM presence in GP-3	100			August 15, 2001

TABLE 1

MILLER SPRINGS REMEDIATION MANAGEMENT, INC. HOOKER/RUCO SITE HICKSVILLE, NEW YORK

Groundwater Investigations Beyond the Ruco Property (OU-3)

8 4 4 4 ·

June 2006

	Task and Activity	Percentage of Activity Completed	Start Date	Scheduled Completion Date	Completion Date
•	Design Supplemental System for VCM in GP-3	100	August 15, 2001		December 2001
•	EPA Conditional Approval for Predesign Activities	100			September 28, 2001
•	Issued Request for Bid for Well Installation	100			October 26, 2001
•	Contractor Arrangements	100			January 15, 2002
•	Arrangements for Biosparge Testing of Existing Wells	100			April 12, 2002
•	Biosparge Testing of Existing Wells	100	April 15, 2002		August 13, 2002
•	Phase 1 Well Installation	100	February 4, 2002		June 28, 2002
•	Upgrade of GP-1/GP-3 Treatment System	100	April 8, 2002		July 9, 2003
•	Sample Wells	100	June 17, 2002		July 12, 2002
•	Evaluate Pre-Design Information / Develop Scope of Biosparge Remedy	100			November 22, 2002
•	Instail 2 Additional Wells (MW-67/68)	100	December 18, 2002		February 14, 2003
•	Sample Wells MW-67 & MW-68				March 25/26, 2003
	Responses to EPA comments on Predesign Information Report	100	March 6, 2003		March 27, 2003
•	EPA Meeting				April 17, 2003
•	Closed Well T-1	100			May 12, 2003
	MW-67/68 Installation Report	100			May 23, 2003
•	Responses to EPA comments on March 27, 2003 Responses	100	June 25, 2003		July 29, 2003
•	Pre-Final (95%) RD Report	100	July 7, 2003		October 31, 2003
•	Responses to EPA comments on 95% RD Report	100	April 12, 2004		May 27, 2004
•	Submitted Due Diligence Request to Northrop	100			May 10, 2004
	Follow up Due Diligence Clarification to Northrop 6/11 Data Package	100			June 25, 2004
•	Offer to Northrop for Property Purchase	100			October 1, 2004
•	Sample 13 Wells and Submit Results	100	August 23, 2004		October 14, 2004
•	Responses to EPA Comments on 95% RD Report	100	November 17, 2004		December 6, 2004
•	Revised Property Purchase offer submitted to Northrop	100	December 22, 2004		December 22,2004
•	Prepare 100% RD Report	100	January 12, 2005		May 27, 2005
•	Property Purchased	100			June 2005
•	100% Design Approved	100			July 7, 2005
	Obtain Building Permits	100	July 11, 2005		November 10, 2005
	Arrange Contractors	100	January 2005		July 22, 2005
	Well Installation	100	September 13, 2005		April 28, 2006
•	Biosparge System Installation	100	November 2005		May 2006
	Closure of On-Site and Off-Site Wells	100	November 2005		May 10, 2006
	OU-1 Soil Borings	100	November 2005		January 11, 2006
	Biosparge System Start-Up	90	April 2006	June 15, 2006	
•	Background Groundwater Sampling	100	March 27, 2006		June 14, 2006