

Weekly Progress Report - Period: 5/18/09 – 5/24/09

PROJECT: Implementation of ICM Additional PCB Removal Work Plan

Project Contractors

- ARCADIS – Construction Observation
- EQ Northeast, Inc. – Field Work, Waste Transportation & Disposal

Health & Safety

- Lost time injuries to date: 0
- OSHA recordable to date: 0
- First aid/injuries to date: 0

Weather Delays

- Adverse weather delays in May 2009: 0 days
- Adverse weather delays to date: 0 day

Other Delays

- None

Community Air Monitoring (ARCADIS)

- CAMP not initiated yet; CAMP scheduled to begin on Wednesday May 27, 2009 when EQ commences excavation activities.

Project Work Performed and/or Completed:

ARCADIS

- Construction observation;
- HASP implementation;
- Communications with contractors and Bayer;
- Review and implement changes to scope of work, as needed.

EQ

- Equipment delivery and procurement;
- Office space setup;
- Health and safety stations setup;
- Utility location and mark out;
- Began survey and mark out of the excavation limits.

Work Scheduled for Next Period (Week ending 5/31):

ARCADIS

- Continue construction observation, HASP implementation, communications with contractors and Bayer, and implementation to changes in the scope of work, as needed.
- Collect a composite waste characteristic sample from the 14 and 15 stockpile

EQ

- Site kick off meeting with union;
- Clearing and grubbing;
- Continue survey and mark out of the excavation areas;
- Create two separate stockpiles for excavation areas 11 – 16.
- Begin excavating areas 11 - 15



Emergency eyewash and Med kit station located in the administration building



Spill Kit located next to the conex box