

**Weekly Progress Report - Period: 6/01/09 – 6/07/09**

**PROJECT: Implementation of ICM Additional PCB Removal Work Plan**

**Project Contractors**

- ARCADIS – Construction Observation
- EQ Northeast, Inc. – Field Work, Waste Transportation & Disposal

**Health & Safety**

- Lost time injuries to date: 0
- OSHA recordable to date: 0
- First aid/injuries to date: 0

**Weather Delays**

- Adverse weather delays in May 2009: 0 days
- Adverse weather delays to date: 0 day

**Other Delays**

- None

**Community Air Monitoring (ARCADIS)**

- No issues or exceedances of CAMP action levels.

**Project Work Performed and/or Completed:**

**ARCADIS**

- Construction observation;
- HASP implementation;
- Communications with contractors and Bayer;
- Review and implement changes to scope of work, as needed.
- Collected 3 composite waste characteristic samples from the 10, 11, and 12 excavation areas.
- Collected 2 verification samples from excavation area 7

**EQ**

- Constructed a third stockpile area.
- Finished excavating and stockpiling areas 7, 9, and 11.

**Material Transportation/Disposal**

- Ten Rail Cars were delivered on 6/5.

**Work Scheduled for Next Period (Week ending 6/14):**

**ARCADIS**

- Continue construction observation, HASP implementation, communications with contractors and Bayer, and implementation to changes in the scope of work, as needed.



*Completed excavation area 7*



*Completed excavation area 9*

- Collect verification samples as needed.

*EQ*

- Continue excavating PCB impacted areas.
- Commence rail car lining and loading.
- Load 10 rail cars and demobilize them off-site.
- Accept delivery of 12 empty rail cars.
- Mobilization of the Sheet Pile Contractor.
- Continue surveying excavation areas.