

**Weekly Progress Report - Period: 7/13/09 – 7/19/09**

**PROJECT: Implementation of ICM Additional PCB Removal Work Plan**

**Project Contractors**

- ARCADIS – Construction Observation
- EQ Northeast, Inc. – Field Work, Waste Transportation & Disposal

**Health & Safety**

- Lost time injuries to date: 0
- OSHA recordable to date: 0
- First aid/injuries to date: 0

**Weather Delays**

- Adverse weather delays in July 2009: < 1 day
- Adverse weather delays to date: < 1 day

**Community Air Monitoring (ARCADIS)**

- No issues or exceedances of CAMP action levels.

**Project Work Performed and/or Completed:**

**ARCADIS**

- Construction observation and documentation;
- HASP implementation;
- Communications with contractors and Bayer;
- Review and implement changes to scope of work, as needed.

**EQ**

- Finished excavating and stockpiling area 3.
- Continued excavating and stockpiling additional excavated soil from Area 6.
- Finished removing and decontaminating sheet pile and whaler system from Area 3.
- Backfilled and compacted excavation Area 3 to approximately ten feet below grade.
- Loaded and transported off site 40 tractor trailer dump trucks containing PCB-impacted soil.

**Material Transportation/Disposal**

- Loaded and transported off site 40 tractor trailer dump trucks containing PCB-impacted soil.



*Excavation of Area 3*



*Removal of Sheet Piles from Area 3*



*Loading of Tractor Trailer Dump Trucks*



*Infrastructure, environment, buildings*

**Work Scheduled for Next Period (Week ending 7/26):**

*ARCADIS*

- Continue construction observation and documentation, HASP implementation, communications with contractors and Bayer, and implementation to changes in the scope of work, as needed.
- Collect verification samples as needed.

*EQ*

- Continue excavating PCB impacted areas.
- Accept rail car delivery.
- Continue rail car lining and loading.
- Continue excavating the additional excavation at Area 6.
- Continue backfilling and compaction of Areas 3 and 9.
- Begin excavation of Areas 1, 4, and 5.