

Weekly Progress Report - Period: 7/6/09 – 7/12/09

PROJECT: Implementation of ICM Additional PCB Removal Work Plan

Project Contractors

- ARCADIS – Construction Observation
- EQ Northeast, Inc. – Field Work, Waste Transportation & Disposal

Health & Safety

- Lost time injuries to date: 0
- OSHA recordable to date: 0
- First aid/injuries to date: 0

Weather Delays

- Adverse weather delays in July 2009: < 1 day
- Adverse weather delays to date: < 1 day

Community Air Monitoring (ARCADIS)

- No issues or exceedances of CAMP action levels.

Project Work Performed and/or Completed:

ARCADIS

- Construction observation;
- HASP implementation;
- Communications with contractors and Bayer;
- Review and implement changes to scope of work, as needed.

EQ

- Excavation and stockpiling area 3.
- Finished excavating and stockpiling addition excavation area of area 7.
- Installed sheet pile system around the perimeter of excavation area 3.
- Backfilled and compacted excavation area 9 up to first lift.
- Demobilized 9 full rail cars.
- Accepted delivery of 5 empty rail cars.

Material Transportation/Disposal

- EQ demobilized 9 full rail cars.
- EQ accepted delivery of 5 empty rail cars.

Notes:

- Due to a de-railing along the tracks, which occurred while transporting non-project gondola railcars on 7/8/09, no project-related gondolas will be able to be transported to the disposal facility until the de-railment is cleared. ARCADIS/EQ was informed by Long Island Railroad that they are going to replace the entire section of track from the de-railer to the active Long Island Railroad track. They plan on making these repairs on 7/13/09 and 7/14/09. ARCADIS/EQ contacted Bayer and relayed this information.



Derailment of non-project railcars



Excavation of Area 3



Infrastructure, environment, buildings

Work Scheduled for Next Period (Week ending 7/19):

ARCADIS

- Continue construction observation, HASP implementation, communications with contractors and Bayer, and implementation to changes in the scope of work, as needed.
- Collect verification samples as needed.

EQ

- Continue excavating PCB impacted areas.
- Accept rail car delivery (based on repair of rail line).
- Continue rail car lining and loading (based on repair of rail line).
- Begin using dump trailers to transport soil off site for disposal (until the rail line has been repaired).
- Continue excavation of area 3.
- Continue backfilling and compaction of area 9.
- Begin backfilling and compaction of area 3.
- Begin excavation of areas 1, 4, and 5.