

**Weekly Progress Report - Period: 8/03/09- 8/09/09**

**PROJECT: Implementation of ICM Additional PCB Removal Work Plan**

**Project Contractors**

- ARCADIS – Construction Observation
- EQ Northeast, Inc. – Field Work, Waste Transportation & Disposal

**Health & Safety**

- Lost time injuries to date: 0
- OSHA recordable to date: 0
- First aid/injuries to date: 0

**Weather Delays**

- Adverse weather delays in August 2009: < 1 day
- Adverse weather delays to date: < 1 day

**Community Air Monitoring (ARCADIS)**

- No issues or exceedances of CAMP action levels.

**Project Work Performed and/or Completed:**

**ARCADIS**

- Construction observation and documentation;
- HASP implementation;
- Communications with contractors and Bayer;
- Review and implement changes to scope of work, as needed.

**EQ**

- Complete all backfilling operations.
- Compaction testing conducted by subcontractor.
- Completed construction of decontamination pad.
- Lined and loaded seventeen (17) rail cars.
- Transported offsite twenty seven (27) full rail cars.
- Accepted delivery of twenty three (23) empty rail cars.

**Material Transportation/Disposal**

- EQ demobilized twenty seven (27) full rail cars.
- EQ accepted delivery of twenty three (23) empty rail cars.



*Consolidating concrete for disposal*



*View inside partially filled railcar*



*Compacting Scraped Soils Area*

**Work Scheduled for Next Period (Week ending 8/16):**

*ARCADIS*

- Continue construction observation and documentation, HASP implementation, communications with contractors and Bayer, and implementation to changes in the scope of work, as needed.

*EQ*

- Complete rail car lining and loading.
- Load remaining materials in trucks for disposal.
- Backfill and compact Area 6.
- Continue demobilization activities for equipment.